

BRISBANE CITY COUNCIL

BCC Contract No. BW.70146-3

Brisbane Water

Sandgate Water Reclamation Plant/Phosphorus Reduction Project

BRISBANE CITY COUNCIL

BRISBANE WATER

Sandgate Water Reclamation Plant

Phosphorus Reduction Project

Volume 4 – Installation, Pre-Commissioning, Commissioning, System Testing, Training, Method
Statements, Q.A.

Tenix Alliance

BCC Contract No. BW.70146-3

4.1. Section 1 - Training

BRISBANE CITY COUNCIL

BCC Contract No. BW.70146-3

Brisbane Water

Sandgate Water Reclamation Plant/Phosphorus Reduction Project

1 TRAINING



ALLDOS Training session Sandgate WWTP Acetic Acid Dosing Questionnaire.

1. Why should you not operate the stroke adjustment on a metering pump when it is not operating.
.....
.....
.....
2. What seal material should be used for Acetic Acid solution. Teflon, Viton or EPDM.
3. What safety precaution should be taken, prior to any work on the metering systems.....
.....
.....
4. What safety precaution should be taken, prior to working on any of the metering pumps.....
.....
.....
5. Do the check valves in the ALLDOS pumps operate in the vertical or horizontal plain.
.....
6. What is the purpose of the dilution water system.
.....
.....
7. What causes siphoning to occur with any metering system.
.....
.....
8. What is the purpose of a back pressure loading valve.
.....
.....
9. What is the purpose of a pulsation dampener.
.....
.....
10. What is the calibration cylinder used for.
.....
.....
11. How is the calibration cylinder filled.
.....
.....



Allidos Oceania P/L Training Session for the Sandgate WWTP Acetic Acid Dosing System




Aldos Oceania P/L

- **Brisbane Head Office.**
- **Total chemical solutions company.**
- **Complete design, manufacture, installation and commissioning of chemical dosing systems.**
- **Design and manufacture of all electrical and control systems.**
- **Service and spare parts.**





Objectives of training session.

- **To provide an understanding of the basic operating procedures for the system.**
- **To provide technical input to the operation, service and preventative maintenance of all equipment.**
- **To provide an insight into what you as an operator, SHOULD and SHOULD NOT DO to maintain the Acetic Acid system installed at site.**
- **Full detail of the system functions and operational procedures are contained in the Operations and Maintenance Manual.**









Safety Issues.


- Always observe the rules and regulations in relation to maintaining equipment for the dosing system.
- **“Always”** wear protective clothing when operating or undertaking any maintenance on the chemical system. ie clothing, eye protection, gloves.
- **“Always”** ensure you isolate the power to the equipment you are about to work on, to avoid the risk of the equipment starting up without warning.
- **“Always”** ensure you isolate the suction and discharge of each pump before attempting to do any service work or repairs.
- **“Always”** relieve the back pressure in the discharge line between the isolation valve and the pump, prior to attempting to work on the pump, or remove any fittings, unions, or connections.
- Always use the correct tools.

Maintenance tips.

- All SS pipe fittings are generally tightened as per the manufacturers specifications. **“DO NOT OVERTIGHTEN”**
- Do not use multigrips to tighten union fittings.
- Should a small leak occur from a union joint, tighten and if leak persists, check the connection for possible damage.

M222-150 Pump

- 800:1 turndown.
- Pump head SS fitted with PTFE diaphragm, Teflon coated Viton seals and Teflon check balls.
- Pump fitted with Flow sensor.





Troubleshooting. Pump ceases to operate.


1. If the pump ceases to discharge, check firstly the power supply to ensure power is available. Is pump switched on.
2. Check to make sure pump operates in manual mode, if not, pump requires service, as there is an apparent electrical fault.
3. If power is available and no discharge is evident, there may be an air lock. To check this, slowly open the bleed valve between the PLV and discharge to drain to allow the air to bleed from pump.
4. If item 3 has not rectified the problem, there may be a blockage in the suction/discharge valves, or line strainer. This requires further checking and may require valve removal and cleaning. Refer to manual.



Isolating and removing metering pump.


1. To remove the metering pump, firstly make sure power supply is disconnected from the pump, including all signal cables.
2. Close the pump suction isolation valve, followed by the pump discharge isolation valve.
3. Once both valves are closed, slowly open the bleed valve between the pump and the isolation valve and drain to a suitable container. This is to relieve any residual pressure between the pump and the back pressure valve.
4. Disconnect the unions on the metering pump by hand to disconnect the pump from the pipework.
5. Once this has been done, the pump can be removed from service to carry out any required maintenance.

Diaphragm exchange



- Unscrew the closing screw (40), and collect the gear oil in a container.
- Re-screw the closing screw and tighten it well (do not forget the gasket (4)).
- Shut the dosing lines at the suction and pressure side, loosen the cap nut of the suction and pressure valves.
- Loosen the 6 screws (3.4) of the dosing head (3.1) and remove the dosing head.
- Remove the diaphragm and place the new diaphragm (observe the correct side). (fig.4)
- Place the dosing head and tighten the screws crosswise with a torque wrench; torque: 2-4 Nm for KM 251-252, 10 Nm for KM 253, and 50-54 Nm for KM 254 till KM 257.

Cleaning of the suction and pressure valves




If the pump loses capacity, clean the suction and pressure valves as follows:

- Unscrew the valve
- DN20 / DN32**
- Unscrew the screw part resp. valve seat (18.1/21.1) with round pliers.
- DN8**
- *Press out the valve cartridge, remove valve seat from ball cage.*
- Clean all parts, replace faulty parts by new ones.
- Re-assemble the valve.
- Replace the O-rings (18.6/21.6) by new ones, and place the valve. Observe the direction arrow.




A Grundfos company

Pressure Loading Valves



DN 8 - DN 32



Pressure Loading Valves




Aldos pulsation dampeners.



- Reduces the surges caused by the pulsations from a reciprocating diaphragm pump.
- Eliminates the shock loads incurred from pulsations. (Water hammer)
- Smooths out the dosing flow from pulses, to a continuous stream.
- Reduces wear on pump and valve components.
- Reduces stress on pipe and fittings.



Operating principles.



ALLDOS

A Grundfos company

- Measuring range:
15-150 to 8000-60000 L/h water
0.8-5 to 300-2500 m³_N/h air
- p_{max} 16 bar, t_{max} 140 °C
- Accuracy: ±4 % f. s
- Connection:
G 1/2 to G 3 1/2 or
glue-in connection
- Material:
trogamide-T, PSU or PVDF



**Kobald
Rotameter
for dilution
water flow
indication.**

Stainless Steel Ball Valves



- Two types of ball valve are used in this system.
- 3 pce threaded full bore

- And 2 pce
flanged
type



Valves



- **Blue handle valve is Georg Fisher Tecno Plastic**
- **Orange handle valve is Georg Fischer Type 546**

Tecno Plastic Valve



- **Can be disassembled and reassembled without tools.**
- **EPDM seals, UPVC body and PTFE seats.**

- **Can be disassembled and reassembled without tools.**
- **Viton seals, UPVC body and PTFE seats.**
- **Beware left hand thread when undoing seat from body.**

Viton seals on Georg Fischer valves identified by white dot as indicated below



**Many thanks for
your time and please
do not hesitate to
ask questions.**

4.2. Section 2 - Commissioning Reports

BRISBANE CITY COUNCIL

BCC Contract No. BW.70146-3

Brisbane Water

Sandgate Water Reclamation Plant/Phosphorus Reduction Project

2 COMMISSIONING REPORTS



MINOR PROJECT - TEST SHEET

PROJECT:- SANDGATE JOB NUMBER :-
DESCRIPTION :- REWIRE TO CONFORM WITH SPECS' ACETIC ACID
FOR COLOUR CODE RE
DRAWINGS :- 14636-010-22 TEST DATE:- 25-8-09

WIRING CHECKS		
TEST	RESULT	COMMENTS
Wiring Check	✓	ALL WIRING REQUIRING CHANGE <u>UPDATED</u>
Earth Continuity Check	✓	
Insulation Resistance Test	✓	
Labels Complete	✓	
Plug and Lead Fitted for Testing	✓	
Ready for Testing	YES	

PUMP FUNCTIONAL CHECKS		
TEST	RESULT	COMMENTS
Check 4-20mA signal		
Check Remote Run signal		
Check Remote Fault		
Check Empty signal		
Check Pre-empty signal		
POINT TO POINT COMPLETED		TO MAIN PANEL
		" TRUCK FILL PANEL

Testing Officer CE JAMES Signature C. James Date 25/8/09

Completed Product

Verified by Alldos Don Hamilton Don H. Date 25/8/09
(Print Name) (Signature)





Sandgate Acid Dosing Plant

Inspection and Test Procedure Site Acceptance (SAT) Tests

SAT TEST RESULT RECORD SHEETS

Purpose

The purpose of the SAT is to ensure that the site is operating correctly on the new controls under actual site conditions. On completion of the SAT, the operational control of the site is transferred to operations and the site achieves Construction Completion.

This section is to be completed only at the conclusion of the Pre-SAT:

Final Pre-SAT Results	YES	NO	Comments
Electrical ITPs completed	✓		
Minor Defects Generated	✓		
Severe Defects Generated		✓	
SAT Accepted	✓		

Commissioning Engineer Name M. Pritchard Signature [Signature] Date 27/8/09

Project Manager/Area Supervisor Name Signature Date

Documentation	From	To	Done
1. Defects	Commissioning Engineer	Site Supervisor and/or Contractor	✓
2. Original of this signoff/summary sheet	Commissioning Engineer	Project Manager	✓

Rev	Description	Date	Prepared	Approved
1.0	For Issue	19/08/09	M.Pritchard	

Inspection and Test Procedure Site Acceptance (SAT) Test

Plant Location

Prerequisites

Prerequisites for the SAT are contained in Section A of the SAT record sheets.

Procedure

The SAT includes checking the scope of works; testing of field devices, field wiring and installation; and test operation of instrumentation and ancillary gear.

During SAT, the new system is usually fully tested off-line and will not be dosing Acid into the water system. The performance of the new system can be monitored without failures affecting the quality of the water of the treatment plant.

The Commissioning Engineer may raise Defects. These will indicate that equipment or installation does not conform to the specification. The responsible party will modify and re-test the system. It is up to the Commissioning Engineer to determine whether re-testing can be carried out as part of the current SAT or re-scheduled to another date.

At the conclusion of the SAT and provided there are no severe Defects, the Commissioning Engineer will accept the SAT and the site can then be placed into Automatic operation.

Rev	Description	Date	Prepared	Approved
1.0	For Issue	19/08/09	M.Pritchard	

Inspection and Test Procedure Site Acceptance (SAT) Test

Plant Location

Responsibilities associated with SAT

Installation Sub Contractors:

- Ensure site is ready and provide testing assistance resources;
- Provide all up-to-date documentation, such as WAE drawing mark ups, ITP test sheets, relevant records, etc.;
- Assist in carrying out test to a successful completion;
- Rectify defects in a timely manner;
- Ensure testing environment is safe and issue confined space entry permits, where required;
- Ensure spills does not occur and integrity of site is not affected.

Project Manager (or representative):

- Confirm readiness of site for SAT;
- Confirm readiness of installation contractor.
- Check that design documentation is correct and up to date;
- Arrange for site-specific induction for Commissioning Engineers;
- Ensure over dosing does not occur and integrity of site is not affected;

Commissioning Engineer:


- Prepare testing check sheets;
- Perform SAT checks and complete SAT Test Record Sheets;
- Issue Defect Reports for unsatisfactory or incomplete work;
- Ensure over dosing does not occur and integrity of site is not affected;
- Sign SAT Results Record Sheet;

Rev	Description	Date	Prepared	Approved
1.0	For Issue	19/08/09	M.Pritchard	

Inspection and Test Procedure Site Acceptance (SAT) Test

Plant Location

A. SAT PREREQUISITES

ITEM	DESCRIPTION	YES	NO	NA	COMMENTS/ACTIONS -
A1	Project Manager and Brisbane Water has given approval to perform SAT	✓			
A2	SAT document has been approved	✓			
A3	All preparation work and notifications are complete	✓			
A4	Review any outstanding defects, eg. from FAT, and incomplete works and evaluate if SAT can continue	✓			
A5	All relevant updated documentation is available:	✓			
	drawings & schedules (site, circuit, cable, switchgear & GA)	✓			
A6	All new equipment has been installed	✓			
A7	Level switches have been installed to specification	✓			
A8	Power is available at the new switchboard. Contractor has removed his lock/tag from the Main Breaker	✓			
A9	Safe working area provided	✓			
A10	All site attendance, induction and permit documentation filled in and signed	✓			
A11	Test equipment calibration is current	✓			
A12	SAT able to proceed Hold Point 	✓			

Rev	Description	Date	Prepared	Approved
1.0	For Issue	19/08/09	M.Pritchard	

Inspection and Test Procedure Site Acceptance (SAT) Test

Plant Location

Test: Site Acceptance of Dosing Skid

Purpose: To prove that the dosing skid is complete and performs as per the functional description

Prerequisites: All new equipment is installed. The Contractor's ITPs have been completed and records made available to the Commissioning Engineer. Tank is full of water and not acid

Procedure: Follow AII Dos procedure to Site Test Dosing Skid.

B. ELECTRICAL AND INSTRUMENTATION VISUAL INSPECTION

ITEM	DESCRIPTION	ACCEPTANCE CRITERIA	Pass	Fail	COMMENTS (if any)
B1	Follow AII Dos Factory test and Site Acceptance test.	Work through Factory and Site Acceptance ITPs. Attach ITPs to this completed document.	✓		See Attached
B2	Verify Comms	Verify communications between Dosing Plant PLC and SCADA system	✓		
B3	Reset Alarms	Reset All high alarms	✓		
B4	Test Tank Bund Area	Flood water into bund area and verify high bund alarm. Drain and reset	✓		
B5	Test Emergency Bund Area	Flood water into Emergency Bund Area to test with. Lower high float into water. Verify that the sump pump starts.	✓		
		Verify that the low level indicator is shown on SCADA	✓		
		Verify that after 10 seconds of high level float being made, the high float alarm is shown on the SCADA	✓		
		Remove high level float	✓		
		Verify that the sump pump stops at low float level on that the sump pump is still submerged.	✓		
		Clear Alarms.	✓		
B6	Test Automatic system	Reset all alarms and reset all devices on the SCADA	✓		Slight 2-vo error. IPhone inform me d-y to do with 4.2 not start point - Non linear Control.
		Set dosing system to Manual and enter a setpoint of 20 L/Hr	✓		
		Enable the dosing system on the SCADA	✓		
		Verify that the Dilution valve opens	✓		
		Verify that the duty pump valve opens	✓		

Rev	Description	Date	Prepared	Approved
1.0	For Issue	19/08/09	M.Pritchard	

Inspection and Test Procedure Site Acceptance (SAT) Test

Plant Location

		Verify the duty pump starts and pumps at the setpoint rate of 20L/Hr	✓	Zero error
		Press the Duty Swap and verify that pumps and valves swap over.	✓	
		Induce a fault on the working pump	✓	
		Verify duty changes over and fault is shown	✓	
		Reset fault.	✓	
		Induce a fault on the second pump and verify that duty changes over and fault is shown.	✓	
		Change manual setpoint to 140 L/Hr and verify pump 1 attains the setpoint 138	✓	
		Swap Duty	✓	
		Verify that Pump 2 attains the 140L/hr 138	✓	
		Change Dosing pumps start Flow SP (Auto) to a figure lower than the Flow Splitter 2 flow and verify that the system shuts down.	✓	
		Verify that the dilution water stays running for the period of time set in the Dilution Valve Shutdown delay.	✓	
		Verify that the level of the tank is the same as the pressure transducer.	✓	
		Enable the Truck Fill Pump Supply on the SCADA system.	✓	
		Verify that the sockets to the delivery motor are alive	✓	
		Remove the high level alarm sensor and place into a cup of water.	✓	
		verify that the supply to the Delivery tanker goes off	✓	
		Verify that the alarm sounds	✓	
		Verify that the high level is shown on the SCADA	✓	
		Press the mute button and verify that the alarm is muted	✓	
		Put the high level switch back into the tank.	✓	
		Reset Alarm on the SCADA system	✓	

Span error -
If power not
to do with
non linearity
but should
not cause
problems

Rev	Description	Date	Prepared	Approved
1.0	For Issue	19/08/09	M.Pritchard	

Inspection and Test Procedure Site Acceptance (SAT) Test

Plant Location

		Allow Dosing Pump 1 to run long enough to verify that the totalised to counting up and the speed feedback matches what is shown on the dosing pump	✓		
		Allow Dosing Pump 2 to run long enough to verify that the totalised to counting up and the speed feedback matches what is shown on the dosing pump	✓		
		Place the system in automatic and verify that the calculated setpoint speed is transferred to the required Dose rate box and the dosing pump achieves this required setpoint.	✓		
		Disable Dosing System	✓		
		Drain all water from Tank	✓		
		Close Drain Valve	✓		
B7	Notify plant operators that the Acid Plant is now commissioned	Telephone operators	✓		
B8	Notify site supervisor	Telephone Supervisor that testing has been completed and is now ready to accept acid.	✓		
B9	Handover Documentation	Supply Signed copy of this site acceptance sheet to Brisbane Water.	✓		

Tank to be checked for cleanliness

Rev	Description	Date	Prepared	Approved
1.0	For Issue	19/08/09	M.Pritchard	

Inspection and Test Procedure Site Acceptance (SAT) Test

Plant Location

C. RECORDING OF SAT RESULTS

Purpose:- To record the results of the SAT, provide approval for a successful SAT and to ensure that defects are recorded.

Conditions:-

- SAT completed and all SAT results recorded on the SAT record sheets
- Dosing System is ready for Acid Delivery.




Make a list of defects and incomplete works and assess whether the SAT can be accepted. If possible, discuss the defects with the Site Supervisor and/or the Contractor and agree remedial action.




Complete SAT results on Page 1 of these SAT Test Result Record sheets.

SAT Defects and Incomplete Works which Impact on SAT:




Item	Description	Severe / Minor
Building	Requires to be earthed.	Minor
Flow Reel.	Maybe requires splashproofing	Minor
labelling	Unloading Station & lighting needs traffic cone labels	Minor
	Temp ones fitted.	
Tank	Needs to be checked for cleanliness	Minor.

















Rev	Description	Date	Prepared	Approved
1.0	For Issue	19/08/09	M.Pritchard	





FACTORY ACCEPTANCE TEST SHEET

CLIENT: Tenix		PROJECT: Sandgate WWTP Acetic Acid		FAT NO. 5131060.1.1 FAT	
CLIENT REF: Quote# TEN3088QTH		ALLDOS OCEANIA REF: 5131060.1.1		PAGES 4	
PREPARED BY: Ray Verburt		DATE: 29-10-08	PROJECT ENGINEER: Ray Verburt	DATE:	
NOTES: Testing Done onsite by Marion Pittman 0422 579792. 25e 26th AUGUST 2009.					
NO.	ACTIVITY	ACCEPTANCE CRITERIA	INSPECTION BY		DOCUMENTS (/ NOTES)
			ALLDOS	CLIENT	
1.	Visual Inspection of Dosing Skid	As per approved GA drawing 51310601.1-G01 As per approved P&ID 486/5/5-0051-004 Amend B		✓ and ✓ and ✓ and	<ul style="list-style-type: none"> Visual inspection of all components to check correct / satisfactory installation Check flow direction specific equipment- Loading valve, Solenoid valves etc- ensure they are fitted in the correct direction. Check alignment of all equipment
2.	Operation. Manually check all valves. Ensure Valves are in Correct Position for use.	All isolation valves are free and in correct position.		✓ and ✓ and ✓ and ✓ and	<ul style="list-style-type: none"> Open and close all valves to ensure there is no binding. Isolate Calibration Cylinder. Isolate process Drain Valves. Open Pump Suction and discharge. Open process valves.
3.	Prime Pumps <ul style="list-style-type: none"> Dosing Pump 1 PU-0583-001 Dosing Pump 2 PU-0583-002 	Remove air from system.		  	Priming Pump. <ul style="list-style-type: none"> Flood Suction of Dosing Pump Isolate Dosing System. Slightly Open Drain Valve on discharge. Run Pump until fluid is discharged to drain. Close drain valves and open system isolation valves.

4.	Hydrostatic Test Pipework.	Check system for leaks As per AS2032:2006 Section 7	  	<p>Test Procedure.</p> <ul style="list-style-type: none"> • Fill with water taking care to purge all air from the system. • Hold 4.5 bar pressure for 15 minutes. • Visually check all pipe work to ensure no leakage.
	Calibrate Dilution Water Flow Rate <ul style="list-style-type: none"> • Dilution Line 	Ensure dilution water flow rate is set correctly.	  	<p>Test Procedure</p> <p>Dilution Line 1</p> <ul style="list-style-type: none"> • Manually Open Dilution Water Solenoid Valve – FCV0583-003 • Manually Open Dilution Water Valve – HCV-1030-200 <p>Rotameter – FI 0583-003</p> <ul style="list-style-type: none"> • Check flow rates of approx. min 1000 l/hr and max 1500l/hr are achieved.
5.	Pressure Gauge Operation	Check for correct operation	 	<p>Testing Procedure</p> <ul style="list-style-type: none"> • Run pumps • Visually check pressure gauge operation.
6.	Check Operation of Pressure Relief Valves <ul style="list-style-type: none"> • Pressure Relief Valve PRV-0583-001 • Pressure Relief Valve PRV-0583-002 	Set PRV to 4bar	       	<p>Pressure Relief Valve PRV-0583-001</p> <ul style="list-style-type: none"> • Run Dosing Pump • Close Discharge Valve • Set Relief Valve to operate at approximately 4 bar. • Open Discharge Valve <p>Pressure Relief Valve PRV-0583-001</p> <ul style="list-style-type: none"> • Run Dosing Pump • Close Discharge Valve • Set Relief Valve to operate at approximately 4 bar. • Open Discharge Valve

Rev A

2



7.	Pressure Loading Valve • PSV-0583-001	Set PLV to 3bar		Test Procedure • Run Dosing Pump PU-0583-001 • Set Loading Valve to operate at approximately 3 bar.
8.	Pump Operation • PU-0583-001 • PU-0583-002	Check for correct operation	 	Test Procedure Run pump PU-0583-001 • Adjust dose rate to approx. 150l/ph Run pump PU-0583-002 • Adjust dose rate to approx. 150l/ph
	Pulsation Dampeners • D-0583-001	Check correct operation	 <i>works well</i>	Test Procedure Run dosing pump 1 – PU-0583-001 • Visually / audibly check pulsation dampener and pressure gauge operation.
11.	Skid Operation	Check correct operation	 <i>checked on Manual Control panel</i>	Valve Positions • Isolate Drain valves. • Open pump suction and discharge valves. • Open process valves. • Open Dilution water Isolation Valves. • Run pumps as per standard operation for approximately 30minutes. • Visually and audibly check system.

Rev A

3



NOTES:

Alldos Representative

Signature

Name

Date

Client Representative

Signature

Name









Date

Rev A












4





SITE ACCEPTANCE TEST SHEET











CLIENT:	Tenix	PROJECT:	Sandgate WWTP Acetic Acid	FAT NO.	5131060 SAT
CLIENT REF:	Quote# TEN3088QTH	ALLDOS OCEANIA REF:	5131060	PAGES	5
PREPARED BY:	Ray Verburt	DATE:	29-10-08	PROJECT ENGINEER:	Ray Verburt
NOTES:	DATE: 26/8/09				

NO.	ACTIVITY	ACCEPTANCE CRITERIA	INSPECTION BY		DOCUMENTS (/ NOTES)
			ALLDOS	CLIENT	
1.	Tank	As per approved GA drawings As per P&ID 486/5/5-0051-004 Amend B		   	<ul style="list-style-type: none"> Visual inspection of fitting arrangements Check hold down bolts - correct installation Check installation of level switches, pressure transducers Check fill line installation, pipe supports, valves, alignment Check for swarf and foreign materials inside tank - remove if necessary
2.	Level Sensors <ul style="list-style-type: none"> LSH 0583-001 LS 0583-002 LSH 0583-004 	Calibration			<ul style="list-style-type: none"> Calibrate level sensors Damping Value - 2 Secs Density - 1.025 kg/dm³ 100% = 1.8 metres
3.	Truck Fill Operation	Correct Operation Latch Stop Operation Zero leakage from fill line		  	<ul style="list-style-type: none"> Ensure suction line valves are closed Connect tanker / pump to fill line and power outlet on loading panel Commence fill operation for 30seconds Activate latch stop - ensure operation is terminated, (no outlet power) check other loading panels for no power on outlet power Check fill line for leaks Re-commence fill operation Simulate high level - ensure operation is

Rev A

					<ul style="list-style-type: none"> terminated (no outlet power) Re-commence fill operation – ensure approx. 1000lt total in tank and stop operation 	✓
4.	Pressure Transducer • LE 0583-001	Calibration			<ul style="list-style-type: none"> Calibrate pressure transducer – approx. 1000lt water 	
5.	Suction Line	Check for leaks			<ul style="list-style-type: none"> Check suction line to pumps for leaks 	
6	Visual Inspection of Dosing Skid	As per approved GA drawing 51310601.1-G01 As per approved P&ID 486/5/5-0051-004 Amend A			<ul style="list-style-type: none"> Visual inspection of all components to check correct / satisfactory installation Check flow direction specific equipment- Loading valve, Solenoid valves etc- ensure they are fitted in the correct direction. Check alignment of all equipment 	  
7	Operation. Manually check all valves. Ensure Valves are in Correct Position for use.	All isolation valves are free and in correct position.			<ul style="list-style-type: none"> Open and close all valves to ensure there is no binding. Isolate Calibration Cylinder. Isolate process Drain Valves. Open Pump Suction and discharge. Open process valves. 	   
8	Prime Pumps • Dosing Pump 1 PU-0583-001 • Dosing Pump 2 PU-0583-002	Remove air from system.			<ul style="list-style-type: none"> Priming Pump. Flood Suction of Dosing Pump Isolate Dosing System. Slightly Open Drain Valve on discharge. Run Pump until fluid is discharged to drain. Close drain valves and open system isolation valves. 	 

9	Hydrostatic Test Pipe work.	Check system for leaks As per AS2032:2006 Section 7			Test Procedure. <ul style="list-style-type: none"> • Fill with water taking care to purge all air from the system. • Hold 4.5 bar pressure for 15 minutes. • Visually check all pipe work to ensure no leakage.
10	Calibrate Dilution Water Flow Rate <ul style="list-style-type: none"> • Dilution Line 	Ensure dilution water flow rate is set correctly.			Test Procedure Dilution Line 1 <ul style="list-style-type: none"> • Manually Open Dilution Water Solenoid Valve – FCV0583-003 • Manually Open Dilution Water Valve – HCV-1030-200 Rotameter – FI 0583-003 <ul style="list-style-type: none"> • Check flow rates of approx. min 1000 l/hr and max 1500l/hr are achieved.
11	Pressure Gauge Operation	Check for correct operation			Testing Procedure <ul style="list-style-type: none"> • Run pumps • Visually check pressure gauge operation.
12	Check Operation of Pressure Relief Valves <ul style="list-style-type: none"> • Pressure Relief Valve PRV-0583-001 • Pressure Relief Valve PRV-0583-002 	Set PRV to 4bar			Pressure Relief Valve PRV-0583-001 <ul style="list-style-type: none"> • Run Dosing Pump • Close Discharge Valve • Set Relief Valve to operate at approximately 4bar. • Open Discharge Valve Pressure Relief Valve PRV-0583-001 <ul style="list-style-type: none"> • Run Dosing Pump • Close Discharge Valve • Set Relief Valve to operate at approximately 4 bar. • Open Discharge Valve

13	Pressure Loading Valve • PSV-0583-001	Set PLV to 3bar		Test Procedure • Run Dosing Pump PU-0583-001 • Set Loading Valve to operate at approximately 3 bar.
14	Pump Operation • PU-0583-001 • PU-0583-002	Check for correct operation	 	Test Procedure Run pump PU-0583-001 • Adjust dose rate to approx. 150l/ph (max.) Run pump PU-0583-002 • Adjust dose rate to approx. 150l/ph (max.)
15	Pulsation Dampener • D-0583-001	Check correct operation		Test Procedure Run dosing pump 1 – PU-0583-001 • Visually / audibly check pulsation dampener and pressure gauge operation.
16	Skid Operation	Check correct operation	     	Valve Positions • Isolate Drain valves. • Open pump suction and discharge valves. • Open process valves. • Open Dilution water Isolation Valves. • Run pumps as per standard operation for approximately 30minutes. • Visually and audibly check system.

Rev A



NOTES:
① Tank still to be cleaned out.
② check whether fire need needs splash protection
③ building requires to be earthed.

Alldos Representative

Signature [Signature]
Name N/A.
Date

Client Representative

Signature [Signature]
Name MARION RICHARDS
Date 26/8/09.

WORKSHOP TEST PROCEDURE

Job Name: SANDGATE ACETIC ACID C.P.	Job No: 5131060-1-3	Tested By: JOHN DARROCH
-------------------------------------	---------------------	-------------------------

TEST	RESULT	COMMENTS
Wiring Check	OK	
Earth Continuity Check	< 0.1 Ω	
Insulation Resistance Test	> 200 M Ω	
Labels Complete		Some Terminal Labels outstanding
Plug and Lead Fitted For Testing	YES	
Ready For Testing	YES	

John H

1.1.100

copy $\frac{1}{2}$

WORKSHOP TEST PROCEDURE

Job Name:	Job No: 5131060-1.3	Tested By:
-----------	---------------------	------------

TEST	RESULT	COMMENTS
Wiring Check	OK	POWERED UP & TESTED
Earth Continuity Check	OK < 0.1 Ω	CHASSIS TO TERMINALS
Insulation Resistance Test	NA	24V BOARD
Labels Complete	OK	
Plug and Lead Fitted For Testing	NO	EXTERNALLY SOURCED 24V ONLY
Ready For Testing	COMPLETED	

[Signature]

DATE 27-1-09

4.3. Section 3 - Commissioning Procedure - Blank Forms

BRISBANE CITY COUNCIL

BCC Contract No. BW.70146-3

Brisbane Water

Sandgate Water Reclamation Plant/Phosphorus Reduction Project

3 COMMISSIONING PROCEDURE

1. Ensure services are available (Refer Section 10)
2. Visually inspect all plumbing and Electrical Equipment
3. Physically examine all valves, unions etc
4. Complete the Acetic Acid System Site Acceptance Tests, a blank copy of which are here enclosed on the following pages

Note: Re-commissioning procedures after various plant maintenance tasks for the Acetic Acid System is found in Volume 2 Sections 6 & 7

Operators should be aware of updated Site Dosing Specifications and adjust test procedures / values accordingly.

SAT TEST RESULT RECORD SHEETS

Purpose

The purpose of the SAT is to ensure that the site is operating correctly on the new controls under actual site conditions. On completion of the SAT, the operational control of the site is transferred to operations and the site achieves Construction Completion.

This section is to be completed only at the conclusion of the Pre-SAT:

Final Pre-SAT Results	YES	NO	Comments
Electrical ITPs completed			
Minor Defects Generated			
Severe Defects Generated			
SAT Accepted			

Commissioning Engineer Name **Signature**..... **Date**

Project Manager/Area Supervisor Name **Signature** **Date**

Documentation	From	To	Done
1. Defects	Commissioning Engineer	Site Supervisor and/or Contractor	
2. Original of this signoff/summary sheet	Commissioning Engineer	Project Manager	

Prerequisites

Prerequisites for the SAT are contained in Section A of the SAT record sheets.

Procedure

The SAT includes checking the scope of works; testing of field devices, field wiring and installation; and test operation of instrumentation and ancillary gear.

During SAT, the new system is usually fully tested off-line and will not be dosing Acid into the water system. The performance of the new system can be monitored without failures affecting the quality of the water of the treatment plant.

The Commissioning Engineer may raise Defects. These will indicate that equipment or installation does not conform to the specification. The responsible party will modify and re-test the system. It is up to the Commissioning Engineer to determine whether re-testing can be carried out as part of the current SAT or re-scheduled to another date.

At the conclusion of the SAT and provided there are no severe Defects, the Commissioning Engineer will accept the SAT and the site can then be placed into Automatic operation.

Responsibilities associated with SAT

Installation Sub Contractors:

- Ensure site is ready and provide testing assistance resources;
- Provide all up-to-date documentation, such as WAE drawing mark ups, ITP test sheets, relevant records, etc.;
- Assist in carrying out test to a successful completion;
- Rectify defects in a timely manner;
- Ensure testing environment is safe and issue confined space entry permits, where required;
- Ensure spills does not occur and integrity of site is not affected.

Project Manager (or representative):

- Confirm readiness of site for SAT;
- Confirm readiness of installation contractor.
- Check that design documentation is correct and up to date;
- Arrange for site-specific induction for Commissioning Engineers;
- Ensure over dosing does not occur and integrity of site is not affected;

Commissioning Engineer:

- Prepare testing check sheets;
- Perform SAT checks and complete SAT Test Record Sheets;
- Issue Defect Reports for unsatisfactory or incomplete work;
- Ensure over dosing does not occur and integrity of site is not affected;
- Sign SAT Results Record Sheet;

A. SAT PREREQUISITES

ITEM	DESCRIPTION	YES	NO	NA	COMMENTS/ACTIONS -
A1	Project Manager and Brisbane Water has given approval to perform SAT				
A2	SAT document has been approved				
A3	All preparation work and notifications are complete				
A4	Review any outstanding defects, eg. from FAT, and incomplete works and evaluate if SAT can continue				
A5	All relevant updated documentation is available:				
	drawings & schedules (site, circuit, cable, switchgear & GA)				
A6	All new equipment has been installed				
A7	Level switches have been installed to specification				
A8	Power is available at the new switchboard. Contractor has removed his lock/tag from the Main Breaker				
A9	Safe working area provided				
A10	All site attendance, induction and permit documentation filled in and signed				
A11	Test equipment calibration is current				
A12	SAT able to proceed				
	Hold Point				

Test: Site Acceptance of Dosing Skid

Purpose: To prove that the dosing skid is complete and performs as per the functional description

Prerequisites: All new equipment is installed. The Contractor's ITPs have been completed and records made available to the Commissioning Engineer. Tank is full of water and not acid

Procedure: Follow AllDos procedure to Site Test Dosing Skid.

B. ELECTRICAL AND INSTRUMENTATION VISUAL INSPECTION

ITEM	DESCRIPTION	ACCEPTANCE CRITERIA	Pass	Fail	COMMENTS (if any)
B1	Follow AllDos Factory test and Site Acceptance test.	Work through Factory and Site Acceptance ITPs. Attach ITPs to this completed document.			
B2	Verify Comms	Verify communications between Dosing Plant PLC and SCADA system			
B3	Reset Alarms	Reset All high alarms			
B4	Test Tank Bund Area	Flood water into bund area and verify high bund alarm. Drain and reset			
B5	Test Emergency Bund Area	Flood water into Emergency Bund Area to test with. Lower high float into water. Verify that the sump pump starts.			
		Verify that the low level indicator is shown on SCADA			
		Verify that after 10 seconds of high level float being made, the high float alarm is shown on the SCADA			
		Remove high level float			
		Verify that the sump pump stops at low float level on that the sump pump is still submerged.			
		Clear Alarms.			
B6	Test Automatic system	Reset all alarms and reset all devices on the SCADA			
		Set dosing system to Manual and enter a setpoint of 20 L/Hr			
		Enable the dosing system on the SCADA			
		Verify that the Dilution valve opens			
		Verify that the duty pump valve opens			

		Verify the duty pump starts and pumps at the setpoint rate of 20L/Hr			
		Press the Duty Swap and verify that pumps and valves swap over.			
		Induce a fault on the working pump			
		Verify duty changes over and fault is shown			
		Reset fault.			
		Induce a fault on the second pump and verify that duty changes over and fault is shown.			
		Change manual setpoint to 140 L/Hr and verify pump 1 attains the setpoint			
		Swap Duty			
		Verify that Pump 2 attains the 140L/hr			
		Change Dosing pumps start Flow SP (Auto) to a figure lower than the Flow Splitter 2 flow and verify that the system shuts down.			
		Verify that the dilution water stays running for the period of time set in the Dilution Valve Shutdown delay.			
		Verify that the level of the tank is the same as the pressure transducer.			
		Enable the Truck Fill Pump Supply on the SCADA system.			
		Verify that the sockets to the delivery motor are alive			
		Remove the high level alarm sensor and place into a cup of water.			
		verify that the supply to the Delivery tanker goes off			
		Verify that the alarm sounds			
		Verify that the high level is shown on the SCADA			
		Press the mute button and verify that the alarm is muted			
		Put the high level switch back into the tank.			
		Reset Alarm on the SCADA system			

		Allow Dosing Pump 1 to run long enough to verify that the totalised to counting up and the speed feedback matches what is shown on the dosing pump			
		Allow Dosing Pump 2 to run long enough to verify that the totalised to counting up and the speed feedback matches what is shown on the dosing pump			
		Place the system in automatic and verify that the calculated setpoint speed is transferred to the required Dose rate box and the dosing pump achieves this required setpoint.			
		Disable Dosing System			
		Drain all water from Tank			
		Close Drain Valve			
B7	Notify plant operators that the Acid Plant is now commissioned	Telephone operators			
B8	Notify site supervisor	Telephone Supervisor that testing has been completed and is now ready to accept acid.			
B9	Handover Documentation	Supply Signed copy of this site acceptance sheet to Brisbane Water.			

C. RECORDING OF SAT RESULTS

Purpose:- To record the results of the SAT, provide approval for a successful SAT and to ensure that defects are recorded.

Conditions:-

- SAT completed and all SAT results recorded on the SAT record sheets
- Dosing System is ready for Acid Delivery.

Make a list of defects and incomplete works and assess whether the SAT can be accepted. If possible, discuss the defects with the Site Supervisor and/or the Contractor and agree remedial action.

Complete SAT results on Page 1 of these SAT Test Result Record sheets.

SAT Defects and Incomplete Works which Impact on SAT:

Item	Description	Severe / Minor

SITE ACCEPTANCE TEST SHEET

CLIENT:	Tenix		PROJECT:	Sandgate WWTP Acetic Acid		FAT NO.	5131060 SAT	
						PAGES	5	
CLIENT REF:	Quote# TEN3088QTH			ALLDOS OCEANIA REF:	5131060			
PREPARED BY:	Ray Verburgt	DATE:	29-10-08	PROJECT ENGINEER:	Ray Verburgt	DATE:		
NOTES:								
NO.	ACTIVITY	ACCEPTANCE CRITERIA	INSPECTION BY		DOCUMENTS (/ NOTES)			
			ALLDOS	CLIENT				
1.	Tank	As per approved GA drawings As per P&ID 486/5/5-0051-004 Amend B			<ul style="list-style-type: none"> Visual inspection of fitting arrangements Check hold down bolts - correct installation Check installation of level switches, pressure transducers Check fill line installation, pipe supports, valves, alignment Check for swarf and foreign materials inside tank – remove if necessary 			
2.	Level Sensors <ul style="list-style-type: none"> LSH 0583-001 LS 0583-002 LSH 0583-004 	Calibration			<ul style="list-style-type: none"> Calibrate level sensors 			
3.	Truck Fill Operation	Correct Operation Latch Stop Operation Zero leakage from fill line			<ul style="list-style-type: none"> Ensure suction line valves are closed Connect tanker / pump to fill line and power outlet on loading panel Commence fill operation for 30seconds Activate latch stop – ensure operation is terminated, (no outlet power) check other loading panels for no power on outlet power Check fill line for leaks Re-commence fill operation Simulate high level – ensure operation is 			

					<p>terminated (no outlet power)</p> <ul style="list-style-type: none"> Re-commence fill operation – ensure approx. 1000lt total in tank and stop operation
4.	<p>Pressure Transducer</p> <ul style="list-style-type: none"> LE 0583-001 	Calibration			<ul style="list-style-type: none"> Calibrate pressure transducer – approx. 1000lt water
5.	Suction Line	Check for leaks			<ul style="list-style-type: none"> Check suction line to pumps for leaks
6	Visual Inspection of Dosing Skid	<p>As per approved GA drawing 51310601.1-G01 As per approved P&ID 486/5/5-0051-004 Amend A</p>			<ul style="list-style-type: none"> Visual inspection of all components to check correct / satisfactory installation Check flow direction specific equipment- Loading valve, Solenoid valves etc– ensure they are fitted in the correct direction. Check alignment of all equipment
7	<p>Operation.</p> <p>Manually check all valves.</p> <p>Ensure Valves are in Correct Position for use.</p>	<p>All isolation valves are free and in correct position.</p>			<ul style="list-style-type: none"> Open and close all valves to ensure there is no binding. Isolate Calibration Cylinder. Isolate process Drain Valves. Open Pump Suction and discharge. Open process valves.
8	<p>Prime Pumps</p> <ul style="list-style-type: none"> Dosing Pump 1 PU-0583-001 Dosing Pump 2 PU-0583-002 	Remove air from system.			<p>Priming Pump.</p> <ul style="list-style-type: none"> Flood Suction of Dosing Pump Isolate Dosing System. Slightly Open Drain Valve on discharge. Run Pump until fluid is discharged to drain. <p>Close drain valves and open system isolation valves.</p>

9	Hydrostatic Test Pipe work.	Check system for leaks As per AS2032:2006 Section 7			Test Procedure. <ul style="list-style-type: none"> • Fill with water taking care to purge all air from the system. • Hold 4.5 bar pressure for 15 minutes. • Visually check all pipe work to ensure no leakage.
10	Calibrate Dilution Water Flow Rate <ul style="list-style-type: none"> • Dilution Line 	Ensure dilution water flow rate is set correctly.			Test Procedure Dilution Line 1 <ul style="list-style-type: none"> • Manually Open Dilution Water Solenoid Valve – FCV0583-003 • Manually Open Dilution Water Valve – HCV-1030-200 Rotameter – FI 0583-003 <ul style="list-style-type: none"> • Check flow rates of approx. min 1000 l/hr and max 1500l/hr are achieved.
11	Pressure Gauge Operation	Check for correct operation			Testing Procedure <ul style="list-style-type: none"> • Run pumps • Visually check pressure gauge operation.
12	Check Operation of Pressure Relief Valves <ul style="list-style-type: none"> • Pressure Relief Valve PRV-0583-001 • Pressure Relief Valve PRV-0583-002 	Set PRV to 4bar			Pressure Relief Valve PRV-0583-001 <ul style="list-style-type: none"> • Run Dosing Pump • Close Discharge Valve • Set Relief Valve to operate at approximately 4bar. • Open Discharge Valve Pressure Relief Valve PRV-0583-001 <ul style="list-style-type: none"> • Run Dosing Pump • Close Discharge Valve • Set Relief Valve to operate at approximately 4 bar. • Open Discharge Valve

13	Pressure Loading Valve <ul style="list-style-type: none"> PSV-0583-001 	Set PLV to 3bar			Test Procedure <ul style="list-style-type: none"> Run Dosing Pump PU-0583-001 Set Loading Valve to operate at approximately 3 bar.
14	Pump Operation <ul style="list-style-type: none"> PU-0583-001 PU-0583-002 	Check for correct operation			Test Procedure Run pump PU-0583-001 <ul style="list-style-type: none"> Adjust dose rate to approx. 150l/ph (max.) Run pump PU-0583-002 <ul style="list-style-type: none"> Adjust dose rate to approx. 150l/ph (max.)
15	Pulsation Dampener <ul style="list-style-type: none"> D-0583-001 	Check correct operation			Test Procedure Run dosing pump 1 – PU-0583-001 <ul style="list-style-type: none"> Visually / audibly check pulsation dampener and pressure gauge operation.
16	Skid Operation	Check correct operation			Valve Positions <ul style="list-style-type: none"> Isolate Drain valves. Open pump suction and discharge valves. Open process valves. Open Dilution water Isolation Valves. Run pumps as per standard operation for approximately 30minutes. Visually and audibly check system.

NOTES:	

Alldos Representative

Signature _____

Name _____

Date _____

Client Representative

Signature _____

Name _____

Date _____

4.4. Section 4 – ITPs

4.4.1. Civil ITPs

BRISBANE CITY COUNCIL

BCC Contract No. BW.70146-3

Brisbane Water

Sandgate Water Reclamation Plant/Phosphorus Reduction Project

4 INSPECTION AND TEST PLANS

4.1 Civil Installation Inspection Test Plans



Doval Constructions

Inspection and Test Plan

Document Reference: QA/ITP/Sandgate Site Preparation

INSPECTION AND TEST PLAN			
Title: Site Preparation and Foundations		Subcontractor: Doval	
Location: Sandgate WWTP		Date: 07/01/2009	
Client: Tenix Alliance		Construction Manager: B Marais	
Chainage:		Approved	
Prepared by: Sidney Hart		Revision: 0	

Item No.	Activity	Reference Documents (eg AS 3600)	Acceptance Criteria (eg. Min 120mm)	Inspection, Verification or Test by:				Verifying Records
				Status	Doval Representative	Tenix Representative	Sign / Date	
	Site Set Up							
1	<ul style="list-style-type: none"> Verify SWP and EMP reviewed and implemented for operations. Authorisation to start work check list has been completed. 	Tenix SWP and EMP, Tenix Contractor Quality Plan, Tenix Start Work Plan.		H	PE/Sup	PE/Sup	14/1	
2	<ul style="list-style-type: none"> Confirm drawings are AFC and current. 	Drawings are Rev 0 or later. Check site drawings against the drawing register		W	PE/Sup	PE/Sup	14/1	
	Existing Services							
3	<ul style="list-style-type: none"> Ensure all safety and environmental controls are in place. Ensure all underground and above ground services are located and suitable work practices in place. 	Project Safety and Environmental documents		H	PE/Sup	PE/Sup	14/1	

Owner: IMS

Page: 1 of 5

Revision 0

Doval Constructions



Inspection and Test Plan

Document Reference: QA/ITP/Sandgate Site Preparation

Item No.	Activity	Reference Documents (eg AS 3600)	Acceptance Criteria (eg. Min 120mm)	Inspection, Verification or Test by:			Verifying Records
				Status	Doval Representative Resp Sign / Date	Tenix Representative Resp Sign / Date	
	Where underground services are located nearby, potholing shall be undertaken to establish the exact location of the services, before mechanical excavation takes place			W	Sup 15/1	Sup 15/1	UG LOCATIONS CARRIED PRIOR TO START
	Remove and stockpile Topsoil						
4	Existing topsoil to be removed to 100mm deep and stockpiled if required.	BCC Specification S140	Stockpile to be regular shape, not greater than 1.5m high, and lightly compacted to prohibit saturation by water.	W	BM / PE 15/1	PM / PE 15/1	GRAVES REMOVED TOP SOIL AND EXISTING
5	Excavated material to be removed and stockpiled.	Environmental Controls	Stockpile to be regular shape, not greater than 1.5m high, and lightly compacted to prohibit saturation by water.	W	PE/Sup 15/1	PE/Sup 16/1	
	Excavation:						
6	Excavate to 1.6m below ground level, or as directed by geotechnical engineer.	BCC City Design Drawings	As per geotechnical advice	W	PE/Sup 15/1	PE/Sup 16/1	
7	Excavate for foundations to level as per design	BCC Drawing 0051-022		W	PE/Sup 15/1	PE/Sup 16/1	
8	After excavation has reached founding level, foundation material to be tested by qualified geotechnical engineer, or proof roll as per	Notes - drawing number 0051-015 BCC Specification S140		H	PE/Sup 15/1	PE/Sup 16/1	Certificate

Owner: IMS

Page 2 of 5






Revision 0



Doval Constructions

Inspection and Test Plan

Document Reference: QA/ITP/Sandgate Site Preparation

Item No.	Activity	Reference Documents (eg AS 3600)	Acceptance Criteria (eg, Min 120mm)	Inspection, Verification or Test by:				Verifying Records
				Doval Representative		Tenix Representative		
				Status	Resp	Sign / Date	Resp	
	Specification.							
	Encroachments:							
9	If encroachments from adjacent structures are encountered, and are not shown on the drawings, give notice and obtain instructions	BCC Specification S140		W	PE/Sup  17/1		PE/Sup SK 26/3	Left undisturbed and compacted around
	Backfilling:							
10	Excavated material shall be replaced in layers not exceeding 200mm, to achieve 98% standard compaction.	BCC City Design Drawing 0051-015	Materials: Deemed suitable by Tenix Representative. Able to be compacted to required levels	W	PE/Sup  17/1		PE/Sup SK 26/3	
11	Backfill to design level.			W	Surveyor/SE/Sup p  26/3		Surveyor/SE/Sup SK 26/3	
12	Backfill against wall to subsoil drainage details	BCC Standard Drawing UMS412		W	SE/Sup  26/3		SE/Sup SK 26/3	
	Compaction							
13	Method of compaction and compliance testing in accordance with Table 6.1 of BCC Specification S140	BCC Specification S140		W	PE/Sup  8/4		PE/Sup SK 8/4	LEAD MIN 10 ALL ROAD X-SECTIONS (48970792)

Owner: IMS

Page 3 of 5

Revision 0

Doval Constructions



Inspection and Test Plan

Document Reference: QA/ITP/Sandgate Site Preparation

Item No.	Activity	Reference Documents (eg AS 3600)	Acceptance Criteria (eg. Min 120mm)	Inspection, Verification or Test by:				Verifying Records
				Status	Doval Representative Resp	Sign / Date	Tenix Representative Resp	
14	Final inspection and review of records All works completed as specified Verify compliance including close out of any Non Conformance			H	PM / PE		PM / PE	SK 8/4

Doval Project Engineer		Tenix Alliance Project Engineer	
Name:	Company: <i>Tenix</i>
Signature:	Name: <i>S. Kusters</i>
Date:	Signature: <i>[Signature]</i>
		Date: <i>8-4-08</i>
Key:	PM = Project Manager H = Hold Sign off required prior to works proceeding. Notice required for Client Hold Points. After this period has elapsed, Client automatically forfeits their right to halt the works without prior inspection.	PE = Project Engineer W = Witness Client is to be informed of the works but works can continue without Client representation after notice period.	SE = Site Engineer S = Surveillance General inspection of tasks and works. No advice required to Client.
			Sup = Supervisor R = Report Where dockets, test certificates/reports, etc. are not attached to ITP, ensure that suitable cross reference is made

Notes: Brisbane City Council Specifications. This specification makes reference to the following Australian Standards and the Queensland Department of Main Roads Documents: AS1289 Methods of testing Soils for Engineering purposes; AS2187 Explosives – storage, transport and use; AS3798 Guidelines on Earthworks for Commercial and Residential

Doval Constructions



Inspection and Test Plan

Document Reference: QA/ITP/Sandgate Site Preparation

Item No.	Activity	Reference Documents (eg AS 3600)	Acceptance Criteria (eg. Min 120mm)	Inspection, Verification or Test by:				Verifying Records
				Doval Representative		Tenix Representative		
				Status	Resp	Sign / Date	Resp	
Developments; QDMR Materials Testing Manual Volumes 1 – 4. Third edition 1978, including Amendment Sheet No 26 June 1996.								

Owner: IMS

Page 5 of 5

Revision 0



AS PER ATTACHED
CHECK SHEETS.

Inspection and Test Plan

Document Reference: QA/ITP/Sandgate Structural Concrete

INSPECTION AND TEST PLAN			
Title: Structural Concrete - Sandgate		Subcontractor: Doval	
Location: Sandgate	Area:	Lot No: 2	Date: 07/01/2009
Client: Tenix Alliance	Prepared by: Sidney Hart	Revision: 1	Construction Manager : B Marais Approved:

Item No.	Activity	Reference Documents (eg AS 3600)	Acceptance Criteria (eg. Min 120mm)	Inspection, Verification or Test by:			Verifying Records
				Status	Doval Representative Resp	Tenix Alliance Representative Resp. Sign / Date	
	Site Set up						
1	All underlying lots have been signed off			H	PE	PE SK 13/4	
2	Requisition concrete pour has been completed and order is correct			H	PE	PE SK 13/4	Concrete order
	Reinforcement						
3	Reinforcement bar sizing correct as per drawings	BCC City drawings 0051-018, 0051-019		W	PE/Sup	PE/Sup SK 13/4	
4	Reinforcement Spacing correct as per the design drawings	BCC City drawings 0051-018, 0051-019		W	PE/Sup	PE/Sup SK 13/4	
5	Reinforcement lap lengths as per table in Concrete Notes C7 and relevant drawings	BCC City drawing 0051-015, 0051-017		W	PE/Sup	PE/Sup SK 13/4	
6	Splices in reinforcement shall be made only in the positions shown, or	BCC City Drawing 0051-015 (Notes)		W	PE/Sup	PE/Sup SK 13/4	



Inspection and Test Plan

Document Reference: QA/ITP/Sandgate Structural Concrete

Item No.	Activity	Reference Documents (eg AS 3600)	Acceptance Criteria (eg. Min 120mm)	Inspection, Verification or Test by:				Verifying Records
				Status	Doval Representative	Tenix Alliance Representative	Sign / Date	
					Resp	Sign/date	Resp.	
	as approved by the superintendent							
7	Approval must be gained from the superintendent prior to any bending or welding of reinforcement	BCC City Drawing 0051-015 (Notes)		H	PE/Sup		PE/Sup SK 13/4	Approval letter Not NECESSARY
8	All reinforcement shall be securely supported in its correct position by approved bar chairs, spacers or support bars	BCC City Drawing 0051-015 (Notes)		W	PE/Sup		PE/Sup SK 13/4	
9	Cast in items are set in right position – rag bolts and pipe locations are critical	BCC City Drawings		W	PE/Sup		PE/Sup SK 13/4	
	Formwork	Formwork shall be designed, constructed and stripped in accordance with AS 3610.						
9	Provide formwork to sides, construction joints, and ends	BCC Specification S150 Roadworks (6.1)		W	PE/Sup		PE/Sup SK 13/4	
10	Forms clean, free of debris and oiled to give Class 3 surface finish	BCC Specification S150 Roadworks (6.1)		W	PE/Sup		PE/Sup SK 13/4	
	Concrete Cover	All workmanship and materials shall be in accordance with AS3600	Tolerances as per Section 6.3 of BCC Specification S150 Roadworks					
11	All concrete shall be premixed by an approved supplier	BCC City Drawing 0051-015 (Notes)		W	PE/Sup		PE/Sup SK 13/4	Plant Batch Record HANSON mix
12	Admixtures shall not be used unless	BCC City Drawing 0051-		H	PE/Sup		PE/Sup SK 13/4	Approval letter NOT NECESSARY



Inspection and Test Plan

Document Reference: QA/ITP/Sandgate Structural Concrete

Item No.	Activity	Reference Documents (eg AS 3600)	Acceptance Criteria (eg. Min 120mm)	Inspection, Verification or Test by:				Verifying Records
				Status	Doval Representative	Tenix Alliance Representative	Sign / Date	
	approved in writing by the superintendent	015 (Notes)						
13	Nominal aggregate size – 20mm Maximum slump – 80mm	BCC City Drawing 0051-015 (Notes)		W	PE/Sup	PE/Sup	SK 13/4	
14	Concrete strength and clear concrete cover to reinforcement shall be in accordance with the table identified under point C6 of Concrete Notes, unless noted otherwise. Elements not covered shall be in accordance with AS3600	BCC City Drawing 0051-015 (Notes) AS3600		W	PE/Sup	PE/Sup	SK 13/4	
15	All concrete shall be compacted using a mechanical vibration process	BCC City Drawing 0051-015 (Notes)		W	PE/Sup	PE/Sup	SK 13/4	
16	Tests - Concrete Supply Comprehensive Strength Samples taken & Slump Test • Minimum 3 cylinders per sample The slump of the concrete must be measured and within the acceptable criteria in order to be placed			W	PE/Sup	PE/Sup	SK 13/4	
	Joints							
17	Spacing – space to match service pits and other discontinuity in cross-section	BCC City Drawing		W	PE/Sup	PE/Sup	SK 13/4	
18	Joints – locate at contraction or expansion joints	BCC City Drawing		W	PE/Sup	PE/Sup	SK 13/4	
19	Expansion joints – UNO the maximum spacing is 16m. Provide	BCC City Drawing		W	PE/Sup	PE/Sup	SK 13/4	



Inspection and Test Plan

Document Reference: QA/ITP/Sandgate Structural Concrete

Item No.	Activity	Reference Documents (eg AS 3600)	Acceptance Criteria (eg. Min 120mm)	Inspection, Verification or Test by:				Verifying Records
				Status	Doval Representative	Tenix Alliance Representative	Sign / Date	
				Resp	Sign/date	Resp.		
	additional expansion joints between the concrete slab and abutting edge restraints. Form joints with full depth 10mm closed cell close linked polyethylene foam 85-150kg/m³, securely taped to the end form. Seal surface of joint with Thioflex 600 or equivalent							
21	Provide slab joints with Sika Flex Tank Joint Sealant	BCC City Drawing 0051-015 (Notes)		W	PE/Sup	PE/Sup	SK 13/4	
	Water Stops							
22	Slabs on grade shall be underlain with a continuous layer of ICI Fortecon (200 micron thickness) or similar approved dampproof membrane lapped and taped to manufacturers specification	BCC City Drawing 0051-015 (Notes)		W	PE/Sup	PE/Sup	SK 13/4	
23	Provide 3 coats of Sikagard-62 protective coating on all concrete slabs, according to manufacturers specification – pre-seal the surface with Sikagard-720 epoxy cement	BCC City Drawing 0051-015 (Notes)		W	PE/Sup	PE/Sup	SK 13/4	
24	Provide waterproofing membrane Sikaproof-150 or similar to all vertical concrete surfaces that are in contact with the ground	BCC City Drawing 0051-015 (Notes)		W	PE/Sup	PE/Sup	SK 13/4	
	Surface Treatments	BCC Specification S150 Roadworks						



Inspection and Test Plan

Document Reference: QA/ITP/Sandgate Structural Concrete

Item No.	Activity	Reference Documents (eg AS 3600)	Acceptance Criteria (eg. Min 120mm)	Inspection, Verification or Test by:				Verifying Records
				Status	Doval Representative	Tenix Alliance Representative	Sign / Date	
25	Slip resistance – maintain minimum enduring slip resistance as set out in Table 7.1 of BCC Specification S150 Roadworks	BCC Specification S150 Roadworks Section 7.2		W	PE/Sup 	PE/Sup 	SK 13/4	Sika with GWT ADDITIVE TO BE APPLIED AT
26	Skid Resistance – requirement as specified in Table 7.2 of BCC Specification S150 Roadworks. Carry out Portable Pendulum Skid Resistance tests on wet surfaces, in accordance with QDMR method Q704 or ASTM E 303-69.	BCC Specification S150 Roadworks Section 7.2		W	PE/Sup 	PE/Sup 	SK 13/4	Test Results: 4th COAT DIRECTION B7 BCC. APPROX
27	Final Inspection and Review of Records All works completed as specified Verify compliance including close out of any Non Conformance			H	PM/PE 	PM/PE 	SK 13/4	

Doval Constructions Project Engineer Name: <u>B. MARAIS</u> Signature:	Tenix Alliance Project Engineer Name: <u>S. Kuskees</u> Signature:
---	---



Inspection and Test Plan

Document Reference: QA/ITP/Sandgate Structural Concrete

Date: <i>8/4/09</i>		Date: <i>13-4-09</i>	
PM = Project Manager H = Hold Sign off required prior to works proceeding. Notice required for Client Hold Points. After this period has elapsed, Client automatically forfeits their right to halt the works without prior inspection.	PE = Project Engineer W = Witness Client is to be informed of the works but works can continue without Client representation after notice period.	SE = Site Engineer S = Surveillance General inspection of tasks and works. No advice required to Client.	Sup = Supervisor R = Report Where docket, test certificates/reports, etc. are not attached to ITP, ensure that suitable cross reference is made

NOTE: Australian Standards: This specification makes reference to the following standards and codes. AS/NZS1111 ISO metric hexagon commercial bolts and screws; AS/NZS1112 ISO metric hexagon nuts, including thin nuts, slotted nuts and castle nuts; AS3610 Formwork for Concrete; AS2758 – Aggregates and rock for Engineering purposes; AS1379 – The Specification and Manufacturer of Concrete. AS1141 Methods for sampling and testing aggregates; AS1281 Cement Mortar lining of steel pipes and fittings; AS1289 Methods of testing soils for engineering purposes; AS1302 Steel Reinforcing bars for concrete; AS1304 Welded wire reinforcing fabric for concrete; AS1379 The specification and Manufacture of Concrete; AS1397 Steel sheet and strip – Hot dipped zinc coated or aluminium/ zinc coated; AS1478 Chemical admixtures for concrete; AS1579 Arc welded steel pipes and fittings for water and wastewater; AS1627 Metal finishing – preparation and pre-treatment of surfaces; AS1646 Elastometric seals for waterworks purposes; AS1720 Timber structures; AS/NZS2053 Conduits and fittings for electrical installations; AS/NZS2280 Ductile iron pressure pipes and fittings; AS2331 Methods of test of metallic and related coatings; AS2638 Sluice valves for waterworks purposes; AS2758.1 Concrete Aggregates; AS2837 Wrought alloy steels – stainless steel bars and semi-finished products; AS2865 Safe working in a confined space; AS3578 Cast Iron no return valves for general purpose; AS3582.1 Fly Ash; AS3600 Concrete structures; AS3610 Formwork for concrete; AS/NZS3678 Structural Steel – hot rolled plates, floor plates and slabs; AS/NZS3679 Structural steel – hot rolled bars and sections, Welded I sections; AS3706 Geotextiles – methods of test; AS3894.1 Non destructive coatings – continuity testing – high voltage (brush) method; AS3972 Portland and Blended cements; AS4041 Pressure piping; AS4087 Metallic flanges for waterworks purposes ; AS/NZS4158 Polymetric coating on valves and fittings for water industry purposes; AS4321 Fusion bonded medium density polyethylene coating and lining for pipes and fittings.

Manufacturer's recommendations for Plastic Welding.
Ensure the latest version of Australian Standards is being used.





Doval Constructions



Inspection and Test Plan

Document Reference: QA/ITP/Sandgate Pipelaying

INSPECTION AND TEST PLAN			
Title: Pipelaying -Sandgate		Subcontractor: Doval	
Location: Sandgate WWTP		Lot No: 43	Date: 19/01/2009
Client: Tenix Alliance		Revision: 1	Construction Manager : B Marais Approved:
Prepared by: Sidney Hart			

Item No.	Activity	Reference Documents (eg AS 3600)	Acceptance Criteria (eg. Min 120mm)	Inspection, Verification or Test by:					Verifying Records
				Status	Doval Representative		Tenix Alliance Representative		
					Resp	Sign/date	Resp.	Sign / Date	
1	Management Plans								
	Site Safety Management Plan	Contract Specification	Checklist completed, reviewed and approved by Tenix	H	SE/PE	 19/1	SE/PE	SK 19/1	
	Environmental Management Plan	Contract Specification	Checklist completed, reviewed and approved by Tenix	H	SE/PE	 19/1	SE/PE	SK 19/1	
	Quality Management Plan	Contract Specification	Checklist completed, reviewed and approved by Tenix	H	SE/PE	 19/1	SE/PE	SK 19/1	
2	Preparation								
	All existing water, sewer, gas, communications, power and any other existing service locations to be identified	Contract Specification	Professional locator engaged. Visual check against DBYD. Hand	H	SE/PE	 19/1	SE/PE	SK 19/1	

Owner: IMS

Page 1 of 8

Revision 0



Inspection and Test Plan

Document Reference: QA/ITP/Sandgate Pipelaying







Item No.	Activity	Reference Documents (eg AS 3600)	Acceptance Criteria (eg, Min 120mm)	Inspection, Verification or Test by:				Verifying Records
				Status	Doval Representative	Tenix Alliance Representative		
					Resp	Sign/date	Resp.	Sign / Date
	Permits acquired	Contract Specification	digging/Potholing in the vicinity of underground services required Permits including start work authorization, permit to excavate, confined space entry etc	H	SE/PE	<i>[Signature]</i> 19/1	SE/PE	SK 19/1
3	Pipe Material							
	Pipework	AS1477:2006 PVC Pipes and Fittings for Pressure Applications	Install and test all nominated pipe work in accordance with AS1477:2006	W	SE/PE	<i>[Signature]</i> 23/3	SE/PE	SK 23/3
	Materials	Contract Specification AS1477:2006 AS2032-1977 AS2129-1994	UNO all pipes and fittings shall be as specified in the Project Specification (Product Requirements) and relevant Australian Standards	W	SE/PE	<i>[Signature]</i> 23/3	SE/PE	SK 23/3
	Dosing Lines	Contract Specification	Dosing lines from the Chemical Dosing Plant to the injection points shall be run in conduits	W	Sup/SE	<i>[Signature]</i> 23/3	Sup/SE	SK 23/3
4	Trenching and Bedding							

Doval Constructions



Inspection and Test Plan

Document Reference: QA/ITP/Sandgate Pipelaying

Item No.	Activity	Reference Documents (eg AS 3600)	Acceptance Criteria (eg. Min 120mm)	Inspection, Verification or Test by:					Verifying Records
				Status	Doval Representative		Tenix Alliance Representative		
					Resp	Sign/date	Resp.	Sign / Date	
	Dilapidation Survey	Contract Specification	Record existing defects in areas to be worked (prior to work commencing) Alignment to the required lines, levels and grades. Keep trench widths to the minimum.	W	Sup/SE	 23/3	Sup/SE	SK 23/3	
	Trenching: Width / Depth / Length	Contract Specification Project specific Brisbane Water Drawings		W	Sup/SE	 23/3	Sup/SE	SK 23/3	
	Obstructions	Contract Specification	Cut back roots to 600mm of services. Remove other obstructions which may interfere with services or bedding	W	Sup/PE	 23/3	Sup/PE	SK 23/3	
	Trench Dewatering	Contract Specification	Keep trenches free of water. Place bedding material services and backfilling on firm ground free of surface water	W	Sup/SE	 23/3	Sup/SE	SK 23/3	
	Bedding Material/Zone	Contract Specification	As per design / BCC Standard Drawing UMS 311 and drawing 486/5/5/0051-008	W	Sup/SE	 23/3	Sup/SE	SK 23/3	
5	Pipelaying								
	Pipelayer Qualification	Contract Specification	Prequalified / accredited personnel	W	Sup/SE	 23/3	Sup/SE	SK 23/3	

Owner: IMS

Page 3 of 8

Revision 0



Doval Constructions

Inspection and Test Plan

Document Reference: QA/ITP/Sandgate Pipelaying

Item No.	Activity	Reference Documents (eg AS 3600)	Acceptance Criteria (eg. Min 120mm)	Inspection, Verification or Test by:				Verifying Records
				Status	Doval Representative	Tenix Alliance Representative		
	Pipe and Fitting Materials	Contract Specification	Clean, Undamaged, Cuts square and smooth	W	Sup/SE <i>[Signature]</i> 23/3	Sup/SE <i>SK</i> 23/3	Sign / Date	
	Pipe Sleeving	Contract Specification	Correct materials, Correct orientation and fixing, Sleeving continuous	W	Sup/SE <i>[Signature]</i> 23/3	Sup/SE <i>SK</i> 23/3		
	Pipe Jointing	Contract Specification AS1722.1-1975	Solvent cemented sockets, flanges and shoulder style couplings are permitted. Equipment connections DN50 and less may be threaded. PVC pipe connections to other materials shall not be made by cemented or glued joints	W	Sup/SE <i>[Signature]</i> 23/3	Sup/SE <i>SK</i> 23/3		
	Manholes Cast Insitu	Contract Specification	Visual inspection, neat finish Concrete correct grade	W	Sup/SE <i>[Signature]</i> 23/3	Sup/SE <i>SK</i> 23/3		
	Manholes Pre Cast	Contract Specification	Products approved by local council	H	SE/PE <i>[Signature]</i> 23/3	SE/PE <i>SK</i> 23/3		
	Pipe Deflection	Contract Specification	Alignment, grade as per design.	W	Sup/SE <i>[Signature]</i> 23/3	Sup/SE <i>SK</i> 23/3		

Owner: IMS

Page 4 of 8

Revision 0

Doval Constructions



Inspection and Test Plan

Document Reference: QA/ITP/Sandgate Pipelaying

Item No.	Activity	Reference Documents (eg AS 3600)	Acceptance Criteria (eg. Min 120mm)	Inspection, Verification or Test by:				Verifying Records
				Status	Doval Representative Resp	Sign/date	Resp.	Tenix Alliance Representative Sign / Date
			Deflection must not exceed manufacturers specifications					
	Thrust Blocks	Contract Specification	Visual, as per standard drawing requirements	W	Sup/SE	<i>[Signature]</i> 20/3	Sup/SE	SK 20/3
	Provisions made for As-Constructed Survey	Contract Specification	Access provided for future survey	W	Sup/SE	<i>[Signature]</i> 20/3	Sup/SE	SK 20/3
6	Backfilling							
	Compact bedding around pipe	Contract Specification	Per specification for each construction/service type	W	Sup/SE	<i>[Signature]</i> 20/3	Sup/SE	SK 20/3
	Backfill Material	Contract Specification	Approved material from on site, or suitable imported material	W	Sup/SE	<i>[Signature]</i> 20/3	Sup/SE	SK 20/3
	Compaction test request	Contract Specification	NATA Accredited Tester. 1 field density test per 2 layers for every 40 linear meters of trench. Not required for isolated patches less than 2m ² in size.	W	Sup/PE		Sup/PE	Test Certificate not submitted
	Backfill Compaction	Contract Specification	Minimum density = 95% (cohesive soils)	W	Sup/SE	<i>[Signature]</i> 20/3	Sup/SE	SK 8/4

Owner: IMS

Page 5 of 8

Revision 0

Doval Constructions



Inspection and Test Plan

Document Reference: QA/ITP/Sandgate Pipelaying


Item No.	Activity	Reference Documents (eg AS 3600)	Acceptance Criteria (eg. Min 120mm)	Inspection, Verification or Test by:				Verifying Records
				Status	Doval Representative	Terix Alliance Representative	Sign / Date	
7	Pre Commissioning and Testing							
	Gravity Mains Air Pressure Testing (Where relevant)	Contract Specification	As per specification	H	SE/PE	SE/PE	SK 30/3	Test Certificate N/A
	Manhole Vacuum Testing (Where relevant)	Contract Specification	Test at 28 kpa for 3 mins. Loss of no more than 5 kpa	H	SE/PE	SE/PE	SK 30/3	Test Certificate N/A
	Ovality Testing All DN100 to DN300 PVC and GRP Gravity Sewer Mains (Where relevant)	Contract Specification	No sooner than 14 days after backfilling. As per specification	H	SE/PE	SE/PE	SK 30/3	Test Certificate N/A
	Pressure Mains (Where relevant)	Contract Specification	Test at 900 kpa for 1 Hour	H	SE/PE	SE/PE	SK 30/3	Test Certificate N/A
8	Site Restoration							
	Road pavement, kerb and channel, signs	Contract Specification Delapidation Survey	Visual inspection, as close and practicable to original condition	W	Sup/SE	Sup/SE	SK 30/3	
	Footpath, driveways	Delapidation Survey	Visual inspection, as close and practicable to original condition	W	Sup/SE	Sup/SE	SK 30/3	
	Pavement Marking (incl kerb markings)	Contract Specification Delapidation Survey	Visual inspection, as close and practicable to original condition	W	Sup/SE	Sup/SE	SK 8/4	NOT NECESSARY
	Vegetated areas	Contract Specification Delapidation Survey	Visual inspection, as close and practicable to original condition	W	Sup/SE	Sup/SE	SK 8/4	

Owner: IMS

Page 6 of 8

Revision 0

Doval Constructions



Inspection and Test Plan

Document Reference: QA/ITP/Sandgate Pipelaying

Item No.	Activity	Reference Documents (eg AS 3600)	Acceptance Criteria (eg. Min 120mm)	Inspection, Verification or Test by:				Verifying Records
				Status	Doval Representative	Tenix Alliance Representative	Sign / Date	
	Valves	Contract Specification Delapidation Survey	Spindles within 150mm of surface, surround aligned with pipe and at surface level	W	Sup/SE	Sup/SE	SK 30/3	
	Marking of valves, fittings, and pressure zones	Contract Specification	As per BCC standard drawings	W	Sup/SE	Sup/SE	SK 30/3	
	Redundant Valves and pipework	Scope of works	Removed, including all associated markers	W	Sup/SE	Sup/SE	SK 30/3	
	Clean up	Scope of works	Visual inspection, remove all rubbish, as close and practicable to original condition	W	Sup/SE	Sup/SE	SK 8/4	
	Defects inspection	Scope of works	As assessed by Doval and Tenix for site related issues	H	Sup/SE	Sup/SE	SK 8/4	
9	Final Inspection and Review of Records							
	All works completed as specified			H	SE/PE	SE/PE	SK 8/4	pending: - slip resistant coat - rag bolt - documentation
	Verify compliance including close out of any Non Conformance							

Doval Constructions



Inspection and Test Plan

Document Reference: QA/ITP/Sandgate Pipelaying

Doval Constructions Project Engineer Name: <u>S. Mearns</u> Signature: <u>[Signature]</u> Date: <u>8/4/09</u>		Tenix Alliance Project Engineer Name: <u>S. Kuster</u> Signature: <u>[Signature]</u> Date: <u>8-4-09</u>	
PM = Project Manager H = Hold Sign off required prior to works proceeding. Notice required for Client Hold Points. After this period has elapsed, Client automatically forfeits their right to halt the works without prior inspection.	PE = Project Engineer W = Witness Client is to be informed of the works but works can continue without Client representation after notice period.	SE = Site Engineer S = Surveillance General inspection of tasks and works. No advice required to Client.	Sup = Supervisor R = Report Where dockets, test certificates/reports, etc. are not attached to ITP, ensure that suitable cross reference is made

NOTE: Australian Standards: This specification makes reference to the following standards and codes. AS/NZS1111 ISO metric hexagon commercial bolts and screws; AS/NZS1112 ISO metric hexagon nuts, including thin nuts, slotted nuts and castle nuts; AS3610 Formwork for Concrete; AS2758 - Aggregates and rock for Engineering purposes; AS1379 - The Specification and Manufacturer of Concrete; AS1141 Methods for sampling and testing aggregates; AS1281 Cement Mortar lining of steel pipes and fittings; AS1289 Methods of testing soils for engineering purposes; AS1302 Steel Reinforcing bars for concrete; AS1304 Welded wire reinforcing fabric for concrete; AS1379 The specification and Manufacture of Concrete; AS1397 Steel sheet and strip - Hot dipped zinc coated or aluminium/ zinc coated; AS1478 Chemical admixtures for concrete; AS1579 Arc welded steel pipes and fittings for water and wastewater; AS1627 Metal finishing - preparation and pre-treatment of surfaces; AS1646 Elastomeric seals for waterworks purposes; AS1720 Timber structures; AS/NZS2053 Conduits and fittings for electrical installations; AS/NZS2280 Ductile iron pressure pipes and fittings; AS2331 Methods of test of metallic and related coatings; AS2638 Sluice valves for waterworks purposes; AS2758.1 Concrete Aggregates; AS2837 Wrought alloy steels - stainless steel bars and semi-finished products; AS2865 Safe working in a confined space; AS3576 Cast Iron no return valves for general purpose; AS3582.1 Fly Ash; AS3600 Concrete structures; AS3610 Formwork for concrete; AS/NZS3678 Structural Steel - hot rolled plates, floor plates and slabs; AS/NZS3679 Structural steel - hot rolled bars and sections, Welded I sections; AS3706 Geotextiles - methods of test; AS3894.1 Non destructive coatings - continuity testing - high voltage (brush) method; AS3972 Portland and Blended cements; AS4041 Pressure piping; AS4087 Metallic flanges for waterworks purposes; AS/NZS4158 Polymeric coating on valves and fittings for water industry purposes; AS4321 Fusion bonded medium density polyethylene coating and lining for pipes and fittings.

Ensure the latest version of Australian Standards is being used.

Owner: IMS

Page 8 of 8

Revision 0

Sandgate WRP

Inspection Checklist

PRE-POUR INSPECTION	
Description of structure: <i>FOUNDATIONS</i>	Date of inspection: <i>2-2-09</i>
Name of structure: <i>+ 500x500 KALB</i>	Inspected by: <i>F.T.</i>
Lot No: <i>1</i>	


ITEM NO.	REQUIREMENT	ACCEPTED	REJECTED	CAR
1	EXCAVATION			
	RL correct for base of foundation	✓		
2	REINFORCEMENT			
	Reinforcement bar sizing correct as per design drawings	✓		
	Reinforcement spacing correct as per the design drawings	✓		
	Reinforcement splice lengths as per design N16 650mm	✓		
3	CONCRETE COVER			
	65mm	✓		
	Aspros/bar chairs adequately secured.	✓		
	Clean (no tie wire or rubble)	✓		
4	CONSTRUCTION ORDERING			
	Notification to pour given to Tenix supervisors 24hrs prior to pour	✓		
	<u>CORRECT MIX ORDERED</u> 40/20 mix Hanson – 132662	✓		
	Concrete ordered against correct order number (TW 091688)	✓		
	Concrete tester organised	NO TESTER AVAILABLE		
	Pour size measured and quantity ordered is accurate	✓		
6	CONCRETE PLACEMENT			
	Concrete placed and compacted within specified time	✓		
	Operations proceeded continuously without interruption Placed without segregation or damage to reinforcement	✓		
	Ambiant Air Temperature <i>28</i> deg C. Slump and Concrete Condition OK			

TENIX HAS TAKEN CONC DELIVERY NOTIS

Sandgate WRP

Inspection Checklist

7	FINISHING AND CURING			
	Top surface finished to texture specified	✓		
	Curing commenced soon after pour completion / stripping	✓		
	Curing continued for specified period of forms	✓		
	Surface finish adequate inspected after stripping of forms	✓		

COMMENTS		
Concrete placed in accordance to drawings and AS3600, AS3610.		
FORM SHIFTED ON KERB DURING - TO BE RECTIFIED POUR		
INSPECTION CARRIED OUT BY:		BMP Alliance
		Contractor
HOLD POINT RELEASE:	2 / 20 09 @ 5 AM/PM	

Sandgate WRP

Inspection Checklist

PRE-POUR INSPECTION	
Description of structure: FOUNDATIONS(2)	Date of inspection: 5/2/09.
Name of structure: + REPAIR KERB	Inspected by: FT
Lot No: 1	


ITEM NO.	REQUIREMENT	ACCEPTED	REJECTED	CAR
1	EXCAVATION			
	RL correct for base of foundation	/		
2	REINFORCEMENT			
	Reinforcement bar sizing correct as per design drawings	/		
	Reinforcement spacing correct as per the design drawings	/		
	Reinforcement splice lengths as per design N16 650mm	/		
3	CONCRETE COVER			
	65mm	/		
	Aspros/bar chairs adequately secured.	/		
	Clean (no tie wire or rubble)	/		
4	CONSTRUCTION ORDERING			
	Notification to pour given to Tenix supervisors 24hrs prior to pour	/		
	<u>CORRECT MIX ORDERED</u> 40/20 mix Hanson – 132662	/		
	Concrete ordered against correct order number (TW 091688)	/		
	Concrete tester organised	/		
	Pour size measured and quantity ordered is accurate	/		
6	CONCRETE PLACEMENT			
	Concrete placed and compacted within specified time	/		
	Operations proceeded continuously without interruption Placed without segregation or damage to reinforcement	/		
	Ambiant Air Temperature 29 deg C. Slump and Concrete Condition OK			

TENIX HAS TAKEN CONC DELIVERY NOTES.

Sandgate WRP

Inspection Checklist

7	FINISHING AND CURING			
	Top surface finished to texture specified	/		
	Curing commenced soon after pour completion / stripping	/		
	Curing continued for specified period of forms	/		
	Surface finish adequate inspected after stripping of forms	/		

COMMENTS		
Concrete placed in accordance to drawings and AS3600, AS3610.		
POOR SUCCESSION - KERB COMPLETE		
INSPECTION CARRIED OUT BY:		BMP Alliance
		Contractor
HOLD POINT RELEASE:	5 / 5 / 09 @ 4 AM/PM	


Sandgate WRP

Inspection Checklist

PRE-POUR INSPECTION	
Description of structure: Emergency bund slab	Date of inspection: 10/2/2009.
Name of structure:	Inspected by: ET
Lot No:	

ITEM NO.	REQUIREMENT	ACCEPTED	REJECTED	CAR
1	EXCAVATION			
	RL correct for base of foundation	/		
2	REINFORCEMENT			
	Reinforcement bar sizing correct as per design drawings	/		
	Reinforcement spacing correct as per the design drawings	/		
	Reinforcement splice lengths as per design N16 650mm	/		
3	CONCRETE COVER			
	65mm	/		
	Aspros/bar chairs adequately secured.	/		
	Clean (no tie wire or rubble)	/		
4	CONSTRUCTION ORDERING			
	Notification to pour given to Tenix supervisors 24hrs prior to pour	/		
	<u>CORRECT MIX ORDERED</u> 40/20 mix Hanson – 132662	/		
	Concrete ordered against correct order number (TW 091688)	/		
	Concrete tester organised	NO		TENIX ACCEPTED
	Pour size measured and quantity ordered is accurate	/		
6	CONCRETE PLACEMENT			
	Concrete placed and compacted within specified time	/		
	Operations proceeded continuously without interruption Placed without segregation or damage to reinforcement	/		
	Ambiant Air Temperature 30 deg C. Slump and Concrete Condition OK			

TENIX HAS TAKEN CONC DURING WORKS.

COMMENTS		
Concrete placed in accordance to drawings and AS3600, AS3610.		
		
INSPECTION CARRIED OUT BY:		BMP Alliance
		Contractor
HOLD POINT RELEASE:	10 / 2 / 09 @ 2	AM/PM

HANSON CONSTRUCTION MATERIALS PTY LTD

ABN 90 009 679 734

TAX INVOICE



Hanson

SAFETY
ADVICE
CAUTION

1. Wet concrete can be harmful to skin and eyes. Avoid contact by using proper clothing or personal protective equipment which complies with Australian standards. Wear exposed skin areas thoroughly with cool water for ten minutes.
2. Silica dust may be released when working with quarry products or when quarry products are cut, drilled, sawn, routed, broken up or ground. Repeated or continuous long term exposure may lead to lung disease. Always use adequate dust prevention and extraction methods, protective clothing and dust masks that conform to Australian standards.

For more information contact Hanson for a Material Safety Data Sheet and refer to the relevant Australian Standard.

Serial No. **A 8875967**

Delivery No.

48728551

CUSTOMER SERVICE CENTRE

PHONE 132662

Pg: 1

Date

17.02.09

Truck

PCC4471

Distance

9

Map Ref

110 R10

Job/Order No.

T2555020

Plant

3106

Customer No.

118410

Customer Purchase O/N.

TW091658

Customer Name:

DOVAL CONSTRUCTIONS OLD PTY LT

Delivery Address:

TREATMENT PLANT PAPERBARK DR BOONDALL QLD 4034

NIMROST CROSS RD: PAPERBARK DR

WARNING: Addition of water or additives may void product guarantee.

Water Added

on Site

Yes

☐

Est.Litres:

Est.Final Slump:

Pare

Gross

Net/Load

4.0

UoM

M3

Class/MPa.

N 40

Agg

20

Nominal Slump

80MM

Prog Total

8.0

Total Order

8.0

Ex-Plant

14:38

Arrive

2.45

Finished

13.13

W/Time

Sale Items

PND 40/20/080

P4020

40 MPa

Sub Total

inc. GST

\$

Extra Charges

inc. GST

\$

Carried Fwd

inc. GST

\$

Driver Signs for Payment

Plant Signs for Payment

Page 102 of 258

BY OR ON BEHALF OF THE CUSTOMER ACCEPTING THE PRODUCTS, SERVICES AND CHARGES DETAILED ABOVE AND THE TERMS AND CONDITIONS OF SALE OVERLEAF HAVE READ AND UNDERSTOOD THE SAFETY ADVICE CAUTION ABOVE.

PRINT NAME

1500 517

CUSTOMER SIGNATURE

WHITE:HEAD OFFICE BLUE:CUSTOMER PINK:DRIVER YELLOW:PLANT

ABN:

75010007155

DAVID 0433-926-993

HAN 003 SAUS

Sandgate WRP

Inspection Checklist


PRE-POUR INSPECTION	
Description of structure: Emergency bund wall pour 1	Date of inspection: 17 Feb 2009
Name of structure:	Inspected by: F Tonkin
Lot No:	

ITEM NO.	REQUIREMENT	ACCEPTED	REJECTED	CAR
1	EXCAVATION			
	RL correct for base of foundation	✓		
2	REINFORCEMENT			
	Reinforcement bar sizing correct as per design drawings	✓		
	Reinforcement spacing correct as per the design drawings	✓		
	Reinforcement splice lengths as per design N16 650mm	✓		
3	CONCRETE COVER			
	65mm	✓		
	Aspros/bar chairs adequately secured.	✓		
	Clean (no tie wire or rubble)	✓		
4	CONSTRUCTION ORDERING			
	Notification to pour given to Tenix supervisors 24hrs prior to pour	✓		
	<u>CORRECT MIX ORDERED</u> 40/20 mix Hanson – 132662	✓		
	Concrete ordered against correct order number (TW 091688)	✓		
	Concrete tester organised	NO		NOT AVAILABLE
	Pour size measured and quantity ordered is accurate	✓		
6	CONCRETE PLACEMENT			
	Concrete placed and compacted within specified time	✓		
	Operations proceeded continuously without interruption Placed without segregation or damage to reinforcement	✓		
	Ambiant Air Temperature 29 deg C. Slump and Concrete Condition OK			

Sandgate WRP

Inspection Checklist

7	FINISHING AND CURING			
	Top surface finished to texture specified	✓		
	Curing commenced soon after pour completion / stripping	✓		
	Curing continued for specified period of forms	✓		
	Surface finish adequate inspected after stripping of forms			

COMMENTS		
Concrete placed in accordance to drawings and AS3600, AS3610.		
INSPECTION CARRIED OUT BY:		BMP Alliance
		Contractor
HOLD POINT RELEASE:	17 02 10 09 @	AM/PM

HANSON CONSTRUCTION MATERIALS PTY LTD

ABN 90 009 679 734

TAX INVOICE



Hanson

**SAFETY
ADVICE
CAUTION**

1. Wet concrete can be harmful to skin and eyes. Avoid contact by using proper clothing or personal protective equipment which complies with Australian standards. Wash exposed skin areas thoroughly with copl water for ten minutes.
2. Silica dust may be released when working with quarry products or when quarry or concrete products are cut, drilled, sawn, routed, broken up or ground. Repeated or continuous long term exposure may lead to lung disease. Always use adequate dust prevention and extraction methods, protective clothing and dust masks that conform to Australian standards.

For more information contact Hanson for a Material Safety Data Sheet and refer to the relevant Australian Standard.

Delivery No. 48746848 **Truck** PLC4516 **Distance** 9 **Map Ref** 110 R10 **Job/Order No.** T2559171 **Plant** 3106 **Customer No.** 118410 **Customer Purchase O/N.** TW091668 **PHONE** 132662 **Pg:** 1

Customer Name: DOVAL CONSTRUCTIONS OLD PTY LT
Delivery Address: TREATMENT PLANT PAPERBARK DR BOONDALL QLD 4034
NORFOLK CROSS RD: PAPERBARK DR

WARNING: Addition of water or additives may void product guarantee.
Water Added ☒ Yes
on Site ☒
Est.Litres: 15
Est.Final Slump: 100

Part	Gross	Net/Load	UoM	Class/MPa.	Agg	Nominal Slump	Prog Total	Total Order	Ex-Plant
		5.0	M3	N 40	20	80MM	12.4	17.0	06:54
P4020 40 MPa									
Sub Total inc. GST		\$		Amt Received		Cash		Chq	
Extra Charges inc. GST		\$		\$		\$		\$	
Carried Fwd inc. GST		\$		Driver Signs for Payment					
TOTAL inc. GST		\$		Plant Signs for Payment					

Concrete Returned m3:Environmental Disposal Fees apply.

IGNED BY OR ON BEHALF OF THE CUSTOMER ACCEPTING THE PRODUCTS, SERVICES AND CHARGES DETAILED ABOVE AND THE TERMS AND CONDITIONS OF SALE OVERLEAF HAVE READ AND UNDERSTOOD THE SAFETY ADVICE CAUTION ABOVE.

PRINT NAME 0712 618 **CUSTOMER SIGNATURE** **WHITE:HEAD OFFICE BLUE:CUSTOMER PINK:DRIVER YELLOW:PLANT** **ABN:** 75010007155 **MTT** 0433-98-993

HANSON CONSTRUCTION MATERIALS PTY LTD

ABN 90 009 679 734

TAX INVOICE



**SAFETY
ADVICE
CAUTION**

1. Wet concrete can be harmful to skin and eyes. Avoid contact by using proper clothing or personal protective equipment which complies with Australian standards. Wash exposed skin areas thoroughly with cool water for ten minutes.
2. Silica dust may be released when working with quarry products are cul, drilled, sawn, routed, broken up or ground. Repeated or continuous long term exposure may lead to lung disease. Always use adequate dust prevention and extraction methods, protective clothing and dust masks that conform to Australian standards.
For more information contact Hanson for a Material Safety Data Sheet and refer to the relevant Australian Standard.

Serial No. **A 8876084**

PHONE 132662 Pg: 1

Delivery No.	Truck	Distance	Map Ref
20-02-09	PLC4618	9	110 R10

Job/Order No.	Plant	Customer No.	Customer Purchase O/N.
72559171	3105	118410	TW091668

Customer Name: **DOVAL CONSTRUCTIONS QLD PTY LTD**
Delivery Address: **TREATMENT PLANT PAPERBARK DR BOONDALL QLD 4034**
NAREST CROSS RD: PAPERBARK DR

WARNING: Addition of water or additives may void product guarantee.
Water Added on Site ☒ Yes
Est.Litres: **30**
Est.Final Slump: **110**

Test No 337261

Tare	Gross	Net/Load	UoM	Class/MPa.	Agg	Nominal Slump	Prog Total	Total Order	Ex-Plant
		7.4	M3	N 40	20	80MM	7.4	17.0+	06:38
P4020 40 MPa									
Sub Total inc. GST		\$		Amt Received		Cash		Chq	
Extra Charges inc. GST		\$		\$		\$		\$	
Carried Fwd inc. GST		\$		Driver Signs for Payment		Plant Signs for Payment			
TOTAL inc. GST		\$							

Concrete Returned 3:Environmental Disposal Fees apply.

PRINT NAME CUSTOMER SIGNATURE WHITE:HEAD OFFICE BLUE:CUSTOMER PINK:DRIVER YELLOW:PLANT
ABN 90 009 679 734
75010007155
HAN 003 2415

Sandgate WRP

Inspection Checklist

PRE-POUR INSPECTION	
Description of structure: Main building slab	Date of inspection: 19/2/09
Name of structure:	Inspected by: S. Kuipers
Lot No:	

ITEM NO.	REQUIREMENT	ACCEPTED	REJECTED	CAR
1	EXCAVATION			
	RL correct for base of foundation	SK 19/2		
2	REINFORCEMENT			
	Reinforcement bar sizing correct as per design drawings	SK 19/2		
	Reinforcement spacing correct as per the design drawings	SK 19/2		
	Reinforcement splice lengths as per design N16 650mm	SK 19/2		
3	CONCRETE COVER			
	65mm	SK 19/2		
	Aspros/bar chairs adequately secured.	SK 19/2		
	Clean (no tie wire or rubble)	SK 19/2		
4	CONSTRUCTION ORDERING			
	Notification to pour given to Tenix supervisors 24hrs prior to pour	SK 19/2		
	<u>CORRECT MIX ORDERED</u> 40/20 mix Hanson – 132662	SK 19/2		
	Concrete ordered against correct order number (TW 091688)	SK 19/2		
	Concrete tester organised	SK 19/2		
	Pour size measured and quantity ordered is accurate	SK 19/2		
6	CONCRETE PLACEMENT			
	Concrete placed and compacted within specified time	SK 19/2		
	Operations proceeded continuously without interruption Placed without segregation or damage to reinforcement	SK 19/2		
	Ambiant Air Temperature 25 deg C. Slump and Concrete Condition OK	SK 19/2		

Sandgate WRP

Inspection Checklist

7	FINISHING AND CURING			
	Top surface finished to texture specified	SK 11/2		
	Curing commenced soon after pour completion / stripping	SK 11/2		
	Curing continued for specified period of forms	SK 11/2		
	Surface finish adequate inspected after stripping of forms	SK 11/2		

COMMENTS		
Concrete placed in accordance to drawings and AS3600, AS3610.		
INSPECTION CARRIED OUT BY:	C. Kuster	BMP Alliance 1CDi
		Contractor
HOLD POINT RELEASE:	14 / 2 / 09 @ 70	AM/PM

HANSON CONSTRUCTION MATERIALS PTY LTD

ABN 90 009 679 734

TAX INVOICE



Hanson

SAFETY
ADVICE
CAUTION

1. Wet concrete can be harmful to skin and eyes. Avoid contact by using proper clothing or personal protective equipment which complies with Australian standards. Wash exposed skin areas thoroughly with cool water for ten minutes.
2. Silica dust may be released when working with quarry products or when quarry or concrete products are cut, drilled, sawn, routed, broken up or ground. Repeated or continuous long term exposure may lead to lung disease. Always use adequate dust prevention and extraction methods, protective clothing and dust masks that conform to Australian standards.

For more information contact Hanson for a Material Safety Data Sheet and refer to the relevant Australian Standard.

Serial No. **A 8876265**

Delivery No.

48770398

CUSTOMER SERVICE CENTRE

PHONE 132662 Pg: 1

Date

24.02.09

Truck

PLC4516

Distance

9

Map Ref

110 R10

Job/Order No.

T2562728

Plant

3106

Customer No.

118410

Customer Purchase O.N.

TW091668

Customer Name:

DOVAL CONSTRUCTIONS OLD PTY LT

Delivery Address:

TREATMENT PLANT PAPERBARK DR BOONDALL QLD 4034

NEAREST CROSS RD: PAPERBARK DR

WARNING: Addition of water to additives may void product guarantee.
Water Added ☒ Yes
on Site ☐
Est.Litres:

Tare

Gross

Net/Load

7.3

UoM

M3

Class/MPa

N 40

Agg

20

Nominal Slump

80MM

Prog Total

7.3

Total Order

7.3

Ex-Plant

11:23

Arrive

11:23

Finished

11:23

W/Time

11:23

Sale Items

PMP 40/20/800

P4020

40 MPa

Sub Total

inc. GST

\$

Extra Charges

inc. GST

\$

Carried Fwd

inc. GST

Total

inc. GST

\$

Concrete Returned

m3:Environmental Disposal Fees apply.

Access Ramp

Driver Signs for Payment

Plant Signs for Payment

Est.Final Slump:

ABN: 75010007155

DAVID 0433 926 993

WHITE:HEAD OFFICE BLUE:CUSTOMER PINK:DRIVER YELLOW:PLANT

PRINT NAME

Page 111 of 258

Sandgate WRP

Inspection Checklist

PRE-POUR INSPECTION	
Description of structure: access slab	Date of inspection: 23/2/09.
Name of structure:	Inspected by: S Kuysters
Lot No:	

ITEM NO.	REQUIREMENT	ACCEPTED	REJECTED	CAR
1	EXCAVATION			
	RL correct for base of foundation	SK 23/2		
2	REINFORCEMENT			
	Reinforcement bar sizing correct as per design drawings	SK 23/2		
	Reinforcement spacing correct as per the design drawings	SK 23/2		
	Reinforcement splice lengths as per design N16 650mm	SK 23/2		
3	CONCRETE COVER			
	65mm	SK 23/2		
	Aspros/bar chairs adequately secured.	SK 23/2		
	Clean (no tie wire or rubble)	SK 23/2		
4	CONSTRUCTION ORDERING			
	Notification to pour given to Tenix supervisors 24hrs prior to pour	SK 23/2		
	<u>CORRECT MIX ORDERED</u> 40/20 mix Hanson – 132662	SK 23/2		
	Concrete ordered against correct order number (TW 091688)	SK 23/2		
	Concrete tester organised	SK 23/2		
	Pour size measured and quantity ordered is accurate	SK 23/2		
6	CONCRETE PLACEMENT			
	Concrete placed and compacted within specified time	SK 23/2		
	Operations proceeded continuously without interruption Placed without segregation or damage to reinforcement	SK 23/2		
	Ambiant Air Temperature 23 deg C. Slump and Concrete Condition OK	SK 23/2		

Sandgate WRP

Inspection Checklist

7	FINISHING AND CURING			
	Top surface finished to texture specified	SK 23/2		
	Curing commenced soon after pour completion / stripping	SK 23/2		
	Curing continued for specified period of forms	SK 23/2		
	Surface finish adequate inspected after stripping of forms	SK 23/2		

COMMENTS		
Concrete placed in accordance to drawings and AS3600, AS3610.		
INSPECTION CARRIED OUT BY:	S. Kusters	BMP Alliance / cpi
		Contractor
HOLD POINT RELEASE:	23 / 2 / 09 @ 7:00	AM/PM

HANSON CONSTRUCTION MATERIALS PTY LTD

ABN 90 009 679 734

TAX INVOICE



Hanson

SAFETY
ADVICE
CAUTION

1. Wet concrete can be harmful to skin and eyes. Avoid contact by using proper clothing or personal protective equipment which complies with Australian standards. Wear exposed skin areas thoroughly with cool water for ten minutes.
2. Silica dust may be released when working with quarry products or when quarry or concrete products are cut, drilled, sawn, routed, broken up or ground. Repeated or continuous long term exposure may lead to lung disease. Always use adequate dust prevention and extraction methods, protective clothing and dust masks that conform to Australian standards.

For more information contact Hanson for a Material Safety Data Sheet and refer to the relevant Australian Standard.

Serial No. **A 8876460**

Delivery No.

48798614

CUSTOMER SERVICE CENTRE

PHONE 132662

Pg: 1

Date

27.02.09

Truck

PLC4552

Distance

9

Map Ref

110 R10

Job/Order No.

T2566628

Plant

3106

Customer No.

118410

Customer Purchase O/N.

TW091668

Customer Name:

DOVAL CONSTRUCTIONS OLD PTY LT

Delivery Address:

TREATMENT PLANT PAPERBARK DR BOONDALL QLD 4034

NORFOLK CROSS RD: PAPERBARK DR

WARNING: Addition of water or additives may void product guarantee.

Water Added

on Site

Est.Litres:

Est.Final Slump:

Arrive

Finished

W/Time

Sale Items

P4020 40/20/080

UoM

M3

Class/MPa.

N 40

Agg

20

Nominal Slump

80MM

Prog Total

10.0

Total Order

10.0+

Ex-Plant

11:22

Arrive

11:35

W/Time

10

Amt Received

Cash

Chq

\$

Driver Signs for Payment

Plant Signs for Payment

75010007155

MATT 0433-9ABN:933

WHITE:HEAD OFFICE BLUE:CUSTOMER PINK:DRIVER YELLOW:PLANT

Hanson

ST21 Sandgate STP 1-Phosphorous Reduction

Tenix - 10 Manual - Volume 4

Installation, e-Commissioning, Commissioning, System Testing, Planning, Method Statements, QA

HAN COSTAUS

PRINT NAME

CUSTOMER SIGNATURE

GIVEN BY OR ON BEHALF OF THE CUSTOMER ACCEPTING THE PRODUCTS, SERVICES AND CHARGES DETAILED ABOVE AND THE TERMS AND CONDITIONS OF SALE OVERLEAF

HAVE READ AND UNDERSTOOD THE SAFETY ADVICE CAUTION ABOVE.

Page 114 of 258

Sandgate WRP

Inspection Checklist

PRE-POUR INSPECTION	
Description of structure: Walls	Date of inspection: 27/2/2009
Name of structure:	Inspected by: M/T.
Lot No:	


ITEM NO.	REQUIREMENT	ACCEPTED	REJECTED	CAR
1	EXCAVATION			
	RL correct for base of foundation	/		
2	REINFORCEMENT			
	Reinforcement bar sizing correct as per design drawings	/		
	Reinforcement spacing correct as per the design drawings	/		
	Reinforcement splice lengths as per design N16 650mm	/		
3	CONCRETE COVER			
	65mm	/		
	Aspros/bar chairs adequately secured.	/		
	Clean (no tie wire or rubble)	/		
4	CONSTRUCTION ORDERING			
	Notification to pour given to Tenix supervisors 24hrs prior to pour	/		
	<u>CORRECT MIX ORDERED</u> 40/20 mix Hanson - 132662	/		
	Concrete ordered against correct order number (TW 091688)	/		
	Concrete tester organised	/		100 TESTS AVAILABLE
	Pour size measured and quantity ordered is accurate	/		
6	CONCRETE PLACEMENT			
	Concrete placed and compacted within specified time	/		
	Operations proceeded continuously without interruption Placed without segregation or damage to reinforcement	/		
	Ambiant Air Temperature _____ deg C. Slump and Concrete Condition OK	/		

33761589

Sandgate WRP

Inspection Checklist

	Rag bolts placement checked by surveyor	/		
7	FINISHING AND CURING			
	Top surface finished to texture specified	/		
	Curing commenced soon after pour completion / stripping	/		
	Curing continued for specified period of forms	/		
	Surface finish adequate inspected after stripping of forms	/		

COMMENTS		
Concrete placed in accordance to drawings and AS3600, AS3610.		
Repairs reqd due to form movement		
INSPECTION CARRIED OUT BY:		BMP Alliance <i>Tenix</i>
		Contractor
HOLD POINT RELEASE:	27/2/16 @	AM/PM

HANSON CONSTRUCTION MATERIALS PTY LTD

ABN 90 009 679 734

TAX INVOICE



Hanson

**SAFETY
ADVICE
CAUTION**

1. Wet concrete can be harmful to skin and eyes. Avoid contact by using proper clothing or personal protective equipment which complies with Australian standards. Wear eye protection when exposed skin areas thoroughly with cool water for ten minutes.

2. Silica dust may be released when working with quarry products or when quarry or concrete products are cut, drilled, sawn, routed, broken up or ground. Repeated or continuous long term exposure may lead to lung disease. Always use adequate dust prevention and extraction methods, protective clothing and dust masks that conform to Australian standards.

For more information contact Hanson for a Material Safety Data Sheet and refer to the relevant Australian Standard.

Serial No. **A 8876720**PHONE **132662** Pg: **1**

CUSTOMER SERVICE CENTRE

Customer No. **118410**Customer Purchase O/N: **TW0915668**Job/Order No. **T2572592**Plant **3106**Total Order **36.3**Ex-Plant **09:21**Sub Total inc. GST **\$**Extra Charges inc. GST **\$**Carried Fwd inc. GST **\$**TOTAL inc. GST **\$**

Driver Signs for Payment

Plant Signs for Payment

Customer Name: **DOVAL CONSTRUCTIONS QLD PTY LTD**Delivery Address: **TREATMENT PLANT PAPERBARK DR BOONDALL QLD 4034****NEAREST CROSS RD: PAPERBARK DR**

WARNING: Addition of water or additives may void product guarantee.

Water Added on Site ☐ Yes ☐ No

Est.Litres:

Est.Final Slump:

Arrive **9:30** Finished **10:30** W/TIME **30**Amt Received **10303030** Cash **30** Chq **30**

\$

Driver Signs for Payment

Plant Signs for Payment

PRINT NAME **0935 530**CUSTOMER SIGNATURE **722**

WHITE:HEAD OFFICE BLUE:CUSTOMER PINK:DRIVER YELLOW:PLANT

ABN **90 009 679 734**

75010007155

Hanson

Hanson

Hanson

Hanson

Hanson

Hanson

Hanson

Hanson

Hanson

Hanson

Hanson

Hanson

HANSON CONSTRUCTION MATERIALS PTY LTD

ABN 90 009 679 734

TAX INVOICE



Hanson

**SAFETY
ADVICE
CAUTION**

1. Wet concrete can be harmful to skin and eyes. Avoid contact by using proper clothing or personal protective equipment which complies with Australian standards. Wash exposed skin areas thoroughly with cool water for ten minutes.
2. Silica dust may be released when working with quarry products or when quarry or concrete products are cut, drilled, sawn, routed, broken up or ground. Repeated or continuous long term exposure may lead to lung disease. Always use adequate dust prevention and extraction methods, protective clothing and dust masks that conform to Australian standards.

For more information contact Hanson for a Material Safety Data Sheet and refer to the relevant Australian Standard.

Delivery No.	48840628	CUSTOMER SERVICE CENTRE		PHONE 132662	Pg: 1
Date	08.03.09	Truck	PLC4532	Distance	14
		Map Ref	110 R10	Job/Order No.	T2572592
		Plant	3113	Customer No.	118410
				Customer Purchase O/N	TW091668

Customer Name: DOVAL CONSTRUCTIONS QLD PTY LT
Delivery Address: TREATMENT PLANT PAPERBARK DR BOONBALL QLD 4034
FAREST CROSS RD: PAPERBARK DR

WARNING: Addition of water or additives may void product guarantee.
Water Added on Site ☒ Yes ☐ No
Est.Litres: 2.5
Est.Final Slump: 9.5

Sale Items PMP 40/20/030		Gross		Net/Load 6.0		UoM m3		Class/MPa. N 40		Agg 20		Nominal Slump 80MM		Prog Total 19.4		Total Order 35.0+		Ex-Plant 7.15		Arrive 7:15		Finished 7:20		W/Trip 10:00	
P4020														40 MPa		Sub Total inc. GST		\$		Amt Received		Cash		Chq	
Access Sub 2 of 2																Extra Charges inc. GST		\$		\$					
																Carried Fwd inc. GST		\$		Driver Signs for Payment					
Concrete Returned														m3:Environmental Disposal Fees apply		TOTAL inc. GST		\$		Plant Signs for Payment					

Concrete Returned m3: Environmental Disposal fees apply.

PRINTED BY OR ON BEHALF OF THE CUSTOMER ACCEPTING THE PRODUCTS, SERVICES AND CHARGES DETAILED ABOVE AND THE TERMS AND CONDITIONS OF SALE OVERLEAF HAVE READ AND UNDERSTOOD THE SAFETY ADVICE CAUTION ABOVE.

CUSTOMER SIGNATURE *[Signature]* **ABN:** 75010007155
WHITE: HEAD OFFICE BLUE: CUSTOMER PINK: DRIVER YELLOW: PLANT

HANSON CONSTRUCTION MATERIALS PTY LTD

ABN 90 009 679 734

TAX INVOICE



Hanson

SAFETY
ADVICE
AUTION

Delivery No. 48840414
Date 06.03.09

Truck PLC4618
Distance 9
Map Ref 110 A10
Job/Order No. T2572592
Plant 3106

Customer Name: DONALD CONSTRUCTIONS OLD PTY LTD
Delivery Address: TREATMENT PLANT
100 WEST CROSS RD: PAPERBARK DR

CUSTOMER SERVICE CENTRE
PHONE 132662
Pg: 1

1. Wet concrete can be harmful to skin and eyes. Avoid contact by using proper clothing or personal protective equipment which complies with Australian standards. Wash exposed skin areas thoroughly with cool water for ten minutes.
2. Silica dust may be released when quarry or concrete products are cut, drilled, sawn, routed, broken up or ground. Repeated or continuous long term exposure may lead to lung disease. Always use adequate dust prevention and extraction methods, protective clothing and dust masks that conform to Australian standards.
For more information contact Hanson for a Material Safety Data Sheet and refer to the relevant Australian Standard.

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

Plant 3106

Job/Order No. T2572592

Map Ref 110 A10

Distance 9

Truck PLC4618

Delivery No. 48840414

Date 06.03.09

Pg: 1

Serial No. A 8876704

Customer Purchase O/N. 118410

Customer No. 118410

HANSON CONSTRUCTION MATERIALS PTY LTD

ABN 90 009 679 734

TAX INVOICE



Hanson

SAFETY
ADVICE
CAUTION

1. Wet concrete can be harmful to skin and eyes. Avoid contact by using proper clothing or personal protective equipment which complies with Australian standards. Wash exposed skin areas thoroughly with cool water for ten minutes.
2. Silica dust may be released when working with quarry products or when quarry or concrete products are cut, drilled, sawn, routed, broken up or ground. Repeated or continuous long term exposure may lead to lung disease. Always use adequate dust prevention and extraction methods, protective clothing and dust masks that conform to Australian standards.

For more information contact Hanson for a Material Safety Data Sheet and refer to the relevant Australian Standard.

Serial No. **A 8876699**

Delivery No.

48839977

CUSTOMER SERVICE CENTRE

PHONE 132662

Pg: 1

Date

06.03.09

Truck

PLC4530

Distance

9

Map Ref

110 R10

Job/Order No.

12572592

Plant

3106

Customer No.

118410

Customer Purchase O/N.

TW091668

Customer Name:

DOVAL CONSTRUCTIONS OLD PTY LTD

Delivery Address:

TREATMENT PLANT PAPERBARK DR BOONDALL QLD 4034

NIMBLEST CROSS RD: PAPERBARK DR

WARNING: Addition of water to additives may void product guarantee.

Water Added

Yes ☐

on Site

Est Litres:

Est Final Slump:

Arrive

Finished

W/T

Ex-Plant

06:10

Total Order

35.0+

Prog Total

6.0

Nominal Slump

80MM

Class/MPa.

N 40

UoM

M3

Net/Load

6.0

Gross

6.0

Tare

6.0

Sale Items

PMP 40/20/880

Access Scarps 1/2

40 MPa

P4020

Sub Total inc. GST

\$

Extra Charges inc. GST

\$

Carried Fwd inc. GST

\$

TOTAL inc. GST

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

Plant Signs for Payment

AMT RECEIVED

CASH

CHQ

\$

Driver Signs for Payment

HANSON CONSTRUCTION MATERIALS PTY LTD

ABN 90 009 679 734

TAX INVOICE



Hanson

**SAFETY
ADVICE
CAUTION**

1: Wet concrete can be harmful to skin and eyes. Avoid contact by using proper clothing or personal protective equipment which complies with Australian standards. Wash exposed skin areas thoroughly with cool water for ten minutes.
2: Silica dust may be released when working with quarry products or when quarry or concrete products are cut, drilled, sawn, routed, broken up or ground. Repeated or continuous long term exposure may lead to lung disease. Always use adequate dust prevention and extraction methods, protective clothing and dust masks that conform to Australian standards.

For more information contact Hanson for a Material Safety Data Sheet and refer to the relevant Australian Standard.

Serial No. **A 8876708**

Delivery No. **48841226**

Truck **PLC4530**

Distance **9**

Map Ref **110 R10**

Job/Order No. **T2572592**

Plant **3106**

Customer No. **118410**

CUSTOMER SERVICE CENTRE

PHONE **132662**

Pg: **1**

Customer Purchase O/N. **TW091668**

Customer Name: **DOVAL CONSTRUCTIONS QLD PTY LT**

Delivery Address: **TREATMENT PLANT PAPERBARK DR BOONDALL QLD 4034**

NEAREST CROSS RD: PAPERBARK DR

WARNING: Addition of water or additives may void product guarantee.

Water Added **Yes**

on Site **30**

Est.Litres: **100**

Est.Final Slump: **100**

Arrive **7:35**

Finished **7:50**

W/Time **15**

Am't Received **735.90**

Cash **735.90**

Chq **735.90**

\$ **735.90**

Driver Signs for Payment

Plant Signs for Payment

Ex-Plant **07:27**

Total Order **35.0+**

Sub Total inc. GST **\$**

Extra Charges inc. GST **\$**

Carried Fwd inc. GST **\$**

TOTAL inc. GST **\$**

Concrete Returned **3: Environmental Disposal Fees apply.**

PRINT NAME **7/44 b8c**

CUSTOMER SIGNATURE **ABN 90 009 679 734**

WHITE: HEAD OFFICE BLUE: CUSTOMER PINK: DRIVER YELLOW: PLANT

75010007155

HAN 006734US

Page 122 of 258

HANSON CONSTRUCTION MATERIALS PTY LTD

ABN 90 009 679 734

TAX INVOICE



Hanson

**SAFETY
ADVICE
CAUTION**

Delivery No.

Date

06.03.09

Truck

PCC4682

Distance

14

Map Ref

110 R10

48840900

CUSTOMER SERVICE CENTRE

Job/Order No.

T2572592

Plant

3113

Customer No.

118410

PHONE 132662

Customer Purchase O/N.

TW091668

Pg: 1

Serial No. A 9051565

For more information contact Hanson for a Material Safety Data Sheet and refer to the relevant Australian Standard.

1. Wet concrete can be harmful to skin and eyes. Avoid contact by using proper clothing or personal protective equipment which complies with Australian standards. Wash exposed skin areas thoroughly with cool water for ten minutes.
2. Silica dust may be released when working with quarry products or when quarry or concrete products are cut, drilled, sawn, routed, broken up or ground. Repeated or continuous long term exposure may lead to lung disease. Always use adequate dust prevention and extraction methods, protective clothing and dust masks that conform to Australian standards.

Customer Name:

Delivery Address:

Nearest Cross Rd:

DOVAL CONSTRUCTIONS QLD PTY LT

TREATMENT PLANT

PAPERBARK DR BOONDALL QLD 4034

NEAREST CROSS RD: PAPERBARK DR

WARNING: Addition of water or additives may void product guarantee.

Water Added

on Site

Est Litres:

Est Final Slump:

Yes ☒

No ☐

40

40

40

40

40

40

40

40

40

40

40

40

40

40

40

40

40

40

Arrive

Finished

W/Time

Chc

Chc

Cash

\$

Driver Signs for Payment

Plant Signs for Payment

Ex-Plant

Total Order

35.00

Prog Total

25.0

Nominal Slump

80MM

Agg

20

Class/MPa

N 40

UoM

M3

Net/Load

5.9

Gross

5.9

Tare

5.9

Sale Items

40/20/080

P4020

40 MPa

\$

Sub Total

inc. GST

\$

Extra Charges

inc. GST

\$

Carried Fwd

inc. GST

\$

TOTAL

inc. GST

\$

Concrete Returned m3: Environmental Disposal Fees apply.

SIGNED BY OR ON BEHALF OF THE CUSTOMER ACCEPTING THE PRODUCTS, SERVICES AND CHARGES DETAILED ABOVE AND THE TERMS AND CONDITIONS OF SALE OVER 14 DAYS HAVE READ AND UNDERSTOOD THE SAFETY ADVICE CAUTION ABOVE.

CUSTOMER SIGNATURE

WHITE: HEAD OFFICE BLUE: CUSTOMER PINK: DRIVER YELLOW: PLANT

ABN:

75010007155

MATT

0433-926-993

PRINT NAME

729 532

HAN

CON

Page 123 of 258

Sandgate WRP

Inspection Checklist

PRE-POUR INSPECTION	
Description of structure: Access slab – pour 1	Date of inspection: 5/3/2009
Name of structure:	Inspected by: SANDER
Lot No:	

ITEM NO.	REQUIREMENT	ACCEPTED	REJECTED	CAR
1	EXCAVATION			
	RL correct for base of foundation	SK 25/3		
2	REINFORCEMENT			
	Reinforcement mesh correct as per design drawings	SK 25/3		
	Kerb reinforcing in correct	SK 25/3		
	DOWELS INSTALLED	SK 25/3		
3	CONCRETE COVER			
	65mm	SK 25/3		
	Aspros/bar chairs adequately secured.	SK 25/3		
	Clean (no tie wire or rubble)	SK 25/3		
4	CONSTRUCTION ORDERING			
	Notification to pour given to Tenix supervisors 24hrs prior to pour	SK 25/3		
	CORRECT MIX ORDERED 40/20 mix Hanson – 132662	SK 25/3		
	Concrete ordered against correct order number (TW 091688)	SK 25/3		
	Concrete tester organised	SK 25/3		
	Pour size measured and quantity ordered is accurate			
6	CONCRETE PLACEMENT			
	Concrete placed and compacted within specified time	SK 25/3		
	Operations proceeded continuously without interruption Placed without segregation or damage to reinforcement	SK 25/3		
	Ambiant Air Temperature 26 deg C. Slump and Concrete Condition OK	SK 25/3		

Sandgate WRP

Inspection Checklist

7	FINISHING AND CURING			
	Top surface finished to texture specified	SK 25/3		
	Curing commenced soon after pour completion / stripping	SK 25/3		
	Curing continued for specified period of forms	SK 25/3		
	Surface finish adequate inspected after stripping of forms	SK 25/3		

COMMENTS		
Concrete placed in accordance to drawings and AS3600, AS3610.		
INSPECTION CARRIED OUT BY:	S. Kusters	BMP Alliance / CDI
		Contractor
HOLD POINT RELEASE:	5 / 3 / 09 @ 7 AM/PM	

HANSON CONSTRUCTION MATERIALS PTY LTD

ABN 90 009 679 734

TAX INVOICE



Hanson

SAFETY
ADVICE
CAUTION

1. Wet concrete can be harmful to skin and eyes. Avoid contact by using proper clothing or personal protective equipment which complies with Australian standards. Wash exposed skin areas thoroughly with cool water for ten minutes.
2. Silica dust may be released when working with quarry products or when quarry or concrete products are cut, drilled, sawn, routed, broken up or ground. Repeated or continuous long term exposure may lead to lung disease. Always use adequate dust prevention and extraction methods, protective clothing and dust masks that conform to Australian standards.

For more information contact Hanson for a Material Safety Data Sheet and refer to the relevant Australian Standard.

Serial No. **A 9051791**

Delivery No. **48888954**

CUSTOMER SERVICE CENTRE

PHONE **132662**

pg: **1**

Truck **PLC4533**

Distance **14**

Map Ref **110 RL0**

Job/Order No. **T2579828**

Plant **3113**

Customer No. **118410**

Customer Purchase O/N. **TW091668**

Customer Name:

DOVAL CONSTRUCTIONS QLD PTY LT

Delivery Address:

TREATMENT PLANT PAPERBARK DR BOONDALL QLD 4034

BLAIREST CROSS RD: PAPERBARK DR

WARNING: Addition of water additives may void product guarantee.

Water Added on Site

Yes ☒

Est.Litres: **235**

235

Date

Gross

Net/Load **6.0**

UoM **M3**

Class/MPa **N 40**

Agg **20**

Nominal Slump **80MM**

Prog Total **29.8**

Total Order **29.8+**

Ex-Plant

Arrive

Finished

Wet/Slump

20

Salvage Items

PHP 40/20/080

P4029

40 MPa

Sub Total inc. GST

\$

Extra Charges inc. GST

\$

Carried Fwd inc. GST

\$

Driver Signs for Payment

Plant Signs for Payment

Page 126 of 258

GNED BY OR ON BEHALF OF THE CUSTOMER ACCEPTING THE PRODUCTS, SERVICES AND CHARGES DETAILED ABOVE AND THE TERMS AND CONDITIONS OF SALE OVERLEAF HAVE READ AND UNDERSTOOD THE SAFETY ADVICE CAUTION ABOVE.

PRINT NAME

0718 519

CUSTOMER SIGNATURE

WHITE:HEAD OFFICE BLUE:CUSTOMER PINK:DRIVER YELLOW:PLANT

ABN:

75010007155

HAN CON

HANSON CONSTRUCTION MATERIALS PTY LTD

ABN 90 009 679 734

TAX INVOICE



Hanson

SAFETY
ADVICE
CAUTION

1. Wet concrete can be harmful to skin and eyes. Avoid contact by using proper clothing or personal protective equipment which complies with Australian standards. Wash exposed skin areas thoroughly with cool water for ten minutes.
2. Silica dust may be released when working with quarry products or when quarry or concrete products are cut, drilled, sawn, routed, broken up or ground. Repeated or continuous long term exposure may lead to lung disease. Always use adequate dust prevention and extraction methods, protective clothing and dust masks that conform to Australian standards.

For more information contact Hanson for a Material Safety Data Sheet and refer to the relevant Australian Standard.

Serial No. **A 9051788**Delivery No. **48888782**

CUSTOMER SERVICE CENTRE

PHONE 132662 Pg: 1

Truck **PLC4514**Distance **14**Map Ref **110 R10**Job/Order No. **T2579828**Plant **3113**Customer No. **118410**Customer Purchase O/N. **TW091668**Customer Name: **DOVAL CONSTRUCTIONS QLD PTY LT**Delivery Address: **TREATMENT PLANT PAPERBARK DR BOONDALL QLD 4034****10 AREST CROSS RD: PAPERBARK DR**

WARNING: Addition of water or additives may void product guarantee.
Water Added ☒ Yes
on Site ☐ No
Est.Litres: **50**
Est.Final Slump: **106+**

Gross

Net/Load **5.9**UoM **M3**Class/MPa **N 40**Agg **20**Nominal Slump **80MM**Prog Total **17.8**Total Order **30.0+**

Ex-Plant

Arrive **6.40**Finished **7.12**

WT/Unit

Sale Items

PHP 40/20/030

P4020

40 MPa

Amt Received

Cash

Chq

\$

Sub Total inc. GST

\$

Extra Charges inc. GST

\$

Carried Fwd inc. GST

\$

TOTAL inc. GST

\$

Driver Signs for Payment

Plant Signs for Payment

PRINT NAME

0645 513

CUSTOMER SIGNATURE

WHITE:HEAD OFFICE BLUE:CUSTOMER PINK:DRIVER YELLOW:PLANT

ABN:

HATT 0433-626-993

75010007155

HAN 001AUS

48888719

HANSON CONSTRUCTION MATERIALS PTY LTD

ABN 90 009 679 734

TAX INVOICE



Hanson

**SAFETY
ADVICE
CAUTION**

1. Wet concrete can be harmful to skin and eyes. Avoid contact by using proper clothing or personal protective equipment which complies with Australian standards. Wash exposed skin areas thoroughly with cool water for ten minutes.
2. Silica dust may be released when working with quarry products or when quarry or concrete products are cut, drilled, sawn, routed, broken up or ground. Repeated or continuous long term exposure may lead to lung disease. Always use adequate dust prevention and extraction methods, protective clothing and dust masks that conform to Australian standards.

For more information contact Hanson for a Material Safety Data Sheet and refer to the relevant Australian Standard.

Serial No. **A 9051787**

Delivery No.

48888719

CUSTOMER SERVICE CENTRE

PHONE 132662

Pg: 1

Date

14.03.09

Truck

PLC4513

Distance

14

Map Ref

14 110 R10

Job/Order No.

T2579828

Plant

3113

Customer No.

118410

Customer Purchase O/N.

TW091668

Customer Name:

DOVAL CONSTRUCTIONS QLD PTY LT

Delivery Address:

TREATMENT PLANT PAPERBARK DR BOONDALL QLD 4034

IN AREST CROSS RD: PAPERBARK DR

WARNING: Addition of water or additives may void product guarantee.

Water Added

on Site

Yes ☐

No ☒

Est Litres:

Est.Final Slump:

80

Ex-Plant

6.05

Total Order

30.00+

Prog Total

11.9

Nominal Slump

80mm

Agg

20

Class/MPa.

N 40

UoM

M3

Net/Load

5.9

Gross

Price

Arrive

Finished

WT/Time

6.05

Sub Total inc. GST

\$

Extra Charges inc. GST

\$

Carried Fwd inc. GST

\$

TOTAL inc. GST

\$

Driver Signs for Payment

Plant Signs for Payment

Amt Received

Cash

Chq

\$

Driver Signs for Payment

Plant Signs for Payment

Salvage Items

PMP 40/20/080

P4020

40 MPa

Access - SLAB 2/2

Concrete Returned

m3:Environmental Disposal fees apply

Access - SLAB 2/2

Access - SLAB 2/2

Access - SLAB 2/2

Access - SLAB 2/2

IGNED BY OR ON BEHALF OF THE CUSTOMER ACCEPTING THE PRODUCTS, SERVICES AND CHARGES DETAILED ABOVE AND THE TERMS AND CONDITIONS OF SALE OVER A 14-DAY READ AND UNDERSTOOD THE SAFETY ADVICE CAUTION ABOVE.

PRINT NAME

0633 512

CUSTOMER SIGNATURE

PMP

WHITE:HEAD OFFICE BLUE:CUSTOMER PINK:DRIVER YELLOW:PLANT

ABN:

75010007155

75010007155

75010007155

HAN ON SAU

Sandgate WRP

Inspection Checklist


PRE-POUR INSPECTION	
Description of structure: Access slab – pour 2	Date of inspection: 13/3/2009.
Name of structure:	Inspected by: Sander
Lot No:	

ITEM NO.	REQUIREMENT	ACCEPTED	REJECTED	CAR
1	EXCAVATION			
	RL correct for base of foundation	SK 25/3		
2	REINFORCEMENT			
	Reinforcement mesh correct as per design drawings	SK 25/3		
	Kerb reinforcing in correct	SK 25/3		
	Dowel bars greased and capped	SK 25/3		
	Ableflex installed	SK 25/3		
3	CONCRETE COVER			
	65mm	SK 25/3		
	Aspros/bar chairs adequately secured.	SK 25/3		
	Clean (no tie wire or rubble)	SK 25/3		
4	CONSTRUCTION ORDERING			
	Notification to pour given to Tenix supervisors 24hrs prior to pour	SK 25/3		
	<u>CORRECT MIX ORDERED</u> 40/20 mix Hanson – 132662	SK 25/3		
	Concrete ordered against correct order number (TW 091688)	SK 25/3		
	Concrete tester organised	SK 25/3		
	Pour size measured and quantity ordered is accurate	SK 25/3		
6	CONCRETE PLACEMENT			
	Concrete placed and compacted within specified time	SK 25/3		
	Operations proceeded continuously without interruption Placed without segregation or damage to reinforcement	SK 25/3		
	Ambiant Air Temperature 25 deg C. Slump and Concrete Condition OK	SK 25/3		

Sandgate WRP

Inspection Checklist

7	FINISHING AND CURING			
	Top surface finished to texture specified	SK 25/3		
	Curing commenced soon after pour completion / stripping	SK 25/3		
	Curing continued for specified period of forms	SK 25/3		
	Surface finish adequate inspected after stripping of forms	SK 25/3		

COMMENTS		
Concrete placed in accordance to drawings and AS3600, AS3610.		
INSPECTION CARRIED OUT BY:	S. Kuipers	BMP Alliance /CDI
		Contractor
HOLD POINT RELEASE:	13/2/09. @	AM/PM

Sandgate WRP

Inspection Checklist

PRE-POUR INSPECTION	
Description of structure: Footpath and kerb	Date of inspection: 19 March 2009
Name of structure:	Inspected by: <i>Sander</i>
Lot No:	

ITEM NO.	REQUIREMENT	ACCEPTED	REJECTED	CAR
1	EXCAVATION			
	RL correct for base of foundation	SK		
2	REINFORCEMENT			
	Reinforcement bar sizing correct as per design drawings	SK		
	Reinforcement spacing correct as per the design drawings	SK		
3	CONCRETE COVER			
	65mm with slab thickness from 0 to 150mm	SK		
	Aspros/bar chairs adequately secured.	SK		
	Clean (no tie wire or rubble)	SK		
4	CONSTRUCTION ORDERING			
	Notification to pour given to Tenix supervisors 24hrs prior to pour	SK		
	<u>CORRECT MIX ORDERED</u> 40/20 mix Hanson – 132662	SK '9/3		
	Concrete ordered against correct order number (TW 091688)	SK '9/3		
	Concrete tester organised	SK		
	Pour size measured and quantity ordered is accurate	SK '9/3		
6	CONCRETE PLACEMENT			
	Concrete placed and compacted within specified time	SK '9/3		
	Operations proceeded continuously without interruption Placed without segregation or damage to reinforcement	SK '9/3		
	Ambiant Air Temperature <u>22</u> deg C. Slump and Concrete Condition OK	SK		

Sandgate WRP

Inspection Checklist

7	FINISHING AND CURING			
	Top surface finished to texture specified with bull nose to exposed edges	SK 20/3		
	Curing commenced soon after pour completion / stripping	SK 20/3		
	Curing continued for specified period of forms	SK 20/3		
	Surface finish adequate inspected after stripping of forms	SK 20/3		
	Water pipe laid and located correctly and changed to 32mm dia by Tenix	SK		

COMMENTS	
Concrete placed in accordance to drawings and AS3600, AS3610.	
INSPECTION CARRIED OUT BY:	<div> <div>S. Kusters</div> <div>BMP Alliance</div> <div>Contractor</div> </div>
HOLD POINT RELEASE:	19 / 3 / 09 @ AM/PM

HANSON CONSTRUCTION MATERIALS PTY LTD

ABN 90 009 679 734

TAX INVOICE



Hanson

SAFETY
ADVICE
CAUTION

1. Wet concrete can be harmful to skin and eyes. Avoid contact by using proper clothing or personal protective equipment which complies with Australian standards. Wash exposed skin areas thoroughly with cool water for ten minutes.
2. Silica dust may be released when working with quarry products are cut, drilled, broken up or ground. Repeated or continuous long term exposure may lead to lung disease. Always use adequate dust prevention and extraction methods, protective clothing and dust masks that conform to Australian standards.

For more information contact Hanson for a Material Safety Data Sheet and refer to the relevant Australian Standard.

Serial No. **A 8877521**

Delivery No.

48958914

CUSTOMER SERVICE CENTRE

PHONE 132662

Pg: 1

Date

25.03.09

Truck

PLC4626

Distance

9

Map Ref

110 R10

Job/Order No.

T2590997

Plant

3105

Customer No.

118410

Customer Purchase O/N.

TW0916AB

Customer Name:

DOVAL CONSTRUCTIONS OLD PTY LT

Delivery Address:

TREATMENT PLANT PAPERBARK DR BOONDALL QLD 4034

NO. 1 AREST CROSS RD: PAPERBARK DR

WARNING: Addition of water or additives may void product guarantee.

Water Added

Yes ☐

on Site

Est.Litres:

Est.Final Slump:

Tare

Gross

Net/Load

3.6

UoM

M3

Class/MPa.

N 40

Agg

20

Nominal Slump

80MM

Prog Total

3.6

Total Order

3.6

Ex-Plant

00:01

Arrive

8.15

Finished

90/25

W/Trip

Sale Items

PMP 40/20/000

Gross

3.6

Net/Load

3.6

UoM

M3

Class/MPa.

N 40

Agg

20

Nominal Slump

80MM

Prog Total

3.6

Total Order

3.6

Ex-Plant

00:01

Arrive

8.15

Finished

90/25

W/Trip

Page 138 of 258

PMP 40/20/000

Gross

3.6

Net/Load

3.6

UoM

M3

Class/MPa.

N 40

Agg

20

Nominal Slump

80MM

Prog Total

3.6

Total Order

3.6

Ex-Plant

00:01

Arrive

8.15

Finished

90/25

W/Trip

Page 138 of 258

PMP 40/20/000

Gross

3.6

Net/Load

3.6

UoM

M3

Class/MPa.

N 40

Agg

20

Nominal Slump

80MM

Prog Total

3.6

Total Order

3.6

Ex-Plant

00:01

Arrive

8.15

Finished

90/25

W/Trip

Page 138 of 258

PMP 40/20/000

Gross

3.6

Net/Load

3.6

UoM

M3

Class/MPa.

N 40

Agg

20

Nominal Slump

80MM

Prog Total

3.6

Total Order

3.6

Ex-Plant

00:01

Arrive

8.15

Finished

90/25

W/Trip

Page 138 of 258

PMP 40/20/000

Gross

3.6

Net/Load

3.6

UoM

M3

Class/MPa.

N 40

Agg

20

Nominal Slump

80MM

Prog Total

3.6

Total Order

3.6

Ex-Plant

00:01

Arrive

8.15

Finished

90/25

W/Trip

Page 138 of 258

PMP 40/20/000

Gross

3.6

Net/Load

3.6

UoM

M3

Class/MPa.

N 40

Agg

20

Nominal Slump

80MM

Prog Total

3.6

Total Order

3.6

Ex-Plant

00:01

Arrive

8.15

Finished

90/25

W/Trip

Page 138 of 258

PMP 40/20/000

Gross

3.6

Net/Load

3.6

UoM

M3

Class/MPa.

N 40

Agg

20

Nominal Slump

80MM

Prog Total

3.6

Total Order

3.6

Ex-Plant

00:01

Arrive

8.15

Finished

90/25

W/Trip

Page 138 of 258

PMP 40/20/000

Gross

3.6

Net/Load

3.6

UoM

M3

Class/MPa.

N 40

Agg

20

Nominal Slump

80MM

Prog Total

3.6

Total Order

3.6

Ex-Plant

00:01

Arrive

8.15

Finished

90/25

W/Trip

Page 138 of 258

PMP 40/20/000

Gross

3.6

Net/Load

3.6

UoM

M3

Class/MPa.

N 40

Agg

20

Nominal Slump

80MM

Prog Total

3.6

Total Order

3.6

Ex-Plant

00:01

Arrive

8.15

Finished

90/25

W/Trip

Page 138 of 258

PMP 40/20/000

Gross

3.6

Net/Load

3.6

UoM

M3

Class/MPa.

N 40

Agg

20

Nominal Slump

80MM

Prog Total

3.6

Total Order

3.6

Ex-Plant

00:01

Arrive

8.15

Finished

90/25

W/Trip

Page 138 of 258

PMP 40/20/000

Gross

3.6

Net/Load

3.6

UoM

M3

Class/MPa.

N 40

Agg

20

Nominal Slump

80MM

Prog Total

3.6

Total Order

3.6

Ex-Plant

00:01

Arrive

8.15

Finished

90/25

W/Trip

Page 138 of 258

PMP 40/20/000

Gross

3.6

Net/Load

3.6

UoM

M3

Class/MPa.

N 40

Agg

20

Nominal Slump

80MM

Prog Total

3.6

Total Order

3.6

Ex-Plant

00:01

Arrive

8.15

Finished

90/25

HANSON CONSTRUCTION MATERIALS PTY LTD

ABN 90 009 679 734

TAX INVOICE



Hanson

SAFETY
ADVICE
CAUTION

1. Wet concrete can be harmful to skin and eyes. Avoid contact by using proper clothing or personal protective equipment which complies with Australian standards. Wash exposed skin areas thoroughly with cool water for ten minutes.
2. Silica dust may be released when working with quarry products or when quarry or concrete products are cut, drilled, sawn, routed, broken up or ground. Repeated or continuous long term exposure may lead to lung disease. Always use adequate dust prevention and extraction methods, protective clothing and dust masks that conform to Australian standards.

For more information contact Hanson for a Material Safety Data Sheet and refer to the relevant Australian Standard.

Serial No. **A 8877525**

Delivery No.

48960807

CUSTOMER SERVICE CENTRE

PHONE 132662 Pg: 1

Date

25.03.09

Truck

PCC4663

Distance

9

Map Ref

110 R10

Job/Order No.

T2590997

Plant

3106

Customer No.

118410

Customer Purchase O/N.

TW091688

Customer Name:

DOVAL CONSTRUCTIONS QLD PTY LT

Delivery Address:

TREATMENT PLANT PAPERBARK DR BOONDALL QLD 4034

NEAREST CROSS RD: PAPERBARK DR

WARNING: Addition of water or additives may void product guarantee.

Water Added on Site

Yes ☐

Est.Litres:

Est.Final Slump:

Arrive

Finished

W/T

9359.50

Amt Received

Cash

Chq

\$

Driver Signs for Payment

Plant Signs for Payment

Total Order

4.2

Prog Total

4.2

Nominal Slump

80MM

Agg

20

Class/MPa.

N 40.

UoM

M3

Net/Load

0.6

Gross

0.6

Tare

0.6

Sale Items

PMP 40/20/080

Page 139 of 258

Concrete Returned

M3:Environmental Disposal Fees apply.

Ind kept & outside

SLABS POVE

P4020

40 MPa

Sub Total

inc. GST

\$

Extra Charges

inc. GST

\$

Carried Fwd

inc. GST

\$

TOTAL

inc. GST

\$

GIVEN BY OR ON BEHALF OF THE CUSTOMER ACCEPTING THE PRODUCTS, SERVICES AND CHARGES DETAILED ABOVE AND THE TERMS AND CONDITIONS OF SALE OVERLEAF HAVE READ AND UNDERSTOOD THE SAFETY ADVICE CAUTION ABOVE.

PRINT NAME

0941 626

CUSTOMER SIGNATURE

WHITE:HEAD OFFICE BLUE:CUSTOMER PINK:DRIVER YELLOW:PLANT

ABN: 75010007155

KEVIN 0413-866-650

HAN 009 679 734

Sandgate WRP

Inspection Checklist

PRE-POUR INSPECTION	
Description of structure: Lightpoles bases, slab and conduits	Date of inspection: 24/3/09.
Name of structure:	Inspected by: S. Kuipers
Lot No:	

ITEM NO.	REQUIREMENT	ACCEPTED	REJECTED	CAR
1	EXCAVATION and CONDUITS			
	RL correct for base of foundation and dimensions are correct	SK 24/3		
	Light pole base correct depth, dia, orientation and level	SK 24/3		
	Conduits all placed as per drawings and backfilled correctly	SK 24/3		
	CTB used in all road crossings to underside of asphalt	SK 24/3		
2	REINFORCEMENT			
	Reinforcement bar sizing correct as per design drawings	SK 24/3		
	Reinforcement spacing correct as per the design drawings	SK 24/3		
3	CONCRETE COVER			
	65mm with slab thickness from 0 to 150mm	SK 24/3		
	Aspros/bar chairs adequately secured.	SK 24/3		
	Clean (no tie wire or rubble)	SK 24/3		
4	CONSTRUCTION ORDERING			
	Notification to pour given to Tenix supervisors 24hrs prior to pour	SK 24/3		
	<u>CORRECT MIX ORDERED</u> 40/20 mix Hanson – 132662	SK 24/3		
	Concrete ordered against correct order number (TW 091688)	SK 24/3		
	Concrete tester organised	SK 24/3		
	Pour size measured and quantity ordered is accurate	SK 24/3		
6	CONCRETE PLACEMENT			
	Concrete placed and compacted within specified time	SK 24/3		
	Operations proceeded continuously without interruption Placed without segregation or damage to reinforcement	SK 24/3		

Sandgate WRP

Inspection Checklist

	Ambiant Air Temperature <u>26</u> deg C. Slump and Concrete Condition OK	SK 24/3		
7	FINISHING AND CURING			
	Top surface finished to texture specified with bull nose to exposed edges	SK 24/3		
	Curing commenced soon after pour completion / stripping	SK 24/3		
	Curing continued for specified period of forms	SK 24/3		
	Surface finish adequate inspected after stripping of forms	SK 24/3		
	Water pipe laid and located correctly and changed to 32mm dia by Tenix	SK 24/3		

COMMENTS		
Concrete placed in accordance to drawings and AS3600, AS3610.		
INSPECTION CARRIED OUT BY:	S Kusters	BMP Alliance / CDI
		Contractor
HOLD POINT RELEASE:	24 / 3 / 09 @ 7:00 AM/PM	

4.4.2. Mechanical ITPs

BRISBANE CITY COUNCIL

BCC Contract No. BW.70146-3

Brisbane Water

Sandgate Water Reclamation Plant/Phosphorus Reduction Project

4.2 Mechanical Installation Inspection Test Plans



MANUFACTURING INSPECTION AND TEST PLAN

CLIENT: Tenix		PROJECT: Sandgate Acetic Acid		ITP NO. 5131060.1.1 ITP	
CLIENT REF: Quote# TEN3088QTH		ALDOS OCEANIA REF: 5131060.1.1		PAGES 3	
PREPARED BY: Ray Verburt		DATE: 29-10-08		PROJECT ENGINEER: Ray Verburt	
NOTES: Acetic Acid Dosing Skid		DATE: 13-11-08			

NO.	ACTIVITY	ACCEPTANCE CRITERIA	INSPECTION BY		ACTIONS
			ALDOS	CLIENT	
1.	Skid Frame Construction	As per approved GA frame drawing. [5131060.1.1-F01] As per AS1554.6	29/10/08 CS		<ul style="list-style-type: none">• Cut 316S/S RHS to correct lengths.• Deburr cut edges• Tack framework together• Check frame measurements• Check for squareness• Fully weld frame• Allow to cool before Passivation• Apply pickling paste to welds• Leave for 10-45mins• Rinse with water and polish with scouring pad to remove any excess paste

2.	Skid Assembly	<ul style="list-style-type: none"> As per approved P&ID Issued for construction. As per approved GA drawing. [5131060.1.1- G01] As per MSDS and instruction on container of adhesive. 	<i>C. S. McCall</i>		<ul style="list-style-type: none"> Mount PVC backing board onto frame using m5 c/s screws Mount pumps to skid Connect pipework <ul style="list-style-type: none"> Using PVC-U pipe adhesive Connect componentry <ul style="list-style-type: none"> Using PVC-U pipe adhesive
3.	Factory Acceptance Test Sheets	<ul style="list-style-type: none"> As per F.A.T.S. 	<i>C. S. McCall</i>		Ensure all components of the F.A.T.S. have been carried out in accordance with the set requirements, filled out and signed off.
4.	Release to Customer	<ul style="list-style-type: none"> As per approved P&ID Issued for construction. 486/5/5-0051-004 Amend A As per approved GA drawing. [5131060.1.1- G01] 	<i>C. S. McCall</i>		Prior to Shipping, ensure skid is built to Client requirements.
10.	Packaging and Shipping		<i>C. S. McCall</i>		<ul style="list-style-type: none"> Ensure skid is adequately packed for transport and storage. Ensure skid is adequately labelled. Ensure the correct address is attached O & M Manuals have been sent. Ensure pump tags are fastened to skid. Loose items are adequately packaged.



NOTES:

Aldos Representative

Signature 

Name Chris McCann

Date 29/1/09



Pat Verburg

29/1/09

Client Representative

Signature _____

Name _____

Date _____

Tenix Alliance Pty Ltd Inspection and Test Plan

Document Reference: TA/SQE/F/040



Project: SANDGATE WRP PHOSPHORUS REDUCTION

Client:	Prepared by: G. Piela	Approved by: R. Mayers	Authorised by: S. Kuipers
Construction Site:	Signed: G. Piela	Signed: R. Mayers	Signed: <i>[Signature]</i>
ITP No. 001	Date: 27-4-09	Date: 28-04-09	Date: 28-4-09

Revision: 0

Item No.	Inspection Activity	Reference: Specification / Standard	Acceptance Criteria	Inspection, Verification or Test by:								Verifying Records
				Subcontractor		Tenix Alliance			Client			
				Status	Sign / Date	Status	Resp	Sign / Date	Status	Sign / Date		
1.0	Tank Installation											
1.1	Verify Plinth position, Dimension & Level	Construction Drawing	Client Specifications		SK 17/3	W	SS		17/3/09			ITP
1.2	Verify Tank Location	Construction Drawing	Client Specifications			W	SS		17/3/09			ITP
1.3	Verify Tank Orientation & Level	Construction Drawing	Client Specifications			W	SS		17/3/09			ITP
1.4	Verify Nozzle levels relative to plant Datum	Construction Drawing	Client Specifications			W	SS		17/3/09			ITP
2.0	Erection of Skid											
2.1	Verify Skid Levels	Construction Drawing	Client Specifications			W	SS		17/3/09			ITP
2.2	Verify Skid Orientation	Construction Drawing	Client Specifications			W	SS		17/3/09			ITP
2.3	Verify Nozzle levels relative to plant Datum	Construction Drawing	Client Specifications			W	SS		17/3/09			ITP
3.0	Pipework Connections & Instrumentation											
3.1	Verify pipework & Instrumentation is connected as per Drawings	Construction Drawing	Client Specifications		SK 1/4	W	SS		1/4/09			ITP
3.2	Verify Dosing line, Air Line & service water line are connected to the skid.	Construction Drawing	Client Specifications		SK 1/4	W	SS		1/4/09			ITP
	Carry out leak testing of all joints	Construction Drawing	Client Specifications		SK 1/4	W	SS		1/4/09			ITP

Key:	PM = Project Manager	SM = Site Manager	QA = Quality Assurance Manager	WS = Welding Supervisor	SS = Site Supervisor
	H = Hold Sign off required prior to works proceeding. 48 hour notice required for Client Hold Points. After this period has elapsed, Client automatically forfeits their right to halt the works without prior inspection	W = Witness Client is to be informed of the works but works can continue without Client representation after notice period	S = Surveillance General inspection of tasks and works required to Client	No advice	R = Report Where dockets, test certificates/reports, etc. are not attached ITP, ensure that suitable cross reference is made

Owner: Safety, Quality and Environment

Version No: 1

Tenix Alliance Pty Ltd Inspection and Test Plan

Document Reference: TA/SQE/F/040



Project: SANDGATE WRP PHOSPHORUS REDUCTION		Prepared by: G. Piela	Approved by:	Authorised by:
Client:				
Construction Site:		Signed: G. Piela	Signed:	Signed:
ITP No.		Revision:	Date: 27-4-09	Date:

Item No.	Inspection Activity	Reference: Specification / Standard	Acceptance Criteria	Inspection, Verification or Test by:							Verifying Records	
				Subcontractor		Tenix Alliance			Client			
				Status	Sign / Date	Status	Resp	Sign / Date	Status	Sign / Date		
4.0	Installation of Ancillary Equipment											
4.1	Install SS Ramp Covers	Construction Drawing	Client Specifications		SK 1/4	W	SS	15/4/09				ITP
4.2	Verify Switch board is mounted & Terminated as per Drawings	Construction Drawing	Client Specifications			W	SS	15/4/09				ITP
4.3	Verify Fire Hose Cock & Reel are installed & connected to service water	Construction Drawing	Client Specifications			W	SS	15/4/09				ITP
4.4	Verify location & install Davit Arm, winch & associated Equipment	Construction Drawing	Client Specifications			W	SS	15/4/09				ITP
4.5	Verify Operation of Arm & Winch	Construction Drawing	Client Specifications			W	SS	15/4/09				ITP
4.6	Verify Installation of Sump Pump & connecting Pipework including valves to discharge Hoses	Construction Drawing	Client Specifications			W	SS	15/4/09				ITP
4.7	Verify Installation of Knife gate Valves & associated Equipment	Construction Drawing	Client Specifications			W	SS	15/4/09				ITP
4.8	Verify installation of Safety Showers & connection to potable water	Construction Drawing	Client Specifications			W	SS	15/4/09				ITP
Key:	PM = Project Manager	SM = Site Manager	QA = Quality Assurance Manager	WS = Welding Supervisor			SS = Site Supervisor					
	H = Hold Sign off required prior to works proceeding. 48 hour notice required for Client Hold Points. After this period has elapsed, Client automatically forfeits their right to halt the works without prior inspection.	W = Witness Client is to be informed of the works but works can continue without Client representation after notice period.	S = Surveillance General inspection of tasks and works required to Client.	No advice			R = Report Where dockets, test certificates/reports, etc. are not attached ITP, ensure that suitable cross reference is made.					

Owner: Safety, Quality and Environment

Version No: 1

4.4.3. Electrical ITPs

BRISBANE CITY COUNCIL

BCC Contract No. BW.70146-3

Brisbane Water

Sandgate Water Reclamation Plant/Phosphorus Reduction Project

4.3 Electrical Installation Inspection Test Plans

		LOW VOLTAGE CABLES (240V, 415V up to 3.6kV)			
		INSTALLATION CHECK SHEET			
PROJECT LOCATION:	SANDGATE	May-09	DOCUMENT NO.		508-CHK
CONTRACT NAME:	ACID DOSE	CLIENT REPRESENTATIVE:	Sander Kusler		
CONTRACT NUMBER:	S4911	CONTRACTOR:	TENIX ALLIANCE		
BAY NAME:		ASSOCIATED DOCUMENTS:	1) N/A 2) N/A		
DRAWING REFERENCE NUMBER:	Cable Schedule	REVISION NUMBER:	DATED:		May-09

LOW VOLTAGE CABLE INSTALLATION PROCESS AND CHECKS									
CABLE ID	ORIGIN	SCREEN EARTHED (Y/N)	DESTINATION	SCREEN EARTHED (Y/N)	CHECKED BY	DATE			
INSTALLER:				LICENCE NUMBER					
ITEM	DESCRIPTION	Y	N	N/A	NAME (PRINT)	SIGNATURE	DATE		
1	All works to be carried out with "FOR CONSTRUCTION" drawings and connection schedules. Confirmed latest version with Tenix Alliance drawing register.	Y			CLINT SUTER	CS	May-09		
2	Cable correctly identified and correct cable markers attached.								
3	Screens earthed in approved method as nominated on the connection schedules. Each cable end earthing status recorded on check sheets.	NA			CLINT SUTER	CS	May-09		
4	All cleats installed correctly and cable supported properly	Y			CLINT SUTER	CS	May-09		
5	Correct cable size used and terminations checked and are according to reference drawings,	Y			CLINT SUTER	CS	May-09		
6	Crimps and lugs checked with terminations checked for correctness and tightness.	Y			CLINT SUTER	CS	May-09		
7	Spare cores are as per the connection schedule and bridging completed where required.	NA			CLINT SUTER	CS	May-09		
8	Insulation resistance tests completed.	Y			CLINT SUTER	CS	May-09		
9	Connection schedule has been green lined	Y			CLINT SUTER	CS	May-09		
10	Supervisor has inspected the works for full compliance to drawings and manuals	Y			PAUL BEACH	PB	May-09		
11	CLIENT representative has inspected all connections, joints, labels, check and test results.	Y			S. Kusler	SK	June 09		
Comments:									

LOW VOLTAGE CABLES (240V, 415V up to 3.6 kV) TEST RESULTS				DOCUMENT NO. 508-TL1
PROJECT LOCATION: CONTRACT NAME: CONTRACT NUMBER: BAY NAME: DRAWING NUMBER REFERENCE:		DATE: 1-May-09 CLIENT REPRESENTATIVE: Sander Kuster MAIN CONTRACTOR: Tenix ASSOCIATED DOCUMENTS: 1) LOW VOLTAGE CABLES ITP 2) LOW VOLTAGE CABLES CHECKS REVISION NO: DATED:		
MAKE		MODEL		
CALIBRATION DATE		CALIBRATION DUE DATE		
SERIAL NO.		CERTIFICATE OF TRACEABILITY NO.		
LOW VOLTAGE CABLE SITE DETAILS		DESTINATION CONNECTION SCHEDULE/SCHEMATIC		
LV CABLE ID	ORIGIN	GIN CONNECTION SCHEDULE/SCHEMATIC	DESTINATION	SKID1
1	MCC			
DESIGN CABLE LENGTH (GLAND TO GLAND)		175	m	ACTUAL CABLE LENGTH (GLAND TO GLAND)
				153m
CORE NO.	CORE PERRULE	TERMINAL (ORIGIN)	TERMINAL (DESTINATION)	POINT TO POINT
1	A	MCC BD	CONTROL PANEL	Y
2	B			
3	C			
4	N			
5	E			
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS				
		M Ω 'S TO CORES		
		>1M ohm		
		M Ω 'S TO EARTH		
		>2M ohm		
Comments:				
Tenix Alliance Name:		Signature:		Date:
Client Name:		Signature:		Date:

LOW VOLTAGE CABLE SITE DETAILS				
LV CABLE ID	ORIGIN	GIN CONNECTION SCHEDULE/SCHEMATIC	DESTINATION	DESTINATION CONNECTION SCHEDULE/SCHEMATIC
2	MCC UPS		SKID 1	
DESIGN CABLE LENGTH (GLAND TO GLAND)		175	m	ACTUAL CABLE LENGTH (GLAND TO GLAND)
				153

TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS				
CORE NO.	CORE FERRULE	TERMINAL (ORIGIN)	TERMINAL (DESTINATION)	POINT TO POINT
1	A	MCC UPS DB	CONTROL PANEL	Y
2	N			>1M ohm
3	E			>2M ohm
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				

Comments:				
Tenix Alliance Name:	clint suter	Signature:	cs	Date: May-09
Client Name:		Signature:		Date:

LOW VOLTAGE CABLE SITE DETAILS				
LV CABLE ID	ORIGIN	GIN CONNECTION SCHEDULE/SCHEMATIC	DESTINATION	DESTINATION CONNECTION SCHEDULE/SCHEMATIC
3	MCC DATA		Skid 1	
DESIGN CABLE LENGTH (GLAND TO GLAND)		175	m	ACTUAL CABLE LENGTH (GLAND TO GLAND)
				160m

TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS				
CORE NO	CORE FERRULE	TERMINAL (ORIGIN)	TERMINAL (DESTINATION)	POINT TO
1	fibre	MCC cabinet	control panel	y
2				na
3				na
4				na
5				na
6				na
7				na
8				na
9				na
10				na
11				na
12				na
13				na
14				na
15				na
16				na
17				na
18				na
19				na
20				na

Comments:				
Tenix Alliance Name:	clint suter	Signature:	cs	Date: May-09
Client Name:		Signature:		Date:

CONTROL CABLES (PROTECTION, METERING, INSTRUMENTATION AND ALARMS) INSTALLATION CHECK SHEET

PROJECT LOCATION:	SANDGATE	DATE:	1-May-09	DOCUMENT NO.	509-CHK
CONTRACT NAME:	CDI	CLIENT/CLIENT REPRESENTATIVE	Sander Kuster		
CONTRACT NUMBER:	S4911	MAIN CONTRACTOR:	Tenlix		
CONTROL CABLE CHECK BATCH NUMBER:		ASSOCIATED DOCUMENTS:	1) CONTROL CABLES ITP 2) CONTROL CABLES TESTS		
THIS CHECK SHEET APPLIES TO A BATCH OF TWENTY CONTROL CABLES AS IDENTIFIED ON THE CHECK SHEETS THAT FOLLOW					
INSTALLER:	CLINT SUTER	LICENCE NUMBER	103672		
INSTALLER:	MATT HOHENHAUS	LICENCE NUMBER	107143		
INSTALLER:	DOUG CANE	LICENCE NUMBER	109673		
INSTALLER:		LICENCE NUMBER			
INSTALLER:		LICENCE NUMBER			
INSTALLER:		LICENCE NUMBER			

CONTROL CABLE CHECK BATCH NUMBER: 0		CONTROL CABLE INSTALLATION PROCESS AND CHECKS				
CABLE ID	SOURCE	SCREEN CAPTURED	DESTINATION	SCREEN CAPTURED	CHECKED BY	DATE
1	MCC BD	N	BD1	N	CS	May-09
2	MCC UPS	N	BD1	N	CS	May-09
3	MCC FIBRE	N	BD1	N	CS	May-09
	DB1		GPO	N	CS	May-09
	DB1		DOSE PUMP #1	N	CS	May-09
	DB1		DOSE PUMP #2	N	CS	May-09
	DB1		3 PHASE UNLOAD PANEL	N	CS	May-09
	DB1		GRENN SAFETY LIGHT	N	CS	May-09
	EXISTING STREET LIGHT		#1 NEW STREET LIGHT	N	CS	May-09
	#1 NEW STREET LIGHT		#2 STREETLIGHT	N	CS	May-09

CONTROL CABLE CHECK BATCH NUMBER: 0									
ITEM	DESCRIPTION	Y	N	N/A	SC INITIAL	MC INITIAL	DATE		
1	All works to be carried out with "FOR CONSTRUCTION" drawings and connection schedules. Confirmed latest version with Tenix Alliance drawing register.	Y			CS		May-09		
2	Cable correctly identified and correct cable markers attached.	Y			CS		May-09		
3	Screens earthed in approved method as nominated on the connection schedules. Each cable end earthing status recorded on check sheets.	NA							
4	All cleats installed correctly and cable supported properly	Y			CS		May-09		
5	Correct cable size used and terminations checked and are according to reference drawings.	Y			CS		May-09		
6	Crimps and lugs checked with terminations checked for correctness and tightness.	Y			CS		May-09		
7	Spare cores are as per the connection schedule and bridging completed where required.	NA							
8	Insulation resistance tests completed.	Y			CS		May-09		
9	Connection schedule has been green lined	Y			CS		May-09		
10	Supervisor has inspected the works for full compliance to drawings and manuals	Y				PB	May-09		
11	CLIENT representative has inspected all connections, joints, labels, check and test results.	Y				SK	June 09		
Comments:									

CONTROL CABLE CHECK BATCH NUMBER: 0									
ITEM	DESCRIPTION	Y	N	N/A	NAME (PRINT)	MC INITIAL	DATE		
12	Inspected and checked by the Sub Contractor				PAUL BEACH	PB	May-09		
13	Checked and approved by the Main Contractor				S. Kusters	SK	June 09		
14	Verified by the Client								
FINAL SIGN OFF AFTER CONTROL CABLE INSTALLATION AND CHECKS									
ITEM	DESCRIPTION	Y	N	N/A	C SIGNATURE	MC SIGNATURE	DATE		
1	Superintendent is satisfied with all checks performed on the control cables.	Y				PB	May-09		
2	CLIENT representative is satisfied with all checks performed on the control cables.	Y				SK	June 09		
Comments:									

ST21 Sandgate STP - Phosphorous Reduction - Tenix - OM Manual - Volume 4
Installation, Pre-Commissioning, Commissioning, System Testing, Training, Method Statements, QA
16mm² TC + E C/E 3% SUPPLY TO DB
153m

CONTROL CABLE TEST PATCH NUMBER:		CONTROL CABLE ID NUMBER:				
TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS						
CORE NO	CORE FERRULE	TERMINAL (ORIGIN)	TERMINAL (DESTINATION)	POINT TO POINT	INS TO CORES	INS TO B/RTH
1	RED	CB 40	2 - MAIN ISOLATOR	✓	>100MΩ	>100MΩ
2	WHITE	CB 41	4 - "	✓	>100MΩ	>100MΩ
3	BLUE	CB 42	6 - "	✓	>100MΩ	>100MΩ
4	BLACK	N-LINK (MCC2)	N-LINK	✓	>100MΩ	>100MΩ
5	GREEN/YELLOW	E-BAR (MCC2)	E-BAR	✓		
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
Comments:						
Tenix Alliance Name:		Signature:		Date:		
Client Name:		Signature:		Date:		

10mm² 2C+E O/C (UPS SUPPLY)
 153m

CONTROL CABLE TEST BATCH NUMBER:		CONTROL CABLE ID NUMBER:		DATE:	
TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS					
CORE NO	CORE COLOUR	TERMINAL (ORIGIN)	TERMINAL (DESTINATION)	POINT TO POINT	MIN 5 TO GROUND
1	RED	CB 14	7- MAIN ISOLATOR	✓	>100MΩ
2	BLACK	N-LINK	UPS N-TERMINAL	✓	>100MΩ
3	GREEN/YELLOW	E-BAR	E-BAR	✓	>100MΩ
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					

Comments:					
Tenix Alliance Name:		Signature:		Date:	
Client Name:		Signature:		Date:	

CONTROL CABLE TEST BATCH NUMBER		CONTROL CABLE NUMBER		TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS	
CORE NO	CORE PERBULE	TERMINAL (ORIGIN)	TERMINAL (DESTINATION)	POINT TO POINT	IS O'S TO CORES IS O'S TO EARTH
1	RED	O13-K2	O12-X1	✓	>100MΩ >100MΩ
2	BLACK	O12-Q3	O12-X1	✓	>100MΩ >100MΩ
3	GREEN	E-BAR	O12-X1	✓	
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
Comments:					
Technician Name:		Signature:	Date:		
Client Name:		Signature:	Date:		

5m

CONTROL CABLE TEST BATCH NUMBER		CONTROL CABLE ID NUMBER		TEST RESULTS WITH INSULATION RESISTANCE TESTED VOLTAGE SET TO 500 VOLTS	
CORE NO	CORE PERMITS	TERMINAL IDENTIFICATION	TERMINAL IDENTIFICATION	POINT TO POINT	ISO 5 TO GORES
1	RED	O13-K3	O12-X2	✓	>100 MΩ >100 MΩ
2	BLACK	O12-Q4	O12-X2	✓	>100 MΩ >100 MΩ
3	GREEN	E-BAR	O12-X2	✓	
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
Comments:					
Tenix Alliance Name:		Signature:	Date:		
Client Name:		Signature:	Date:		

CONTRACTOR TEST PATCH NUMBER		CONTRACTOR ID NUMBER		TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS	
CORE NO	CORE FERRULE	TERMINAL (ORIGIN)	TERMINAL (DESTINATION)	POINT TO POINT	M.O.'S TO COMES
1	RED	013-K3	012-X3	✓	7100MΩ 7100MΩ
2	BLACK	012-QS	012-X3	✓	7100MΩ 7100MΩ
3	GREEN	E-BAR	012-X3	✓	7100MΩ 7100MΩ
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
26					
27					
28					
29					
30					
31					
32					
33					
34					
35					
36					
37					
38					
39					
40					
41					
42					
43					
44					
45					
46					
47					
48					
49					
50					
51					
52					
53					
54					
55					
56					
57					
58					
59					
60					
61					
62					
63					
64					
65					
66					
67					
68					
69					
70					
71					
72					
73					
74					
75					
76					
77					
78					
79					
80					
81					
82					
83					
84					
85					
86					
87					
88					
89					
90					
91					
92					
93					
94					
95					
96					
97					
98					
99					
100					

Comments:			
Tenix Alliance Name:		Signature:	
Client Name:		Signature:	
		Date:	
		Date:	

LOADING PANEL

14m

CONTROL CABLE TEST BATCH NUMBER:		CONTROL CABLE NUMBER:		TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS	
CORE NO	CORE COLOUR	TERMINAL (ORIGIN)	TERMINAL (DESTINATION)	POINT TO POINT	MIN 5 TO CORES MIN 5 TO EARTH
1	RED	O13-K1	L1	✓	>100MΩ >100MΩ
2	WHITE	O13-K1	L2	✓	>100MΩ >100MΩ
3	BLUE	O13-K1	L3	✓	>100MΩ >100MΩ
4	BLACK	N-LINK	N-TERMINAL	✓	>100MΩ >100MΩ
5	GREEN	E-BAR	E-TERMINAL	✓	>100MΩ >100MΩ
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
Comments:					
Tenix Alliance Name:		Signature:		Date:	
Client Name:		Signature:		Date:	

4mm

2C+2E

TFS

STREET LIGHTS

51m

(EXISTING TO FIRST LIGHT)

CONTROL CABLE TEST PATCH NUMBERS		CONTROL CABLE ID NUMBER		C2	
TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS					
CORE NO	CORE FERRULE	TERMINAL (RIGHT)	TERMINAL (LEFT/RETURN)	POINT TO POINT	MD 5 TO CORE
1	RED	ACTIVE TERMINAL	ACTIVE TERMINAL	✓	7100MΩ 7100MΩ
2	BLACK	N-TERMINAL	N-TERMINAL	✓	7100MΩ 7100MΩ
3	GREEN	E-TERMINAL	E-TERMINAL	✓	
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
Comments:					
Tenix Alliance Name:		Signature:		Date:	
Client Name:		Signature:		Date:	

4mm²
 48m

2C PE 1PS STREET LIGHTS
 (FIRST TO SECOND LIGHT)

CONTROL CABLE TEST BATCH NUMBER:		CONTROL CABLE ID NUMBER:				
7		C2				
TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS						
CORE NO	CORE COLOUR	TERMINAL POSITION	TERMINAL (DESTINATION)	POINT TO POINT	INS TO CORES	INS TO EARTH
1	RED	ACTIVE TERMINAL	ACTIVE TERMINAL	✓	>100MΩ	>100MΩ
2	BLACK	N - TERMINAL	N - TERMINAL	✓	>100MΩ	>100MΩ
3	GREEN	E - TERMINAL	E - TERMINAL	✓		
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
Comments:						
Tenix Attence Name:		Signature:		Date:		
Client Name:		Signature:		Date:		

1.5mm²

1 PAIR DEKORON

± 10

CONTINUOUS CABLE TEST BATCH NUMBER:		CONTINUOUS CABLE ID NUMBER:	
TEST RESULTS WITH INSULATION RESISTANCE TESTER (VOLTAGE SET TO 500 VOLTS)			
CORE NO	CORE PERMITS	TERMINAL (ORIGIN)	TERMINAL (DESTINATION)
1	IW		ESH 1020 - 200
2	IB		ESH 1020 - 200
3	SH		
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			

Comments:	
Tenix Affiliates Name:	Signature:
Client Name:	Signature:
	Date:
	Date:

5m

8

FCV 0583 003 - PO1
 1.5mm² 2C+E o/c.

6m

CONTROL CABLE TEST RIG ID NUMBER		CONTROL CABLE ID NUMBER	
TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS			
CABLE NO	CORE RESULT	TERMINAL IDENTIFICATION	POINT TO POINT ISOLATION TO CORES MIN. 5 TO EARTH
1	BROWN	X 7 - 15	FCV 0583-003
2	BLUE	X 7 - 10	FCV 0583-003
3	GREEN/YELLOW	EARTH BAR	PE
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
Comments:			
Tenix Alliance Name:		Signature:	Date:
Client Name:		Signature:	Date:

FCV 0583002 - PO1

1.5mm² 2C+E O/C

6m

CONTROL CABLE TEST BATCH NUMBER		CONTROL CABLE ID NUMBER	
TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS			
CORE NO	LOOP REFERENCE	TERMINAL IDENTIFICATION	POINTS TO POINT
1	BROWN	X7-14	FCV 0583-002
2	BLUE	X7-9	FCV 0583-002
3	GREEN/YELLOW	EARTH BAR	PE
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
Comments			
Tenix Alliance Name		Signature	Date
Client Name		Signature	Date

1.5mm² 2C+E O/C 5m

CONTROL CABLE TEST BATCH NUMBER		CONTROL CABLE ID NUMBER	
TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS			
CORE NO	CORE DESCRIPTION	TERMINAL IDENTIFICATION	TERMINAL DESTINATION
1	BROWN	X7-13	FCV 0583-001
2	BLUE	X7-E	FCV 0583-001
3	GREEN/YELLOW	EARTH BAR	PE
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			
31			
32			
33			
34			
35			
36			
37			
38			
39			
40			
41			
42			
43			
44			
45			
46			
47			
48			
49			
50			
51			
52			
53			
54			
55			
56			
57			
58			
59			
60			
61			
62			
63			
64			
65			
66			
67			
68			
69			
70			
71			
72			
73			
74			
75			
76			
77			
78			
79			
80			
81			
82			
83			
84			
85			
86			
87			
88			
89			
90			
91			
92			
93			
94			
95			
96			
97			
98			
99			
100			

Comments:			
Tenix Affiance Name:	Signature:	Date:	
Client Name:	Signature:	Date:	

FSL 0583003 - S01

1.5mm² 2.1 PAIR DEKURON 6m

CONTROL CABLE TEST BATCH NUMBER		CONTROL CABLE NUMBER	
TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS			
CABLE NO	CABLE DESCRIPTION	TERMINAL IDENTIFICATION	TEST TO POST
1	W1	X11-12	FSL 0583-003
2	B1	X11-13	FSL 0583-003
3	SH	EARTH BAR	
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
Comments:			
Tenix Alliance Name:		Signature:	Date:
Client Name:		Signature:	Date:

2.5mm² 20 20+E c/c

10m

CONTRACTOR: SANDGATE STP		CONTRACT NO: 1000000000	
TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS			
CORE NO	INSULATION	TERMINAL ORIGIN	TERMINAL DESTINATION
1	RED		ACTIVE TERMINAL
2	BLACK		Neutral Terminal
3	GREEN/YELLOW	EARTH BAR	Earth Terminal
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
Comments:			
Tenix Address:		Signature:	Date:
Client Name:		Signature:	Date:

JO
ABLE #

15mm² 2C+E O/C 14m

CONTROL CABLE TEST BATCH NUMBER:		CONTROL CABLE ID NUMBER:		PS	
TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS					
CORE NO	CORE FERRULE	TERMINAL (ORIGIN)	TERMINAL (DESTINATION)	POINT TO POINT	M.O.S. TO CORES
1	BROWN	X7-1	X1-1		
2	BLUE	X7-2	X1-2		
3	GREEN/YELLOW	EARTH BAR	EARTH BAR		
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
Comments:					
Tenix Alliance Name:		Signature:		Date:	
Client Name:		Signature:		Date:	

VALVE POSITION

FEEDBACK SWITCHES.

1.5mm² 2 PAIR DEKORON

5m

CONTROL CABLE TEST BATCH NUMBER		TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS		CONTROL CABLE ID NUMBER	
CABLE NO	LOPE REFERENCE	TERMINAL IDENTIFICATION	TERMINAL IDENTIFICATION	POINT TO POINT	INS TO INS TO GND
1	1W	X11-27	FCV 0583-001	OPEN	
2	1B	X11-28	FCV 0583-001	OPEN	
3	2W	X11-29	FCV 0583-001	CLOSED	
4	2B	X11-30	FCV 0583-001	CLOSED	
5	SH	EARTH BAR			
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
Comments					
Tenix Alliance Name		Signature		Date	
Client Name		Signature		Date	

ALIVE POSITION

FCV 0583-002-S01

FEEDBACK SWITCHES

1.5mm²

2 PAIR

DEKORON

5m

CONTROL CABLE TEST REPORT NUMBER		CONTROL CABLE ID NUMBER	
TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS			
CORE NO	WIRE TYPE	TERMINAL ORIGIN	TERMINAL DESTINATION
1	1W	X11-31	FCV 0583-002 OPEN
2	2W	X11-32	FCV 0583-002 OPEN
3	1B	X11-33	FCV 0583-002 CLOSED
4	2B	X11-34	FCV 0583-002 CLOSED
5	5H	EARTH BAR	
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
Comments:			
Technician Name:		Signature:	Date:
Client Name:		Signature:	Date:

HIVE POSITION

FEEDBACK SWITCHES

1.5mm 2 PAIR DEKORON

6m

CONTROL CABLE TEST WATCHDOG		CONTROL CABLE ID NUMBER:	
TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS			
CORE NO	CABLE PERIPPLE	TERMINAL ORIGIN	TERMINAL DESTINATION
1	1W	X11-35	FCV 0583-003 OPEN
2	1B	X11-36	FCV 0583-003 OPEN
3	2W	X11-37	FCV 0583-003 CLOSED
4	2B	X11-38	FCV 0583-003 CLOSED
5	SH	EARTH BAR	
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
Comments:			
Tenix Alliance Name:		Signature:	Date:
Client Name:		Signature:	Date:

CONTROL CABLE TEST PATCH NUMBER		CONTROL CABLE ID NUMBER	
TEST RESULTS WITH INSULATION RESISTANCE TESTER (VOLTAGE SET TO 500 VOLTS)			
CORE NO.	CORE DESCRIPTION	TERMINAL IDENTIFICATION	TERMINAL DESTINATION
			POINT TO POINT W.P. TO CABLE M.O. TO EARTH
1	BK	X13-7	SOCKET 2
2	G/Y	X13-8	SOCKET 2
3	WH	X14-4	SOCKET 4
4	BR	X14-6	SOCKET 4
5	BL	X10-8	SOCKET 4
6	BR	X11-20	SOCKET 3
7	BK	X11-21	SOCKET 3
8	WH	X11-18	SOCKET 3
9	BL	X11-19	SOCKET 3
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
Comments:			
Terror Alliance Name:		Signature:	Date:
Client Name:		Signature:	Date:

10
able #

1mm² 8 PAIR DEKORON.

14m

CONDUIT/CABLE TEST BATCH NUMBER		CONDUIT/CABLE ID NUMBER		ID	
TEST RESULTS WITH INSULATION RESISTANCE TESTER (VOLTAGE SET TO 500 VOLTS)					
CORE NO	CORE IDENTIFIER	TERMINAL (OUTLET)	TERMINAL (ESTIMATION)	POINT TO POINT	M/G'S TO COPES
1	1W	X10-7	X3-1		
2	2W	X11-4	X3-5		
3	3W	X11-6	X3-7		
4	4W	X11-8	X3-11		
5	1B				
6	2B	X11-5	X3-6		
7	3B	X11-7	X3-10		
8	4B	X11-9	X3-12		
9	SH		EARTH BAR		
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
Comments:					
Tenix Affiliate Name:		Signature:		Date:	
Client Name:		Signature:		Date:	

No
 able #

1.5mm² 2C+E O/C 14m

CONTROL CABLE TEST BATCH NUMBER		CONTROL CABLE ID NUMBER			
TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS					
CORE NO	CORE PERMITS	TERMINAL (ORIGIN)	TERMINAL (DESTINATION)	PORT TO PORT	NO 3 TO COPEL
1	BROWN	X5-3	X2-1		
2	BLUE	X5-4	X2-4		
3	GREEN/YELLOW	EARTH BAR	EARTH BAR		
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
Comments:					
Tenix Alliance Name:		Signature:		Date:	
Client Name:		Signature:		Date:	

LIT 0583001 - S02

1.5mm² 1 PAIR DEKORON

14m.

CONTROL CABLE TEST BATCH NUMBER		CONTROL CABLE ID NUMBER	
TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS			
CORE NO	CORE REFERENCE	TERMINAL (ORIGIN)	TERMINAL (DESTINATION)
1	WI	X13-1	X4-5
2	BI	X13-2	X4-6
3	SH	X13-3	X4-7
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
Comments:			
Tenix Alliance Name:		Signature:	Date:
Client Name:		Signature:	Date:

Level Probes x3

1.5mm²

1 PAIR DEKORON

16m

CONTROL CABLE TEST BATCH NUMBER		CONTROL CABLE ID NUMBER		TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS	
CORE NO	CORE FERRULE	TERMINAL (ORIGIN)	TERMINAL (DESTINATION)	POINT TO POINT	M.O.S TO CORES
1	WI	X8-5	X9-1		
2	BI	-	X9-2		
3	1SH	X8-6	X9-3		
4					
5	WI	X8-1	X9-4		
6	BI	-	X9-5		
7	1SH	X8-2	X9-6		
8					
9	WI	X8-4	X9-7		
10	BI	-	X9-8		
11	1SH	X8-3	X9-9		
12					
13					
14					
15					
16					
17					
18					
19					
20					

Comments:			
Tenix Alliance Name:	Signature:	Date:	
Client Name:	Signature:	Date:	

FISCA BOX → Level Probes.

CONTROL CABLE TEST WATCH NUMBER		CONTROL CABLE ID NUMBER		TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS		
CORE NO	CABLE FORMER	TERMINAL IDENTIFICATION	TERMINAL IDENTIFICATION	POINT TO POINT	M.G. 5 TO CABLE	M.G. 5 TO EARTH
1	LSH 0583	x9-1	PROBE 1			
2	-004-501					
3						
4	LSH 0583	x9-4	PROBE 2			
5	-003-501					
6						
7	LSL 0583	x9-7	PROBE 3			
8	-003-501					
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
Comments:						
Tenix Alliance Name:		Signature:		Date:		
Client Name:		Signature:		Date:		

1.5mm² 2 Pair Dekoron

8m

LIT 0583-001-S01

CONTROL CABLE TEST BATCH NUMBER:		CONTROL CABLE ID NUMBER:		TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS		
CORE NO	CORE IDENTIFIER	TERMINAL (ORIGIN)	TERMINAL (DESTINATION)	POINT TO POINT	M.O. TO CABLE	M.O. TO BIRTH
1	1W	X4-2	SIG +			
2	2W					
3	1B	X4-3	SIG -			
4	2B					
5	SH	X4-4	PE			
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
Comments:						
Tenix Address Name:		Signature:		Date:		
Client Name:		Signature:		Date:		

Tank High Level Switch

1.5mm² 2 PAIR DEKORON

8m

LSH 0583001 - S01

CONTROL CABLE TEST BATCH NUMBER		CONTROL CABLE ID NUMBER	
TEST RESULTS WITH INSULATION RESISTANCE TESTER VOLTAGE SET TO 500 VOLTS			
CORE NO	CORE IDENTIFIER	TERMINAL POSITION	TERMINAL IDENTIFICATION
1	1W	X3-2	I
2	2W	X3-3	SIG
3	1B	X3-4	M
4	2B		
5	SH	EARTH BAR	
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
Comments:			
Tenix Affiance Name:		Signature:	Date:
Client Name:		Signature:	Date:

BRISBANE CITY COUNCIL

BCC Contract No. BW.70146-3

Brisbane Water

Sandgate Water Reclamation Plant/Phosphorus Reduction Project

5 PRE-COMMISSIONING PROCEDURE

Pre-commissioning procedure for the Dosing System is as per the Mechanical and Electrical Inspection Test Plans contained in Section 4.2 and 4.3 respectively.

Complete relevant sections of the ITP's as required prior to the commissioning of the system

BRISBANE CITY COUNCIL

BCC Contract No. BW.70146-3

Brisbane Water

Sandgate Water Reclamation Plant/Phosphorus Reduction Project

6 SITE ACCEPTANCE

To be supplied by Council

BRISBANE CITY COUNCIL
Brisbane Water
Sandgate Water Reclamation Plant/Phosphorus Reduction Project

BCC Contract No. BW.70146-3

7 INSTALLATION PROCEDURE

1. Ensure the site civil works have been completed and all services are available.
2. Identify and hazards or safety issues before installation proceeds by completing site relative workplace risk assessment and job safety analysis sheets.
3. Mark out site to ensure correct location and orientation as per site requirements and design.
4. Ensure all plant components have arrived to site ready for the installation.
5. Lay bitumen matting on top of the storage tank plinth and using a crane lower the storage tank into the final position.
6. Trim excess matting and fix the tank to the footings with chemical anchors.
7. Cut, weld and fit the vent assembly, overflow/drain, and truck fill lines to the storage tank.
8. Carefully unpack all crates and lift the dosing skid, control and unloading panels into the correct position ensuring the inlet and outlet of the dosing skid are correct to the desired layout.
9. Fix the dosing skid, control and unloading panels into position using chemical anchors, making sure it is level and plumb before final lockdown.
10. Mark out the route for the suction line from the storage tank to the inlet of the dosing skid then cut, weld and fix the stainless steel pipework into final position.
11. Mark out and fit dilution water from the service water line to the dilution water circuit inlet.
12. Mark out and install the calibration and safety relief return lines from skid to tank making sure the return pipework has a fall for complete line drainage back to the storage tank.
13. Connect the outlet of the dosing skid to the dosing point carrier lines
14. Connect services and complete all wiring to the dosing system and conduct all testing before commissioning.

4.5. Section 8 - Factory Acceptance

BRISBANE CITY COUNCIL

BCC Contract No. BW.70146-3

Brisbane Water

Sandgate Water Reclamation Plant/Phosphorus Reduction Project

8 FACTORY ACCEPTANCE

8.1 Dosing Skid Factory Acceptance Test



FACTORY ACCEPTANCE TEST SHEET



CLIENT: Tenix		PROJECT: Sandgate WWTP Acetic Acid		FAT NO. 5131060.1.1	FAT
				PAGES 4	
CLIENT REF: Quote# TEN3088QTH		ALLDOS OCEANIA REF: 5131060.1.1			
PREPARED BY: Ray Verburgt	DATE: 29-10-08	PROJECT ENGINEER: Ray Verburgt		DATE:	

NOTES:

NO.	ACTIVITY	ACCEPTANCE CRITERIA	INSPECTION BY		DOCUMENTS (/ NOTES)
			ALLDOS	CLIENT	
1.	Visual Inspection of Dosing Skid	As per approved GA drawing 51310601.1-G01 As per approved P&ID 486/5/5-0051-004 Amend B	<i>CSM</i>		<ul style="list-style-type: none"> Visual inspection of all components to check correct / satisfactory installation Check flow direction specific equipment- Loading valve, Solenoid valves etc- ensure they are fitted in the correct direction. Check alignment of all equipment
2.	Operation. Manually check all valves. Ensure Valves are in Correct Position for use.	All isolation valves are free and in correct position.	<i>CSM</i>		<ul style="list-style-type: none"> Open and close all valves to ensure there is no binding. Isolate Calibration Cylinder. Isolate process Drain Valves. Open Pump Suction and discharge. Open process valves.
3.	Prime Pumps <ul style="list-style-type: none"> Dosing Pump 1 PU-0583-001 Dosing Pump 2 PU-0583-002 	Remove air from system.	<i>CSM</i>		Priming Pump. <ul style="list-style-type: none"> Flood Suction of Dosing Pump Isolate Dosing System. Slightly Open Drain Valve on discharge. Run Pump until fluid is discharged to drain. Close drain valves and open system isolation valves.

Rev A

Active: 15/04/2016

Q-Pulse Id: TMS1592

Page 190 of 258



4.	Hydrostatic Test Pipework.	Check system for leaks As per AS2032:2006 Section 7	<i>CS-1000</i>	Test Procedure. <ul style="list-style-type: none"> • Fill with water taking care to purge all air from the system. • Hold 4.5 bar pressure for 15 minutes. • Visually check all pipe work to ensure no leakage.
	Calibrate Dilution Water Flow Rate <ul style="list-style-type: none"> • Dilution Line 	Ensure dilution water flow rate is set correctly.	<i>CS-1000</i>	Test Procedure Dilution Line 1 <ul style="list-style-type: none"> • Manually Open Dilution Water Solenoid Valve – FCV0583-003 • Manually Open Dilution Water Valve – HCV-1030-200 Rotameter – FI 0583-003 <ul style="list-style-type: none"> • Check flow rates of approx. min 1000 l/hr and max 1500l/hr are achieved.
5.	Pressure Gauge Operation	Check for correct operation	<i>CS-1000</i>	Testing Procedure <ul style="list-style-type: none"> • Run pumps • Visually check pressure gauge operation.
6.	Check Operation of Pressure Relief Valves <ul style="list-style-type: none"> • Pressure Relief Valve PRV-0583-001 • Pressure Relief Valve PRV-0583-002 	Set PRV to 4bar	<i>CS-1000</i>	Pressure Relief Valve PRV-0583-001 <ul style="list-style-type: none"> • Run Dosing Pump • Close Discharge Valve • Set Relief Valve to operate at approximately 4 bar. • Open Discharge Valve Pressure Relief Valve PRV-0583-001 <ul style="list-style-type: none"> • Run Dosing Pump • Close Discharge Valve • Set Relief Valve to operate at approximately 4 bar. • Open Discharge Valve



7.	Pressure Loading Valve • PSV-0583-001	Set PLV to 3bar	<i>[Signature]</i>	Test Procedure • Run Dosing Pump PU-0583-001 • Set Loading Valve to operate at approximately 3 bar.
8.	Pump Operation • PU-0583-001 • PU-0583-002	Check for correct operation	<i>[Signature]</i>	Test Procedure Run pump PU-0583-001 • Adjust dose rate to approx. 150l/ph Run pump PU-0583-002 • Adjust dose rate to approx. 150l/ph
	Pulsation Dampeners • D-0583-001	Check correct operation	<i>[Signature]</i>	Test Procedure Run dosing pump 1 – PU-0583-001 • Visually / audibly check pulsation dampener and pressure gauge operation.
11.	Skid Operation	Check correct operation	<i>[Signature]</i>	Valve Positions • Isolate Drain valves. • Open pump suction and discharge valves. • Open process valves. • Open Dilution water Isolation Valves. • Run pumps as per standard operation for approximately 30minutes. • Visually and audibly check system.



NOTES:



Alldos Representative

Signature Chris McCallum

Name Chris McCallum

Date 5/2/09

Client Representative

Signature _____

Name _____

Date _____

BRISBANE CITY COUNCIL

BCC Contract No. BW.70146-3

Brisbane Water

Sandgate Water Reclamation Plant/Phosphorus Reduction Project

8.2 Static Mixer Factory Acceptance Test

Factory Acceptance Test Sheet

Project:	Sandgate Acetic Acid	Project Number:	5131060
System:	Static Mixer	Client:	Tenix
Date:	25/01/09	Tested By:	Roy Verbeest



ITEM	PASS	FAIL	COMMENTS / RESULTS
1. Check and record Dilution Water flow rates with no back-pressure (Full Flow)			
Set inlet pressure and record results			
Output at 100kPa	✓		900 L/h
Output at 200kPa	✓		1300 L/h
Output at 500kPa	✓		2000 L/h
2. Check and record Dilution Water flow rates with back-pressure (Restricted Flow)			
Output at 200kPa inlet 200kPa back-pressure	✓		2500 L/h
Output at 500kPa inlet 200kPa back-pressure	✓		1500 L/h
Output at 500kPa inlet 500kPa back-pressure	✓		1700 L/h

ALLDOS REPRESENTATIVE

Signature

Name... Roy Verbeest

Title... Project Engineer

Date... 25/01/09

BRISBANE CITY COUNCIL

BCC Contract No. BW.70146-3

Brisbane Water

Sandgate Water Reclamation Plant/Phosphorus Reduction Project

8.3 Electrical Factory Acceptance Test

WORKSHOP TEST PROCEDURE

Job Name: SANDGATE Job No: 5131060 v1.8 Tested By: C JAMES C3839

TEST	RESULT	COMMENTS
Wiring Check	✓	
Earth Continuity Check	4.1Ω 4.1Ω	LEAD & PLUGS ONLY
Insulation Resistance Test	∞ Ω ∞ Ω	
Labels Complete	N/A N/A	
Plug and Lead Fitted For Testing	✓	
Ready For Testing	TEST OK	

GRUNDFOSS ALIDOS
ALIDOS CONTROLLED
SIGNATURE
DATE 20/1/09

James

DATE 27-1-09

BRISBANE CITY COUNCIL

BCC Contract No. BW.70146-3

Brisbane Water

Sandgate Water Reclamation Plant/Phosphorus Reduction Project

8.4 Control Panel Factory Acceptance Test



Vision for water technology

Page 1 of 1

WORKSHOP TEST PROCEDURE

Job Name: SANDGATE ACETIC ACID C.P.	Job No: 5131060-1-3	Tested By: JOHN DARROCH
-------------------------------------	---------------------	-------------------------

TEST	RESULT	COMMENTS
Wiring Check	OK	
Earth Continuity Check	< 0.1 Ω	
Insulation Resistance Test	> 200 M Ω	
Labels Complete		Some Terminal Labels outstanding
Plug and Lead Fitted For Testing	YES	
Ready For Testing	YES	

SIGNED

Q-Pulse Id: TMS1592

Active: 15/04/2016

DATE

22/1/09

Page 199 of 258

BRISBANE CITY COUNCIL

BCC Contract No. BW.70146-3

Brisbane Water

Sandgate Water Reclamation Plant/Phosphorus Reduction Project


8.5 PLC Factory Acceptance Test


IQ IO - TABLE 1
IQ CHECK - digital inputsLocation: Allidos workshopProject: Acetic Acid Dosing

PLC SIEMENS S7 315-2DP								Input Check		Results				
No.	Software	Hardware												
	Signal Name	Address	Type	Rack	Mod	Module Type	Description	"0"	"1"	Pass/Fail	Connection	Comment	Date	Signature
1	AAD01013K1diUnloadingKON	I 4.0	DI	0	5	6ES7 321-1BL00-0AA0	Unloading Panel Truck Pump Outlets Contactor Closed	Open	Closed	P	✓	/	21/1/2009	PLM
2	AAD0101013K2diSumpPmpKON	I 4.1	DI	0	5	6ES7 321-1BL00-0AA0	PU0583-003 Sump Pump Contactor Closed	Open	Closed	P	✓	/	21/1/2009	PLM
3	AAD0101013K3diDosePmpKON	I 4.2	DI	0	5	6ES7 321-1BL00-0AA0	PU0583-001/002 Acetic Acid Dosing Pumps Contactor Closed	Open	Closed	P	✓	/	21/1/2009	PLM
4	AAD0101LSH0583-001diSTHL	I 4.3	DI	0	5	6ES7 321-1BL00-0AA0	Unloading Panel LSH0583-001Acetic Acid Storage Tank High Level Alarm	OK	High Level	P	✓	ON TERMINAL 6.5 x 11-5.5	21/1/2009	PLM
5	AAD0101010SxdUnloadEMS	I 4.4	DI	0	5	6ES7 321-1BL00-0AA0	Unloading Panel E-Stop Button Activated	E-Stop Active	OK	P	✓	TESTED ON TERMINAL 6.5 x 11-5.5	21/1/2009	PLM
6	AAD0101011K1diUnloadAAc	I 4.5	DI	0	5	6ES7 321-1BL00-0AA0	Unloading Panel TK0583-001 High Level Alarm Acknowledged	No High Lvl or Not Ackn.	High Level Acknowledged	P	✓	TESTED ON TERMINAL 6.5 x 11-5.5	21/1/2009	PLM
7	AAD0101LSL0583-003diESLL	I 4.6	DI	0	5	6ES7 321-1BL00-0AA0	LSL0583-003 Emergency Storage Bund Low Level	Not Low Level	Low Level	P		TESTED WITH 503 HTRX	21/1/2009	PLM
8	AAD0101LSH0583-003diESHL	I 4.7	DI	0	5	6ES7 321-1BL00-0AA0	LSH0583-003 Emergency Storage Bund High Level	Not High Level	High Level	P		HTPA CONTACT COU (S) 200	21/1/2009	PLM
9	AAD0101LSH0583-004diSDHL	I 5.0	DI	0	5	6ES7 321-1BL00-0AA0	LSH0583-004 Storage/Dosing Bund High Level	Not High Level	High Level	P		HTPA CONTACT COU (S) 200	21/1/2009	PLM
10	AAD0101FSL0583-003diH2OF	I 5.1	DI	0	5	6ES7 321-1BL00-0AA0	FAL0583-003 Dilution Water Flow Detect	No Flow	Flow OK	P		TESTED ON TERMINAL 6.5 x 11-5.5	21/1/2009	PLM
11	AAD0101PU0583-001diPU1SC	I 5.2	DI	0	5	6ES7 321-1BL00-0AA0	PU0583-001 Acetic Acid Dosing Pump No.1 Stroke Complete	/	Stroke Complete	P		TOT	21/1/2009	PLM
12	AAD0101PU0583-001diPU1Er	I 5.3	DI	0	5	6ES7 321-1BL00-0AA0	PU0583-001 Acetic Acid Dosing Pump No.1 Error/Fault	No Error	Error	P		TOT	21/1/2009	PLM
13	AAD0101PU0583-002diPU2SC	I 5.4	DI	0	5	6ES7 321-1BL00-0AA0	PU0583-002 Acetic Acid Dosing Pump No.2 Stroke Complete	/	Stroke Complete	P		TOT	21/1/2009	PLM
14	AAD0101PU0583-002diPU2Er	I 5.5	DI	0	5	6ES7 321-1BL00-0AA0	PU0583-002 Acetic Acid Dosing Pump No.2 Error/Fault	No Error	Error	P		TOT	21/1/2009	PLM
15	AAD0101013SxdDoseCtrEMS	I 5.6	DI	0	5	6ES7 321-1BL00-0AA0	Dosing Control Panel E-Stop Button Activated / Valve Solenoid Power	E-Stop Active	OK	P		21-11-12 TOT	21/1/2009	PLM
16	AAD0101PU0583-003diUDet	I 5.7	DI	0	5	6ES7 321-1BL00-0AA0	PU0583-003 Sump Pump Running / Current Detect	No Current	Current Detected	P	✓		21/1/2009	PLM

Comments:

TOT - Tested on terminals


Tester
i.Power Solutions Pty Ltd


Customer Control
Allidos Oceania Pty Ltd

IQ IO - TABLE 1
IQ CHECK - digital inputs

Location: Allidos Workshop

Project: Acetic Acid Dosing

PLC SIEMENS S7 315-2DP							Input Check		Results				
No.	Software	Hardware					"0"	"1"	Pass/Fail	Connection	Comment	Date	Signature
	Signal Name	Address	Type	Rack	Mod	Module Type							
17	AAD0101ZSO0583-001diV1O	I 6.0	DI	0	5	6ES7 321-1BL00-0AA0	ZSO0583-001 FCV0583-001 Dosing Valve No.1 Open	Valve Not Open	Valve Open	P	TOT x11-29,28	21/1/2009	FLM
18	AAD0101ZSC0583-001diV1C	I 6.1	DI	0	5	6ES7 321-1BL00-0AA0	ZSC0583-001 FCV0583-001 Dosing Valve No.1 Closed	Valve Not Closed	Valve Closed	P	TOT x11-29,30	21/1/2009	FLM
19	AAD0101ZSO0583-002diV2O	I 6.2	DI	0	5	6ES7 321-1BL00-0AA0	ZSO0583-002 FCV0583-002 Dosing Valve No.2 Open	Valve Not Open	Valve Open	P	TOT x11-31,32	21/1/2009	FLM
20	AAD0101ZSC0583-002diV2C	I 6.3	DI	0	5	6ES7 321-1BL00-0AA0	ZSC0583-002 FCV0583-002 Dosing Valve No.2 Closed	Valve Not Closed	Valve Closed	P	TOT x11-33,34	21/1/2009	FLM
21	AAD0101ZSO0583-003diDVO	I 6.4	DI	0	5	6ES7 321-1BL00-0AA0	ZSO0583-003 FCV0583-003 Dilution Valve Open	Valve Not Open	Valve Open	P	TOT x11-35,36	21/1/2009	FLM
22	AAD0101ZSC0583-003diDVC	I 6.5	DI	0	5	6ES7 321-1BL00-0AA0	ZSC0583-003 FCV0583-003 Dilution Valve Closed	Valve Not Closed	Valve Closed	P	TOT x11-37,38	21/1/2009	FLM
23	AAD0101FSH1020-200diAct	I 6.6	DI	0	5	6ES7 321-1BL00-0AA0	FSH1020-200 Safety Shower Activated	Shower Not Activated	Shower Activated	P	TOT x11-39,40	21/1/2009	FLM
24	I 6.7	I 6.7	DI	0	5	6ES7 321-1BL00-0AA0	Spare			P	✓	21/1/2009	FLM
25	I 7.0	I 7.0	DI	0	5	6ES7 321-1BL00-0AA0	Spare			P	✓	21/1/2009	FLM
26	I 7.1	I 7.1	DI	0	5	6ES7 321-1BL00-0AA0	Spare			P	✓	21/1/2009	FLM
27	AAD0101PU0583-001diRem	I 7.2	DI	0	5	6ES7 321-1BL00-0AA0	PU0583-001 Acetic Acid Dosing Pump No.1 Auto Mode	Not Remote / Auto	Remote / Auto	P	✓	21/1/2009	FLM
28	AAD0101PU0583-001diLocal	I 7.3	DI	0	5	6ES7 321-1BL00-0AA0	PU0583-001 Acetic Acid Dosing Pump No.1 Manual Mode	Not Local / Manual	Local / Manual	P	✓	21/1/2009	FLM
29	AAD0101PU0583-002diRem	I 7.4	DI	0	5	6ES7 321-1BL00-0AA0	PU0583-002 Acetic Acid Dosing Pump No.2 Auto Mode	Not Remote / Auto	Remote / Auto	P	✓	21/1/2009	FLM
30	AAD0101PU0583-002diLocal	I 7.5	DI	0	5	6ES7 321-1BL00-0AA0	PU0583-002 Acetic Acid Dosing Pump No.2 Manual Mode	Not Local / Manual	Local / Manual	P	✓	21/1/2009	FLM
31	AAD0101PU0583-003diRem	I 7.6	DI	0	5	6ES7 321-1BL00-0AA0	PU0583-003 Acetic Acid Dosing Pump No.3 Auto Mode	Not Remote / Auto	Remote / Auto	P	✓	21/1/2009	FLM
32	AAD0101PU0583-003diLocal	I 7.7	DI	0	5	6ES7 321-1BL00-0AA0	PU0583-003 Acetic Acid Dosing Pump No.3 Manual Mode	Not Local / Manual	Local / Manual	P	✓	21/1/2009	FLM

Comments:

FLM
Tester
i.Power Solutions Pty Ltd

FLM
Customer Control
Allidos Oceania Pty Ltd

1/1


IQ IO - TABLE 2
IQ CHECK - digital outputs

Location: Allidos work shop
Project: Acetic Acid Dosing

PLC SIEMENS S7 315-2DP								Action Check		Results				
No.	Software	Hardware						"0"	"1"	Pass/Fail	Connection	Comment	Date	Signature
	Signal Name	Address	Type	Rack	Mod	Module Type	Function							
1	AAD0101020K1doUnloPanEn	Q 8.0	DO	0	6	6ES7 322-1HH01-0AA0	Unloading Panel Truck Pump Contactor Power Enable	020-K1 Not Energised	020-K1 Energised	P	✓		21/1/2009	Brunner
2	AAD0101PU0583-003doRCmd	Q 8.1	DO	0	6	6ES7 322-1HH01-0AA0	PU0583-003 Sump Pump Auto Run Relay Command	020-K2 Not Energised	020-K2 Energised	P	✓		21/1/2009	Brunner
3	AAD0101PU0583-001doRCmd	Q 8.2	DO	0	6	6ES7 322-1HH01-0AA0	PU0583-001 Acetic Acid Dosing Pump No.1 Auto Run Relay Com	020-K3 Not Energised	020-K3 Energised	P	✓		21/1/2009	Brunner
4	AAD0101PU0583-002doRCmd	Q 8.3	DO	0	6	6ES7 322-1HH01-0AA0	PU0583-002 Acetic Acid Dosing Pump No.2 Auto Run Relay Com	020-K4 Not Energised	020-K4 Energised	P	✓		21/1/2009	Brunner
5	AAD0101FCV0583-001doOpn	Q 8.4	DO	0	6	6ES7 322-1HH01-0AA0	FCV0583-001 Acetic Acid Dosing Valve No.1 Open Command	020-K5 Not Energised	020-K5 Energised	P	✓		21/1/2009	Brunner
6	AAD0101FCV0583-002doOpn	Q 8.5	DO	0	6	6ES7 322-1HH01-0AA0	FCV0583-002 Acetic Acid Dosing Valve No.2 Open Command	020-K6 Not Energised	020-K6 Energised	P	✓		21/1/2009	Brunner
7	AAD0101FCV0583-003doOpn	Q 8.6	DO	0	6	6ES7 322-1HH01-0AA0	FCV0583-003 Dilution Water Valve Open Command	020-K7 Not Energised	020-K7 Energised	P	✓		21/1/2009	Brunner
8	Q8.7	Q 8.7	DO	0	6	6ES7 322-1HH01-0AA0	Spare			P	✓		21/1/2009	Brunner
9	AAD0101PU0583-001doRunIn	Q 9.0	DO	0	6	6ES7 322-1HH01-0AA0	PU0583-001 Dosing Pump No.1 Run Indicator	020-H1 Off	020-H1 On	P	✓		21/1/2009	Brunner
10	AAD0101PU0583-001doFitIn	Q 9.1	DO	0	6	6ES7 322-1HH01-0AA0	PU0583-001 Dosing Pump No.1 Fault Indicator	020-H2 Off	020-H2 On	P	✓		21/1/2009	Brunner
11	AAD0101PU0583-002doRunIn	Q 9.2	DO	0	6	6ES7 322-1HH01-0AA0	PU0583-002 Dosing Pump No.2 Run Indicator	020-H3 Off	020-H3 On	P	✓		21/1/2009	Brunner
12	AAD0101PU0583-002doFitIn	Q 9.3	DO	0	6	6ES7 322-1HH01-0AA0	PU0583-002 Dosing Pump No.2 Fault Indicator	020-H4 Off	020-H4 On	P	✓		21/1/2009	Brunner
13	Q9.4	Q 9.4	DO	0	6	6ES7 322-1HH01-0AA0	Spare			P	✓		21/1/2009	Brunner
14	Q9.5	Q 9.5	DO	0	6	6ES7 322-1HH01-0AA0	Spare			P	✓		21/1/2009	Brunner
15	Q9.6	Q 9.6	DO	0	6	6ES7 322-1HH01-0AA0	Spare			P	✓		21/1/2009	Brunner
16	Q9.7	Q 9.7	DO	0	6	6ES7 322-1HH01-0AA0	Spare			P	✓		21/1/2009	Brunner

Comments: 1) Interlock connections OK, actuators not connected to terminals


Tester
i.Power Solutions Pty Ltd


Customer Control
Allidos Oceania Pty Ltd

IQ IO - TABLE 3
IQ CHECK - analog inputs

Location: Allidos workshop
Project: Acetic Acid Dosing

PLC SIEMENS S7 315-2DP								Range	Units	Signal	Scaling Check		Results			
No.	Software	Hardware					Description				Input Signal	Scaled Value	Connection	Comment	Date	Signature
	Signal Name	Address	Type	Rack	Mod	Module Type										
1	AAD0101LIT0583-001aiTK1L	PIW 304	AI	0	7	6ES7 331-7HF01-0AB0	TK0583-001 Acetic Acid Storage Tank Level Monitor	0 - 100	%	4-20mA	4 mA 12 mA 20 mA	0.08 5.837 100.66	✓	TOT x13-1.2	21/1/2009	B.UMA
2	AAD0101PU0583-001aiDosR	PIW 306	AI	0	7	6ES7 331-7HF01-0AB0	PU0583-001 Acetic Acid Dosing Pump No.1 Monitor Dosing Rate	0 - 100	%	4-20mA	4 mA 12 mA 20 mA	-1.18 51.3 103.93	✓	TOT x13-4.5	21/1/2009	B.UMA
3	AAD0101PU0583-002aiDosR	PIW 308	AI	0	7	6ES7 331-7HF01-0AB0	PU0583-002 Acetic Acid Dosing Pump No.2 Monitor Dosing Rate	0 - 100	%	4-20mA	4 mA 12 mA 20 mA	-1.14 51.54 104.05	✓	TOT x13-7.8	21/1/2009	B.UMA
4	PIW310	PIW 310	AI	0	7	6ES7 331-7HF01-0AB0	Spare			4-20mA	4 mA 12 mA 20 mA	24 13940 27800	✓	x13-10.11	21/1/2009	B.UMA
5	PIW312	PIW 312	AI	0	7	6ES7 331-7HF01-0AB0	Spare			4-20mA	4 mA 12 mA 20 mA	14 13960 27824	✓	1	21/1/2009	B.UMA
6	PIW314	PIW 314	AI	0	7	6ES7 331-7HF01-0AB0	Spare			4-20mA	4 mA 12 mA 20 mA	44 13952 27844	✓	1	21/1/2009	B.UMA
7	PIW316	PIW 316	AI	0	7	6ES7 331-7HF01-0AB0	Spare			4-20mA	4 mA 12 mA 20 mA	40 13940 27808	✓	1	21/1/2009	B.UMA
8	PIW318	PIW 318	AI	0	7	6ES7 331-7HF01-0AB0	Spare			4-20mA	4 mA 12 mA 20 mA	44 13944 27832	✓	1	21/1/2009	B.UMA

Comments: 1/ There is no scaled values so raw values are in the table.

B.UMA
Tester
i.Power Solutions Pty Ltd

[Signature]
Customer Control
Allidos Oceania Pty Ltd

IQ IO - TABLE 4
IQ CHECK - analog outputs

Location: Alldos Workshop
Project: Acetic Acid Dosing

PLC SIEMENS S7 315-2DP							Range	Unit	Signal	Output check		Results				
No.	Software	Hardware								Function	Out. Signal Value (mA)	Actuator Response (mA)	Connection	Comment	Date	Signature
	Signal Name	Address	Type	Rack	Mod	Module Type										
1	AAD01PU0583-001aoSetDR	PQW 320	AO	0	8	6ES7 332-5HF00-0AB0	PU0583-001 Acetic Acid Dosing Pump No.1 Set Dosing Rate	0 - 100	%	4-20mA	0 4 7.5 11.96 15.93 20 20 19.93	4 4.0 11.96 19.93	✓	TOT x14-1,3	21/1/2009	Brunner
2	AAD01PU0583-002aoSetDR	PQW 322	AO	0	8	6ES7 332-5HF00-0AB0	PU0583-002 Acetic Acid Dosing Pump No.2 Set Dosing Rate	0 - 100	%	4-20mA	0 4 7.5 11.96 15.93 20 20 19.93	4 4.0 11.96 19.93	✓	TOT x14-4,6	21/1/2009	Brunner
3	PQW324	PQW 324	AO	0	8	6ES7 332-5HF00-0AB0	Spare			4-20mA	0 4 7.5 11.96 15.93 20 20 19.93	4 4.0 11.96 19.93	✓	TOT x14-7,9	21/1/2009	Brunner
4	PQW326	PQW 326	AO	0	8	6ES7 332-5HF00-0AB0	Spare			4-20mA	0 4 7.5 11.96 15.93 20 20 19.93	4 4.0 11.96 19.93		TOT x14-10,12	21/1/2009	Brunner
5	PQW328	PQW 328	AO	0	8	6ES7 332-5HF00-0AB0	Spare			4-20mA	0 4 7.5 11.96 15.93 20 20 19.93	4 4.0 11.96 19.93		TOT x14-13,15	21/1/2009	Brunner
6	PQW330	PQW 330	AO	0	8	6ES7 332-5HF00-0AB0	Spare			4-20mA	0 4 7.5 11.96 15.93 20 20 19.93	4 4.0 11.96 19.93		TOT x14-16,18	21/1/2009	Brunner
7	PQW332	PQW 332	AO	0	8	6ES7 332-5HF00-0AB0	Spare			4-20mA	0 4 7.5 11.96 15.93 20 20 19.93	4 4.0 11.96 19.93		TOT x14-19,21	21/1/2009	Brunner
8	PQW334	PQW 334	AO	0	8	6ES7 332-5HF00-0AB0	Spare			4-20mA	0 4 7.5 11.96 15.93 20 20 19.93	4 4.0 11.96 19.93		TOT x14-22,24	21/1/2009	Brunner

Comments: a - 0 ; b - 13824 ; c - 27648



Tester
i.Power Solutions Pty Ltd



Customer Control
Alldos Oceania Pty Ltd

4.6. Section 9 - Manufacturer's Test Data and Certificates

BRISBANE CITY COUNCIL

BCC Contract No. BW.70146-3

Brisbane Water

Sandgate Water Reclamation Plant/Phosphorus Reduction Project

9 MANUFACTURERS TEST DATA AND CERTIFICATES

9.1 Georg Fischer Piping Systems Certificate of Compliance



GEORG FISCHER
PIPING SYSTEMS

R&D

George Fischer Sloane, Inc.
7777 Sloane Drive
Little Rock, Arkansas 72206
USA
Phone +1 (501) 490-7777
Toll free (800) 423-2686

Jim Gilchrist
Phone +1 (501) 490 7247
Fax +1 (501) 490 7272
Mobile +1 (501) 658 6431
jim.gilchrist@georgfischer.com

Little Rock, January 16, 2008

CERTIFICATE OF COMPLIANCE
PVC Schedule 80 Pipe & Fittings

Dear Valued Customer:

This letter is to certify that the pipe and fittings of PVC, Type I material as made by George Fischer Sloane, Inc. conform to the requirements of ASTM D1784-03, "Standard Specification for Rigid Poly(Vinyl Chloride) (PVC) Compounds and Chlorinated Poly(Vinyl Chloride) (CPVC) Compounds," with cell classification 12454. The material receives this cell classification by passing multiple tests including ASTM D635, with average extent of burning of <25 mm and average time of burning of <10 s. The material meets the requirements of ASTM D3915 with cell classification of 124544.

PVC Schedule 80 plastic fittings meet the requirements of ASTM D2467-05, "Standard Specification for Poly(Vinyl Chloride) (PVC) Plastic Pipe Fittings, Schedule 80." PVC Schedule 80 pipe meets the requirements of ASTM D1785-05, "Standard Specification for Poly(Vinyl Chloride) (PVC) Plastic Pipe, Schedules 40, 80, and 120." Belled pipe meets ASTM D2672-96a.

The pipe and fittings are listed by NSF International as meeting the requirements of NSF/ANSI 14 and NSF/ANSI 61 for handling potable water. The pipe is certified by NSF as meeting the Uniform Plumbing Code and CSA B137.3, where applicable.

Yours sincerely,

George Fischer Sloane, Inc.

James Gilchrist
R&D Manager



Endress + Hauser India Autom. Instrum.
ENDRESS+HAUSER (INDIA)
Automation Instrumentation Pvt. Ltd.
Factory : M-192, M.I.D.C.
Waluj Industrial Estate,
Aurangabad - 431 136

Final Inspection Report Endprüfprotokoll

The manufacturer confirms that all measuring equipment used to assure the quality of the products has been calibrated and is traceable to national and international standards.

Der Hersteller bestätigt, dass die zu Qualitätsprüfungen des Erzeugnisses eingesetzten Messmittel gültig kalibriert waren und auf nationale bzw. internationale Normale rückführbar sind.

Cerabar S

TAG number	Messstellen-Nummer	
Device type	Gerätetyp	PMP71-ABA1F31RAAAA
Serial number	Seriennummer	AC000D2109C
Sensor limits	Sensor-Messgrenzen	-4...4 mH ₂ O
Adjusted measuring range	Eingestellter Messbereich	0...4 mH ₂ O
Maximum linearity error	Maximal zulässiger Linearitätsfehler	± 0.15 %
Electronic type	Elektronik-Typ	4...20 mA, HART
Software version	Softwareversion	02.10.40

Endress + Hauser PTY. LTD. Unit 8

Customer number	Kundennummer	
Customer order number	Auftragsnummer des Kunden	63/52717433/36317923
Sales order number	Kommissionsnummer	55000334 000010
Ambient temperature	Umgebungs-Temperatur	26.7 °C (± 1 °C)
Ambient humidity	Umgebungs-Luftfeuchte	43.5 %rel.F (± 10 %rel.F)
Ambient pressure	Umgebungs-Luftdruck	952.3 mbar (± 0.2 mbar)
Inspection according to fix point method IEC 60770.	Prüfung nach Grenzpunktmethode gemäß IEC 60770.	



Measuring results

Messergebnisse

Test orientation

Prüflage

Measuring point	Reference pressure ($p_{Ref.}$)	Device output (digital readout)	Deviation (digital)	Current nominal value (I_{Out} calculated)	Current output (analog)	Deviation current output (analog)
Messpunkt	Druck des Vergleichs-normales ($p_{Ref.}$)	Messwert des Prüflings (Digitalwert)	Abweichung (digital)	Sollwert Stromausgang (I_{Out} berechnet)	Istwert Stromausgang (analog)	Abweichung Stromausgang (analog)
%	mH ₂ O	mH ₂ O	% of Span	mA	mA	%
0	0.00002	0.00010	0.00196	4.0001	4.0003	0.0014
25	1.02370	1.02373	0.00064	8.0948	8.0948	-0.0002
50	2.05254	2.05254	-0.00006	12.210	12.210	0.0003
75	2.95022	2.95020	-0.00054	15.801	15.801	0.0010
100	4.00902	4.00911	0.00217	20.036	20.037	0.0069



At the time of verification, the measuring points of the device indicated above were within tolerance and in compliance to the published specification of the referenced Operating Instructions (BA ...).

Das Gerät entsprach zum Zeitpunkt der Prüfung unter den angegebenen Bedingungen an den aufgeführten Messpunkten den Vorgaben der genannten Betriebsanleitung (BA ...).

Kein Eintrag z
Kein Eintrag zu ZPos!

Geprüft durch/Operator
Prüfdatum/Date of inspection

210006
15. Dec 2008

Endress+Hauser
People for Process Automation

BRISBANE CITY COUNCIL
Brisbane Water
Sandgate Water Reclamation Plant/Phosphorus Reduction Project

BCC Contract No. BW.70146-3

10 REQUIRED SERVICES

The following services are required for the operation of the Acetic Acid Dosing System:

- Electricity
- Instrument Air
- Service Water
- Potable Water

A description of each services function is detailed below;

- Electricity: Required for powering of the electric dosing pumps, drainage pump, control equipment including unloading panel and power supply to the truck mounted unloading pump and local lighting. Electricity is required for all operations of the Dosing Skid
- Instrument Air: Required for the operation of the dosing pump isolation valves FCV-0583-001 & FCV-0583-002 and the dilution water isolation valve FCV-0583-003. The isolation valves are shut when de-energised, hence instrument air is required for the operation of the dosing system.
- Service Water: Service water is used as the dilution / carrier water for the chemical. The service water is mixed with the chemical pumped by the dosing pumps at the final stage of the dosing skid. Service water is required for the operation of the dosing system.
- Potable Water: Potable water is used to supply the safety shower and eye wash station. It also supplies the hose cock and hose reel used for washdown of the area, dilution of spilt chemical, flushing of the dosing system and as a fire fighting tool in the event of an emergency. A potable water supply is required for whenever chemical is being kept within the facility.

4.7. Section 11 - Construction and Work Method Statements

BRISBANE CITY COUNCIL

BCC Contract No. BW.70146-3

Brisbane Water

Sandgate Water Reclamation Plant/Phosphorus Reduction Project

11 CONSTRUCTION AND WORK METHOD STATEMENTS

Document Reference: SANDGATE W.R.P. S&E DEC 07

W.M.S. NO	2	Version No.:	1
-----------	---	--------------	---

Project: SANDGATE W.R.P. PHOSPHOROUS REDUCTION			
Job Details:	Removal of GHD MESH ON TASK.	Developed By Date:-	JOHN SMITH
Reviewed By Date:	S. Kuipers	Approved By Date:	S. Kuipers
Equipment Required:	P.P.E. Hard Hat, Safety Glasses Hand & Hearing protection Hand & Hearing protection, long sleeve Hi Vis shirt and Long pants.		
Relevant Legislation/Standards/Codes	Queensland WH&S Act 1995 TENIX PROCEDURES AUSTRALIAN STANDARDS		
Qualifications / Competencies / Training Required	30215 QLD Induction (Blue) Card or Equivalent Interstate Card, Prescribed Occupations Tickets= SANDGATE W.R.P. SITE INDUCTION.		

Document Reference: SANDGATE WSP SQE DOC 02

		Consequences						
Image / Reputation		Slight impact	Limited impact	Local area impact	State wide impact	National Impact		
	Environment	Slight effect	Minor on-site contamination	Major on-site contamination with potential for off-site contamination	Minor off - Site contamination	Major off-site contamination		
	Plant / Equipment	Slight Damage (< \$2K)	Component level replacement /repair (\$2K - \$8K)	Equipment level replacement /repair (\$8K - \$12K)	Multiple equipment replacements (\$12K - \$20K)	Massive widespread equipment damage (\$20K +)		
	People	First Aid Injury	Medical Treatment Injury	Lost Time Injury	Fatality	Multiple Fatalities		
		Insignificant	Minor	Moderate	Major	Catastrophic		
Likelihood	Almost certain	H	H	E	E	E	E	
	It is known to occur. It has happened	M	H	H	E	E	E	
	Could occur or have heard of it occurring	L	M	H	E	E	E	
	Not likely to occur	L	L	M	H	E	E	
	Practically impossible	L	L	M	H	H	H	
		Level of Risk						
		E Extreme Risk – Do not undertake Operation – re-evaluate proposed work methods						
		H High Risk – Significant risk control measures to be implemented before works commence						
		M Moderate Risk – Corrective action other than administrative controls may be needed						
		L Low Risk – Managed routine Procedures and Work Practices						

Owner: Safety, Quality and Environment

Document Reference: SANDGATE WMSQE -DOC. 02

Number Allocated	General Control Hierarchy	Prevention of Falls Control Hierarchy
1	Elimination	Elimination
2	Substitution	Passive Fall prevention
3	Engineering	Work Positioning System
4	Administrative	Fall Injury Prevention System
5	Personal Protective Equipment	Ladders
6		Administrative

Item No.	Activity Description	Hazards / Aspects	Risks / Impacts	Level of Risk (E H M L)	Control Measures	Hierarchy of control (1 to 6)
1	Pre start and Hazards review Meeting with crew members. All to sign document after Review	Persons unaware of inherent hazards and control measures	Physical injury, Property damage Project disruption	M	Supervisor to ensure all members of the specific crew are present. And to advise and discuss the hazards and control measure. Hot work task tasks to be discussed and hazards identified Review W.M.S and permit where required. W.M.S. to be signed off by crew members	4
2	Work Area Inspected Before Commencing Work	Untidy Work Area	Fall, SPRAINS, STRAINS	L	Work Area To Be Kept in Tidy Manner. HOUSE KEEPING	3
3	Removal of GRID MESH & WORKING OVER OPEN PENETRATIONS	FALLING, DROWNING, EQUIPMENT DAMAGE	PHYSICAL INJURY, DEATH, LOST TOOLS	M	SAFETY HARNESS TO BE WORN WHEN GRID MESH IS REMOVED WORK CREWS TO WORK IN PAIRS BARRICADES & SIGNS TO BE PLACED ON ACCESS STAIRS	3+4
4	Fitting of Pile Work.	MANUAL HANDLING	SPRAINS & STRAINS	M	WORK CREW TO HAVE READ & SIGNED W.M.S #1	4
5	Refitting GRID MESH	FALLING, DROWNING	PHYSICAL INJURY, DEATH.	M	SAFETY HARNESS TO BE WORN CREWS TO WORK IN PAIRS	3+4
6	SITE CLEAN	MANUAL HANDLING	PHYSICAL INJURY, SLIPS TRIPS & FALLS	L	COLLECT MANUAL HANDLING PRACTICES COLLECT P.P.E TO BE WORN.	3+5

Owner: Safety, Quality and Environment



Document Reference: SANDGATE WRRSQE -DOC. 02

Item No.	Activity Description	Hazards / Aspects	Risks / Impacts	Level of Risk (E H M L)	Control Measures	Hierarchy of control (1 to 6)

Owner: Safety, Quality and Environment




Document Reference: **SAFETY WORK SQE -DOC. 02**

Number Allocated	General Control Hierarchy	Prevention of Falls Control Hierarchy
1	Elimination	Elimination
2	Substitution	Passive Fall prevention
3	Engineering	Work Positioning System
4	Administrative	Fall Injury Prevention System
5	Personal Protective Equipment	Ladders
6		Administrative

Item No.	Activity Description	Hazards / Aspects	Risks / Impacts	Level of Risk (E H M L)	Control Measures	Hierarchy of control (1 to 6)

Document Reference: Sandgate W.R.P. SQE DOC 02

W.M.S. NO	1	Version No.:	1
-----------	---	--------------	---

Project: Sandgate W.R.P. Phosphorous Reduction				
Job Details:	Installation of Acid Tank, Pump & associated Pipe Work	Developed By Date:-	JOHN SMITH 6/03/2009	
Reviewed By Date:	RHOD MANNERS 6-3-09	Approved By Date:	 6-3-09 R. Mann	
Equipment Required:	P.P.E. Hard Hat, Safety Glasses Hand & Hearing protection Hand & Hearing protection. long sleeve Hi Vis shirt and Long pants. GLOVES Mandatory			
Relevant Legislation/Standards/Codes	Queensland WH&S Act 1995 Tenix Procedures Australian Standards AS 2550 Cranes			
Qualifications / Competencies / Training Required	30215 QLD Induction (Blue) Card or Equivalent Interstate Card, Prescribed Occupations Tickets Sandgate W.R.P Site Induction			

Document Reference: Sandgate STP - P SQE DOC 02

		Consequences				
Likelihood	Image / Reputation Environment	Slight impact	Limited impact	Local area impact	State wide impact	National Impact
		Slight effect (\$2K)	Minor on-site contamination	Major on-site contamination with potential for off-site contamination	Minor off-site contamination	Major off-site contamination
	Plant / Equipment	Slight Damage (\$2K)	Component level replacement / repair (\$2K - \$8K)	Equipment level replacement / repair (\$8K - \$12K)	Multiple equipment replacements (\$12K - \$20K)	Massive widespread equipment damage (\$20K +)
	People	First Aid Injury	Medical Treatment Injury	Lost Time Injury	Fatality	Multiple Fatalities
		Insignificant	Minor	Moderate	Major	Catastrophic
Common, occurs frequently	Almost certain	H	H	E	E	E
It is known to occur. It has happened	Likely	M	H	H	E	E
Could occur or have heard of it occurring	Moderate	L	M	H	E	E
Not likely to occur	Unlikely	L	L	M	H	E
Practically impossible	Rare	L	L	M	H	H

Level of Risk
E Extreme Risk – Do not undertake Operation – re-evaluate proposed work methods
H High Risk – Significant risk control measures to be implemented before works commence
M Moderate Risk – Corrective action other than administrative controls may be needed
L Low Risk – Managed routine Procedures and Work Practices

Owner: Safety, Quality and Environment

Document Reference: Sandgate WRP SQE –DOC. 02

Number Allocated	General Control Hierarchy	Prevention of Falls Control Hierarchy
1	Elimination	Elimination
2	Substitution	Passive fall prevention
3	Engineering	Work Restraint System
4	Administrative	Fall Injury Prevention System
5	Personal Protective Equipment	Tools
6		Administrative

Item No.	Activity Description	Hazards / Aspects	Risks / Impacts	Level of Risk (E H M L)	Control Measures	Hierarchy of control (1 to 6)
1	Pre start and Hazards review Meeting with crew members. All to sign document after Review	Persons unaware of inherent hazards and control measures	Physical injury, Property damage Project disruption	M	Supervisor to ensure all members of the specific crew are present. And to advise and discuss the hazards and control measure. Hot work task tasks to be discussed and hazards identified Review W.M.S and permit where required. W.M.S. to be signed off by crew members	4
2	Work area inspected before commencing work	Untidy work area	Falls , Sprain , Strains	L	Work area to be kept in a tidy manner HOUSE KEEPING	3
3	Use of electrical equipment	Electrocution	Physical injury Death Equipment damage	M	All electrical leads tested & tagged All leads to be run through a R.C.D device Leads to be hung in air on plastic hooks not run along ground	3&4

Document Reference: Sandgate WRP SQE –DOC. 02

Number Allocated	General Control Hierarchy	Prevention of Falls Control Hierarchy
1	Elimination	Elimination
2	Substitution	Passive Fall prevention
3	Engineering	Work Positioning System
4	Administrative	Fall Injury Prevention System
5	Personal Protective Equipment	Ladders
6		Administrative

Item No.	Activity Description	Hazards / Aspects	Risks / Impacts	Level of Risk (E H M L)	Control Measures	Hierarchy of control (1 to 6)
4	Lifting Tank & Skid into position	Load shifting or swinging Dropping load Mobile plant	Physical injury Equipment damage	M	Lifts to be controlled by crane crew All lifting equipment to be inspected, tagged & in good working order Tag lines to be used Spotters & barricades to be used	3
5	Connection of S/S pipe work	Manual handling Use of hand tools	Physical injury Slips & strains	L	Correct manual handling techniques to be used Competent & qualified personal to be used for job Correct hand tools to be used Correct PPE to be worn	3&5
6	Connection of PVC pipe work	Manual handling Use of hand tools Use of Solvents & Glues	Physical injury Slips & strains Skin irritation & respiratory problems	M	Correct manual handling techniques to be used Competent & qualified personal to be used for job MSDS to be read, understood & followed Correct PPE to be worn	3&5
7	Site clean	Manual handling	Physical injury Slips, trips & falls	L	Correct manual handling practices Correct PPE to be worn	3&5



Document Reference: Sandgate WRP SQE -DOC. 02

Number Allocated	General Control Hierarchy	Prevention of Falls Control Hierarchy
1	Elimination	Elimination
2	Substitution	Passive Fall prevention
3	Engineering	Work Positioning System
4	Administrative	Fall Injury Prevention System
5	Personal Protective Equipment	Ladders
6		Administrative

Item No.	Activity Description	Hazards / Aspects	Risks / Impacts	Level of Risk (E H M L)	Control Measures	Hierarchy of control (1 to 6)



Document Reference: Sandgate WRP SQE -DOC. 02

Number Allocated	General Control Hierarchy	Prevention of Falls Control Hierarchy
1	Elimination	Elimination
2	Substitution	Passive Fall prevention
3	Engineering	Work Positioning System
4	Administrative	Fall Injury Prevention System
5	Personal Protective Equipment	Ladders
6		Administrative

Item No.	Activity Description	Hazards / Aspects	Risks / Impacts	Level of Risk (E H M L)	Control Measures	Hierarchy of control (1 to 6)

Number Allocated	General Control Hierarchy	Prevention of Falls Control Hierarchy
1	Elimination	Elimination
2	Substitution	Passive Fall prevention
3	Engineering	Work Positioning System
4	Administrative	Fall Injury Prevention System
5	Personal Protective Equipment	Ladders
6		Administrative

W.M.S. Read & Signed by All Employees involved in Project:

[illegible]

4.8. Section 12 - Quality Assurance

BRISBANE CITY COUNCIL

BCC Contract No. BW.70146-3

Brisbane Water

Sandgate Water Reclamation Plant/Phosphorus Reduction Project

12 QUALITY ASSURANCE RECORDS

12.1 Switchboard Certification

Certificate of compliance with AS3000

Purchaser: *Tenix*

Order No.: *Supply Agreement 7109*

Project: *Acetic Acid Storage and Dosing Facility*

*We hereby certify that the above mentioned equipment has
been supplied in the version, quality and quantity as
specified in our order confirmation an in accordance with
your purchase order and complying to AS/NZS 3000-2000*

Country of origin: Australia

8/9/2009

Date

Don Hume Ho -

Tester

[Signature]

Signature

BRISBANE CITY COUNCIL

BCC Contract No. BW.70146-3

Brisbane Water

Sandgate Water Reclamation Plant/Phosphorus Reduction Project

12.2 Electrical Installation Certification



Date: 03/09/09

Matthew Sharland

Tenix Alliance Pty Ltd
ABN 65 075 194 857
QLD Projects Group
37 Access Avenue
Yatala Qld 4207

Telephone: +61 3804 9800
Facsimile: +61 7 3804 5099
www.tenix.com

Subject
AS3000 certification of the electrical installation

To Matthew Sharland

Tenix certifies that the works have been constructed in accordance with the AS 3000 standards, test results have been completed and submitted to the Tenix Group project manager.

Yours faithfully,

Brian Gilmour

Brian Gilmour
Project Manager
37 Access Avenue
Yalata 4207 Qld

07 3804 9821
0409852539

BRISBANE CITY COUNCIL

BCC Contract No. BW.70146-3

Brisbane Water

Sandgate Water Reclamation Plant/Phosphorus Reduction Project

12.3 Dosing Skid Hydrostatic Test Certificate

Certificate of compliance with order 2.1 acc. EN 10204

Purchaser: *BCC Water Distribution and Tenix Alliance*

Order No.: *Supply Agreement 7109-01*


Project: *Sandgate W WTP Acetic Acid Dosing as per quote
TEN3088QTH*

*We hereby certify that the above mentioned equipment has
been supplied in the version, quality and quantity as
specified in our order confirmation an in accordance with
your purchase order.*

Country of origin: Australia

25-8-09
Date

Ray Verbeek
Name & Title *PROJECT ENGINEER*


Signature

Warranty Statement

Purchaser: *BCC Water Distribution and Tenix Alliance*

Order No.: *Supply Agreement 7109-01*

Project: *Sandgate W WTP Acetic Acid Dosing as per quote
TEN3088QTH*

Except for any warranty expressly given by Grundfos, all other conditions and warranties whatsoever whether statutory or otherwise are hereby excluded insofar as the same may be lawfully excluded by agreement between the parties to the contract.

In the case of any sale of any goods made pursuant to these terms being a sale to which the provision of the Trade Practices Act 1974, or any equivalent State legislation, then the liability of Grundfos is limited to:

- (i) the repair of the goods,
- (ii) the replacement of the goods, or
- (iii) the payment of the costs of having the goods repaired.

Grundfos reserves the right to refuse to repair products polluted by poisonous media or other liquids injurious to the environment.

Warranty is offered on a return to Grundfos basis. Freight and insurance for all goods returned to Grundfos for warranty assessment must be pre-paid. Grundfos will not accept liability for the costs of site disassembly, return freight, reassembly and installations.

The Grundfos warranty is a manufacturer's warranty, which covers the product and materials from manufacturing defects and does not cover wear and tear. The installation must be in accordance with Grundfos printed installation and operating instructions.

Warranty is granted to the original user only and the warranty period varies product to product as set out in the current published Grundfos Dosing Product Price List. Summarily two years on DME, DMS, DMI, DDI, DMX and DMH model pumps listed. One year on all other products. (This may be subject to change year by year). The warranty is the lesser of the stated warranty period from the time of purchase OR the stated warranty period plus six month from the date of manufacturer.

Any site condition or specification not known or advised to Grundfos at the time of offering or ordering, which affects the operation of the supplied goods, will be the responsibility of the customer. (It is the sole responsibility of the end user to determine the chemical compatibility of the supplied goods with the chemical products intended to be used in them.) Warranty will be void under these conditions and all costs related to repairs will be the customer's responsibility.

Warranty is void if the goods supplied are operated at a duty point other than that specified and quoted.

Warranty is void if goods supplied by Grundfos are stored for a period of time before installation and operation, which is not in accordance with the Operation and Installation Manual for that product.

Warranty is void if protection devices recommended in the Operating and Instruction Manual or supplied are not used or monitored. Damage to the supplied goods due to lack of maintenance or chemical leakage and spillage that is not attended to immediately is not warranty.

Warranty is void if the customer attempts to repair the goods and they subsequently fail.

Notice of all warranty related issues must be given in writing to Grundfos before returning the goods. A copy of proof of purchase, (e.g. invoice, delivery note etc) must accompany the goods along with full end user contact details of the person operating the equipment.

Interpretation.

- (a) 'Grundfos' means Grundfos Pumps Pty Ltd (CAN 007 920 765, ABN 90 007 920 765) or Alldos Oceania Pty Ltd (a Grundfos company) (ACN 106 582 665, ABN 53 106 582 665)
- (b) 'customer' means the person(s) or body(ies) corporate to whom these terms and conditions are directed.
- (c) 'goods' means all goods ordered from Grundfos by the customer.
- (d) 'terms' means the terms and conditions of sale.
- (e) 'claim' means any claim, action, proceeding, loss, damage, cost, expense or liability whatsoever incurred or suffered by or brought or made or recovered against any person and however arising (whether or not presently ascertained, immediate, future or contingent). Nothing in these conditions shall be read or applied so as to exclude, restrict or modify or have the effect of excluding, restricting or modifying and condition, warranty, guarantee right or remedy implied by law (including the Trade Practices Act 1974) and which by law cannot be excluded, restricted or modified.

Grundfos Pumps Pty Ltd
515 South Road
Regency Park SA 5010
08 8462 1511

Alldos Oceania Pty Ltd
3/74 Murdoch Circuit
Acacia Ridge QLD 4110
07 3712 4300

BRISBANE CITY COUNCIL

BCC Contract No. BW.70146-3

Brisbane Water

Sandgate Water Reclamation Plant/Phosphorus Reduction Project

12.4 Dosing Tank Hydrostatic Test Certificate



CERTIFICATE OF CONFORMANCE

DATE: 29TH January 2009

CLIENT: ALLDOS OCEANIA

JOB NO.: 208 / 9462

ORDER NO.: 45000 76002

TANK SIZE: 4000mm dia x 2140mm Wall Height

LIQUID STORED: Acetic Acid

APPLICABLE TESTING: Hydrostatic

**I HEREBY CERTIFY THAT THIS PRODUCT IS IN ACCORDANCE
WITH AS2634-1983 AND BS4994-1987, ALSO GEBEL Chemquip's
TOTAL QUALITY MANAGEMENT SYSTEM.**

INSPECTOR: Jeremy Pridham

SIGNATURE:

A handwritten signature in black ink, appearing to be "JP", is written over a horizontal line.

DOCUMENT NO.: QSF-Man-008

ISSUE DATE: 02.01.2008

REVIEW STATUS: "A"



CERTIFICATE OF CONFORMANCE

DATE: 29TH January 2009

CLIENT: ALLDOS OCEANIA

JOB NO.: 208 / 9462

ORDER NO.: 45000 76002

TANK SIZE: 4000mm dia x 2140mm Wall Height

LIQUID STORED: Acetic Acid

APPLICABLE TESTING: Hydrostatic

I HEREBY CERTIFY THAT THIS PRODUCT IS IN ACCORDANCE WITH AS2634-1983 AND BS4994-1987, ALSO GEBEL Chemquip's TOTAL QUALITY MANAGEMENT SYSTEM.

INSPECTOR: Jeremy Pridham

SIGNATURE:

A handwritten signature in black ink, appearing to be "JP", is written over a horizontal line.

DOCUMENT NO.: QSF-Man-008

ISSUE DATE: 02.01.2008

REVIEW STATUS: "A"



GEBEL Chemquip

QUALITY MANAGEMENT CERTIFICATE

FOR

ALLDOS OCEANIA

TANK DESCRIPTION:

25kl ACETIC ACID STORAGE TANK

TANK NUMBER:

208 / 9462



INDEX

- 1. Quality Policy Statement**
- 2. Certificate of Conformance — (QSF-Man-008)**
- 3. Inspection & Test Plan (I T P) — (QSP-Man-002)**
- 4. Certificates of Analysis**
- 5. Design Plans**
- 6. Calculations (if required)**
- 7. Laminate Thickness Tests — (QSF-Man-006 Base & Roof)
(QSF-Man-007 Barrel)**
- 8. Final Inspection and Test Certificate
(QUALITY ASSURANCE CERTIFICATE QSF-Man-001 to 004)**



QUALITY POLICY STATEMENT

It is the policy of this company at all times to provide goods and services of the highest Standard of Quality, to the Standard of Quality stated in our formal proposal, whether it be relevant Australian Standard ISO9001:2000, AS2634-1983, Client Specification or our own proposal specification.

Total Quality Management and Quality Assurance are not only the interest and responsibility of the Quality Manager, but each and every operative member of the company organisation, from the Managing Director to the Hand Laminator and finishing technician as well as testing and inspecting personnel. Total Quality Management and Quality Assurance commence at the design and development stage, and proceeds right through to the despatch of the final product.

It is the declared policy of GEBEL Chemquip to provide a quality functional product promptly, economically, and efficiently. To do this will need constant review of all elements of ISO9001:2000, to be undertaken to reflect customer demand and expectations.

Any problems in the various areas of manufacture are to be identified, rectified and corrective action taken place in a prompt, economic and efficient manner. To achieve this, production personnel are to develop inherent self-testing capacities. The company eligible training program is designed to provide training with this objective.

The above is an outline of the principles which guide GEBEL Chemquip in its efforts to assure product quality, and every employee is committed to its implementation.

Signed: 
Quality Manager

Document No: QSF-Man-008 ISSUE DATE: 02.10.2008 REVIEW STATUS: "A"



INSPECTION & TEST PLAN

Document No: QSP-Man-002

Component / Item:	Applicable Code: ISO9001:2000	Issue Date: 2.1.08	KEY:
Identification No:	I.T.P.NO.:	Review Status: "A"	1 - CLIENT
S - Surveillance Point	CLIENT:	CONTRACT NO:	2 - 3RD PARTY
H - Hold Point	REFERENCE:	DRAWING NO:	3 - GEBEL
W - Witness Inspection			4 - 4TH PARTY

MANUFACTURING SEQUENCE	TEST AND / OR INSPECTION	STANDARDS	CRITERIA	ACTIVITY TYPE				ACTIVITY VERIFICATION			
				1	2	3	4	1	2	3	4
<u>Components</u>	Drawing										
	Validate Material Certificates			S							
	Check Component thickness	AS2634/BS4994				S					
	Check Component thickness	AS2634/BS4994				S					
		AS2129				S					
<u>Manufacture</u>	Review fabrication of shell	AS2634/BS4994				S					
	Check dimensions / tolerances	AS2634/BS4994				S					
	Check fabrication of nozzles	AS2634/BS4994				S					
	Check dimensions / tolerances	AS2634/BS4994				S					
	Check fabrication of HDL's	AS2634/BS4994				S					
	Check dimensions / tolerances	AS2634/BS4994				S					
	Review internal laminates	AS2634/BS4994				S					
	Flowcoat as per Specification	AS2634/BS4994				H					
6. Non-Destructive Testing	Water Testing for leakage	AS2634				W					
7. Final Inspection	Full and Complete Inspection	-----				H					
8. Packaging & Despatch	Cleaning component and loading	-----				S					

CERTIFICATE OF ANALYSIS

FGI VINYL ESTER SPV6008

Product Code:

Send to Email/Fax:

Attention:

Customer:

Purchase Order No.:

Date Shipped:

Quantity:

TEST DESCRIPTION	RESULTS	TEST METHOD	SPECIFICATION
<u>Batch Number:</u>	NV812090S		
<u>Date Made:</u>	10 Dec 2008		
<u>Appearance:</u>	Conforms		Violet Liquid
<u>Viscosity</u> °C Brookfield RVT 3/50	634	NTM51.1	500 to 800 mPa.s
<u>Gel Time</u> °C Thin film (3mm/25g) 1.00% Norox MEKP-925H	30	NTM53.1	25 to 35 minutes

Date: 12/12/08

Certified by: N.Morgan

This Certificate of Analysis is valid only for the Batch Numbers, which appear above.

Brisbane: • 07 3271 3944 Fax: 07 3271 3603
Gold Coast: • 07 5563 7771 Fax: 07 5563 7888
Cairns: • 07 4035 2126 Fax: 07 4035 2125
Townsville: • 07 4728 3085 Fax: 07 4779 3968

Sydney: • 03 9550 5656 Fax: 03 9550 5651
Melbourne: • 08 8234 9499 Fax: 08 8182 0499
Adelaide: • 08 9455 1972 Fax: 08 9455 1012
Perth: • 02 9938 7222 Fax: 02 9938 5826

CERTIFICATE OF ANALYSIS

1. SAP PO# : 4570022746
2. GRADE : SE1200 2400 TEX
3. PRODUCT : FIBERGLASS DIRECT ROVING
4. CONTAINER : KLTU1253062-343952
5. DATE : 2007
6. FILE NO. : 1870002354
7. QUANTITY : 7,598 KG (10 PALLETS)

8. TEST RESULTS

DESCRIPTION		TEX (g/1000m)	MOISTURE CONTENT(%)	SOLID (%)	LOI (%)	FUZZ (g/YIELD)	PALLET NO.
SPEC	LSL	2215	-	0.45	0.45	-	-
	USL	2610	0.04	0.75	0.79	0.015	-
07-04-25		2345	0.01	0.58	0.59	0.0005	1
07-05-01		2356	0.01	0.59	0.60	0.0003	4
07-05-22		2351	0.01	0.61	0.61	0.0006	5

* MAKER'S SPEC

TEL : 82-54-439-5774

FAX: 82-54-433-7730



OWENS CORNING KOREA CORP.
TECHNICAL TEAM



LO-F-323(A)

HUNTSMAN CHEMICAL COY AUSTRALIA PTY LIMITED ACN 004 146 33
SOMERVILLE ROAD, WEST FOOTSCRAY VIC 3012
P.O. BOX 62, WEST FOOTSCRAY VIC 3012
PHONE (03) 9316 3333 FAX (03) 9314 2170

CERTIFICATE OF ANALYSIS

DATE:	NOVEMBER 11, 2008	PRODUCT DESC.:	HETRON 922 PAS
CERTIFICATE NO.:	053846003	BATCH NUMBER:	053846003

This is to certify that the above material has been sampled and tested in accordance with the HUNTSMAN quality assurance procedures and has passed the quality assurance requirements of finished product specification 53324 rev 011 unless otherwise specified.

PROPERTY	SPECIFICATION			
	RESULT	P/F	MINIMUM	MAXIMUM
DATE TESTED:	07-11-08	P		
CONE & PLATE VISCOSITY (POISE) @25C.	4.0	P	3.5	4.0
BROOKFIELD VISCOSITY @25 C (SPINDLE 2/3 RPM) (POISE).	19	P	10	20
SCREEN TEST: NO GEL LUMPS*	PASS	P	PASS	
SOLIDS CONTENT (%) (FOIL METHOD)	51	P	48	52
WATER CONTENT (%)	0.10	P	0	0.15
TECAM GEL TIME (MIN) @25C (1.25% CUROX M100)	32	P	30	40
EXOTHERM TIME TO PEAK (MIN) @25C (1.25% MEKP-SR).	54	P	45	65
EXOTHERM PEAK TEMPERATURE @25C (1.25% CUROX M100)	134	P	120	150

The information supplied is subject to HUNTSMAN'S standard terms and conditions of sale.
The results supplied are at the time of manufacture. Some properties may drift with time.
Above P/F heading indicates test outcome: P=Passes specs, F=Fails specs

MARCEL CISTERNAS - QA

HUNTSMAN CHEMICAL CO. AUSTRALIA



OCV Reinforcements

Certificate of Analysis (CONTROL REPORT)

控制报告

OCV Reinforcements (Hangzhou) Co., Ltd
 343 Shengban Road
 Hangzhou Zhejiang 310022 CHINA
 TEL: 0086 571 88130808
 FAX: 0086 571 88124474

目的地 / Destination:
 OCV Distribution ANZ Pty. Ltd.
 12 Bushells place, Wetherill Park NSW
 Sydney
 Australia

FILE COPY

公司 / Company: OCV Reinforcements (Hangzhou) Co., Ltd 工厂 / Plant: Hangzhou	客户 / Customer: OCV Distribution ANZ Pty. Ltd. Contact: Eli Wiltshire/Steve Brenna 635 QUEENSBERRY STREET 3051 NORTH MELBOURNE Australia
---	--

确认号 / Confirmation No.: 40140899	订单日期 / Order date: 13.03.2008
客户订单号 / Customer order No.: 118897	确认日期 / Confirmation date: 13.03.2008
发运编号 / Shipping No.: 80920207	发运日期 / Shipping date: 09.05.2008

商品描述 / Commercial Description: ROVING 2400 P209 S 3X16	净重 / Net weight: 18,828.00 KG - 数量 / Quantity: 18,828.00 KG
物料号 / Material Number: RA6060HE2	标准 / Specification:

我们保证我方提供之产品完全按照标准、图纸、规范及合同要求
 进行生产，所有检验测试均已完全，并依据下述检测结果判
 定该批产品符合质量标准要求。


We certify that, subject to exceptions or concessions listed hereafter, the supply detailed here were manufactured in accordance
 with our specifications and the customer contract ones and that, all inspection operations and tests having been completed, the
 supplies comply in every respect with these specifications, drawing and relevant standards and regulation in force.

特性 Characteristics	TEX系数 Linear Density	燃烧损失 Loss on Ignition	含水量MOI Moisture content
单位 / Units	ISO1889 TEX	ISO1887 %	ISO3344 %
标准 Specifications	UP	2.320	1.20
	V	2.400	1.10
	LT	2.250	1.00
检测结果 Testing results	X	2.432	1.12
	SD	31.3	0.042
			0.012


托盘号 / Pallet numbers			
J08087A039	27.03.2008	2,422	1.13
J08087A044	28.03.2008	2,440	1.13
J08087A060	28.03.2008	2,440	1.13
J08088A003	28.03.2008	2,440	1.13
J08089A011	28.03.2008	2,440	1.13
J08110A029	19.04.2008	2,444	1.13
J08110A041	19.04.2008	2,444	1.13
J08110A056	20.04.2008	2,424	1.11
J08110A066	20.04.2008	2,424	1.11
J08111A005	20.04.2008	2,424	1.11
J08111A010	20.04.2008	2,424	1.11

UP = Upper tolerance
 X = Batch Average
 V = Target value

质量经理 / Quality Manager: ZHOU JUAN
 此由计算机自动生成不须签名！
 This document was generated by computer and carries no signature.
 09/05/2008
 页码 / Page 1/2



ULTRASONIC THICKNESS TEST RESULTS		
Tank Diameter		
Wall Height		
Customer		
Job Number		
Test Area	Design Thickness	Actual Thickness
A	7mm	10.36
B	9mm	9.40
C	9mm	10.84
D	9mm	9.77
E		
F		
G		
H		
I		
Date: 4/1/08		Signature: [Signature]



Date: 20.5.08	Revision: "A"	By: JJP	Contact Moulded & Filament Wound Fibreglass Tanks, Pipes & Process Equipment	
			19-21 Claire St. PARKES	
ULTRASONIC THICKNESS TEST SHEET				
- BARREL -				
	DRAWN	CHECKED	SCALE	DRAWING NO
				OSF-Mem-007

ULTRASONIC THICKNESS TEST RESULTS			
Tank Diameter	4m		
Wall Height	2140mm		
Customer	Aridross		
Job Number	9462		
TEST AREA	DESIGN THICKNESS	ACTUAL THICKNESS	
1	8mm	9.58mm	
2	8mm	10.01mm	
3	8mm	9.68mm	
4	8mm	9.98mm	
5	8mm	9.43mm	
6	8mm	11.11mm	
7	8mm	9.89mm	
8	8mm	9.64mm	
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
Date: 8/1/08	Signature:		

BASE

ROOF

Domed	
Coned	✓
Flat	

Date:	20.5.08	Revision:	"A"	By:	JJP	 Contact Moulded & Filament Wound Fibreglass Tanks, Pipes & Process Equipment 19-21 Clarke St, PARKES
						ULTRASONIC THICKNESS TEST SHEET
						BASE & ROOF
						DRAWN
						CHECKED
						SCALE
						DRAWING NO.
						QSF-Man-007



FINAL INSPECTION AND TEST CERTIFICATE



Date: 16.1.09

Job No.: 208 / 9462

Client's Name: Aildos Oceania

Test to be Undertaken: Final Inspection

FINAL INSPECTION (IN ACCORDANCE WITH GEBEL Chemquip's INSPECTION AND TEST PLAN)

<u>COMPONENTS</u>	<u>INSPECTOR</u>	<u>COMMENTS</u>						
COMPONENT THICKNESS	JERRY PRIDHAM	Approved						
<u>MANUFACTURE</u>								
SHELL FABRICATION	JERRY PRIDHAM	Approved						
DIMENSIONS & TOLERANCES	JERRY PRIDHAM	Approved						
NOZZLE / FITTING FABRICATION	JERRY PRIDHAM	Approved						
STRUCTURAL ATTACHMENTS	JERRY PRIDHAM	Approved						
<u>EXTERNAL FINISH</u>								
FLOW COATING / GELCOAT	JERRY PRIDHAM	Approved						
<u>INTERNAL FINISH</u>								
INTERNAL LAMINATES	JERRY PRIDHAM	Approved						
GENERAL CLEANLINESS	JERRY PRIDHAM	Approved						
<u>LEAK TEST</u>								
	SIGNATURE	COMMENTS						
WATER (Hydrostatic)		Approved						
<u>HYGENE / FDA COMPLIANCE PROCEDURES AND PACKAGING SIGN OFF</u>								
TANK CLEANED OF DUST AND DIRT		Approved						
POST CURED, WASHED AND SEALED APPROPRIATELY		Approved						
<u>DECLARATION:</u> I HEREBY CERTIFY THAT I HAVE CHECKED AND AM SATISFIED THAT THE TEST REQUIREMENTS AND FINAL INSPECTION REQUIREMENTS HAVE BEEN MET IN ACCORDANCE WITH GEBEL Chemquip's TOTAL QUALITY MANAGEMENT SYSTEM								
PERSON TESTING: Jeremy J Pridham		<table border="1"> <tr> <td>Document No:</td> <td>QSF-Man-001</td> </tr> <tr> <td>Issue Date:</td> <td>02.01.2008</td> </tr> <tr> <td>Revision Status:</td> <td>"A"</td> </tr> </table>	Document No:	QSF-Man-001	Issue Date:	02.01.2008	Revision Status:	"A"
Document No:	QSF-Man-001							
Issue Date:	02.01.2008							
Revision Status:	"A"							
POSITION: Quality Manager								
SIGNATURE: 								



JOB NO: 208 / 9462

TOTAL QUALITY MANAGEMENT SYSTEM ISO9001:2000

1. CUSTOMER: Alldos DATE COMPLETED: 16.1.09

2. ORDER NO: 45000 76002 DATE DESPATCHED: 16.1.09

3. DELIVERY INSTRUCTIONS: Sandgate, QLD TARGET DATE:

4. ORDER DETAILS:


Material Stored: Acetic Acid Glacial

Dimensions: 4000mm dia x 2140mm Wall Height

Other Details:

Checklist	Tick off
Parts	✓
Fittings	✓
Labels	✓
Flowcoat	✓
Plant	✓
Specialised Components	✓

5. BARREL LENGTH:



_____ mm Wall Thickness

_____ mm Rib Overlay

6. INTERNAL LINING / CATALYST SYSTEM: Derakane 470; "C" Veil; MEKP

7. FILAMENT WINDING: Derakane 470; "C" Veil; MEKP

8. EXTERNAL FINISH: WHITE

Prepared by: Jeremy J Pridham

Reviewed by: Nelson E Pridham

Document No: QSF-Man-004

Issue Date: 02.01.2008

Revision Status: "A"

**SPRAY UP**Job No.: **208/9462**

PART DESCRIPTION	4m dia Base		4m dia Circle		4m dia Coned Roof	
OPERATOR	Wayne		Wayne		Wayne	
DATE	17.12.08		17.12.08		17.12.08	
TEMP. AFTER LAMINATING	23°		25°		18°	
RESIN TYPE	SPV6008		SPV6008		PAS922	SPV6008
MANUFACTURER	FGI		FGI		HUNTSMAN	FGI
BATCH NO.	NV812090S		NV812090S		53846003	NV812090S
RESIN WEIGHT / VOLUME	-		-		-	-
CATALYST SYSTEM	MEKP		MEKP		MEKP	
CATALYST LEVEL / WEIGHT	-		-		-	
GLASS TYPE	EC2400		EC2400		EC2400	
MANUFACTURER	OCV		OCV		OCV	
BATCH NO.	J08087A060		J08087A060		J08087A060	
GLASS WEIGHT	-		-		-	
SURFACE REINFORCEMENT	Tissue		Tissue		Tissue	
DESIGN THICKNESS	10mm		6mm		total 10mm	
TOTAL THICKNESS						

THICKNESSES MUST BE CHECKED AND RECORDED**FILAMENT WINDING**

Operator (s): Michael S / Greg N

Date:

Temp. After LaminatingDEGREES CELSIUS

CHOP HOOP WOUND: ✓

HELICAL WOUND:

(WIND ANGLE: DEGREES)

	CORROSION BARRIER	STRUCTURAL LAMINATE
RESIN TYPE	Derakane 470 - SPV6008	Derakane 470 - SPV6008
MANUFACTURER	FGI	FGI
BATCH NO.	NV812090S	NV812090S
RESIN WEIGHT / VOLUME	-	-
CATALYST SYSTEM	MEKP	MEKP
CATALYST LEVEL / weight	-	-
GLASS TYPE	EC2400	E1200
MANUFACTURER	OVC	OCV
BATCH NO.	J08087A060	1870002354
GLASS WEIGHT	20kg	60kg
SURFACE REINFORCEMENT	"C" Veil	"C" Veil
DESIGN THICKNESS		
WET THICKNESS		
ACTUAL TOTAL THICKNESS		See Ultrasonic Test Sheet for results

THICKNESSES MUST BE CHECKED AND RECORDED

Document No: QSF-Man-002

Issue Date: 02.01.2008

Revision Status: "A"

BRISBANE CITY COUNCIL

BCC Contract No. BW.70146-3

Brisbane Water

Sandgate Water Reclamation Plant/Phosphorus Reduction Project

12.5 Concrete Test Certificates

TECHNICAL SERVICES, BRISBANE
ABN 90 009 679 734
19 Nott Street, South Brisbane Qld 4101
P.O. Box 3250, South Brisbane QLD 4101
PHONE: (07) 30172800
FAX: (07) 38448860



CLIENT TENIX ALLIANCE PTY LTD
LEVEL 7 600 ST KILDA ROAD
MELBOURNE, VIC 3004

Report No. 64030563
Sample Date : 10-02-09
Page 1 of 1
FINAL REPORT

PROJECT TREATMENT PLANT {PAPERBARK DR}
PAPERBARK DR
Cross Street: PAPERBARK DR
BOONDALL, QLD 4034

This report replaces all
previous issues of
Report Number : 64030563

CONCRETE CYLINDER COMPRESSIVE STRENGTH REPORT (1) AS1012.9

Batch Details						Specimen Details										M a r k
Plant Truck	F'c MAS Slump	Delivery Docket	Batch Time Sample Time	Actual Slump 2nd Slump (2)	Sample Method Comp (3,4,5,6)	Sample No.	Date Tested	Dimensions Avg Dia. Hght (mm) (mm) (8)	Mass per Unit Vol (Kg/m3) (7,8)	C a p (9)	Initial Curing (hrs)	Std Curing (days) (10)	Age Days or Hrs	Strength (MPa)	M a r k	
3099	N40MPa	48689199	13:49	85	7.2.1	33373201A	17/02/09	99.9 197	2380	G	22	6	7D	39.5	N	
PLC4562	20.0 mm	T2549616	14:20	-	E	33373201B	10/03/09	100.3 199	2380	G	22	27	28D	45.0	N	
	33373201C					10/03/09	100.2 199	2380	G	22	27	28D	46.0	N		
Casting Authority : Sample Remarks :						Product Description : PMP 40/20/080 Location : FOOTING										

REPORT	Failure Mode	Condition Prior
REMARKS	N = Normal	
<p>* NON STD INITIAL CURING</p> <p>* REASON</p>		
<p>Note 1 All tests carried out to relevant parts of AS1012 unless noted otherwise.</p> <p>Note 2 Slump tests to AS1012.3.1.</p> <p>Note 3 The clause shown indicates the sample method from AS1012.1.</p> <p>Note 4 Compaction method to AS1012.8.1 Clause 7.</p> <p>Note 5 The prefix no. gives the no. of strokes, blows per layer or time (sec) of vibration per layer.</p> <p>Note 6 Compaction code H = Hand Rodding, I = Int. Vibration, E = Ext. Vibration, R = Ramming.</p> <p>Note 7 Density of hardened concrete reported to AS1012.12.1.</p> <p>Note 8 Specimens uncapped and saturated surface dry.</p> <p>Note 9 Cap Type R = Rubber, S = Sulphur, D = Double Rubber, U = Double Sulphur, G = End Ground, N = No Capping.</p> <p>Note 10 Curing to AS1012.8.1 Clause 9.1(b) Tropical Zone</p> <p>Note 11 Air Content (if reported) to AS1012.4.2.</p>		
<p>NATA Accredited Laboratory</p> <p>Number : 415</p>		
<p>Approved Signatory RICHARD CUSACK</p> <p>Form Number CER002.0</p>		
<p>Run Date 17/4/09 12:27 PM</p> <p>Version 3.0 : 05/06</p>		

TECHNICAL SERVICES, BRISBANE
ABN 90 009 679 734
19 Nott Street, South Brisbane Qld 4101
P.O. Box 3250, South Brisbane QLD 4101
PHONE: (07) 30172800
FAX: (07) 38448860



CLIENT TENIX ALLIANCE PTY LTD
LEVEL 7 600 ST KILDA ROAD
MELBOURNE, VIC 3004

Report No. 64028805
Sample Date : 05-02-09
Page 1 of 1
FINAL REPORT

PROJECT WATER TREATMENT PLANT (PAPERBARK DR
PAPERBARK DR
Cross Street: PAPERBARK DR
BOONDALL, QLD 4034

This report replaces all
previous issues of
Report Number : 64028805

CONCRETE CYLINDER COMPRESSIVE STRENGTH REPORT (1) AS1012.9

Batch Details						Specimen Details										
Plant Truck	F'c MAS Slump	Delivery Docket	Batch Time Sample Time	Actual Slump 2nd Slump (2)	Sample Method Comp (3,4,5,6)	Sample No.	Date Tested	Dimensions Avg Dia. Hght (mm) (mm) (8)		Mass per Unit Vol (Kg/m3) (7,8)	C a p (9)	Initial Curing (hrs)	Std Curing (days) (10)	Age Days or Hrs	Strength (MPa)	M a r k
3106 PLC4515	N40MPa 20.0 mm 80 mm	48661373 T2545255	14:16 14:50	90 -	7.2.1 E	33747001A 33747001B 33747001C	12/02/09 05/03/09 05/03/09	99.9 100.1 100.3	199 198 199	2360 2400 2360	G G G	21 21 21	6 27 27	7D 28D 28D	32.0 43.0 45.0	N N N
Casting Authority : Sample Remarks :						Product Description : PMP 40/20/080 Location : FOOTINGS										

REPORT REMARKS	Failure Mode N = Normal	Condition Prior	 This document is issued in accordance with NATA's accreditation requirements. Accredited for compliance with ISO/IEC 17025. The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National Standards.
* NON STD INITIAL CURING * REASON			
Note 1 All tests carried out to relevant parts of AS1012 unless noted otherwise. Note 2 Slump tests to AS1012.3.1. Note 3 The clause shown indicates the sample method from AS1012.1. Note 4 Compaction method to AS1012.8.1 Clause 7. Note 5 The prefix no. gives the no. of strokes, blows per layer or time (sec) of vibration per layer. Note 6 Compaction code H = Hand Rodding, I = Int. Vibration, E = Ext. Vibration, R = Ramming. Note 7 Density of hardened concrete reported to AS1012.12.1. Note 8 Specimens uncapped and saturated surface dry. Note 9 Cap Type R = Rubber, S = Sulphur, D = Double Rubber, U = Double Sulphur, G = End Ground, N = No Capping. Note 10 Curing to AS1012.8.1 Clause 9.1(b) Tropical Zone Note 11 Air Content (if reported) to AS1012.4.2.			NATA Accredited Laboratory Number : 415 Approved Signatory RICHARD CUSACK Form Number CER002.0 Run Date 17/4/09 12:27 PM Version 3.0 : 05/06

TECHNICAL SERVICES, BRISBANE
ABN 90 009 679 734
19 Nott Street, South Brisbane Qld 4101
P.O. Box 3250, South Brisbane QLD 4101
PHONE: (07) 30172800
FAX: (07) 38448860



CLIENT TENIX ALLIANCE PTY LTD
LEVEL 7 600 ST KILDA ROAD
MELBOURNE, VIC 3004

Report No. 64030566
Sample Date : 06-03-09
Page 1 of 1
FINAL REPORT

PROJECT TREATMENT PLANT {PAPERBARK DR}
PAPERBARK DR
Cross Street: PAPERBARK DR
BOONDALL, QLD 4034

This report replaces all
previous issues of
Report Number : 64030566

CONCRETE CYLINDER COMPRESSIVE STRENGTH REPORT (1) AS1012.9

Batch Details						Specimen Details									
Plant	F'c	Delivery	Batch	Actual	Sample	Sample	Date	Dimensions	Mass per	C	Initial	Std	Age	Strength	M
Truck	MAS	Docket	Time	Slump	Method	No.	Tested	Avg Dia. Hght	Unit Vol	ap	Curing	Curing	Days	(MPa)	ark
	Slump		Sample	2nd Slump	Comp			(mm) (mm)	(Kg/m3)		(hrs)	(days)	or		
			Time	(2)	(3,4,5,6)			(8)	(7,8)	(9)		(10)	Hrs		
3106	N40MPa	48839977	06:10	85	7.2.1	33729101A	13/03/09	100.1 196	2400	G	30	6	7D	33.0	N
PLC4530	20.0 mm	T2572592	06:30	-	E	33729101B	03/04/09	100.0 198	2420	G	30	27	28D	43.0	N
	80 mm					33729101C	03/04/09	100.0 195	2420	G	30	27	28D	43.5	N
Casting Authority :						Product Description : PMP 40/20/080									
Sample Remarks :						Location : ACCESS RAMP SLAB									

REPORT REMARKS	Failure Mode N = Normal	Condition Prior	 This document is issued in accordance with NATA's accreditation requirements. Accredited for compliance with ISO/IEC 17025. The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National Standards.
* NON STD INITIAL CURING * REASON			
Note 1 All tests carried out to relevant parts of AS1012 unless noted otherwise. Note 2 Slump tests to AS1012.3.1. Note 3 The clause shown indicates the sample method from AS1012.1. Note 4 Compaction method to AS1012.8.1 Clause 7. Note 5 The prefix no. gives the no. of strokes, blows per layer or time (sec) of vibration per layer. Note 6 Compaction code H = Hand Rodding, I = Int. Vibration, E = Ext. Vibration, R = Ramming. Note 7 Density of hardened concrete reported to AS1012.12.1. Note 8 Specimens uncapped and saturated surface dry. Note 9 Cap Type R = Rubber, S = Sulphur, D = Double Rubber, U = Double Sulphur, G = End Ground, N = No Capping. Note 10 Curing to AS1012.8.1 Clause 9.1(b) Tropical Zone Note 11 Air Content (if reported) to AS1012.4.2.			NATA Accredited Laboratory Number : 415 Approved Signatory RICHARD CUSACK Form Number CER002.0
			Run Date 17/4/09 12:27 PM Version 3.0 : 05/06

TECHNICAL SERVICES, BRISBANE
ABN 90 009 679 734
19 Nott Street, South Brisbane Qld 4101
P.O. Box 3250, South Brisbane QLD 4101
PHONE: (07) 30172800
FAX: (07) 38448860



CLIENT TENIX ALLIANCE PTY LTD
LEVEL 7 600 ST KILDA ROAD
MELBOURNE, VIC 3004

Report No. 64030564
Sample Date : 20-02-09
Page 1 of 1
FINAL REPORT

PROJECT TREATMENT PLANT {PAPERBARK DR}
PAPERBARK DR
Cross Street: PAPERBARK DR
BOONDALL, QLD 4034

This report replaces all
previous issues of
Report Number : 64030564

CONCRETE CYLINDER COMPRESSIVE STRENGTH REPORT (1) AS1012.9

Batch Details						Specimen Details									
Plant	F'c	Delivery	Batch	Actual	Sample	Sample	Date	Dimensions	Mass per	C	Initial	Std	Age	Strength	M
Truck	MAS	Docket	Time	Slump	Method	No.	Tested	Avg Dia. Hght	Unit Vol	a	Curing	Curing	Days	(MPa)	a
	Slump		Sample	2nd Slump	Comp			(mm) (mm)	(Kg/m3)	p	(hrs)	(days)	or		r
			Time	(2)	(3,4,5,6)			(8)	(7,8)	(9)		(10)	Hrs		k
3106	N40MPa	48746607	06:38	90	7.2.1	33726101A	27/02/09	100.3 196	2400	G	29	6	7D	31.5	N
PLC4618	20.0 mm	T2559171	07:00	-	E	33726101B	20/03/09	100.4 196	2400	G	29	27	28D	44.0	N
	80 mm					33726101C	20/03/09	100.3 196	2400	G	29	27	28D	44.5	N
Casting Authority :						Product Description : PMP 40/20/080									
Sample Remarks :						Location : BASE SLAB 1									

REPORT REMARKS	Failure Mode N = Normal	Condition Prior	 NATA Accredited Laboratory Number : 415 This document is issued in accordance with NATA's accreditation requirements. Accredited for compliance with ISO/IEC 17025. The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National Standards.
* NON STD INITIAL CURING * REASON			
Note 1 All tests carried out to relevant parts of AS1012 unless noted otherwise. Note 2 Slump tests to AS1012.3.1. Note 3 The clause shown indicates the sample method from AS1012.1. Note 4 Compaction method to AS1012.8.1 Clause 7. Note 5 The prefix no. gives the no. of strokes, blows per layer or time (sec) of vibration per layer. Note 6 Compaction code H = Hand Rodding, I = Int. Vibration, E = Ext. Vibration, R = Ramming. Note 7 Density of hardened concrete reported to AS1012.12.1. Note 8 Specimens uncapped and saturated surface dry. Note 9 Cap Type R = Rubber, S = Sulphur, D = Double Rubber, U = Double Sulphur, G = End Ground, N = No Capping. Note 10 Curing to AS1012.8.1 Clause 9.1(b) Tropical Zone Note 11 Air Content (if reported) to AS1012.4.2.			
Approved Signatory RICHARD CUSACK Form Number CER002.0 Run Date 17/4/09 12:27 PM Version 3.0 : 05/06			

TECHNICAL SERVICES, BRISBANE
ABN 90 009 679 734
19 Nott Street, South Brisbane Qld 4101
P.O. Box 3250, South Brisbane QLD 4101
PHONE: (07) 30172800
FAX: (07) 38448860



CLIENT TENIX ALLIANCE PTY LTD
LEVEL 7 600 ST KILDA ROAD
MELBOURNE, VIC 3004

Report No. 64030567
Sample Date : 14-03-09
Page 1 of 1
FINAL REPORT

PROJECT TREATMENT PLANT {PAPERBARK DR}
PAPERBARK DR
Cross Street: PAPERBARK DR
BOONDALL, QLD 4034

This report replaces all
previous issues of
Report Number : 64030567

CONCRETE CYLINDER COMPRESSIVE STRENGTH REPORT (1) AS1012.9

Batch Details						Specimen Details										M a r k
Plant Truck	F'c MAS Slump	Delivery Docket	Batch Time Sample Time	Actual Slump 2nd Slump (2)	Sample Method Comp (3,4,5,6)	Sample No.	Date Tested	Dimensions Avg Dia. Hght (mm) (mm) (8)		Mass per Unit Vol {Kg/m3} (7,8)	C a p (9)	Initial Curing (hrs)	Std Curing (days) (10)	Age Days or Hrs	Strength (MPa)	
3113 PLC4512	N40MPa	48888630	05:40	85	7.2.1	33585501A	21/03/09	100.1	197	2400	G	54*	5	7D	34.0	N
	20.0 mm	T2579828	06:20	-	E	33585501B	11/04/09	99.6	197	2420	G	54*	26	28D	46.0	N
	80 mm					33585501C	11/04/09	100.3	196	2420	G	54*	26	28D	44.5	N
Casting Authority : Sample Remarks :						Product Description : PMP 40/20/080 Location : ACCESS RAMP SLAB										

REPORT	Failure Mode	Condition Prior
REMARKS	N = Normal	
* NON STD INITIAL CURING	Min Amb Temp: 20C Max Amb Temp: 29C	
* REASON	Cylinders left on site over weekend	
<p>Note 1 All tests carried out to relevant parts of AS1012 unless noted otherwise.</p> <p>Note 2 Slump tests to AS1012.3.1.</p> <p>Note 3 The clause shown indicates the sample method from AS1012.1.</p> <p>Note 4 Compaction method to AS1012.8.1 Clause 7.</p> <p>Note 5 The prefix no. gives the no. of strokes, blows per layer or time (sec) of vibration per layer.</p> <p>Note 6 Compaction code H = Hand Rodding, I = Int. Vibration, E = Ext. Vibration, R = Ramming.</p> <p>Note 7 Density of hardened concrete reported to AS1012.12.1.</p> <p>Note 8 Specimens uncapped and saturated surface dry.</p> <p>Note 9 Cap Type R = Rubber, S = Sulphur, D = Double Rubber, U = Double Sulphur, G = End Ground, N = No Capping.</p> <p>Note 10 Curing to AS1012.8.1 Clause 9.1(b) Tropical Zone</p> <p>Note 11 Air Content (if reported) to AS1012.4.2.</p>		
<div style="text-align: center;"> NATA Accredited Laboratory Number : 415 </div>		
<div style="text-align: center;"> Approved Signatory RICHARD EUSACK </div>		
Form Number CER002.0		Run Date 17/4/09 12:27 PM Version 3.0 : 05/06

TECHNICAL SERVICES, BRISBANE
ABN 90 009 679 734
19 Nott Street, South Brisbane Qld 4101
P.O. Box 3250, South Brisbane QLD 4101
PHONE: (07) 30172800
FAX: (07) 38448860



CLIENT TENIX ALLIANCE PTY LTD
LEVEL 7 600 ST KILDA ROAD
MELBOURNE, VIC 3004

Report No. 64030568
Sample Date : 19-03-09
Page 1 of 1
FINAL REPORT

PROJECT TREATMENT PLANT (PAPERBARK DR)
PAPERBARK DR
Cross Street: PAPERBARK DR
BOONDALL, QLD 4034

This report replaces all
previous issues of
Report Number : 64030568

CONCRETE CYLINDER COMPRESSIVE STRENGTH REPORT (1) AS1012.9

Batch Details						Specimen Details										
Plant Truck	F'c MAS Slump	Delivery Docket	Batch Time Sample Time	Actual Slump 2nd Slump (2)	Sample Method Comp (3,4,5,6)	Sample No.	Date Tested	Dimensions Avg Dia. Hght (mm) (mm) (8)		Mass per Unit Vol (Kg/m3) (7,8)	C a p (9)	Initial Curing (hrs)	Std Curing (days) (10)	Age Days or Hrs	Strength (MPa)	M a r k
3113 PLC4519	N40MPa 20.0 mm 80 mm	48924468 T2585640	12:20 13:00	90 -	7.2.1 E	33123501A 33123501B 33123501C	26/03/09 16/04/09 16/04/09	100.2 100.1 100.2	197 196 197	2440 2420 2420	G G G	25 25 25	6 27 27	7D 28D 28D	33.0 42.0 43.0	N N N
Casting Authority : Sample Remarks :						Product Description : PMP 40/20/060 Location : FOOTPATH & KERB										

REPORT REMARKS	Failure Mode N = Normal	Condition Prior	 NATA Accredited Laboratory Number : 415	<p>This document is issued in accordance with NATA's accreditation requirements. Accredited for compliance with ISO/IEC 17025.</p> <p>The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National Standards.</p>
* NON STD INITIAL CURING				
* REASON				
<p>Note 1 All tests carried out to relevant parts of AS1012 unless noted otherwise.</p> <p>Note 2 Slump tests to AS1012.3.1.</p> <p>Note 3 The clause shown indicates the sample method from AS1012.1.</p> <p>Note 4 Compaction method to AS1012.8.1 Clause 7.</p> <p>Note 5 The prefix no. gives the no. of strokes, blows per layer or time (sec) of vibration per layer.</p> <p>Note 6 Compaction code H = Hand Rodding, I = Int. Vibration, E = Ext. Vibration, R = Ramming.</p> <p>Note 7 Density of hardened concrete reported to AS1012.12.1.</p> <p>Note 8 Specimens uncapped and saturated surface dry.</p> <p>Note 9 Cap Type R = Rubber, S = Sulphur, D = Double Rubber, U = Double Sulphur, G = End Ground, N = No Capping.</p> <p>Note 10 Curing to AS1012.8.1 Clause 9.1(b) Tropical Zone</p> <p>Note 11 Air Content (if reported) to AS1012.4.2.</p>				
<p>Approved Signatory RICHARD CUSACK</p> <p>Form Number CER002.0</p>			<p>Run Date 17/4/09 12:27 PM</p> <p>Version 3.0 : 05/06</p>	

TECHNICAL SERVICES, BRISBANE
ABN 90 009 679 734
19 Nott Street, South Brisbane Qld 4101
P.O. Box 3250, South Brisbane QLD 4101
PHONE: (07) 30172800
FAX: (07) 38448860



CLIENT TENIX ALLIANCE PTY LTD
LEVEL 7 600 ST KILDA ROAD
MELBOURNE, VIC 3004

Report No. 64030569
Sample Date : 25-03-09
Page 1 of 1
INTERIM REPORT

PROJECT TREATMENT PLANT {PAPERBARK DR}
PAPERBARK DR
Cross Street: PAPERBARK DR
BOONDALL, QLD 4034

This report replaces all
previous issues of
Report Number : 64030569

CONCRETE CYLINDER COMPRESSIVE STRENGTH REPORT (1) AS1012.9

Batch Details						Specimen Details									
Plant	F'c	Delivery	Batch	Actual	Sample	Sample	Date	Dimensions	Mass per	C	Initial	Std	Age	Strength	M
Truck	MAS	Docket	Time	Slump	Method	No.	Tested	Avg Dia. Hght	Unit Vol	a	Curing	Curing	Days	(MPa)	a
	Slump		Sample	2nd Slump	Comp			(mm) (mm)	(Kg/m3)	p	(hrs)	(days)	or		r
			Time	(2)	(3,4,5,6)			(8)	(7,8)	(9)		(10)	Hrs		k
3106	N40MPa	48958914	08:01	90	7.2.1	33128801A	01/04/09	100.3 196	2400	G	27	6	7D	33.5	N
PLC4626	20.0 mm	T2590997	08:31	-	E										
	80 mm														
Casting Authority :						Product Description : PMP 40/20/080									
Sample Remarks :						Location : SLAB									

REPORT REMARKS	Failure Mode N = Normal	Condition Prior	 This document is issued in accordance with NATA's accreditation requirements. Accredited for compliance with ISO/IEC 17025. The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National Standards.
* NON STD INITIAL CURING			
* REASON			
Note 1 All tests carried out to relevant parts of AS1012 unless noted otherwise. Note 2 Slump tests to AS1012.3.1. Note 3 The clause shown indicates the sample method from AS1012.1. Note 4 Compaction method to AS1012.8.1 Clause 7. Note 5 The prefix no. gives the no. of strokes, blows per layer or time (sec) of vibration per layer. Note 6 Compaction code H = Hand Rodding, I = Int. Vibration, E = Ext. Vibration, R = Ramming. Note 7 Density of hardened concrete reported to AS1012.12.1. Note 8 Specimens uncapped and saturated surface dry. Note 9 Cap Type R = Rubber, S = Sulphur, D = Double Rubber, U = Double Sulphur, G = End Ground, N = No Capping. Note 10 Curing to AS1012.8.1 Clause 9.1(b) Tropical Zone Note 11 Air Content (if reported) to AS1012.4.2.			
Approved Signatory RICHARD CUSACK Form Number CER002.0		Run Date 17/4/09 12:27 PM Version 3.0 : 05/06	