



i.power solutions

CERTIFICATE OF:

(Please mark relevant check-box)

☒ **TESTING AND COMPLIANCE** (**Electrical installations**)

Issued in accordance with s159 of the *Electrical Safety Regulation 2002*

☐ **TESTING AND SAFETY** (**Electrical equipment**)

Issued in accordance with s15 of the *Electrical Safety Regulation 2002*

* Work performed for:

* Name MR PHIL BAKER (RE-PUMP AUSTRALIA P/L)
Title Given name/s Surname

* Address 53 JITAUS ST
Street

SUMNER PARK
Suburb/town

QLD 4074
Postcode

* Electrical installation / equipment tested (detailed list of all work done):

INSTALLATION OF NEW MAIN SWITCHBOARD AND
MODIFICATIONS TO EXISTING ELECTRICAL INSTALLATION
IN ACCORDANCE WITH ELECTRICAL REQUIREMENTS
OF QUU CONTRACT NO C1101-052 AND RE-PUMP
PURCHASE ORDER P10071.

QUU DRAWING, SEQUENCE 4845/7-0256 SHEETS
000 TO 030 APPLY.

* Date of test 8 / 6 / 12

* Electrical contractor licence number 51689

Name on contractor licence JOHN CAMERON-SMITH.

Electrical contractor phone number 0429 195 663

For **electrical installations**, this certifies that the electrical installation, to the extent it is affected by the electrical work, has been tested to ensure that it is electrically safe and is in accordance with the requirements of the wiring rules and any other standard applying under the *Electrical Safety Regulation 2002* to the electrical installation.

For **electrical equipment**, this certifies that the electrical equipment, to the extent it is affected by the electrical work, is electrically safe.

Name SHANE HOLDING
Person who performed work or person who is responsible for work

Signature [Signature]

Date 8 / 6 / 12

* Indicates a mandatory field

V2.02-2008

Hopkins Street SPS Upgrade

Control System FAT

Client

Queensland Urban Utilities

Document No

016505-TS-01-E-CONTROL SYSTEM FAT.DOCX

REVISION D

Site ID and Name	SP BTSP1
Test Date	21 /5/2012
Lend Lease Operative	PAUL MATTHEWS

CORPORATE OFFICE

185 Queensport Rd North, Murarrie, Qld, 4172

PO Box 792, Wynnum, QLD, 4178

Tel: +61 7 3908 3908

Fax: +61 7 3908 3883

www.lendlease.com

Lend Lease Infrastructure Services Pty Ltd

Control Sheet

Prepared By:	Johann Joubert	Date:	16/04/2012
Checked By:	Paul Matthews	Date:	18/04/2012
Authorised For Issue By:	Richard Behan-Howell	Date:	18/04/2012

Distribution List

Copy	Recipient or Location
1	Faheem Saleh (QUU)
2	Peter Tranter (QUU)
3	Richard Behan-Howell (Lend Lease)
4	Johann Joubert (Lend Lease)
5	Paul Matthews (Lend Lease)
6	
7	

Revision List

Rev	Date	Comment	Approved
A	18/04/2012	Issued for Review	Richard Behan-Howell
B	23/04/2012	Added Wet Well Calibration Test and other changes	
C	03/05/2012	Aligning FAT and SAT numbering	
D	16/05/2012	Updating FAT procedure	
E	21/05/2012	Adding detail to FAT procedure (Radtel sites)	

Abbreviations and Definitions

Abbreviation	Definition
ACMA	Australian Communications and Media Authority
ADSL	Asymmetric Digital Subscriber Line
CAL	Client Access Licence
CAT	Commissioning Acceptance Testing
CMI	Control Microsystems
CMF	Central Monitoring Facility
CPU	Central Processing Unit
CSV	Comma Separated Variable File
DMR	Digital Microwave Radio
DMZ	Demilitarized Zone
DOL	Direct On-Line
EP Rating	Environmental Priority Rating
ES	Engineering Station
FAT	Factory Acceptance Testing
GST	Goods and Service Tax
GUI	Graphical User Interface
HLZ	High Level Zone
HMI	Human Machine Interface
I&C	Instrumentation & Controls
IO	Inputs and Outputs
LL	Lend Lease Infrastructure Services
IS	Information Systems
ISaGRAF	ICS Triplex ISaGRAF is an IEC-61131-3 compliant software development application
ITP	Inspection and Test Plan
KFII	King Fisher Series II Protocol
km	Kilometre
KVM	Keyboard Video Mouse (Switch)
LAN	Local Area Network

**SCADA Upgrade and Migration Project
CONTROL SYSTEM FAT**

Lend Lease Engineering Infrastructure Services

LCD	Liquid Crystal Display
MTU	Master Telemetry Unit
OS	Operating System
PAT	Performance Acceptance Testing
PCS	Process Control System
PDD	Project Definition Document
PDF	Portable Document Format
PLC	Programmable Logic Controller
QA	Quality Assured
RF	Radio Frequency
RSSI	Received Signal Strength Indication
RTU	Remote Telemetry Unit
SAT	Site Acceptance Testing
SCADA	Supervisory Control and Data Acquisition
SOW	Scope of Works
SWR	Standing Wave Ratio
TIA	Totally Integrated Automation
UHF	Ultra High Frequency
W	Watt

SCADA Upgrade and Migration Project**CONTROL SYSTEM FAT**

Lend Lease Engineering Infrastructure Services

Document Control

Prepared For:	Queensland Urban Utilities
Project Name:	SCADA Upgrade & Migration
Lend Lease Job Code:	15967
Contract Number:	BW.7013-0607
Document Type:	CONTROL SYSTEM SAT
File Name:	016505-TS-01-E-Control System FAT.docx
Revision:	E
Status:	Issued
Release Date:	16 May 2012
Prepared By:	Johann Joubert
	Control Systems Engineer
Reviewed By:	Paul Matthews
	Senior Control System Engineer
Lend Lease Approval By:	Richard Behan-Howell
	Engineering Section Lead

QUU
CONTROL SYSTEM FAT

Lend Lease Job: 00016505

Page 5 of 23

016505-TS-01-E-Control System FAT.docx

Table of Contents

1	ATTACHED DOCUMENTS.....	7
1.1	Documents required for commissioning/attached	7
2	INITIAL TRIO RADIO COMMUNICATION SETUP.....	7
2.1	Trio Radio Communication to ClearSCADA	7
3	MULTISMART INITIAL SETUP	8
3.1	MultiSmart Parameters.....	8
3.2	Power up board.....	9
3.3	Pump Emergency Control (Switch)	9
3.4	Battery	9
3.5	Intruder Alarm	9
3.6	VSD/Soft Start ready to run	10
3.7	Moisture in Oil Sensor.....	10
3.8	Pressure Gauge Option U.....	11
3.9	Dry Well Sump Pump Option E	11
3.10	Vent Fans	11
4	HYDROSTATIC AND WELL DEVICES	12
4.1	Hydrostatic wet well probe.....	12
4.2	SAFE-FSP Backup probe.....	12
5	OTHER OPERATING MODES AND TESTS.....	12
5.1	High Level Pumping Mode	12
5.2	Wet Well Calibration Test	13
5.3	Secondary Control Circuit Test	14
5.4	Electrode Test	15
5.5	Battery System Test.....	15
5.6	SAFE-FSP Backup Operation Test	16
6	MULTISMART MANUAL OPERATION	17
6.1	MultiSmart Manual Pump run operation	17
6.2	MultiSmart Auto Operation.....	18
6.3	Reflux Valves Option C	19
7	GENERATOR - NOT TESTED AT FAT	19
7.1	Standard Generator items (permanent or temporary)	19
8	SCADA ALARMS	20
8.1	Initiating alarms to prove correct communication to ClearSCADA	20
8.2	Swipe Card.....	21
9	RADTEL SIGNALS.....	22
9.1	Test output signals to Radtel.....	22
	*See Multitrode provided documentation for MultiSmart Pump Unavailable faults	22
10	SIGN OFF/NOTES	23
10.1	Record of setup/witness	23
10.2	Notes	23

Table of Figures

No table of figures entries found.

1 ATTACHED DOCUMENTS

1.1 Documents required for commissioning/attached

Item	Present
QUU provided MultiSmart Site specific MultiSmart Parameter list including Wet Well Level vs Volume Lookup Table	OK <input checked="" type="checkbox"/>
QUU provided Well diagram (probe hanging heights etc)	OK <input checked="" type="checkbox"/>

2 INITIAL TRIO RADIO COMMUNICATION SETUP

2.1 Trio Radio Communication to ClearSCADA

Task	Completed
Program Radio as per required repeater settings.	N/A OK <input type="checkbox"/>
Record installed radio serial number	N/A -----
When powered confirm radio in sync using LED indication.	N/A OK <input type="checkbox"/>
Save configuration to QUU SVN (SP???.cfg)	N/A OK <input type="checkbox"/>

3 MULTISMART INITIAL SETUP

3.1 MultiSmart Parameters

Task	Completed
Record MultiSmart - Password (from MultiTrode) - Serial No. (Menu: Info/More/Version Info)	<u>YK_jg_1wq</u> <u>A1218611</u>
Check that selector switches are correctly set for Can Bus <ul style="list-style-type: none"> Primary unit Can Baud = 7 and ID = 1 Extension IO unit Can Baud = 7 and ID = 2 CAN Bus termination switch: Unit 1 = OFF, Unit 2 = ON CAN Bus cable: Unit 1 = CAN2, Unit 2 = CAN1 	OK <input checked="" type="checkbox"/>
Check on MultiSmart and Radio <ul style="list-style-type: none"> Serial 1 connected to Radio Port B Serial 3 connected to Card Reader 	OK <input checked="" type="checkbox"/> OK <input checked="" type="checkbox"/>
Check timer settings: 2-Pump Sites - Set Timer 1K7 to A with 5 second delay (= 0.5 sec) and 2K7 to B and 10 second delay. 3-Pump Sites - Set BOTB on delay timer to B and 10 seconds (delay for second pump to start) All Sites - Set delay-off timer BOT to a suitable (short) pump-down time for the test	✓ OK <input checked="" type="checkbox"/> OK <input checked="" type="checkbox"/>
Ensure the FSP Backup Controller dip switch settings are correct. 1-Off, 2-Off, 3-On, 4-Off, 5-Off, 6-On, 7-Off, 8-On	OK <input checked="" type="checkbox"/>
Check that ISaGRAF is enabled (Menu: Settings/More/More/Software Modules/Enable-Disable Modules – check that ISaGraf is under Enabled Options)	OK <input checked="" type="checkbox"/>
Install standard 2 or 3 pump configuration supplied from Multitrode	✓
Check/Set the MultiSmart Clock Locale (Menu: Settings/More/More/Date-Time – Australia/Brisbane selected)	OK <input checked="" type="checkbox"/>
Enter MultiSmart communications to local SCADA – Slave 1: TCP/IP1, Add. 192.168.127.250 & Slave 2: Serial 1 & Disable	OK <input checked="" type="checkbox"/>
Ensure MultiSmart has the latest build version – namely 2.4.6 (Menu: Info/More/Version Information)	OK <input checked="" type="checkbox"/>

3.2 Power up board

Task	Complete
Check that the board powers up OK (Power Supplies and Switchboard Lights turn On)	OK <input checked="" type="checkbox"/>

3.3 Pump Emergency Control (Switch)

Task	Complete
<u>With the MultiSmart turned OFF</u> Ensure that the pumps start when the Emergency Pumping Run selector switch is turned to the ON/RUN position. Ensure that each pump continues to run for 30 seconds without faulting	Pump 1 OK <input checked="" type="checkbox"/> Pump 2 OK <input checked="" type="checkbox"/> Pump 3 OK <input type="checkbox"/>
Ensure that the pumps stop when the Emergency Pumping Run selector switch is turned to the OFF position.	Pump 1 OK <input checked="" type="checkbox"/> Pump 2 OK <input checked="" type="checkbox"/> Pump 3 OK <input type="checkbox"/>

3.4 Battery

Task	Completed
Check that the battery is connected and charging (i.e.24VDC across the terminals)	OK <input checked="" type="checkbox"/>
Check that the MultiSmart and radio system runs off the battery when the AC mains supply is isolated. (Remember to press the 'Reset' P/B on the 24VDC Power Supply unit). Check 2DI19 Changes State to on and that Powerbox RTU Power Fault is displayed on MultiSmart Screen. This may take some time delay from Powerbox unit.	OK <input checked="" type="checkbox"/>
Reconnect AC supply. Check alarm clears.	OK <input checked="" type="checkbox"/>
Disconnect Battery with breaker QD7. Check 2DI18 changes state to on that the Powerbox Battery Fault displayed. This may take some time delay from Powerbox unit.	OK <input checked="" type="checkbox"/>

3.5 Intruder Alarm

Task	Completed
Close all doors to panel, verify Intruder alarm is not present.	OK <input checked="" type="checkbox"/>
Open door to panel, verify Intruder alarm is present.	OK <input checked="" type="checkbox"/>

3.6 VSD/Soft Start ready to run

Task	Completed
Check VSD's/Soft Starts connected and commissioned by others already and pumps have been configured to run, also no comms errors are recorded.	OK <input checked="" type="checkbox"/>
Fault VSD 1. Check that Pump 1 Starter Fault displayed on MultiSmart fault screen.	OK <input checked="" type="checkbox"/>
Rectify VSD 1 fault and check reset from MultiSmart alarm screen.	OK <input checked="" type="checkbox"/>
Fault VSD 2. Check that Pump 2 Starter Fault displayed on MultiSmart fault screen.	OK <input checked="" type="checkbox"/>
Rectify VSD 2 fault and check reset from MultiSmart alarm screen.	OK <input checked="" type="checkbox"/>
Fault VSD 3. Check that Pump 3 Starter Fault displayed on MultiSmart fault screen.	N/A OK <input type="checkbox"/>
Rectify VSD 3 fault and check reset from MultiSmart alarm screen.	N/A OK <input type="checkbox"/>
Turn off VSD 1 Isolator. Check that relay 1K5 drops out and Pump 1 Ctrl Power Not Available displayed on MultiSmart fault screen. Turn Isolator back on and check fault clears.	OK <input checked="" type="checkbox"/> 65 seconds
Turn off VSD 2 Isolator. Check that relay 1K5 drops out and Pump 2 Ctrl Power Not Available displayed on MultiSmart fault screen. Turn Isolator back on and check fault clears.	OK <input checked="" type="checkbox"/> 65 seconds
Turn off VSD 3 Isolator. Check that relay 1K5 drops out and Pump 3 Ctrl Power Not Available displayed on MultiSmart fault screen. Turn Isolator back on and check fault clears.	N/A OK <input type="checkbox"/>

3.7 Moisture in Oil Sensor

Link Pump 1 Moisture in Oil Fault 1DI12. Check Pump 1 Moisture in Oil Fault Displayed on MultiSmart Fault Screen. Remove then Reset fault from MultiSmart Fault screen and check fault is no longer displayed.	OK <input checked="" type="checkbox"/>
Link Pump 2 Moisture in Oil Fault 2DI12. Check Pump 2 Moisture in Oil Fault Displayed on MultiSmart Fault Screen. Remove then Reset fault from MultiSmart Fault screen and check fault is no longer displayed.	OK <input checked="" type="checkbox"/>
Link Pump 3 Moisture in Oil Fault 3DI12. Check Pump 3 Moisture in Oil Fault Displayed on MultiSmart Fault Screen. Remove then Reset fault from MultiSmart Fault screen and check fault is no longer displayed.	N/A OK <input type="checkbox"/>

3.8 Pressure Gauge Option U

The pressure gauge is for alarming/indication purposes only and does not affect the operation of the site.

With Pressure Gauge input disconnected MultiSmart reads Pressure Gauge Invalid Alarm.	OK <input checked="" type="checkbox"/>
Inject 4-20mA source at 4mA. Fault Clears	OK <input checked="" type="checkbox"/>
Inject 20mA. MultiSmart reads Pressure Gauge High alarm in Fault screen.	OK <input checked="" type="checkbox"/>
Inject 4mA. Start a Pump from Simulation of well level. MultiSmart reads Pressure Gauge Low alarm in Fault screen	OK <input checked="" type="checkbox"/>

3.9 Dry Well Sump Pump Option E

Before power up of Sump Pump Circuit MultiSmart indicates Dry Well Sump Pump Unavailable	OK <input checked="" type="checkbox"/>
Power circuit, Sump Pump no longer indicating unavailable	OK <input checked="" type="checkbox"/>
Simulate Low level probe by connecting XC408 to ground. Nothing Happens.	OK <input checked="" type="checkbox"/>
Simulate High level probe by connecting XC406 to ground. Sump pump runs. 4K1 pulls in.	OK <input checked="" type="checkbox"/>
Remove High level probe. Sump pump continues to run.	OK <input checked="" type="checkbox"/>
Remove Low level probe. Sump stops running.	OK <input checked="" type="checkbox"/>
Connect Low Level Probe. Sump pump can now be started and stopped from Start and Stop switches	OK <input checked="" type="checkbox"/>

3.10 Vent Fans

Turn on 5S1, contactor 5K1 Pulls in	OK <input checked="" type="checkbox"/>
Turn on 6S1, contactor 6K1 Pulls in	OK <input checked="" type="checkbox"/>

4 HYDROSTATIC AND WELL DEVICES

4.1 Hydrostatic wet well probe

Task	Completed
Record and enter QUU provided range into Hydrostatic, configure via HART communication. Save configuration file for record. (SP____.PW3)	Well Depth ____ m 0% = ____ 100% = ____
Prior to connecting mA Source MultiSmart displaying Well 1 Primary Level AIN Under. Connect MA source to AI01	
Verify well level displayed on MultiSmart and SCADA.	OK <input type="checkbox"/>

4.2 SAFE-FSP Backup probe

Task	Completed
Ensure the FSP Backup Controller dip switch settings are correct. 1-Off, 2-Off, 3-On, 4-Off, 5-Off, 6-On, 7-Off, 8-On	OK <input checked="" type="checkbox"/>
Check wiring from terminal 'Level TX and Level Probes' to SAFE-FSP	OK <input checked="" type="checkbox"/>
Connect switches and activate Lo, Hi, AL & FS separately and check LEDs on SAFE-FSP	OK <input checked="" type="checkbox"/>

5 OTHER OPERATING MODES AND TESTS

5.1 High Level Pumping Mode

Task	Observation	Completed
Connect High Level Probe switch		
Initiate 'High Level' probe (10 sec delay). High Level Pumping mode is initiated.	A single pump is commanded to run.	OK <input checked="" type="checkbox"/>
	High Level Pumping Mode fault is displayed as well as High Level Pumping mode.	OK <input checked="" type="checkbox"/>
Remove the trigger for the probe	Pump pumps down for the High Level Pump Time of 60 sec.	OK <input checked="" type="checkbox"/>

5.2 Wet Well Calibration Test

The Wet Well Calibration Test is performed comparing the hydrostatic level value against the fixed single High Level Probe. The pumps are held out until the level reaches the High Level Probe.

Task	Observation	Completed
Set Start Time for test to proceed. Menu: Settings / Station Optimisation / Analog_Time Module / { highlight Time Based Triggers } / Configure / AnalogWatcher.TimeBased Trigger._5*	Pre-Conditions: <ul style="list-style-type: none"> At least one pump available Level below Duty Start 	OK <input checked="" type="checkbox"/>
Once the activation time is reached.	ClearSCADA displays 'Test Active'	
Simulate level at approx. High Level Alarm Set Point and trigger High Level Probe.	Duty pump released to start	OK <input checked="" type="checkbox"/>
	Station returns to normal mode (pump holdout removed) when the level reaches Duty A Start SP or 10 minutes after High Probe was triggered.	
MS compares the information from the two level devices and if within 5% the test is passed.	Check on ClearSCADA under Well/Status for 'Calibration error' < 5%	OK <input checked="" type="checkbox"/> Error: <u>0.2</u> %

5.3 Secondary Control Circuit Test

Task	Observations	Completed
An automated test performed once per day within 1 hour of starting time. The High Level Probe alarm is suppressed	Pre-conditions: <ul style="list-style-type: none"> All pumps in Auto, Available & Not De-commissioned. Not in Maintenance Mode No Electrode Test or Wet Well Calibration Test active No SCCT Fault No Wet Well High Probe or Surge Imminent Probe active 	
Set time for Test to run (Menu: Settings/Station Optimisation/Analog_Time Module/{select Time assessed Triggers)/Configure/{select xxx/Edit)	Default time for test is 09:00:00	
Bring level up to > 80% of control range after time set above. NOTE ONE PUMP ONLY, ELECTRICALLY INTERLOCKED	MultiSmart gives 'Test Active'	Tested OK <input checked="" type="checkbox"/>
	ETR (Electrode Test Relay) is energised.	Tested OK <input checked="" type="checkbox"/>
	Pump 1 starts 30 sec later and Pump 2 starts 10 sec after that and run together.	Tested OK <input checked="" type="checkbox"/>
	After 20 seconds relays 1K22 and 2K22 energise which stops both pumps.	Tested OK <input checked="" type="checkbox"/>
SCCT completed	Relays 1K22 and 2K22 de-energises after BOTA timer de-energises	Tested OK <input checked="" type="checkbox"/>

5.4 Electrode Test

Six hourly tests whereby the electrode is shorted to ground for 5 seconds and thereby activating the corresponding input on the RTU

Task	Observations	Completed
Bridge out High Level Probe Input in panel – for the test to pass		
Set time for Test to run (Menu: Settings/Station/Optimisation/Analog_Time Module/{select Time Based Triggers}/Configure/{select xxx/Edit})	ETR energises for 5 sec. Bridge out High Level Probe at term. 902 & 903 with 3DI01 connected at 3DI-702 while ETR is energised for test to pass. Don't bridge out for test to fail.	Tested OK <input checked="" type="checkbox"/>
On completion of test <i>HIGH PROBE DRY WELL FLOODED HIGH DRY WELL FLOODED TRIPPED</i>	No probe failed fault should be displayed. 'Electrode Test Latched On' becomes active when ETR stays on too long.	Tested OK <input checked="" type="checkbox"/>

5.5 Battery System Test

Task	Observations	Completed
Test done weekly. To test the system and to get a 'failed' alarm, switch CB QD7 OFF and initiate a Battery test (Menu: Settings/More/Supply Protection/{select the relevant item}/Configure) Use the 'Test Now' option	<ul style="list-style-type: none"> • BST energises • MS should loose AC supply and shutdown. • BST de-energises and the MS will boot up. • Message sent to say the test has failed once MS is running 	Tested OK <input checked="" type="checkbox"/>
	Alarms on SCADA - RTU/Status – Battery <ul style="list-style-type: none"> • Fail (MultiSmart) – Active (Tool-Tip 'Battery Test has failed') • Fail (Power Supply) – Active (Tool-Tip 'RTU DC Power Supply indicates battery has failed' (Poll required)) 	
To set time for Battery Test Start Time (Menu: Settings/More/Supply Protection/{select the relevant item}/Configure)		

5.6 SAFE-FSP Backup Operation Test

Task	Observation	Completed
All Sites - Ensure the FSP Backup Controller dip switch settings are correct. 1-Off, 2-Off, 3-On, 4-Off, 5-Off, 6-On, 7-Off, 8-On	None	OK <input checked="" type="checkbox"/>
2-Pump Sites - Set Timer 1K7 to A with 5 second delay (= 0.5 sec) and 2K7 to B and 10 second delay. 3-Pump Sites - Set BOTB on-delay timer to B and 5 seconds (delay for second pump to start) All Sites - Set delay-off timer BOT to a suitable (short) pump-down time for the test.	None	OK <input checked="" type="checkbox"/>
Ensuring there is enough capacity in the well. Earth the 'Stop' (bottom) sensor.	None	OK <input checked="" type="checkbox"/>
Keeping the 'Stop' (bottom) sensor earthed and also earth the 'Start' (Middle) sensor. ONE PUMP ONLY.	2-Pump Sites - 1K7 activates. Pump 1 starts, 2K7 starts counting (delay on) & after 5 seconds pump 2 starts, MultiSmart indicates Emergency Pumping mode Active Alarm 3-Pump Sites - pump starts controlled by UR1 (Back-Up Control programmable logic relay). 'Duty' pump starts and after a delay of 10 seconds, 'Standby' pump starts.	OK <input checked="" type="checkbox"/>
Release the 'Start' sensor.	Pumps both continue to run.	OK <input checked="" type="checkbox"/>
Release the 'Stop' sensor.	BOT starts counting down. Relay BOTA is energised for the duration. After the time set, both running pumps stop.	OK <input checked="" type="checkbox"/>
Earth the 'Alarm' (Top) sensor	MultiSmart indicates 'Surcharge Imminent Alarm'	OK <input checked="" type="checkbox"/>
Release the 'Alarm' sensor	Alarm is no longer ON in MultiSmart. Reset alarms & MultiSmart now healthy	OK <input checked="" type="checkbox"/>

6 MULTISMART MANUAL OPERATION

6.1 MultiSmart Manual Pump run operation

Verify communication to ClearSCADA.

Task	Observation	Completed
Switch all pumps to OFF on MS panel.	MultiSmart - All pumps on OFF ClearSCADA shows - OFF	OK <input checked="" type="checkbox"/>
Start Pump 1 - by selecting Manual (using P/B on MS panel).	Pump starts & runs. ClearSCADA shows - Semi Auto briefly	OK <input checked="" type="checkbox"/>
Stop Pump 1 - by selecting OFF on MS panel.	Pump stops.	OK <input checked="" type="checkbox"/>
Start Pump 2 - by selecting Manual (using P/B on MS panel).	Pump starts & runs. ClearSCADA shows - Semi Auto briefly	OK <input checked="" type="checkbox"/>
Stop Pump 2 - by selecting OFF on MS panel.	Pump stops.	OK <input checked="" type="checkbox"/>
Start Pump 3 - by selecting Manual (using P/B on MS panel).	Pump starts & runs. ClearSCADA shows - Semi Auto briefly	N/A OK <input type="checkbox"/>
Stop Pump 3 - (Stop push button)	Pump stops.	N/A OK <input type="checkbox"/>
Switch all pumps back into Auto on MS Panel	MultiSmart - Available ClearSCADA shows - Auto.	OK <input checked="" type="checkbox"/>

6.2 MultiSmart Auto Operation

NOTE: - Use MultiSmart well level simulation to simulate the level for the following.

Task	Observation	Completed
Ensure all Pumps in Auto.	Check which pump is Duty Pump (next to start) and Start Setpoint on the MultiSmart	OK <input checked="" type="checkbox"/>
	ClearSCADA - All in Auto.	OK <input checked="" type="checkbox"/>
Normal Level Control by MS - Allow level in well to rise to Duty Start SP	Duty Pump starts - ClearSCADA - Duty Pump running	OK <input checked="" type="checkbox"/>
Monitor Well Level as it drops to Duty Stop SP	Duty Pump stops when Stop SP is reached. Check Duty change-over on MS. ClearSCADA - Pump stops, duty c/o.	OK <input checked="" type="checkbox"/>
Monitor the Well Level as it rises again to Duty Start SP.	New Duty Pump starts - ClearSCADA - Duty Pump running	OK <input checked="" type="checkbox"/>
Monitor the Well Level as it drops again to Duty Stop SP.	Pump stops when stop setpoint is reached. Check Duty change over again.	OK <input checked="" type="checkbox"/>
Repeat steps above if there is a 3rd pump.	Pump starts at duty level.	N/A OK <input type="checkbox"/>
Take level up to Standby Start level and once both pumps are running activate the Emergency Stop P/B	Next pump to run starts followed by the second pump. Both pumps stop when Emergency Stop P/B is activated.	N/A OK <input type="checkbox"/>
	Emergency Stop P/B Active Alarm on SCADA	OK <input checked="" type="checkbox"/>

**SCADA Upgrade and Migration Project
CONTROL SYSTEM FAT**

Lend Lease Engineering Infrastructure Services

6.3 Reflux Valves Option C

NOTE: - Use MultiSmart well level simulation to simulate the level for the following.

Task	Observation	Completed
Start Pump 1 with Reflux Valve 1 Open Input Off	After open time delay MultiSmart display Pump 1 Reflux Fail to Open Alarm and switches to run next pump	OK <input checked="" type="checkbox"/>
Pump 2 Starts with Reflux Valve 2 Open Input Off	After open time delay MultiSmart display Pump 2 Reflux Fail to Open Alarm and switches to run next pump	OK <input checked="" type="checkbox"/>
Pump 3 Starts with Reflux Valve 2 Open Input Off	After open time delay MultiSmart display Pump 3 Reflux Fail to Open Alarm and switches to run next Pump	N/A OK <input checked="" type="checkbox"/>
Pump 1 Starts with Reflux Valve 1 Open Input On	Pump 1 runs continuously without fault	OK <input checked="" type="checkbox"/>
Pump 2 Starts with Reflux Valve 2 Open Input On	Pump 2 runs continuously without fault	OK <input checked="" type="checkbox"/>
Pump 3 Starts with Reflux Valve 2 Open Input On	Pump 3 runs continuously without fault	N/A OK <input type="checkbox"/>
Turn On Pump 1 Reflux Valve Input with Pumps off	Pump 1 Reflux Valve Fail to Close displayed on MultiSmart	OK <input checked="" type="checkbox"/>
Turn On Pump 2 Reflux Valve Input with Pumps off	Pump 2 Reflux Valve Fail to Close displayed on MultiSmart	OK <input checked="" type="checkbox"/>
Turn On Pump 3 Reflux Valve Input with Pumps off	Pump 3 Reflux Valve Fail to Close displayed on MultiSmart	N/A OK <input type="checkbox"/>

7 GENERATOR - NOT TESTED AT FAT

7.1 Standard Generator items (permanent or temporary)

Task	Observation	Completed
Check generator status is correct (on/off site). All other generator signals/operations will be tested to RTU by electrical installation contractor.	Generator displaying on/off site accordingly on SCADA.	OK <input checked="" type="checkbox"/>

8 SCADA ALARMS

8.1 Initiating alarms to prove correct communication to ClearSCADA

Task	Observation	Completed
Cycle Mains power alarm check	Ensure that Mains Power OK alarm on ClearSCADA Station Status has received a Critical level alarm	OK <input checked="" type="checkbox"/>
RTU power supply alarm check	Remove AC power to RTU 24VDC Power Supply. Alarm found in RTU/Status – Supply 'Mains fail (Power Supply)' should come On in ClearSCADA. (MS input – 2DI 19)	OK <input checked="" type="checkbox"/>
Activate Surge imminent alarm, top probe on Safe FSP	Alarms – <ul style="list-style-type: none"> • 'Emergency Pumping – active' • 'Surcharge Imminent – active' 	OK <input checked="" type="checkbox"/>
Activate High Level Alarm Probe	Alarms & Determined Level Faults – <ul style="list-style-type: none"> • 'High (probe) Active' • 'High active' • High Pumping Mode active 	OK <input checked="" type="checkbox"/>
Pump 1 'Failed to Start' – <ul style="list-style-type: none"> • Open bayonet to 'Running' input – 1DI15 • Start pump in Manual 	Alarms <ul style="list-style-type: none"> • 'Failed to Start – Active' and pump stops • Fault is Auto Reset 	OK <input checked="" type="checkbox"/>
Pump 2 'Failed to Start' – <ul style="list-style-type: none"> • Open bayonet to 'Running' input – 2DI15 • Start pump in Manual 	Alarms <ul style="list-style-type: none"> • 'Failed to Start – Active' and pump stops • Fault is Auto Reset 	OK <input checked="" type="checkbox"/>
Pump 3 'Failed to Start' – <ul style="list-style-type: none"> • Open bayonet to 'Running' input – 3DI15 • Start pump in Manual 	Alarms <ul style="list-style-type: none"> • 'Failed to Start – Active' and pump stops • Fault is Auto Reset 	OK <input type="checkbox"/> N/A
Confirm Well Level Indication	Confirm the well level displayed in the MultiSmart matches that displayed in the ClearSCADA	OK <input checked="" type="checkbox"/>
Test poll button from ClearSCADA. Record approx poll time	Verify that the time taken to poll/update site on ClearSCADA is acceptable (< 5-10 seconds)	OK <input checked="" type="checkbox"/> _1_ Seconds

8.2 Swipe Card

Task	Completed
Swipe Card on panel, check for beep.	OK <input checked="" type="checkbox"/>
Verify that number has been carried to SCADA under Station, Status, Foldout, User Card	OK <input checked="" type="checkbox"/>

9 RADTEL SIGNALS

9.1 Test output signals to Radtel

Task	Observation	Completed
Make Pump 1 Unavailable *. Only tested with one of these faults during FAT. Also some sites have External Contactor which also makes unavailable. Test this individually	Unavailable signal output goes to Radtel output terminals Logic is <u>HIGH</u> for fail (high or low)	OK <input checked="" type="checkbox"/>
Make Pump 2 Unavailable *. Only tested with one of these faults during FAT. Also some sites have External Contactor which also makes unavailable. Test this individually	Unavailable signal output goes to Radtel terminals Logic is <u>HIGH</u> for fail (high or low)	OK <input checked="" type="checkbox"/>
Make Pump 3 Unavailable *. Only tested with one of these faults during FAT. Also some sites have External Contactor which also makes unavailable. Test this individually	Unavailable signal output goes to Radtel terminals Logic is <u>HIGH</u> for fail (high or low)	N/A OK <input checked="" type="checkbox"/>
Activate High Level alarm probe or from the Level High input threshold. Or backup circuit running, (derived through MultiSmart).	High Level probe output goes to Radtel output terminals Logic is <u>HIGH</u> for fail (high or low)	OK <input checked="" type="checkbox"/>
Pump 1 Running	Running Signal output goes to Radtel output terminals Logic is <u>HIGH</u> for fail (high or low)	OK <input checked="" type="checkbox"/>
Pump 2 Running	Running Signal output goes to Radtel output terminals Logic is <u>HIGH</u> for fail (high or low)	OK <input checked="" type="checkbox"/>
Pump 3 Running	Running Signal output goes to Radtel output terminals Logic is <u>HIGH</u> for fail (high or low)	N/A OK <input checked="" type="checkbox"/>
Power failure (Phase fail relay)	Power failure output goes to Radtel output terminals Logic is <u>HIGH</u> for fail (high or low)	OK <input checked="" type="checkbox"/>
Surcharge Imminent	Surcharge Imminent output goes to Radtel output terminals Logic is <u>HIGH</u> for fail (high or low)	OK <input checked="" type="checkbox"/>

***See Multitrode provided documentation for MultiSmart Pump Unavailable faults**

10 SIGN OFF/NOTES**10.1 Record of setup/witness**

Lend Lease Operative	Signature	Date
PAUL MATTHEWS	P. Matthews	22/05/2012

QUU	Signature	Date

10.2 Notes

3.4 Battery tested once per hour. Fails according to this...

3.6 Pump Ctrl power not available has 6.5 second delay...

4.1 Hydrostatic not yet programmed as already on site...

Pumps Electrically interlocked, one pump only...

Modifications to be made to E-STOP circuit which
need to be tested separately prior to install...

Hopkins St Upgrade

Control System SAT

Client

Queensland Urban Utilities

Document No

016505-TS-02-I-CONTROL SYSTEM SAT.DOCX

REVISION I

Site ID and Name	Hopkins Street SPS
Test Date	01/06/2012
Lend Lease Operative	Paul Matthews

CORPORATE OFFICE

185 Queensport Rd North, Murarrie, Qld, 4172

PO Box 792, Wynnum, QLD, 4178

Tel: +61 7 3908 3908

Fax: +61 7 3908 3883

www.lendlease.com

Lend Lease Infrastructure Services Pty Ltd



Control Sheet

Prepared By:	Paul Matthews	Date:	28/03/2012
Checked By:	Johann Joubert	Date:	28/03/2012
Authorised For Issue By:	Richard Behan-Howell	Date:	28/03/2012

Distribution List

Copy	Recipient or Location
1	Faheem Saleh (QUU)
2	Peter Tranter (QUU)
3	Richard Behan-Howell (Lend Lease)
4	Johann Joubert (Lend Lease)
5	Paul Matthews (Lend Lease)
6	
7	

Revision List

Rev	Date	Comment	Approved
A	08/03/2012	Issued for Review	Richard Behan-Howell
B	16/03/2012	Modified	
C	20/03/2012	Modified	
D	28/03/2012	Modified according to installation plan, ready for testing in factory	
E	28/03/2012	Added 2 and 3 backup pump control differences	
F	16/04/2012	Updated from last SAT	
G	27/04/2012	Additional SAT Tests added	
H	03/05/2012	Aligning FAT and SAT numbering	
I	05/06/2012	Adding Radtel Signals & other specific modifications	

QUU SCADA USER INTERFACE SPECIFICATION	Lend Lease Job: 00015967	Page 2 of 21
---	--------------------------	--------------

016505-TS-02-I-Control System SAT.docx

SCADA Upgrade and Migration Project
SITE OPERATION SAT
Lend Lease Engineering Infrastructure Services

Abbreviations and Definitions

Abbreviation	Definition
ACMA	Australian Communications and Media Authority
ADSL	Asymmetric Digital Subscriber Line
CAL	Client Access Licence
CAT	Commissioning Acceptance Testing
CMI	Control Microsystems
CMF	Central Monitoring Facility
CPU	Central Processing Unit
CSV	Comma Separated Variable File
DMR	Digital Microwave Radio
DMZ	Demilitarized Zone
DOL	Direct On-Line
EP Rating	Environmental Priority Rating
ES	Engineering Station
FAT	Factory Acceptance Testing
GST	Goods and Service Tax
GUI	Graphical User Interface
HLZ	High Level Zone
HMI	Human Machine Interface
I&C	Instrumentation & Controls
IO	Inputs and Outputs
LL	Lend Lease Infrastructure Services
IS	Information Systems
ISaGRAF	ICS Triplex ISaGRAF is an IEC-61131-3 compliant software development application
ITP	Inspection and Test Plan
KFII	King Fisher Series II Protocol
km	Kilometre
KVM	Keyboard Video Mouse (Switch)
LAN	Local Area Network

SCADA Upgrade and Migration Project**SITE OPERATION SAT****Lend Lease Engineering Infrastructure Services**

LCD	Liquid Crystal Display
MTU	Master Telemetry Unit
OS	Operating System
PAT	Performance Acceptance Testing
PCS	Process Control System
PDD	Project Definition Document
PDF	Portable Document Format
PLC	Programmable Logic Controller
QA	Quality Assured
RF	Radio Frequency
RSSI	Received Signal Strength Indication
RTU	Remote Telemetry Unit
SAT	Site Acceptance Testing
SCADA	Supervisory Control and Data Acquisition
SOW	Scope of Works
SWR	Standing Wave Ratio
TIA	Totally Integrated Automation
UHF	Ultra High Frequency
W	Watt

SCADA Upgrade and Migration Project
SITE OPERATION SAT
Lend Lease Engineering Infrastructure Services

Document Control

Prepared For:	Queensland Urban Utilities
Project Name:	SCADA Upgrade & Migration
Lend Lease Job Code:	16505
Contract Number:	BW.7013-0607
Document Type:	CONTROL SYSTEM SAT
File Name:	15967-TS-02-H-SITE OPERATION SAT
Revision:	I
Status:	Issued
Release Date:	22 May 2012
Prepared By:	Paul Matthews
	Senior Control Systems Engineer
Reviewed By:	Johann Joubert
	Control System Engineer
Lend Lease Approval By:	Richard Behan-Howell
	Engineering Section Lead

Table of Contents

1	ATTACHED DOCUMENTS	7
1.1	Documents required for commissioning/attached	7
2	INITIAL TRIO RADIO COMMUNICATION SETUP	7
2.1	Trio Radio Communication to ClearSCADA	7
2.2	3G Backup Communications to ClearSCADA.....	7
2.3	ClearSCADA Site Instance	7
3	MULTISMART INITIAL SETUP	8
3.1	MultiSmart Parameters.....	8
3.2	Power up board.....	8
3.3	Pump Emergency Control (Switch)	8
3.4	Battery	9
3.5	Intruder Alarm	9
3.6	VSD/Soft Start ready to run	9
4	HYDROSTATIC AND WELL DEVICES	10
4.1	Hydrostatic wet well probe.....	10
4.2	High level probe.....	10
4.3	SAFE-FSP Backup probe.....	10
5	OTHER OPERATING MODES AND TESTS	11
5.1	High Level Pumping Mode	11
5.2	Wet Well Calibration Test	11
5.3	Secondary Control Circuit Test	12
5.4	Electode Test	13
5.5	Battery System Test.....	13
5.6	SAFE-FSP Backup Operation Test	14
5.7	Insulation Resistance Test	15
6	MULTISMART MANUAL OPERATION	16
6.1	MultiSmart Manual Pump run operation	16
6.2	MultiSmart Auto Operation.....	17
7	GENERATOR	17
7.1	Standard Generator items (permanent or temporary).....	17
8	SCADA COMMISSIONING CHECKS.....	18
8.1	Initiating alarms to prove communications to ClearSCADA.....	18
8.2	Swipe Card.....	19
8.3	Post Site ClearSCADA commissioning.....	19
9	RADTEL SIGNALS	20
9.1	Test output signals to Raddtel confirm received by Raddtel Operator	20
	*See Multitrode provided documentation for MultiSmart Pump Unavailable faults 20	
10	SIGN OFF/NOTES	21
10.1	Record of setup/witness	21
10.2	Notes	21

Table of Figures

No table of figures entries found.

1 ATTACHED DOCUMENTS

1.1 Documents required for commissioning/attached

Item	Present
QUU provided MultiSmart Site specific MultiSmart Parameter list	OK <input checked="" type="checkbox"/>
QUU provided Well diagram (probe hanging heights etc)	OK <input checked="" type="checkbox"/>

2 INITIAL TRIO RADIO COMMUNICATION SETUP

2.1 Trio Radio Communication to ClearSCADA

N/A

Task	Completed
Program Radio as per required repeater settings. Record Repeater name.	OK <input type="checkbox"/> Repeater
Record installed radio serial number	-----
When powered confirm radio in sync using LED indication.	OK <input type="checkbox"/>
Perform Radio Commissioning report to be provided with this SAT document. Record RSSI and verify is similar to that recorded prior to new installation.	OK <input type="checkbox"/> Rx Sig dBm = ---
Confirm in MultiSmart and on ClearSCADA that the site is connected through DNP3 communication. (Menu: Settings/More/Communications/Protocol Settings/(highlight DNP Slave)/Select Channel)	OK <input type="checkbox"/>
Record bearing that antenna has been set up to (by electrical installer). If available.	

2.2 3G Backup Communications to ClearSCADA

N/A

Task	Completed
Agreed previously not to be installed at this time.	N/A

2.3 ClearSCADA Site Instance

N/A

Task	Completed
Move old site to achieved location in project, take out of service. Install new ClearSCADA template in ClearSCADA in correct catchment.	OK <input type="checkbox"/>
Install embedded mimic of pumps on network map.	OK <input type="checkbox"/>
Set DNP3 address + other available parameters.	OK <input type="checkbox"/>

Test comms healthy to MultiSmart once power available.

N/A OK ☐

3 MULTISMART INITIAL SETUP

3.1 MultiSmart Parameters

Task	Completed
Record MultiSmart - Password (from MultiTrode) - Serial No. (Menu: Info/More/Version Info)	YKjq1wqY A1218611
Check that selector switches are correctly set for Can Bus <ul style="list-style-type: none"> Primary unit Can Baud = 7 and ID = 1 Extension IO unit Can Baud = 7 and ID = 2 CAN Bus termination switch: Unit 1 = OFF, Unit 2 = ON CAN Bus cable: Unit 1 = CAN2, Unit 2 = CAN1 	OK <input checked="" type="checkbox"/>
Install standard 2 or 3 pump configuration supplied from Multitrode	
Check/Set the MultiSmart Clock. (Menu: Settings/More/More/Date-Time)	OK <input checked="" type="checkbox"/>
Enter site specific MultiSmart provided setup parameters as per Multitrode and QUU provided documentation. (From attachment 1)	OK <input checked="" type="checkbox"/>

3.2 Power up board

Task	Complete
Check that the board powers up OK (Power Supplies and Switchboard Lights turn On)	OK <input checked="" type="checkbox"/>

3.3 Pump Emergency Control (Switch)

Task	Complete
<i>With the MultiSmart turned OFF</i> Ensure that the pumps start when the Emergency Pumping Run selector switch is turned to the ON/RUN position. Ensure that each pump continues to run for 30 seconds without faulting	Pump 1 OK <input checked="" type="checkbox"/> Pump 2 OK <input checked="" type="checkbox"/> Pump 3 OK <input type="checkbox"/>
Ensure that the pumps stop when the Emergency Pumping Run selector switch is turned to the OFF position.	Pump 1 OK <input checked="" type="checkbox"/> Pump 2 OK <input checked="" type="checkbox"/> Pump 3 OK <input type="checkbox"/>

3.4 Battery

Task	Completed
Check that the battery is connected and charging (i.e.24VDC across the terminals)	OK <input checked="" type="checkbox"/>
Check that the MultiSmart and radio system runs off the battery when the mains supply is isolated. (Remember to press the 'Reset' P/B on the 24VDC Power Supply unit)	OK <input checked="" type="checkbox"/>

3.5 Intruder Alarm

Task	Completed
Close all doors to panel, verify Intruder alarm is not present.	OK <input checked="" type="checkbox"/>
Open door to panel, verify Intruder alarm is present.	OK <input checked="" type="checkbox"/>

3.6 VSD/Soft Start ready to run

Task	Completed
Check VSD's/Soft Starts connected and commissioned by others already and pumps have been configured to run, also no comms errors are recorded.	OK <input checked="" type="checkbox"/>

SEE NOTES FOR VSD SETTINGS

**SCADA Upgrade and Migration Project
SITE OPERATION SAT**

Lend Lease Engineering Infrastructure Services

4 HYDROSTATIC AND WELL DEVICES

4.1 Hydrostatic wet well probe

Task	Completed
Record and enter QUU provided range into Hydrostatic, configure via HART communication. Save configuration file for record.	Well Depth <u>8.95</u> m 0% = <u>0</u> 100% = <u>62.31</u>
Check that Hydrostatic is installed at QUU specified hanging distance. Also record previous hanging distance.	OK <input checked="" type="checkbox"/> Hanging Distance <u>8.750</u> Previous Hanging Distance <u>N/A</u>
Verify well level displayed on MultiSmart and SCADA.	OK <input checked="" type="checkbox"/>

4.2 High level probe

Task	Completed
Check that High level probe is installed at QUU specified hanging distance.	OK <input checked="" type="checkbox"/> Hanging Distance <u>6.569</u>
Ensure all pumps are inhibited (or Off on MultiSmart panel). Allow well level to rise to High level probe (10sec delay before activating). Verify that the High Level probe alarm is displayed on MultiSmart and SCADA.	OK <input checked="" type="checkbox"/> Probe activates at = <u>35</u> %
Check that High level probe pumping mode time has been entered to MultiSmart and record pump down time (supplied by QUU).	OK <input checked="" type="checkbox"/> Time <u>60</u>

4.3 SAFE-FSP Backup probe

Task	Completed
Ensure the FSP Backup Controller dip switch settings are correct. 1-Off, 2-Off, 3-On, 4-Off, 5-Off, 6-On, 7-Off, 8-On	OK <input checked="" type="checkbox"/>
Check wiring from terminal 'Level TX and Level Probes' to SAFE-FSP	OK <input checked="" type="checkbox"/>
Connect switches and activate Lo, Hi, AL & FS separately and check LEDs on SAFE-FSP	OK <input checked="" type="checkbox"/>

5 OTHER OPERATING MODES AND TESTS

5.1 High Level Pumping Mode

Task	Observation	Completed
Initiate 'High Level' probe (10 sec delay). High Level Pumping mode is initiated.	A single pump is commanded to run.	OK <input checked="" type="checkbox"/>
	High Level Pumping Mode fault is displayed as well as High Level Pumping mode.	OK <input checked="" type="checkbox"/>
Remove the trigger for the probe. [Check Parameters List: 7.2 High Level Pumping Mode Time (Menu: Info/More/IsaGRAF 5/Params – High Level Pumping Mode Time)]	Pump pumps down for the High Level Pump Time of 60 sec.	OK <input checked="" type="checkbox"/>

5.2 Wet Well Calibration Test

The Wet Well Calibration Test is performed comparing the hydrostatic level value against the fixed single High Level Probe. The pumps are held out until the level reaches the High Level Probe.

Task	Observation	Completed
Set Start Time for test to proceed. Menu: Settings / Station Optimisation / Analog_Time Module / { highlight Time Based Triggers } / Configure / AnalogWatcher.TimeBased Trigger_5*	Pre-Conditions: <ul style="list-style-type: none"> At least one pump available Level below Duty Start 	OK <input checked="" type="checkbox"/>
Once the activation time is reached.	ClearSCADA displays 'Test Active'	<input checked="" type="checkbox"/>
Allow level to rise at approx. High Level Alarm Set Point and check trigger % of High Level Probe Alarm.	Duty pump released to start	OK <input checked="" type="checkbox"/>
	Station returns to normal mode (pump holdout removed) when the level reaches Duty A Start SP or 10 minutes after High Probe was triggered.	
MS compares the information from the two level devices and if within 5% the test is passed.	Check on ClearSCADA under Well/Status for 'Calibration error' < 5%	-0.262 OK <input checked="" type="checkbox"/> Error: <u>0.262</u> %

**SCADA Upgrade and Migration Project
SITE OPERATION SAT**

Lend Lease Engineering Infrastructure Services

5.3 Secondary Control Circuit Test

Task	Observations	Completed
An automated test performed once per day within 1 hour of starting time. The High Level Probe alarm is suppressed	Pre-conditions: <ul style="list-style-type: none"> • All pumps in Auto, Available & Not De-commissioned. • Not in Maintenance Mode • No Electrode Test or Wet Well Calibration Test active • No SCCT Fault • No Wet Well High Probe or Surge Imminent Probe active 	
Set time for Test to run (Menu: Settings/Station Optimisation/Analog_Time Module/{select Time assessed Triggers}/Configure/{select xxx/Edit})	Default time for test is 09:00:00	
Bring level up to > 80% of control range after time set above.	MultiSmart gives 'Test Active'	Tested OK <input checked="" type="checkbox"/>
	ETR (Electrode Test Relay) is energised.	Tested OK <input checked="" type="checkbox"/>
	Pump 1 starts 30 sec later and Pump 2 starts 5 sec after that and run together.	Tested OK <input checked="" type="checkbox"/>
	After 20 seconds relays 1K22 and 2K22 energise which stops both pumps.	Tested OK <input checked="" type="checkbox"/>
SCCT completed	Relays 1K22 and 2K22 de-energises after BOTA timer de-energises	Tested OK <input checked="" type="checkbox"/>

**SCADA Upgrade and Migration Project
SITE OPERATION SAT**

Lend Lease Engineering Infrastructure Services

5.4 Electrode Test

Six hourly tests whereby the electrode is shorted to ground for 5 seconds and thereby activating the corresponding input on the RTU

Task	Observations	Completed
Set time for Test to run (Menu: Settings/Station/Optimisation/Analog_Time Module/{select Time Based Triggers}/Configure/{select xxx/Edit})	ETR energises for 5 sec (Also check input 3DI01)	Tested OK <input checked="" type="checkbox"/>
On completion of test	No probe failed fault should be displayed. 'Electrode Test Latched On' becomes active when ETR stays on too long.	Tested OK <input checked="" type="checkbox"/>

5.5 Battery System Test

Task	Observations	Completed
Test done weekly. To test the system and to get a 'failed' alarm, switch CB DQ7 OFF and initiate a Battery test	<ul style="list-style-type: none"> BTR energises MS should loose AC supply and shutdown. BTR de-energises and the MS will boot up. Message sent to say the test has failed once MS is running 	Tested OK <input checked="" type="checkbox"/>
	Alarms on SCADA - RTU/Status – Battery <ul style="list-style-type: none"> Fail (MultiSmart) – Active (Tool-Tip 'Battery Test has failed') Fail (Power Supply) – Active (Tool-Tip 'RTU DC Power Supply indicates battery has failed' (Poll required)) 	
To set time for Battery Test Start Time (Menu: Settings/More/Supply Protection/{select the relevant item}/Configure) Use the 'Test Now' option		

SCADA Upgrade and Migration Project

SITE OPERATION SAT

Lend Lease Engineering Infrastructure Services

5.6 SAFE-FSP Backup Operation Test

Ensure enough volume in well prior to testing so as not to run the pumps dry.

Task	Observation	Completed
All Sites - Ensure the FSP Backup Controller dip switch settings are correct. 1-Off, 2-Off, 3-On, 4-Off, 5-Off, 6-On, 7-Off, 8-On	None	OK <input checked="" type="checkbox"/>
2-Pump Sites - Set Timer 1K7 to A with 5 second delay (= 0.5 sec) and 2K7 to B and 5 second delay. 3-Pump Sites - Set BOTB on-delay timer to B and 5 seconds (delay for second pump to start) All Sites - Set delay-off timer BOT to a suitable (short) pump-down time for the test.	None	OK <input checked="" type="checkbox"/>
Set all pumps to off on the MultiSmart front panel to prevent running via high probe or normal start stop levels if actually raising level.	Pumps off on MultiSmart	OK <input checked="" type="checkbox"/>
Ensuring there is enough capacity in the well. Earth the 'Stop' (bottom) sensor.	None	OK <input checked="" type="checkbox"/>
Keeping the 'Stop' (bottom) sensor earthed and also earth the 'Start' (Middle) sensor.	2-Pump Sites - 1K7 activates. Pump 1 starts, 2K7 starts counting (delay on) & after 5 seconds pump 2 starts, MultiSmart indicates Emergency Pumping mode Active Alarm 3-Pump Sites - pump starts controlled by UR1 (Back-Up Control programmable logic relay). 'Duty' pump starts and after a delay of 5 seconds, 'Standby' pump starts.	OK <input checked="" type="checkbox"/> <i>1 pump only</i>
Release the 'Start' sensor.	Pumps both continue to run.	OK <input checked="" type="checkbox"/>
Release the 'Stop' sensor.	BOT starts counting down. Relay BOTA is energised for the duration. After the time set, both running pumps stop.	OK <input type="checkbox"/>
Earth the 'Alarm' (Top) sensor	MultiSmart indicates 'Surcharge Imminent Alarm'	OK <input checked="" type="checkbox"/>
Release the 'Alarm' sensor	Alarm is no longer ON in MultiSmart. Reset alarms & MultiSmart now healthy	OK <input checked="" type="checkbox"/>
Check that 3-sensor probe has been hung by others at pre calculated value from level SPS diagram (given by QUU)	Probe installed in Well	OK <input checked="" type="checkbox"/> Hanging Distance <u>3505</u> Prev. Hanging Distance <u>N/A</u>

**SCADA Upgrade and Migration Project
SITE OPERATION SAT**

Lend Lease Engineering Infrastructure Services

<p>2-Pump Sites - Set timer 2K7 for 5 seconds and set up BOT delay-off timer to suitable delay off minutes to pump well down to a level close to normal operational start level. (this value provided by QUU from previous installation - trying to prevent emptying the well during times of low inflow). [Check Parameters List: 7.1 Emergency Pumping Mode Time (Menu: Info/More/IsaGRAF 5/Params – Emergency Pumping Mode Time)]</p> <p>3-Pump Sites - Set BOTB on-delay timer to B and 5 seconds (delay for second pump to start). Set up BOT delay-off timer to suitable delay off minutes to pump well down to a level close to normal operations</p> <p>Test if SPS is active enough</p>	<p>If the SPS is active enough - check Backup system activates at correct level, 5 second delay between pump 1 and 2 starting and pumps down. Timer BOT time must not pump well dry. Verifying start level against calibrated hydrostatic. Stop level should be below normal operation Start Set-point.</p>	<p>Delay Off Seconds <u>300</u></p> <p>Tested OK <input checked="" type="checkbox"/></p> <p>Unable to test to actual probe due to slow well (simulated) <input checked="" type="checkbox"/></p>
--	---	---

5.7 Insulation Resistance Test

Task	Observations	Completed
TEST PUMP 1 INSULATION	9,999 MΩ	<input checked="" type="checkbox"/>
TEST PUMP 2 INSULATION	9,999 MΩ	<input checked="" type="checkbox"/>

6 MULTISMART MANUAL OPERATION

6.1 MultiSmart Manual Pump run operation

Ensure enough volume in well prior to testing so as not to run the pumps dry. Verify communication to ClearSCADA.

Task	Observation	Completed
Switch all pumps to OFF on MS panel.	MultiSmart - All pumps on OFF ClearSCADA shows - OFF N/A	OK <input checked="" type="checkbox"/>
Start Pump 1 - by selecting Manual (using P/B on MS panel). Record Amps, kW and l/s. * [Check Parameters List: 11.3 Flow Alarms Pump1 Nominal Flow Rate – Enter value (Menu: Settings/More/Flow/Flow Alarms)]	Pump starts & runs. ClearSCADA shows - Semi Auto briefly	OK <input checked="" type="checkbox"/> 48 Amps (62 on drive) 75 l/s
Stop Pump 1 - by selecting OFF on MS panel.	Pump stops.	OK <input checked="" type="checkbox"/>
Start Pump 2 - by selecting Manual (using P/B on MS panel). Record Amps, kW and l/s. * [Check Parameters List: 11.3 Flow Alarms Pump2 Nominal Flow Rate – Enter value (Menu: Settings/More/Flow/Flow Alarms)]	Pump starts & runs. ClearSCADA shows - Semi Auto briefly	OK <input checked="" type="checkbox"/> 49 Amps (62 on drive) 75 l/s
Stop Pump 2 - by selecting OFF on MS panel.	Pump stops.	OK <input checked="" type="checkbox"/>
Start Pump 3 - by selecting Manual (using P/B on MS panel). Record Amps, kW and l/s. * [Check Parameters List: 11.3 Flow Alarms Pump2 Nominal Flow Rate – Enter value (Menu: Settings/More/Flow/Flow Alarms)]	Pump starts & runs. ClearSCADA shows - Semi Auto briefly	OK <input type="checkbox"/> ___ Amps N/A
Stop Pump 3 - (Stop push button)	Pump stops.	N/A OK <input type="checkbox"/>
Switch all pumps back into Auto on MS Panel	MultiSmart - Available ClearSCADA shows - Auto. N/A	OK <input checked="" type="checkbox"/>

SCADA Upgrade and Migration Project

SITE OPERATION SAT

Lend Lease Engineering Infrastructure Services

6.2 MultiSmart Auto Operation

NOTE: - On an active site use hydrostatic well level to control the following test. On a non-active site use MultiSmart well level simulation to drive/simulate the following.

Task	Observation	Completed
Ensure all Pumps in Auto.	Check which pump is Duty Pump (next to start) and Start Setpoint on the MultiSmart ClearSCADA - All in Auto.	OK <input checked="" type="checkbox"/> N/A OK <input type="checkbox"/>
Check Well Level	Check level in the well and compare with analog reading on MultiSmart (if using real level)	OK <input checked="" type="checkbox"/>
Normal Level Control by MS - Allow level in well to rise to Duty Start SP	Duty Pump starts - ClearSCADA - Duty Pump running	OK <input checked="" type="checkbox"/>
Monitor Well Level as it drops to Duty Stop SP	Duty Pump stops when Stop SP is reached. Check Duty change-over on MS. ClearSCADA - Pump stops, duty c/o.	OK <input checked="" type="checkbox"/>
Monitor the Well Level as it rises again to Duty Start SP.	New Duty Pump starts - ClearSCADA - Duty Pump running	OK <input checked="" type="checkbox"/>
Monitor the Well Level as it drops again to Duty Stop SP.	Pump stops when stop setpoint is reached. Check Duty change over again.	OK <input checked="" type="checkbox"/>
Repeat steps above if there is a 3rd pump.	Pump starts at duty level.	N/A OK <input type="checkbox"/>
Leave site running in Automatic.	Site running in auto.	OK <input checked="" type="checkbox"/>

7 GENERATOR

7.1 Standard Generator items (permanent or temporary)

Task	Observation	Completed
Check generator status is correct (on/off site). All other generator signals/operations will be tested to RTU by electrical installation contractor.	Generator displaying on/off site accordingly on SCADA.	OK <input type="checkbox"/> N/A

**SCADA Upgrade and Migration Project
SITE OPERATION SAT**

Lend Lease Engineering Infrastructure Services

8 SCADA COMMISSIONING CHECKS

8.1 Initiating alarms to prove communications to ClearSCADA

(LOCAL PC ONLY)

Task	Observation	Completed
Cycle Mains power alarm check	Ensure that Mains Power OK alarm on ClearSCADA Station Status has received a Critical level alarm	OK <input checked="" type="checkbox"/>
RTU power supply alarm check	Remove AC power to RTU 24VDC Power Supply. Alarm found in RTU/Status – Supply 'Mains fail (Power Supply)' should come On in ClearSCADA. (MS input – 2DI 19)	OK <input checked="" type="checkbox"/>
Energex Mains Power alarm check	Turn OFF Supply Authority Metering Isolator (Or relay) Alarm found in Station/Status – 'Site Mains power fail'	OK <input checked="" type="checkbox"/>
Confirm starting and stopping of all pumps in manual (semi-auto) from SCADA (if sufficient level available otherwise run system with pumps disabled).	Pumps start and Stop. Pump 1 Pump 2 Pump 3	OK <input checked="" type="checkbox"/>
Activate Safe-FSP bottom and middle probe (if sufficient level available otherwise run system with pumps disabled).	Confirm Emergency Pumping Mode on ClearSCADA Well Status has received a Critical level alarm	OK <input checked="" type="checkbox"/>
Activate Surge imminent alarm, top probe on Safe FSP	Confirm Surge Imminent on ClearSCADA Well Status has received a Critical level alarm	OK <input checked="" type="checkbox"/>
Activate High Level Alarm Probe	Confirm High (probe) on ClearSCADA Well Status has received a Critical level alarm	OK <input checked="" type="checkbox"/>
Fault Pump 1	Confirm Available on ClearSCADA Pump 1 Status has received a Critical level alarm	OK <input checked="" type="checkbox"/>
Fault Pump 2	Confirm Available on ClearSCADA Pump 2 Status has received a Critical level alarm	OK <input checked="" type="checkbox"/>
Fault Pump 3	Confirm Available on ClearSCADA Pump 3 Status has received a Critical level alarm	N/A OK <input type="checkbox"/>
Confirm Well Level	Confirm the well level displayed in the MultiSmart matches that displayed in the ClearSCADA	OK <input checked="" type="checkbox"/>
Test poll button from ClearSCADA. Record approx poll time	Verify that the time taken to poll/update site on ClearSCADA is acceptable (< 5-10 seconds)	OK <input checked="" type="checkbox"/> 0.1 Seconds

8.2 Swipe Card

Task	Completed
Swipe Card on panel, check for beep.	OK <input checked="" type="checkbox"/>
Verify that number has been carried to SCADA under Station, Status, Foldout, User Card	OK <input checked="" type="checkbox"/>

8.3 Post Site ClearSCADA commissioning

Task	Observation	Completed
Request for Historian to point to new tags in new site	Historian connected to new site instance	OK <input type="checkbox"/>
Wet Well level and pump runs being received and trended	Pumps Cycling, well level according, trending	OK <input type="checkbox"/>
Pump current	Reading/trended	OK <input type="checkbox"/>
Confirm correct navigation to site thorough both menu system and via catchment map	Navigation correct	OK <input type="checkbox"/>
Check alarm and event history for the site on ClearSCADA to see if and anomalies have occurred.	Comments:	OK <input type="checkbox"/>

**SCADA Upgrade and Migration Project
SITE OPERATION SAT**

Lend Lease Engineering Infrastructure Services

9 RADTEL SIGNALS

9.1 Test output signals to Radtel confirm received by Radtel Operator

Task	Observation	Completed
Make Pump 1 Unavailable *. Only tested with one of these faults during FAT. Also some sites have External Contactor which also makes unavailable. Test this individually	Unavailable signal output goes to Radtel Logic is <u>0</u> for fail (high or low)	OK <input checked="" type="checkbox"/> RADTEL (2)
Make Pump 2 Unavailable *. Only tested with one of these faults during FAT. Also some sites have External Contactor which also makes unavailable. Test this individually	Unavailable signal output goes to Radtel Logic is <u>0</u> for fail (high or low)	OK <input checked="" type="checkbox"/> RADTEL (4) OK <input type="checkbox"/>
Make Pump 3 Unavailable *. Only tested with one of these faults during FAT. Also some sites have External Contactor which also makes unavailable. Test this individually	Unavailable signal output goes to Radtel Logic is <u> </u> for fail (high or low) N/A	OK <input type="checkbox"/> OK <input type="checkbox"/>
Activate High Level alarm probe or from the Level High input threshold. Or backup circuit running, (derived through MultiSmart).	High Level probe output goes to Radtel Logic is <u>0</u> for fail (high or low)	OK <input checked="" type="checkbox"/> RADTEL (6)
Pump 1 Running	Running Signal output goes to Radtel Logic is <u>1</u> for ^{RUN} fail (high or low)	RADTEL OK <input checked="" type="checkbox"/> (1)
Pump 2 Running	Running Signal output goes to Radtel Logic is <u>1</u> for ^{RUN} fail (high or low)	RADTEL OK <input checked="" type="checkbox"/> (3)
Pump 3 Running	Running Signal output goes to Radtel Logic is <u> </u> for fail (high or low)	OK <input type="checkbox"/> N/A
Power failure (Phase fail relay)	Power failure output goes to Radtel Logic is <u>0</u> for fail (high or low)	RADTEL OK <input type="checkbox"/> (7)
Surcharge Imminent	Surcharge Imminent output goes to Radtel Logic is <u>1</u> for fail (high or low)	RADTEL OK <input checked="" type="checkbox"/> (8)
level	4-20mA split signal goes to Radtel Checked to mirror MultiSmart. 0-6231mm	OK <input checked="" type="checkbox"/>
Flowmeter	4-20mA split signal goes to Radtel only	OK <input checked="" type="checkbox"/>

***See Multitrode provided documentation for MultiSmart Pump Unavailable faults**

10 SIGN OFF/NOTES

10.1 Record of setup/witness

Lend Lease Operative	Signature	Date
PAUL MATTHEWS	P. Matthews	5/6/2012

QUU	Signature	Date

10.2 Notes

VSD (Changed) Parameters

1301 – 80%

1403 – Relay Output 3 Fault

1501 – AO1 Sel Excite PTC

1604 – Fault Reset Sel DI3

2002 – Max Speed 1480 rpm

2003 - Max Current 100A

2007 – 42Hz

2008 – 42Hz

2102 – Stop Function Ramp

2103 – DC magn time 0.1s

2202 – Acceleration time 15s

2203 – Decel time 10s

3501 – PTC

9802 – STD Modbus

9905 – 415V

9906 – 92A (Nominal Amps)

9908 – 1480 (Nominal RPM)

9909 – 50kW (Nominal Power)

- Well Washer option turned on, WWR operating but no washer connected. 29% start with 2 min run time and 30 seconds between runs.
- SCCT (Secondary control circuit test) disabled due to problems with the code currently not able to work with only one available pump. Seems to work for Pump 1 (odd days) but not pump 2 even days. Multitrode to investigate.

QUU SITE OPERATION SAT	Lend Lease Job: 00015967	Page 21 of 21
---------------------------	--------------------------	---------------

SP - SP Hopkins St Beaudesert

Probe type
Hydrostatic


Note: Please refer to parameter list for Duty C Start and Stop (not contained on this sheet)

Hanging Distances (from RLt)	
Hydrostatic	
Hd (m)	8.750
3 Segment Backup Probe	
Pd (m)	3.505

High Level Probe	
HLd	6.569

Hydrostatic Analogue Range	
dH	6.231

Database Values	
Well RL Height (m)	47.916
Well Depth Td (m)	8.95
Actual Overflow RL (m)	45.11
DNP Address	0
MultiSmart PW	0
Serial No	0
Back-Up Timer setting	1 min




Quu Asset No. + Description		Duty A Start (%)	Duty A Stop (%)	Duty B Start (%)	Duty B Stop (%)	Well RL Height (m)	Well Depth Td (m)	Actual Overflow RL (m)	DNP Address	Backup Timer Setting	MultiSmart Serial Number	MultiSmart Password		Level Control Device	High Level Alarm	Low Level Alarm	Surcharge Imminent	0-100% Length of Probe measurement	Well Cross Sectional Area (m2)	Volume Per %	Duty C Start (%)	Duty C Stop (%)	Inhibit Start Duty A (%)	Inhibit Start Duty B (%)	Inhibit Stop Duty A (%)	Inhibit Stop Duty B (%)	WWLCT Test Fault Threshold %
SP322 - SP322 HANLON ST (BUNDAMBA) 1		50	30	60	30	10.975	10	5.44	2059	5 min 30 sec				Hydrostatic	65	25	86	4463	33.06	1475.4678	100	99.9					
SP323 - SP323 VIDERONI ST (BUNDAMBA) 1		50	30	60	30	17.74	3.63	16.62	2054	1 min				Hydrostatic	71	19	91	2405	2.23	53.6315	100	99.9					
SP324 - SP324 OLD TOOWOOMBA RD (AMBERLEY) 1		50	20	60	20	21.54	2.94	21.54	1051	8 min				Hydrostatic	65	13	85	2858	1.75	50.015	100	99.9					
SP330 - SP330 CHALK ST (LEICHHARDT) 1		40	20	60	20	22.39	8.35	19.95	1053	2 min				Hydrostatic	65	14	89.7	5984	2.48	148.4032	100	99.9					
SP333 - SP333 ASHBURN RD (BUNDAMBA) 1		50	35	60	35	17.44	5.8	16.01	2056	30 sec				Hydrostatic	65	30	88	4358	10.53	458.8974	100	99.9	80.00	84.00	75.00	75.00	
SP334 - SP334 KENNETH ST (RIVERVIEW) 1		40	20	45	20	14.34	7.8	10.24	2053	3 min				Hydrostatic	65	15	85	3658	2.48	90.7184	100	99.9					
SP335 - SP335 SUTTON ST (CHURCHILL) 1		50	30	52	32	21.083	5.79	18.01	1055	2 min				Hydrostatic	64	22	83	2621	2.48	65.0008	100	99.9	70.00	76.90	62.00	62.00	5.00
SP336 - SP336 LOBB ST (CHURCHILL) 1		35	20	45	20	14.146	4.9	13.24	1052	2 min				Hydrostatic	59.5	15	87.2	3967	2.48	98.3816	100	99.9					
SP342 - SP342 MOGGILL FERRY RD (RIVERVIEW) 1		39	23	50	23	13.41	4.67	12.50	3050	3 min				Hydrostatic	65	14.9	86.7	3721	4.62	171.9102	100	99.9					
SP346 - SP346 MONASH RD (REDBANK) 1		50	25	60	25	11.64	5.085	9.20	2055	2 min				Hydrostatic	65	10	83	2547	2.48	63.1656	100	99.9					
SP350 - SP350 ROSEBERRY PDE (WOODEND) 1		50	25	60	25	16.24	15.2	6.00	1060	6 min				Hydrostatic	62	14	88.8	4984	15.9	792.456	100	99.9					
SP351 - SP351 TANTIVY ST (TIVOLI) 1		60	50	65	50	14.645	13.65	5.69	1059	2 min				Hydrostatic	65	16	89	4700	43.58	2048.26	100	99.9					
SP353 - SP353 TIGER ST (WEST IPSWICH) 1		50	35	60	35	16.527	8.75	12.86	1056	2 min				Hydrostatic	63	20	88.9	5111	7.35	375.6585	100	99.9					
SP354 - SP354 BOUNDARY ST (MOORES POCKET S) 2		50	25	52.54	27.54	13.54	6.9	10.60	1050	2 min	H1116908	dRwtFeUc		Hydrostatic	60.17	19.91	87.36	3932	2.48	97.5136	100	99.9	78.48	83.29	73.37	73.37	5.00
SP356 - SP356 BLACKALL ST (EAST IPSWICH) 1		50	20	60	20	16.53	4.72	14.43	1058	1 min 30 sec				Hydrostatic	65	13	83	2521	3.2	80.672	100	99.9					
SP357 - SP357 MT CROSBY RD (NORTH TIVOLI) 1		40	20	50	20	13.53	7.07	8.53	2052	2 min				Hydrostatic	70	10	80	1937	2.48	48.0376	100	99.9					
SP358 - SP358 SPORTSGROUND (TIVOLI) 1		50	40	60	40	16.36	3.75	15.31	2063	30 sec				Hydrostatic	70	13	83.5	2602	3.13	81.4426	100	99.9					
SP362 - SP362 MOORES POCKET RD (MOORES PCKT) 1		50	25	60	25	13.54	4.7	10.60	2050	4min				Hydrostatic	72	9	77	1616	2.48	40.0768	100	99.9					
SP364 - SP364 BOUNDARY ST (MOORES POCKET N) 1		50	32.9	65	32.9	13.53	7.07	8.53	2051	12 sec				Hydrostatic	58	12	70	1937	2.48	48.0376	100	99.9					
SP366 - SP366 WOODEND RD (WOODEND) 1		50	30	60	30	15.25	2.7	13.65	1054	1 min 30 sec				Hydrostatic	65	15	90	921	1.77	16.3017	100	99.9					
SP375 - SP375 OXFORD ST (NORTH BOOVAL) 1		17	7	22	10	16.416	6.93	15.40	3052	1.5min				Hydrostatic	56	5	90	5988	4.52	270.6576	100	99.9					
SP377 - SP377 BRISBANE TR (GOODNA) 1		28	13	29	14	12.9	14.4	6.05	3051	18min				Hydrostatic	65	20	90	4795	47.5	2277.625	100	99.9					
SP380 - SP380 BOGNUDA ST (BUNDAMBA) 1		55	20	58.63	23.63	16.59	8.93	10.50	2060	2 min	I1117016	n1q1PrCW		Hydrostatic	62.26	12.73	84.1	2753	12.55	345.5015	100	99.9	71.38	78.29	64.11	64.11	5.00
SP352 - SP352 CHERMSIDE RD (EAST IPSWICH) 1										1 min 15 sec				Hydrostatic							100	99.9					
SP374 - SP374 JUNCTION RD (KARALEE A) 2										5 min				Hydrostatic							100	99.9					
SP397 - SP397 Banks Creek Road 1	Radtel	35	25	40	25					18 min				Hydrostatic							100	99.9					
SP399 - SP399 Schmidt Road	Radtel	40	20	45	20					15 min				Hydrostatic							100	99.9					
SP467 - SP467 Lindemans Road	Radtel	43.3	13.3	53.3	13.3					12 min				Hydrostatic							100	99.9					
SP - SP Hopkins St Beaudesert	Radtel	31	21.25	31	21.25	47.92	8.95	45.11		1 min				Hydrostatic	35.00	4.3	89	5456		0	100	99.9	82.50	86.07	79.00	79.00	5.00
SP468 - SP468 Forrest Hill Fernvale Road	Radtel	50	20	55	20					15 min				Hydrostatic							100	99.9					

INSPECTION AND TEST PLAN

16505-03-DT-ITP3000

INSPECTION AND TEST PLAN										BTSP1 Hopkins St. SPS Upgrade									
CONTRACTOR					i-POWER SOLUTIONS					Site Installation									
ITP DESCRIPTION					Site Acceptance Testing														
COMPONENT					MCC Installation														
ITEM/TAG No.					N/A														
FORM NO. OR FORM NAME					PRIMARY INSPECTION AND TESTS FOR EACH OPERATION IN SEQUENCE OF MANUFACTURE/ INSTALLATION OR COMMISSIONING														
					Cable Trenching (item description)														
F3300																			
F3400					Concrete Test Sheet (item description)														
F3500					Cable Support Systems														
F3600					Low Voltage Cables Testing (item description)														
F3601																			
F3700					Cable Testing (item description)														
F3800					Cable Terminations (item description)														
F3900					Instrument Installations (item description)														
F3901					Drive Testing (item description)														
F3902					(sub-section description) (item description)														
										</									



Job No	0016505	Contract / PO Number	QUU C1101-052 // P10071
Job Name	BTSP1 Hopkins St. SPS Upgrade		
ITP Description	Site Acceptance Testing		
Component	MCC Installation	Item / Tag Number / Panel No	TRENCHING
Drawing Reference		Client Document Number	N/A
Drawing Reference			
Technical Ref			
Technical Ref			

[illegible]

Testing Officer Comments & Notes:

Tested By: (Conneq Authorised Person)		Witnessed By: (Client if applicable)	
(Name)	<u>Simon Holdway</u>	(Name)	
(Sign)	<u>[Signature]</u>	(Sign)	
Date	<u>2/4/12</u>	Date	<u>1/1</u>

NOTE: Ensure relevant items or comments are recorded on the Hit List (SF-1100)

1200 - Test & Inspection
1247 - MARSHALLING BOX INSPECTION SHEET

Job No	0016505		
Job Name	BTSP1 Hopkins St. SPS Upgrade	Contract / PO Number	QUU C1101-052 // P10071
ITP Description			
Component	MCC Installation	Item / Tag Number / Panel No	INSTRUMENT CONTROL JUNCTION BOX
Drawing Reference		Client Document Number	
Drawing Reference			
Technical Ref			
Technical Ref			

[illegible]

Testing Officer Comments & Notes:

Tested By: (IPS Testing Officer) (Name) <u>Sandra Housine</u> (Sign) <u>[Signature]</u> Date <u>2/5/12</u>	Witnessed By: (Client if applicable) (Name) _____ (Sign) _____ Date <u>1</u>
---	---

NOTE: Ensure relevant items or comments are recorded on the Hit List (SF-1100)

NOTE: Ensure relevant items or comments are recorded on the Hit List (SF-1100)

1200 - Test & Inspection
1247 - MARSHALLING BOX INSPECTION SHEET

Job No	0016505		
Job Name	BTSP1 Hopkins St. SPS Upgrade	Contract / PO Number	QUU C1101-052 // P10071
ITP Description			
Component	MCC Installation	Item / Tag Number / Panel No	PUMP NO. 1 AUX CABLE
Drawing Reference		Client Document Number	JUNCTION BOX
Drawing Reference			
Technical Ref			
Technical Ref			

[illegible]

Testing Officer Comments & Notes:

Tested By: (IPS Testing Officer)	Witnessed By: (Client if applicable)
(Name) <u>Signt. K. S. D. C.</u>	(Name) _____
(Sign) <u>[Signature]</u>	(Sign) _____
Date <u>28/5/12</u>	Date <u>1</u>

NOTE: Ensure relevant items or comments are recorded on the Hit List (SF-1100)

1200 - Test & Inspection
1247 - MARSHALLING BOX INSPECTION SHEET

Job No	0016505		
Job Name	BTSP1 Hopkins St. SPS Upgrade	Contract / PO Number	QUU C1101-052 // P10071
ITP Description			
Component	MCC Installation	Item / Tag Number / Panel No	PUMP NO. 2 AUX CABLE
Drawing Reference		Client Document Number	JUNCTION BOX
Drawing Reference			
Technical Ref			
Technical Ref			

[illegible]

Testing Officer Comments & Notes:

Tested By: (IPS Testing Officer)	Witnessed By: (Client if applicable)
(Name) <u>S. J. Davis, Jr.</u>	(Name) _____
(Sign) <u>[Signature]</u>	(Sign) _____
Date <u>2/15/12</u>	Date <u>1</u>

NOTE: Ensure relevant items or comments are recorded on the Hlt List (SF-1100)

1200 - Test & Inspection
1247 - MARSHALLING BOX INSPECTION SHEET

Job No	0016505		
Job Name	BTSP1 Hopkins St. SPS Upgrade	Contract / PO Number	QUU C1101-052 // P10071
ITP Description			
Component	MCC Installation	Item / Tag Number / Panel No	WRT WRL LARLS
Drawing Reference		Client Document Number	JUNCTION BOX
Drawing Reference			
Technical Ref			
Technical Ref			

[illegible]

Testing Officer Comments & Notes:

Tested By: (IPS Testing Officer)		Witnessed By: (Client If applicable)	
(Name)	S. H. & D. S. 106	(Name)	
(Sign)	<i>[Signature]</i>	(Sign)	
Date	25/5/17	Date	/

NOTE: Ensure relevant items or comments are recorded on the Hit List (SF-1100)

[illegible]

Tested By: (IPS Testing Officer)	Witnessed By: (Client if applicable)
(Name) <u>Tim Barr</u>	(Name) _____
(Sign) <u>[Signature]</u>	(Sign) _____
Date <u>8/16/13</u>	Date <u> / / </u>

Version 1

Job No	0016505	Contract / PO Number	QUU C1101-052 // P10071
Job Name	BTSP1 Hopkins St. SPS Upgrade		
ITP Description	Site Acceptance Testing		
Component	MCC Installation	Item / Tag Number / Panel No	
Drawing Reference		Client Document Number	N/A
Drawing Reference			
Cable Schedule			
Technical Ref			

* Do not energise equipment during this stage of checks. All equipment is to be correctly tagged and isolated. *
Do not begin any testing until the surrounding area is safe to work and appropriate Job Safety Analysis' or equivalent have been consulted.

Cable checks: Each of the below tests are to be completed on the cables included in this test sheet.	
A	Cable glands appropriate size, with shrouds and lock nuts tight.
B	Cable installed correctly, supported and protected from damage.
C	Cable numbers fitted and correct as per cable schedule.
D	All terminations completed and tested as per the termination drawing.
E	Cable schedule and termination drawing updated when required.

Note:	Insulation Resistance test the cables Core - Core and Core - Earth at 500V (Minimum reading of only 25M Ω allowed).
	Resistance test each earth conductor to earth (Maximum reading of 0.5 Ω allowed).

	Cable Check passes? (✓)					Insulation Resistance Reading Recorded? (MΩ)							Ω Value?	Complete?	
Cable Number	A	B	C	D	E	R-B	R-W	B-W	R-E	W-E	B-E	Neutral	Earth Continuity	Yes (✓)	No (✓)
E01	✓	✓	✓	✓	✓	—	—	—	—	—	—	—	0.05	✓	
P01	✓	✓	✓	✓	✓	>200	>200	>200	>200	>200	>200	>200	1	✓	
P02	✓	✓	✓	✓	✓	>200	>200	>200	>200	>200	>200	>200	0.05	✓	
P101	✓	✓	✓	✓	✓	>200	>200	>200	>200	>200	>200	—	0.05	✓	
P102A	✓	✓	✓	✓	✓	>100	>100	>100	>200	>200	>200	✓	0.05	✓	
P102B	✓	✓	✓	✓	✓	>200	>200	>200	>200	>200	>200	—	0.05	✓	
P201	✓	✓	✓	✓	✓	>200	>200	>200	>200	>200	>200	—	0.05	✓	
P202A	✓	✓	✓	✓	✓	>200	>200	>200	>200	>200	>200	—	0.05	✓	
P202B	✓	✓	✓	✓	✓	>200	>200	>200	>200	>200	>200	—	0.05	✓	
P401	✓	✓	✓	✓	✓	>200	>200	>200	>200	>200	>200	—	0.05	✓	
P402	✓	✓	✓	✓	✓	—	—	—	>40	>40	>40	—	0.05	✓	
P501	✓	✓	✓	✓	✓	>200	>200	>200	>200	>200	>200	—	0.1	✓	
P502	✓	✓	✓	✓	✓	—	—	—	>200	>200	>200	—	0.1	✓	
P601	✓	✓	✓	✓	✓	>200	>200	>200	>200	>200	>200	—	0.1	✓	
P602	✓	✓	✓	✓	✓	—	—	—	>1MΩ	>1MΩ	>1MΩ	—	0.05	✓	
TEMP SUB-MAIN	✓	✓	✓	✓	✓	>200	>200	>200	>200	>200	>200	>200	0.05	✓	
3ph 20A socket outlet	✓	✓	✓	✓	✓	>200	>200	>200	>200	>200	>200	>200	0.05	✓	

Insulation Tester	Conneq iPower Solutions Equipment No <u>9901403</u>
Multimeter	Conneq iPower Solutions Equipment No _____
Authorised Person Comments & Notes:	

Tested By: (Conneq Authorised Person) (Name) <u>Simon [Signature]</u> (Sign) <u>[Signature]</u> Date <u>30/5/12</u>	Witnessed By: (Client If applicable) (Name) _____ (Sign) _____ Date <u> / / </u>
---	---

NOTE: Ensure relevant items or comments are recorded on the Hit List (SF-1100)



Job No	0016505	Contract / PO Number	QUU C1101-052 // P10071
Job Name	BTSP1 Hopkins St. SPS Upgrade		
ITP Description	Site Acceptance Testing		
Component	MCC Installation	Item / Tag Number / Panel No	
Drawing Reference		Client Document Number	N/A
Drawing Reference			
Cable Schedule			
Technical Ref			

*** Do not energise equipment during this stage of checks. All equipment is to be correctly tagged and isolated. ***
Do not begin any testing until the surrounding area is safe to work and appropriate Job Safety Analysis' or equivalent have been consulted.

Cable checks: Each of the below tests are to be completed on the cables included in this test sheet.	
A	Cable glands appropriate size, with shrouds and lock nuts tight.
B	Cable installed correctly, supported and protected from damage.
C	Cable numbers fitted and correct as per cable schedule.
D	All terminations completed and tested as per the termination drawing.
E	Cable schedule and termination drawing updated when required.

Note:	Insulation Resistance test the cables Core - Core and Core - Earth at 500V (Minimum reading of only 25M Ω allowed).
	Resistance test each earth conductor to earth (Maximum reading of 0.5 Ω allowed).

[illegible]

Insulation Tester	Conneq iPower Solutions Equipment No <u>99 01403</u>
Multimeter	Conneq iPower Solutions Equipment No _____

Authorised Person Comments & Notes:

Tested By: (Connex Authorised Person) Witnessed By: (Client if applicable)

(Name) Tim Bowman (Name) _____

(Sign) [Signature] (Sign) _____

Date 6 / 6 / 12 Date / /

NOTE: Ensure relevant items or comments are recorded on the Hit List (SF-1100)

1200 - Test & Inspection
ITP-1248 - Field Device Checklist

Job No	0016509	Contract / PO Number	QUU C1101-052 // P10071
Job Name	BTSP1 Hopkins St. SPS Upgrade		
ITP Description	Site Acceptance Testing		
Component	MCC Installation	Item / Tag Number / Panel No	PRIMARY WET WELL LEVEL SENSOR VEGA WELC 52
Drawing Reference	Client Document Number		
Drawing Reference			
Technical Ref			
Technical Ref			

[illegible]

Testing Officer Comments & Notes:

Tested By: (Conneq Authorised P Witnessed By: (Client if applicable)	
(Name) <u>Tan Boun</u>	(Name) _____
(Sign) <u>[Signature]</u>	(Sign) _____
Date <u>8/6/12</u>	Date <u> / / </u>

NOTE: Ensure relevant items or comments are recorded on the Hit List (SF-1100)

1200 - Test & Inspection
ITP-1248 - Field Device Checklist

Job No	0016509	Contract / PO Number	QUU C1101-052 // P10071
Job Name	BTSP1 Hopkins St. SPS Upgrade		
ITP Description	Site Acceptance Testing		
Component	MCC Installation	Item / Tag Number / Panel No	DELIVERY PRESSURE TRANSMITTER VEGABAR 52
Drawing Reference	Client Document Number		
Drawing Reference			
Technical Ref			
Technical Ref			

[illegible]

Testing Officer Comments & Notes:

Tested By: (Conneq Authorised P Witnessed By: (Client if applicable)	
(Name) <u>Tim Brown</u>	(Name) _____
(Sign) <u>[Signature]</u>	(Sign) _____
Date <u>8/6/12</u>	Date <u>1/1/12</u>

NOTE: Ensure relevant items or comments are recorded on the Hit List (SF-1100)

1ES05-02-DI-TP000 Rev0.1.xds 16505-02-DI-TP000



1200 - Test Inspection
ITP-1215 - DISTRIBUTION BOARD GA INSPECTION

Job No	0016505	Contract / PO Number	QUU C1101-052 // P10071
Job Name	BTSP1 Hopkins St SPS Upgrade		
ITP Description	FAT		
Component	Main Switchboard	Item / Tag Number / Panel No	
Drawing Reference		Client Document Number	N/A
Drawing Reference			
Technical Ref			
Technical Ref			

Section 1		WIRING & CABLING		
Inspection Description		Checked By		
		Operator	L/Hand	Tester
1	All power cable is correct current rating	✓		
2	All power cable is free of sharp bends (minimum bend radius is 6 x diameter of cable)	✓		
3	All power cable is phase coloured or marked with band of coloured heat shrink	✓		
4	All terminations are tight	✓		
5	All control wiring is the correct colour and size	✓		
6	Gland plates are earthed to suit cable size. (Refer to minimum earthing conductor chart)	✓		
7	All equipment is correctly earthed	✓		
8	All wiring access holes are bushed.	✓		
9	Test resistors are set to correct OHMs	N/A		

Section 2		GENERAL ITEMS		
Inspection Description		Checked By		
		Operator	L/Hand	Tester
1	Switchboard is clean and free of loose objects	✓		
2	Paint colour as per general assembly	✓		
3	Paint finish is an acceptable quality	✓		
5	Door rubber is correctly secured	✓		
6	Correct Material & Thickness is used for gland plates – brass, aluminium, galvanised steel	✓		
7	All hinges are tight	✓		
8	Items To Be Sent List is complete, check with Project Officer.	✓		
9	Door escutcheons and cut-outs are correct	✓		
10	MEN link fitted and marked as per drawing (Main Board only)	✓		
11	Verify Req'd Labels are in place	✓		
12	Correct installation of CT's, special note for E/L Toroids.	✓		
13	Circuit Schedules are fitted to D.B chassis	✓		
14	Brass Nameplates fitted & Correct.	N/A		
15	Verify Minimum Creepage Distance	✓		
16	Verify Insulation & Fixings	✓		
17	Visually Confirm IP & Form Ratings has been achieved	✓		
18	Confirm components are as per BOM	✓		
Leading Hand (signing for section 1 & 2)		Date Comp	2/5/12	Print Name David Habasler
				Sign Name [Signature]

Testing Officer Comments & Notes:

Tested By: (IPS Testing Officer)	Witnessed By: (Client if applicable)
(Name) D. Habasler	(Name)
(Sign) [Signature]	(Sign)
Date 2/5/12	Date / /

NOTE: Ensure relevant items or comments are recorded on the Hit List (SF-1100)



Job No	0016505	Contract / PO Number	QUU C1101-052 // P10071
Job Name	BTSP1 Hopkins St SPS Upgrade		
ITP Description	FAT		
Component	Main Switchboard	Item / Tag Number / Panel No	
Drawing Reference		Client Document Number	N/A
Drawing Reference			
Technical Ref			
Technical Ref			

[illegible]

Test acceptance criteria:

1. Type 2 RCD (<30mA) – trip time shall be less than 300 milli-seconds. (as per AS/NZS 3760).
2. Unless otherwise specified, devices shall be function tested only.

TEST EQUIPMENT

- RCD Test Set

i.PS Equip. No

Authorised Person Comments & Notes:

Tested By: (IPS Authorised Person)		Witnessed By: (Client if applicable)	
(Name)	<i>R. Alabaster</i>	(Name)	
(Sign)	<i>[Signature]</i>	(Sign)	
Date	<i>21/5/12</i>	Date	<i>1/1/12</i>

NOTE: Ensure relevant items or comments are recorded on the Hit List (SF-1100)

Job No 0016505 **Contract / PO Number** QUU C1101-052 // P10071
Job Name BTSP1 Hopkins St SPS Upgrade
ITP Description FAT
Component Main Switchboard **Item / Tag Number / Panel No**
Drawing Reference **Client Document Number** N/A
Drawing Reference
Technical Ref
Technical Ref

CUSTOMER						
PLANT			EQUIPMENT NO			
MACHINE			SERIAL NO			
DATE	CIRCUIT DESCRIPTION	INSULATION	CONTINUITY	CIRCUIT DESCRIPTION	INSULATION	CONTINUITY
2/5/12	ISOLATOR to main switch	7100M Ω		Main earth to VSD's		<0.1 Ω
	Generator to main switch	72.2G Ω		Main earth to ground plate		<0.1 Ω
	Load side of main switch			Main earth to pangs		<0.1 Ω
	to line side of VSD's and DB	7300M Ω				
	DB main switch to					
	DB circuits	7180M Ω				
	Q10 circuit	72.2G Ω				
	Q11 circuit	72.2G Ω				
	Q12 circuit	71.6G Ω				
	Q14 circuit	70.7G Ω				
	Q15 circuit	71.7G Ω				
	PUMP1 FAN CIRCUIT	72.2G Ω				
	PUMP2 FAN CIRCUIT	72.2G Ω				
	PUMP PUMP	72.2G Ω				
	DRY WELL	72.2G Ω				
	WET WELL	72.2G Ω				
	Continuity					
	Main earth to DB earth	<0.1 Ω				
	Main earth to CC earth	<0.1 Ω				
	Main earth to 3 ϕ GPO	<0.1 Ω				
	Main earth to 1 ϕ GPO	<0.1 Ω				
	Main earth to 1 ϕ GPO	<0.1 Ω				
	Main earth to fans	<0.1 Ω				
	Main earth to GEN/RIG	<0.1 Ω				
	Main earth to cscutions	<0.1 Ω				
	Main earth to doors	<0.2 Ω				
	Main earth to meters	<0.1 Ω				

Tests have been carried out in accordance with AS/NZS 3000:2007 and AS/NZS 3012

Authorised Person Comments & Notes:

Tested By: (IPS Authorised Person)	Witnessed By: (Client if applicable)
(Name) David Anderson	(Name)
(Sign) <i>DA</i>	(Sign)
Date 2/5/12	Date / /

NOTE: Ensure relevant items or comments are recorded on the Hit List (SF-1100)



Job No	0016505	Contract / PO Number	QUU C1101-052 // P10071
Job Name	BTSP1 Hopkins St SPS Upgrade		
ITP Description	FAT		
Component	Main Switchboard	Item / Tag Number / Panel No	
Drawing Reference		Client Document Number	N/A
Drawing Reference			
Technical Ref			
Technical Ref			

CIRCUIT TESTS:

Tests to be carried out in respect to clause 8.3.1 AS/NZS 3439.1 - 2002

The total operation, control and indication of the auxiliary circuits is satisfactory as per the following Drawings.

DRAWING No	SHEET No	DRAWING REV	MARKED-UP	DRAWING No	SHEET No	DRAWING REV	MARKED-UP
486/5/1-0256-000		Rev 1	<input type="checkbox"/>	486/5/1-0256-24		Rev 1	<input type="checkbox"/>
486/5/1-0256	1	Rev 1	<input type="checkbox"/>	" " 25		Rev 1	<input type="checkbox"/>
" " 2		Rev 1	<input type="checkbox"/>	" " 26		Rev 1	<input type="checkbox"/>
" " 3		Rev 1	<input type="checkbox"/>	" " 27		Rev 1	<input type="checkbox"/>
" " 4		Rev 1	<input type="checkbox"/>	" " 28		Rev 1	<input type="checkbox"/>
" " 5		Rev 1	<input type="checkbox"/>	" " 29		Rev 1	<input type="checkbox"/>
" " 6		Rev 1	<input type="checkbox"/>	" " 30		Rev 1	<input type="checkbox"/>
" " 7		Rev 1	<input type="checkbox"/>			Rev	<input type="checkbox"/>
" " 8		Rev 1	<input type="checkbox"/>			Rev	<input type="checkbox"/>
" " 9		Rev 1	<input type="checkbox"/>			Rev	<input type="checkbox"/>
" " 10		Rev 1	<input type="checkbox"/>			Rev	<input type="checkbox"/>
" " 11		Rev 1	<input type="checkbox"/>			Rev	<input type="checkbox"/>
" " 12		Rev 1	<input type="checkbox"/>			Rev	<input type="checkbox"/>
" " 13		Rev 1	<input type="checkbox"/>			Rev	<input type="checkbox"/>
" " 14		Rev 1	<input type="checkbox"/>			Rev	<input type="checkbox"/>
" " 15		Rev 1	<input type="checkbox"/>			Rev	<input type="checkbox"/>
" " 16		Rev 1	<input type="checkbox"/>			Rev	<input type="checkbox"/>
" " 17		Rev 1	<input type="checkbox"/>			Rev	<input type="checkbox"/>
" " 18		Rev 1	<input type="checkbox"/>			Rev	<input type="checkbox"/>
" " 19		Rev 1	<input type="checkbox"/>			Rev	<input type="checkbox"/>
" " 20		Rev 1	<input type="checkbox"/>			Rev	<input type="checkbox"/>
" " 21		Rev 1	<input type="checkbox"/>			Rev	<input type="checkbox"/>
" " 22		Rev 1	<input type="checkbox"/>			Rev	<input type="checkbox"/>
" " 23		Rev 1	<input type="checkbox"/>			Rev	<input type="checkbox"/>

TEST EQUIPMENT

- Current Injection Test Set
- Multimeter
- Current Clamp

C i.PS Equip. No.

C i.PS Equip. No.

C i.PS Equip. No.

Testing Officer Comments & Notes:

Tested By: (CIPS Testing Officer)	Witnessed By: (Client if applicable)
(Name) <u>D. Alabaster</u>	(Name) _____
(Sign) <u>[Signature]</u>	(Sign) _____
Date <u>21/5/12</u>	Date <u>1/1</u>

NOTE: Ensure relevant items or comments are recorded on the Hit List (SF1100)

Job No 0016505 Contract / PO Number QUU C1101-052 // P10071
 Job Name BTSP1 Hopkins St SPS Upgrade Client Document Number N/A
 ITP Description FAT

Component Main Switchboard Item / Tag Number / Panel No
 Drawing Reference

Section 1 EQUIPMENT RECORDING (Place a ✓ / N/A in the blocks)	
Equipment Item	Values
Record main switching device rating	400A set at 200A Amps
Record No. Of battery packs	2 x 12V 38Ah
Record Battery Charger / UPS Power Rating	POWERBOX 11A VA
Record Battery Charger / UPS Output voltage	24V Volts
Record Battery Charger / UPS Make & Model No.	POWERBOX PS 12060
Record Power Cable rating	2.5 mm²

Section 2	PANEL ASSEMBLY CHECKLIST (Place a ✓ / N/A in the blocks)			
GENERAL	CHECKED BY			
	Operator	L/Hand	Tester	
Check Panel is clean and free of loose objects	✓			
All Drilled Holes Deburred including Label screw holes	✓			
Rubber blanking gromets are fitted to all unused holes	✓			
Check Panel for correct IP Rating	✓			
Correct Gland plate material and size used	✓			
Labels are fitted and correct	✓			
Door Locks correct and hinges tight	✓			
Shrouding fitted where applicable	✓			
Paint colour correct and acceptable	✓			
All wiring supports are suitable on doors and panels	✓			
All doors requiring earth have earth studs fitted and are terminated correctly	✓			
Door escutcheon and cutouts are correct	✓			
Overall dimensions are correct	✓			

Section 3	PANEL ASSEMBLY CHECKLIST (Place a ✓ / N/A in the blocks)			
WIRING & CABLING	CHECKED BY			
	Operator	L/Hand	Tester	
	All Power Cable is Correct Current Rating	✓		
	All Power Cable is free of sharp Bends (Minimum Bend Radius is 6 x Dia of cable)	✓		
	All Power Cable is Coloured or Marked with a band of heat shrink	✓		
	All Power and Control Looms are neat	✓		
	All Terminations are Tight	✓		
	All control Wiring is correct colour and size	✓		
	All Wire Numbers are Fitted and correct	✓		
	All terminals are numbered	✓		
	Door Looms are secured at door and compartment	✓		
All Equipment is correctly earthed	✓			
All wiring access holes are bushed	✓			

Section 4		FUNCTIONAL TESTING (Place a pass/N/A in the blocks)		
EQUIPMENT ITEMS		CHECKED BY		
		Operator	L/Hand	Tester
Output voltage correct (record voltage)		Volts		
Relay Output operation				
Alarms operation				
Bypass switch operates		N/A		
Auxiliary Devices Operation				
OPERATOR (signing off for sections 1,2 & 3)		Date Comp	Print Name	Sign Name
LEADING HAND (signing off for sections 1,2 & 3)		Date Comp	Print Name	Sign Name

TEST EQUIPMENT

- Multimeter i.PS Equip. No. _____

Testing Officer Comments & Notes:

Tested By: (IPS Testing Officer)		Witnessed By: (Client if applicable)	
(Name)	David Almaser	(Name)	
(Sign)		(Sign)	
Date	21/5/12	Date	/ /

NOTE: Ensure relevant items or comments are recorded on the Hit List (SF-1100)

Job No	<u>16505</u>		Contract / PO Number	<u>P10071 (RE-PUMP)</u>
Job Name	<u>BTSP1 HOPKINS ST BEAUMESERT SEWAGE PUMPSTATION</u>			
ITP Description	<u>FAT</u>			
Component	<u>MAIN SWITCHBOARD/MCC</u>	Item / Tag Number / Panel No	<u>BTSP1 - MCC</u>	
Drawing Reference	<u>480571-0256 - 020 TO 025</u>		Client Document Number	<u>QUV C1101-052</u>
Drawing Reference				
Technical Ref	<u>QUV HOPKINS ST SPECIFICATION</u>			
Technical Ref				

This inspection sheet is to be completed for all Custom switchboards and boiler work manufactured by i Power Solutions.
The inspecting officer will be one of the following and may be a combination of all:-

Department Leading Hand
Design Engineer
Appropriate Department Manager

It is their responsibility to sign the form on completion of satisfactory inspection & attach to the switchgear in a protective sleeve.
The switchboard is to be fully assembled before any inspection will proceed.

SWITCHBOARD CONSTRUCTION

No	TO BE CHECKED PRIOR TO PAINTING	Inspection Result Pass (P), Fail (F), Not Applicable (N/A)
1	Overall finish, dimensions and gauge	P
2	Equipment mounting correct & supports sufficient	P
3	Corners fully welded	P
4	Cable entries correct	P
5	Gland plates correct, fitted and number stamped	P
6	All equipment cutouts correct	P
7	All studs for gear trays fitted	P
8	Panel wiring supports fitted and inter-tier wiring passages cut	P
9	Door hinge holes correct	P
10	Door latch cutouts correct	P
11	Busbar supports fitted and correct	N/A
12	All partitions fitted and straight	P
13	Earth bar mounts welded in place (STUDS)	P
14	Metal ducting and covers fitted	P
15	Lifting points fitted (PLINTH HOLES)	P
16	External weld ground off	P
17	Fixing holes and/or brackets fitted	P
18	Mounting holes for equipment drilled and tapped correct size	P
19	IP rating in accordance with drawing	P
20	Quantity correct	P
21	Check Explosion Vent Construction & Retention	N/A
OTHER CHECKS CARRIED OUT:		
22		
23		
24		
25		
26		

DOORS

No	TO BE CHECKED PRIOR TO PAINTING	Inspection Result Pass (P), Fail (F), Not Applicable (N/A)
1	Overall finish, dimensions, gauge and number stamped	P
2	Equipment cutouts correct	P
3	Viewing windows made and fitted	N/A
4	Door restraints fitted	P
5	Wiring supports fitted	P
6	Earth stud fitted	P
7	Hinging hardware correct	P
8	Latching hardware correct	P
9	IP rating in accordance with drawing	P
10	Quantity correct	P
OTHER CHECKS CARRIED OUT:		
11		
12		
13		
14		
15		

ESCUTCHEONS		
No	TO BE CHECKED PRIOR TO PAINTING	Inspection Result Pass (P), Fail (F), Not Applicable (N/A)
1	Overall finish, dimensions, gauge and number stamped	P
2	Cutouts correct and ground off	P
3	Hinging hardware correct	P
4	Latching hardware correct	P
5	Equipment wiring supports fitted	P
6	Earth stud fitted	P
7	Correct fit in cubicle	P
8	Quantity correct	P
OTHER CHECKS CARRIED OUT:		
9	VENTILATION COVERS AND LOUVRES	P
10		
11		
12		
13		

GEAR TRAYS, etc		
No	TO BE CHECKED PRIOR TO PAINTING	Inspection Result Pass (P), Fail (F), Not Applicable (N/A)
1	Overall finish, dimensions, gauge and number stamped	P
2	Mounting holes correct	P
3	Correct fit in cubicle	P
4	Quantity correct	P
OTHER CHECKS CARRIED OUT:		
5		
6		
7		
8		
9		

Checked by	JOHN DARZIK	Date:	7/03/2012
------------	-------------	-------	-----------

Inspecting Officer Comments & Notes:

EXTRA WIRING COOBS. ON 3 DOORS REQUESTED. 16mm WIDE LIMIT SWITCHES TO BE SUBSTITUTED. ALL STAINLESS HARDWARE ON FINAL ASSEMBLY.			
Inspected By:		Witnessed By: (Client if applicable)	
(Name)	J. DARZIK	(Name)	ROSS M. DILLON, QUV.
(Sign)	[Signature]	(Sign)	R.O. M. [Signature]
Date	7/3/12	Date	7/3/12

NOTE: Ensure relevant items or comments are recorded on the Hit List (SF-1100)