

<b>DESCRIPTION:</b>	Clean FST 3 Mixing Chamber & Associated Pipe Work	<b>FREQUENCY:</b>	
<b>LOCATION:</b>	ST021 Sandgate STP	<b>STANDARD JOB No.:</b>	

	<b>Reference Material</b>
	<b>Procedural Steps</b>
	Contractor to liaise with Plant Operators to schedule and undertake shutdown works before commencement of cleaning works.
	<b>Pre-Works</b>
	Contractor to arrange drop scaffolding to be erected on FST#3 bridge to provide access to Centre Column.
	Scaffolding engineered to allow for Retrieval Rig.
	<b>Plant Operators</b>
	Final Settling Tank No.3 (FST#3) to be pump down to an appropriate level for cleaning works to be undertaken.
	Isolate connection pipes from Bioreactor 1.
	Isolate connection pipes from Bioreactor 2.
	<b>Contractor</b>
	Pump out and clean Mixing Chamber.
	Rod and clean pipeline from Mixing Chamber to FST#3.
	Rod and clean pipelines (2) from Mixing Chamber to Bioreactor 1.
	Rod and clean pipelines (2) from Mixing Chamber to Bioreactor 2.
	CCTV to be carried out on all 5 pipelines cleaned.