



MANUFACTURERS DATA REPORT

SUPPLY AND INSTALLATION OF VSD DRIVES FOR SP10 EAGLE FARM SEWAGE PUMP STATION DRY WELL NO.1 2MW PUMPS 11, 12 & 13

Prepared for:

**Central SEQ Distributor-Retailer
trading as
QUEENSLAND URBAN UTILITIES**

Contract Number: C1112-032

**Equipment TAG Numbers:
0110-SR11, 0110-SR12, 0110-SR13**

Table of Contents

Title Page

Table of Contents

Certificate of Compliance for Electrical Equipment and Installation

1) 0110-SR11 Variable Speed Drive System

- A. MV Cable Test Sheets
- B. LV cable Test Sheets
- C. Electrical Installation Report
- D. Commissioning Report and Parameter List
- E. Ventilation System Data
- F. Ventilation System Airflow and Sound Levels report
- G. Spare Part List
- H. Drawing List
- I. Factory Acceptance Test (FAT)

2) 0110-SR12 Variable Speed Drive System

- A. MV Cable Test Sheets
- B. LV cable Test Sheets
- C. Electrical Installation Report
- D. Commissioning Report and Parameter List
- E. Ventilation System Data
- F. Ventilation System Airflow and Sound Levels report
- G. Spare Part List
- H. Drawing List
- I. Factory Acceptance Test (FAT)

3) 0110-SR13 Variable Speed Drive System

- A. MV Cable Test Sheets
- B. LV cable Test Sheets
- C. Electrical Installation Report
- D. Commissioning Report and Parameter List
- E. Ventilation System Data
- F. Ventilation System Airflow and Sound Levels report
- G. Spare Part List
- H. Drawing List
- I. Factory Acceptance Test (FAT)

Certificate of Compliance for Electrical Equipment and Installation



Lic No. 756

J. & P. RICHARDSON INDUSTRIES PTY. LTD.

A.B.N. 23 001 952 325

114 CAMPBELL AVENUE, WACOL, BRISBANE, QLD. 4076
POSTAL ADDRESS: P.O. BOX 124, SUMNER PARK, QLD. 4074

Phone: (07) 3271 2911 - All Hours Fax: (07) 3271 3623

ELECTRICAL CONTRACTORS & ENGINEERS
INDUSTRIAL - COMMERCIAL - MINING

Email: jpr@jpr.com.au

Web: www.jpr.com.au

- ELECTRICAL INSTALLATION AND MAINTENANCE
- 24 HOUR BREAKDOWN SERVICE
- SWITCHBOARD DESIGN AND MANUFACTURE
- DATA & COMMUNICATIONS
- HIGH VOLTAGE INSTALLATIONS
- ELECTRICAL ENGINEERING, PLC & PROCESS SOFTWARE DESIGN
- OVERHEAD RETICULATION & UNDERGROUND RETICULATION
- ROADWAY LIGHTING & TRAFFIC SIGNALLING
- MUNICIPAL PUMPING INSTALLATIONS
- PUMPING EQUIPMENT MECHANICAL SERVICE & REPAIRS
- SHEETMETAL FABRICATION

BRANCHES

EAGLE FARM
PH: (07) 3868 3535

IPSWICH
PH: (07) 3281 1399

TOOWOOMBA
PH: (07) 4634 3800

GOLD COAST
PH: (07) 5591 6340

SUNSHINE COAST
PH: (07) 5476 5133

CHINCHILLA
PH: (07) 4662 7452

YATALA
PH: (07) 3386 1355



Q-Pulse Id

ca1308/lb

Job No: C64800

6 May 2014

Siemens

Attention: Mr. Pieter Taljaard

Dear Sir,

Eagle Farm Pump Station VSD Replacement

Please be advised that the VSD replacement at Eagle Farm has been completed as per the contract requirements.

All applicable work was carried out to AS3000:2007 and has been tested in accordance with the prescribed procedure and that such work complies in every respect with the requirements of the electrical safety regulation 2002.

Thank you for your order, we trust that yourself and your team has been impressed by our commitment to Siemens and we look forward to assisting you in the future.

Should you require any further information or clarification please do not hesitate in contacting the undersigned.

Yours faithfully,

Chris Andersen
Electrical Installation Assistant Manager
J & P Richardson Industries Pty Ltd

1) 0110-SR11 Variable Speed Drive System

A. MV Cable Test Sheets



J & P RICHARDSON INDUSTRIES PTY. LTD

Form No. F1039/3

114 Campbell Avenue, WACOL QLD 4076

Ph: (07) 3271 2911 - Fax: (07) 3271 3623

E-mail: jpr@jpr.com.au

HV CABLE TEST SHEET

Project: <u>SEIMANS</u>							Job No: <u>I64800</u>																																																												
Date of Test: <u>14-02-2014</u>																																																																			
Cable Circuit: From: <u>FEEDER PANEL A24 SR11</u> To: <u>INPUT TERMINALS 0110-SR11</u>																																																																			
Type: <u>SINGLE CORE XLPE</u> <u>6.6</u> kV <u>150</u> sq mm <u>AL</u>																																																																			
Reason for Test: <u>RETERMINATE.</u> Cable Temperature: <u>HOT</u>																																																																			
Loop Resistance in Ohms (is Loop Resistance Applicable?) Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>							Phasing: <u>AS IT WAS.</u>																																																												
Measured with No: _____																																																																			
Type: _____ Leads: _____ ohms																																																																			
<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th rowspan="3">Circuit</th> <th colspan="6">Loop</th> </tr> <tr> <th colspan="2">A-B</th> <th colspan="2">B-C</th> <th colspan="2">C-A</th> </tr> <tr> <th>Total</th> <th>Net</th> <th>Total</th> <th>Net</th> <th>Total</th> <th>Net</th> </tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> </table>										Circuit	Loop						A-B		B-C		C-A		Total	Net	Total	Net	Total	Net																																							
Circuit	Loop																																																																		
	A-B		B-C		C-A																																																														
	Total	Net	Total	Net	Total	Net																																																													
Insulation Resistance in Megohms Measured with No: <u>M00148.</u> Type: <u>KYORITSU</u>							<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th></th> <th>Volts</th> <th>1 Min</th> <th>2 Min</th> </tr> <tr> <td>A-Earth</td> <td><u>5000</u></td> <td><u>200,000</u></td> <td><u>200,000</u></td> </tr> <tr> <td>B-Earth</td> <td><u>5000</u></td> <td><u>200,000</u></td> <td><u>200,000</u></td> </tr> <tr> <td>C-Earth</td> <td><u>5000</u></td> <td><u>200,000</u></td> <td><u>200,000</u></td> </tr> <tr> <td>A - B</td> <td><u>5000</u></td> <td><u>200,000</u></td> <td><u>200,000</u></td> </tr> <tr> <td>B - C</td> <td><u>5000</u></td> <td><u>200,000</u></td> <td><u>200,000</u></td> </tr> <tr> <td>C - A</td> <td><u>5000</u></td> <td><u>200,000</u></td> <td><u>200,000</u></td> </tr> </table>				Volts	1 Min	2 Min	A-Earth	<u>5000</u>	<u>200,000</u>	<u>200,000</u>	B-Earth	<u>5000</u>	<u>200,000</u>	<u>200,000</u>	C-Earth	<u>5000</u>	<u>200,000</u>	<u>200,000</u>	A - B	<u>5000</u>	<u>200,000</u>	<u>200,000</u>	B - C	<u>5000</u>	<u>200,000</u>	<u>200,000</u>	C - A	<u>5000</u>	<u>200,000</u>	<u>200,000</u>																														
								Volts	1 Min	2 Min																																																									
							A-Earth	<u>5000</u>	<u>200,000</u>	<u>200,000</u>																																																									
							B-Earth	<u>5000</u>	<u>200,000</u>	<u>200,000</u>																																																									
							C-Earth	<u>5000</u>	<u>200,000</u>	<u>200,000</u>																																																									
							A - B	<u>5000</u>	<u>200,000</u>	<u>200,000</u>																																																									
							B - C	<u>5000</u>	<u>200,000</u>	<u>200,000</u>																																																									
C - A	<u>5000</u>	<u>200,000</u>	<u>200,000</u>																																																																
High Voltage Test Sheet <u>N/A.</u> 1 Start; 1 Finish – Leakage Currents in mA																																																																			
Connections			Time Mins	Negative			Positive																																																												
-	+	Earth		kV	1 Start	1 Finish	kV	1 Start	1 Finish																																																										
A B C																																																																			
A	B	C																																																																	
B	C	A																																																																	
C	A	B																																																																	
Weather Conditions: <u>Fine</u>							Amb. Temp. °C: <u>-</u>																																																												
Result of Test: <u>Passed</u>							Label Attached at: <u>-</u>																																																												
Comments:																																																																			
Testing Officer: <u>S. GUNNINGHAM</u>			Date: <u>14-02-14.</u>		Engineer if Required:		Date: <u>/ /</u>																																																												



J & P RICHARDSON INDUSTRIES PTY. LTD

Form No. F1039/3

114 Campbell Avenue, WACOL QLD 4076

Ph: (07) 3271 2911 - Fax: (07) 3271 3623

E-mail: jpr@jpr.com.au

HV CABLE TEST SHEET

Project: <u>SEIMANS</u>							Job No: <u>I64800</u>																																																												
Date of Test: <u>14-02-2014</u>																																																																			
Cable Circuit: From: <u>OUTPUT TERMINALS 0110-SR11</u> To: <u>ISOLATOR 0110-I & ES11</u>																																																																			
Type: <u>SINGLE CORE XLPE</u> <u>6.6 kV</u> <u>120 sq mm CU</u>																																																																			
Reason for Test: <u>NEW INSTALLATION</u> Cable Temperature: <u>COLD</u>																																																																			
Loop Resistance in Ohms (is Loop Resistance Applicable?) Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>							Phasing: <u>ABC</u> <u>RWB</u>																																																												
Measured with No: _____																																																																			
Type: _____ Leads: _____ ohms																																																																			
<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th rowspan="3">Circuit</th> <th colspan="6">Loop</th> </tr> <tr> <th colspan="2">A-B</th> <th colspan="2">B-C</th> <th colspan="2">C-A</th> </tr> <tr> <th>Total</th> <th>Net</th> <th>Total</th> <th>Net</th> <th>Total</th> <th>Net</th> </tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> </table>										Circuit	Loop						A-B		B-C		C-A		Total	Net	Total	Net	Total	Net																																							
Circuit	Loop																																																																		
	A-B		B-C		C-A																																																														
	Total	Net	Total	Net	Total	Net																																																													
Insulation Resistance in Megohms Measured with No: <u>M00148</u> Type: <u>1KTRITSU</u>							<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th></th> <th>Volts</th> <th>1 Min</th> <th>2 Min</th> </tr> <tr> <td>A-Earth</td> <td><u>5000</u></td> <td><u>100,000</u></td> <td><u>100,000</u></td> </tr> <tr> <td>B-Earth</td> <td><u>5000</u></td> <td><u>100,000</u></td> <td><u>100,000</u></td> </tr> <tr> <td>C-Earth</td> <td><u>5000</u></td> <td><u>100,000</u></td> <td><u>100,000</u></td> </tr> <tr> <td>A - B</td> <td><u>5000</u></td> <td><u>200,000</u></td> <td><u>200,000</u></td> </tr> <tr> <td>B - C</td> <td><u>5000</u></td> <td><u>200,000</u></td> <td><u>200,000</u></td> </tr> <tr> <td>C - A</td> <td><u>5000</u></td> <td><u>200,000</u></td> <td><u>200,000</u></td> </tr> </table>				Volts	1 Min	2 Min	A-Earth	<u>5000</u>	<u>100,000</u>	<u>100,000</u>	B-Earth	<u>5000</u>	<u>100,000</u>	<u>100,000</u>	C-Earth	<u>5000</u>	<u>100,000</u>	<u>100,000</u>	A - B	<u>5000</u>	<u>200,000</u>	<u>200,000</u>	B - C	<u>5000</u>	<u>200,000</u>	<u>200,000</u>	C - A	<u>5000</u>	<u>200,000</u>	<u>200,000</u>																														
								Volts	1 Min	2 Min																																																									
							A-Earth	<u>5000</u>	<u>100,000</u>	<u>100,000</u>																																																									
							B-Earth	<u>5000</u>	<u>100,000</u>	<u>100,000</u>																																																									
							C-Earth	<u>5000</u>	<u>100,000</u>	<u>100,000</u>																																																									
							A - B	<u>5000</u>	<u>200,000</u>	<u>200,000</u>																																																									
							B - C	<u>5000</u>	<u>200,000</u>	<u>200,000</u>																																																									
C - A	<u>5000</u>	<u>200,000</u>	<u>200,000</u>																																																																
High Voltage Test Sheet <u>N/A</u> 1 Start; 1 Finish - Leakage Currents in mA																																																																			
Connections			Time Mins	Negative			Positive																																																												
-	+	Earth		kV	1 Start	1 Finish	kV	1 Start	1 Finish																																																										
A B C																																																																			
A	B	C																																																																	
B	C	A																																																																	
C	A	B																																																																	
Weather Conditions: <u>Fine</u>							Amb. Temp. °C: <u>-</u>																																																												
Result of Test: <u>Passed</u>							Label Attached at: <u>-</u>																																																												
Comments:																																																																			
Testing Officer: <u>S. LUNNINGHAM</u>			Date: <u>14-02-14</u>		Engineer if Required:		Date: <u> / / </u>																																																												



J & P RICHARDSON INDUSTRIES PTY. LTD

Form No. F1039/3

114 Campbell Avenue, WACOL QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au

HV CABLE TEST SHEET

Project: <u>SEIMANS</u>							Job No: <u>I64800</u>																																																					
Date of Test: <u>14-02-2014.</u>																																																												
Cable Circuit: From: <u>ISOLATOR 0110-12511</u> To: <u>MOTOR SR11-</u>																																																												
Type: <u>SINGLE CORE XLPE</u> <u>6.6</u> kV <u>150</u> sq mm <u>AC</u>																																																												
Reason for Test: <u>RETERMINATION.</u> Cable Temperature: <u>Hot</u>																																																												
Loop Resistance in Ohms (is Loop Resistance Applicable?) <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No							Phasing: <u>AS IT WAS.</u>																																																					
Measured with No: _____																																																												
Type: _____ Leads: _____ ohms																																																												
<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th rowspan="3">Circuit</th> <th colspan="6">Loop</th> </tr> <tr> <th colspan="2">A-B</th> <th colspan="2">B-C</th> <th colspan="2">C-A</th> </tr> <tr> <th>Total</th> <th>Net</th> <th>Total</th> <th>Net</th> <th>Total</th> <th>Net</th> </tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> </table>										Circuit	Loop						A-B		B-C		C-A		Total	Net	Total	Net	Total	Net																																
Circuit	Loop																																																											
	A-B		B-C		C-A																																																							
	Total	Net	Total	Net	Total	Net																																																						
Insulation Resistance in Megohms Measured with No: <u>M100148.</u> Type: <u>KYORITSU.</u>							<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th></th> <th>Volts</th> <th>1 Min</th> <th>2 Min</th> </tr> <tr> <td>A-Earth</td> <td><u>5000</u></td> <td><u>1100</u></td> <td><u>1100</u></td> </tr> <tr> <td>B-Earth</td> <td><u>5000</u></td> <td><u>1100</u></td> <td><u>1100</u></td> </tr> <tr> <td>C-Earth</td> <td><u>5000</u></td> <td><u>1100</u></td> <td><u>1100</u></td> </tr> <tr> <td>A - B</td> <td><u>5000</u></td> <td><u>-</u></td> <td><u>-</u></td> </tr> <tr> <td>B - C</td> <td><u>5</u></td> <td><u>-</u></td> <td><u>-</u></td> </tr> <tr> <td>C - A</td> <td><u>-</u></td> <td><u>-</u></td> <td><u>-</u></td> </tr> </table>					Volts	1 Min	2 Min	A-Earth	<u>5000</u>	<u>1100</u>	<u>1100</u>	B-Earth	<u>5000</u>	<u>1100</u>	<u>1100</u>	C-Earth	<u>5000</u>	<u>1100</u>	<u>1100</u>	A - B	<u>5000</u>	<u>-</u>	<u>-</u>	B - C	<u>5</u>	<u>-</u>	<u>-</u>	C - A	<u>-</u>	<u>-</u>	<u>-</u>																						
								Volts	1 Min	2 Min																																																		
							A-Earth	<u>5000</u>	<u>1100</u>	<u>1100</u>																																																		
							B-Earth	<u>5000</u>	<u>1100</u>	<u>1100</u>																																																		
							C-Earth	<u>5000</u>	<u>1100</u>	<u>1100</u>																																																		
							A - B	<u>5000</u>	<u>-</u>	<u>-</u>																																																		
							B - C	<u>5</u>	<u>-</u>	<u>-</u>																																																		
C - A	<u>-</u>	<u>-</u>	<u>-</u>																																																									
High Voltage Test Sheet <u>N/A.</u> 1 Start; 1 Finish – Leakage Currents in mA																																																												
Connections			Time Mins	Negative			Positive																																																					
-	+	Earth		kV	1 Start	1 Finish	kV	1 Start	1 Finish																																																			
A B C																																																												
A	B	C																																																										
B	C	A																																																										
C	A	B																																																										
Weather Conditions: <u>Fine</u>							Amb. Temp. °C: <u>-</u>																																																					
Result of Test: <u>Passed</u>							Label Attached at: <u>-</u>																																																					
Comments: <u>CABLE TEST INCLUDES MOTOR WINDINGS.</u>																																																												
Testing Officer: <u>S. LUNNINGHAM</u>			Date: <u>14-02-14.</u>		Engineer if Required:		Date: <u> / / </u>																																																					

1) 0110-SR11 Variable Speed Drive System


B. LV cable Test Sheets

POWER CABLE INSPECTION AND TEST SHEET

CABLE No.		P212		SIZE		10		mm ²	
FROM		SR11		TYPE		PVC		XLPE/PVC	
TO		DIST BOARD		LENGTH		35m			
CORE No.		INSULATION				FAULT LOOP		EARTH CONTINUITY	
		TO EARTH	TO RED	TO WHITE	TO BLUE	TO NEUTRAL	IMPEDANCE	PSC	Ω
RED		200 MΩ	N/A MΩ	200 MΩ	200 MΩ	200 MΩ	— Ω	— AMPS	101
WHITE		200 MΩ	200 MΩ	N/A MΩ	200 MΩ	200 MΩ	— Ω	— AMPS	
BLUE		200 MΩ	200 MΩ	200 MΩ	N/A MΩ	200 MΩ	— Ω	— AMPS	
NEUTRAL		200 MΩ	200 MΩ	200 MΩ	200 MΩ	N/A MΩ	— Ω	N/A AMPS	
Verification									
Lugs/Pin Ends		Glands		Heat Shrink		Shrouds		Cable label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	✓	✓	✓	✓	✓	NA	NA	✓	✓

PRINT NAME	Glenn Cervetto
SIGNATURE	<i>gm</i>
DATE	14/02/14

POWER CABLE INSPECTION AND TEST SHEET

CABLE No.		P232				SIZE		2.5 mm ²	
FROM		SR11		2cde		TYPE		PVC XLPE/PVC	
TO		MOTOR HEATER				LENGTH		55m	
CORE No.		INSULATION				FAULT LOOP			EARTH CONTINUITY
		TO EARTH	TO RED	TO WHITE	TO BLUE	TO NEUTRAL	IMPEDANCE	PSC	Ω
RED		MΩ	N/A	MΩ	MΩ	MΩ	Ω	AMPS	
WHITE		MΩ	MΩ	N/A	MΩ	MΩ	Ω	AMPS	
BLUE		MΩ	MΩ	MΩ	N/A	MΩ	Ω	AMPS	
NEUTRAL		MΩ	MΩ	MΩ	MΩ	N/A	Ω	N/A	AMPS
Verification									
Lugs/Pin Ends		Glands		Heat Shrink		Shrouds		Cable label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	✓	NA
PRINT NAME		Glenn Cervetto							
SIGNATURE									
DATE		14.12.14							

POWER CABLE INSPECTION AND TEST SHEET

CABLE No.	P231				SIZE		2.5 mm ²
FROM	SR11				TYPE		XLPE/PVC
TO	DIST BOARD				LENGTH		35m
CORE No.	INSULATION				FAULT LOOP		EARTH CONTINUITY
	TO EARTH	TO RED	TO WHITE	TO BLUE	TO NEUTRAL	IMPEDANCE	PSC
RED	100 MΩ +	N/A	MΩ	MΩ	100 MΩ +	Ω	AMPS
WHITE	MΩ	MΩ	N/A	MΩ	MΩ	Ω	AMPS
BLUE	MΩ	MΩ	MΩ	N/A	MΩ	Ω	AMPS
NEUTRAL	100 MΩ +	100 MΩ +	MΩ	MΩ	N/A	Ω	N/A
1.2							
Verification							
Lugs/Pin Ends	Glands		Heat Shrink		Shrouds		Cable label
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	✓	✓	✓	NA	NA	✓	✓
PRINT NAME <u>Glenn Cervetto</u> SIGNATURE <u>[Signature]</u> DATE <u>14/02/14</u>							

POWER CABLE INSPECTION AND TEST SHEET

CABLE No.	VFD Fan		SIZE		2.5	mm ²
FROM	SR11		TYPE		PVC	XLPE/PVC
TO	VFD Fan		LENGTH			
CORE No.	INSULATION		FAULT LOOP			EARTH CONTINUITY
	TO EARTH	TO RED	TO WHITE	TO BLUE	TO NEUTRAL	IMPEDANCE
RED	200 MΩ +	N/A	200 MΩ +	200 MΩ +	N/A	Ω
WHITE	200 MΩ +	200 MΩ +	N/A	200 MΩ +	N/A	Ω
BLUE	200 MΩ +	200 MΩ +	200 MΩ +	N/A	N/A	Ω
NEUTRAL	N/A	N/A	N/A	N/A	N/A	Ω
Verification						
Lugs/Pin Ends	Glands		Heat Shrink		Shrouds	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Cable label
✓	✓	✓	✓	N/A	N/A	N/A
PRINT NAME <u>Glenn Cervetto</u> SIGNATURE <u>[Signature]</u> DATE <u>14/12/14</u>						

J & P RICHARDSON INDUSTRIES PTY LTD

A.B.N. 23 001 952 325

114 Campbell Avenue, WACOL QLD 4076

Ph: (07) 3271 2911 - Fax: (07) 3271 3623

E-mail: jpr@jpr.com.au

INSTRUMENTATION CABLE INSPECTION TEST SHEET

CABLE No.	P11-7J		SIZE		1.5mm ²				
FROM	SR11	6 PR	TYPE		IND GEN				
TO	ENCODER		LENGTH		55m.				
CORE No.	WIRE NUMBER		FROM TERMINAL TB2 ELV		TO TERMINAL				
		Correct		Correct		Correct			
1 WHITE	PP11+15V	✓	30	✓	NA				
1 BLACK	PP11-com	✓	31	✓	NA				
2 WHITE	PP11-B1	✓	28	✓	NA				
2 BLACK	PP11-B	✓	29	✓	NA				
3 WHITE	PP11-A1	✓	26	✓	NA				
3 BLACK	PP11-A	✓	27	✓	NA				
4 WHITE									
4 BLACK									
5 WHITE									
5 BLACK									
6 WHITE									
6 BLACK									
7 WHITE									
7 BLACK									
8 WHITE									
8 BLACK									
9 WHITE									
9 BLACK									
10 WHITE									
10 BLACK									
11 WHITE									
11 BLACK									
12 WHITE									
12 BLACK									
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	✓	NA

PRINT NAME

Glenn Cervetto

SIGNATURE

gpr

DATE

14, 2/14

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au

CONTROL CABLE INSPECTION & TEST SHEET

CABLE No.	C170				SIZE	1.5mm ²			
FROM	SR11.		2C		TYPE	PVC/PVC			
TO	PUMP FLOOR ESTOP				LENGTH	55m			
CORE No.	WIRE NUMBER		FROM TERMINAL		TO TERMINAL				
		Correct		Correct		Correct			
1	101K-2	✓	TB6-7	✓	NA				
2	102K-1	✓	TB6-6	✓	NA.				
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	✓	NA

PRINT NAME

Glenn Cervetto

SIGNATURE

gpc

DATE

14, 2 11 14

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au

CONTROL CABLE INSPECTION & TEST SHEET

CABLE No.	C309		SIZE		1.5mm ²				
FROM	SR11	DC	TYPE		PVC/PVC				
TO	HV SWITCHROOM SB		LENGTH						
CORE No.	WIRE NUMBER		FROM TERMINAL		TO TERMINAL				
		Correct		Correct		Correct			
1	138K	✓	TB6-2	✓	NA				
2	139K	✓	TB6-3	✓	NA				
3	101K	✓	TB6-9	✓					
4	102K	✓	TB6-4	✓					
5	102K-1	✓	TB6-5	✓					
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	✓	NA

PRINT NAME

Glenn Corvelto

SIGNATURE



DATE

14/2/14

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au

CONTROL CABLE INSPECTION & TEST SHEET

CABLE No.	C310		SIZE	1.5mm ²	
FROM	SR11	6c	TYPE	MULTICORE	
TO	MK11		LENGTH	55m	
CORE No.	WIRE NUMBER	FROM TERMINAL	TO TERMINAL		
		Correct		Correct	
1	BK11-2	✓	TB2-4	✓	BK11-196
2	BK11-7	✓	TB2-3	✓	BK11-192
3					
4					
5	BK11-3	✓	TB6-1	✓	BK11-194
6	BK11-5	✓	TB6-2	✓	BK11-199
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					

Verification

Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	✓	NA

PRINT NAME

Glenn Cervetto

SIGNATURE

Glenn Cervetto

DATE

14, 02, 14.

J & P RICHARDSON INDUSTRIES PTY LTD

A.B.N. 23 001 952 325

114 Campbell Avenue, WACOL QLD 4076

Ph: (07) 3271 2911 - Fax: (07) 3271 3623

E-mail: jpr@jpr.com.au

INSTRUMENTATION CABLE INSPECTION TEST SHEET

CABLE No.	P444		SIZE	1.5mm ²					
FROM	SR11	1PR	TYPE	SCREENED					
TO	24VDC DIST BD		LENGTH	NA.					
CORE No.	WIRE NUMBER	FROM TERMINAL	TO TERMINAL						
		Correct		Correct					
1 WHITE	SR11+VE	✓	317	✓	NA				
1 BLACK	SR11-VE	✓	321	✓	NA.				
2 WHITE									
2 BLACK									
3 WHITE									
3 BLACK									
4 WHITE									
4 BLACK									
5 WHITE									
5 BLACK									
6 WHITE									
6 BLACK									
7 WHITE									
7 BLACK									
8 WHITE									
8 BLACK									
9 WHITE									
9 BLACK									
10 WHITE									
10 BLACK									
11 WHITE									
11 BLACK									
12 WHITE									
12 BLACK									
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	✓	NA

PRINT NAME

Glenn Cerretto

SIGNATURE

JPR

DATE

14/2/14.

J & P RICHARDSON INDUSTRIES PTY LTD

A.B.N. 23 001 952 325

114 Campbell Avenue, WACOL QLD 4076

Ph: (07) 3271 2911 - Fax: (07) 3271 3623

E-mail: jpr@jpr.com.au

INSTRUMENTATION CABLE INSPECTION TEST SHEET

CABLE No.	LAN 11-3		SIZE		1.5mm ²				
FROM	SR11		TYPE		SCREENED				
TO			LENGTH		NA.				
CORE No.	WIRE NUMBER		FROM TERMINAL		TO TERMINAL				
		Correct		Correct		Correct			
1 WHITE	NA		BLOCK3	✓	NA				
1 BLACK	NA		BLOCK3	✓	NA				
2 WHITE									
2 BLACK									
3 WHITE									
3 BLACK									
4 WHITE									
4 BLACK									
5 WHITE									
5 BLACK									
6 WHITE									
6 BLACK									
7 WHITE									
7 BLACK									
8 WHITE									
8 BLACK									
9 WHITE									
9 BLACK									
10 WHITE									
10 BLACK									
11 WHITE									
11 BLACK									
12 WHITE									
12 BLACK									
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	✓	NA

PRINT NAME

Glenn Cervetto

SIGNATURE

JPR

DATE

14/2/14.

J & P RICHARDSON INDUSTRIES PTY LTD

A.B.N. 23 001 952 325

114 Campbell Avenue, WACOL QLD 4076

Ph: (07) 3271 2911 - Fax: (07) 3271 3623

E-mail: jpr@jpr.com.au

INSTRUMENTATION CABLE INSPECTION TEST SHEET

CABLE No.	LT003-25		SIZE		1.5mm ²				
FROM	SR11		1PR		TYPE				
TO					LENGTH				
CORE No.	WIRE NUMBER		FROM TERMINAL		TO TERMINAL				
		Correct		Correct		Correct			
1 WHITE	11-3-1	✓	357	✓	NA				
1 BLACK	WW+1	✓	358	✓	NA.				
2 WHITE									
2 BLACK									
3 WHITE									
3 BLACK									
4 WHITE									
4 BLACK									
5 WHITE									
5 BLACK									
6 WHITE									
6 BLACK									
7 WHITE									
7 BLACK									
8 WHITE									
8 BLACK									
9 WHITE									
9 BLACK									
10 WHITE									
10 BLACK									
11 WHITE									
11 BLACK									
12 WHITE									
12 BLACK									
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	✓	NA

PRINT NAME

Glenn Cervetto

SIGNATURE

JPR

DATE

14/2/14

J & P RICHARDSON INDUSTRIES PTY LTD

A.B.N. 23 001 952 325

114 Campbell Avenue, WACOL QLD 4076

Ph: (07) 3271 2911 - Fax: (07) 3271 3623

E-mail: jpr@jpr.com.au


INSTRUMENTATION CABLE INSPECTION TEST SHEET

CABLE No.	LT003-35				SIZE	1.5mm ²			
FROM	SR11		1PR		TYPE	SCREENED			
TO					LENGTH	NA.			
CORE No.	WIRE NUMBER		FROM TERMINAL		TO TERMINAL				
		Correct		Correct		Correct			
1 WHITE	NW-	✓	359	✓	NA				
1 BLACK	12-3-1	✓	360	✓	NA.				
2 WHITE									
2 BLACK									
3 WHITE									
3 BLACK									
4 WHITE									
4 BLACK									
5 WHITE									
5 BLACK									
6 WHITE									
6 BLACK									
7 WHITE									
7 BLACK									
8 WHITE									
8 BLACK									
9 WHITE									
9 BLACK									
10 WHITE									
10 BLACK									
11 WHITE									
11 BLACK									
12 WHITE									
12 BLACK									
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	✓	NA

PRINT NAME

Glenn Cervetto

SIGNATURE



DATE

14, 7, 14

1) 0110-SR11 Variable Speed Drive System

C. Electrical Installation Report.

ELECTRICAL INSTALLATION REPORT

Issued in accordance with the *Electrical Safety Regulation 2002* (Qld)
Section 221 for electrical work in a Hazardous Area
or on a High Voltage installation.

Occupier:	Location of Installation:
Qld Urban Utilities	Violet Street/Kingsford Smith Drive, Eagle Farm 4009

Electrical Installation Audited (Audit Scope):
Replacement of existing VVVF 0110-SR11 <ul style="list-style-type: none"> Isolator & earthing panel 0110-0 ES11 Motor Feeder from Panel A24 SR11 to VVVF 0110-SR11 Feeder from VVVF to Isolator Feeder from Isolator to motor

Electrical Contractor Responsible for the installation:	Electrical Contractors Lic:
J&P Richardson Industries	756

Audit Limitations
Inherent Limitations: Because of the inherent limitations of any internal control structure, it is possible non-compliance with standards may occur and not be detected. An audit is not designed to detect all weaknesses in compliance as an audit is not performed continuously throughout the period of installation.
Scope Limitations: Test results of VVVF have not been verified

Audit Result:
<input type="checkbox"/> The auditor issuing this notification reasonably believes that the installation work described in the Audit Scope above is not in compliance with the relevant standards.
<input checked="" type="checkbox"/> I advise that the audit of the electrical installation work described in the Audit Scope above, was successfully executed and compliance with the relevant parts of AS2067 and AS/NZS3000 is demonstrated (subject to the audit limitations) at the time of the audit.
From the evidence provided, conclusion can be drawn that the onsite test results recorded by the installer, satisfy the minimum test requirements of AS2067, AS/NZS3000 and other relevant standards.
It is reasonable to believe that the electrical installation described in the Audit Scope above is electrically safe to connect.

Audit Date:	Auditor:	Auditors Signature:	Auditors No:	Phone No:
14/02/14	S.Downey		02/0114	0438 394 269

Comments/Observations:
1. Phasing out across any tie switches and phase rotation (where applicable) must be verified before operation.
2. The High Voltage system must be operated under a safe system of work by persons competent in high voltage switching and authorised to do so.
3. To ensure continued safe and satisfactory operation of an electrical system with a minimum risk of breakdown and the consequent interruption of supply, it is recommended the system be subject to periodic examination and inspection as per AS2467 and the manufacturer's instructions.

1) 0110-SR11 Variable Speed Drive System

D. Commissioning Report and Parameter List

SIEMENS

STARTUP & COMMISSIONING MANUAL

**FOR SIEMENS
PERFECT HARMONY, AIR-COOLED,
MEDIUM VOLTAGE,
VARIABLE FREQUENCY DRIVES**

**A5E32168985
VSD 0110-SR11
Queensland Urban Utilities – Eagle Farm**

Important Note:

These Startup & Commissioning instructions are solely intended as working instructions or information for Field Service specialist personnel of the SII DT LD, Customer Services Division.

Even where product specific information is included, these instructions are not to be regarded as operating Instructions for a particular product.

Revision	Description of Change	Initials	Date

Table of Contents

Section	Title	Page
LIST OF TABLES		4
ABBREVIATIONS		5
1.0 INTRODUCTION		6
1.1 PURPOSE OF MANUAL		6
1.2 STARTUP TASK AGENDA		6
1.3 SYMBOLS AND CONVENTIONS		7
2.0 SITE AND SAFETY INSTRUCTIONS		9
2.1 TEST EQUIPMENT AND TOOL CHECK		9
2.2 SITE AND SAFETY ACTIVITIES		10
3.0 SITE AND DRIVE INFORMATION		11
3.1 CUSTOMER INFORMATION		11
3.2 DISPATCH INFORMATION		11
3.3 LOCATION ENVIRONMENT		11
3.4 DRIVE INFORMATION		12
3.5 MOTOR INFORMATION		13
4.0 CUSTOMER PRE-STARTUP CHECKLIST REVIEW		14
4.1 CUSTOMER RESPONSIBILITIES		14
4.2 REVIEW AND RECORD CHECKLIST ITEMS STATUS		14
5.0 DRIVE PRE-POWER INSPECTIONS AND CHECKS		14
6.0 CONTROL POWER CHECKS		17
7.0 SOFTWARE AND FIRMWARE VERSION RECORDING		18
8.0 BYPASS CONTACTOR TEST		19
9.0 OPEN LOOP TESTS		20
10.0 DRIVE TEST IN OPEN LOOP TEST MODE WITH MOTOR CONNECTED		22
11.0 DRIVE TEST IN OPEN LOOP VECTOR CONTROL MODE FOR LOADED MOTOR APPLICATION		24
12.0 TUNING		29
13.0 SYNCHRONOUS TRANSFER PROCEDURE (IF APPLICABLE)		30
14.0 DRIVE TEST WITH SYNCHRONOUS MOTOR		31
15.0 ALARMS AND ADDRESSES		34
16.0 APPROVAL & ACCEPTANCE OF STARTUP & COMMISSIONING		36

List of Tables

Tables	Page
Table 1: Abbreviations	5
Table 2: Test Equipment and Tool List	9
Table 3: Cell Information.....	13
Table 4: Parameters, SOP, and Event Logs Information	18
Table 5: By-pass Contactor Testing.....	19
Table 6: Scaling of Drive output voltage as a function of speed	26
Table 7: Scaling of Drive input and output voltages and currents	26

Reference Material (for Siemens Personnel)

For Gen IV Drives:

SIEMENS Gen IV Product User Manual A5E01454341C

SIEMENS Gen IV Commissioning and Maintenance Manual A5E01454341D

For Gen III/e Drives:

SIEMENS Perfect Harmony Gen III/e User's Manual A1A19000405A

SIEMENS Perfect Harmony Gen III/Gen III/e Startup and Advanced Topics Manual A1A19000404A

SIEMENS Perfect Harmony Gen III/e Installation Manual A1A19000403A

SIEMENS NXG Manual A1A19001588

Tech Notes (Applications)

Abbreviations

The following abbreviations are used throughout this procedure.

Table 1: Abbreviations

Abbreviation	Description
A	Ampere(s); Amp(s)
AC	Alternating Current
ACH	Anti-Condensation Heater
ACU	Air Conditioning Unit
CB	Circuit Breaker
CDS	Circuit Disconnect Switch
CPS	Control Power Supply
CT	Current Transformer
DC	Direct Current
DCR	Digital Card Rack
DWG	Drawing
ES	Emergency Shutdown
ESD	Electrostatic Discharge
F	Fuse
FSR	Field Service Representative
ICP	Installation and Commissioning Procedure
GA	General Arrangement
HESPS	Hall Effect Sensor Power Supply
HMI	Human-Machine Interface
LV	Low Voltage
MV	Medium Voltage
N/A	Not Applicable
OEM	Original Equipment Manufacturer
P/N	Part Number
PDC	Power Distribution Center
PPE	Personal Protective Equipment
PSD	Process Shutdown
S/N	Serial Number
SOP	System Operating Program
TB	Terminal Block
UPS	Uninterruptible Power Supply
V	Volt(s)
VAC	Volt(s) / -Alternating Current
VDC	Volt(s) / -Direct Current
VFD	Variable Frequency Drive
WPS	Wago Power Supply

1.0 INTRODUCTION

This document is for all Air-Cooled Perfect Harmony Drives with NXG Controls.

1.1 Purpose of Manual

The purpose of this document is to effectively guide competent and trained Siemens personnel through Startup and Commissioning for the Air-Cooled Perfect Harmony Variable Frequency Drive (VFD). The individual checks must be performed within each of the separate sections of this procedure. Following any introductory text and precautions, each section contains a series of checkboxes that indicate the completion of the individual steps.

In addition to the checkboxes, tables may be included in some sections. Such tables are used to record information like the following: a) parameter settings; b) test point data values; c) any errors or deviations. Major sub-sections also contain initials/date fields that must be completed by the individual performing and completing that section of the Startup and Commissioning procedure.

1.2 Startup Task Agenda

1.2.1 Punch List for Open Items During Startup & Commissioning

- List any issues as open items. (Attachment #1, CCF-004)
- Assign responsibility, due date, and date of completion.
- Review with Customer and return copy to Project Manager (PM) at end of Commissioning.

1.2.2 Drive Cabinet Inspections

- Installation Inspections - Perform a visual inspection to detect signs of deterioration and discoloration. Inspection detects issues in the equipment where components may need replacement and/or corrective action.
- Equipment Cleanliness Check – Check each of the enclosures of the equipment for cleanliness of power and control circuitry. This should include removal of installation dirt and debris.
- Connection Checks - Perform a variety of connection and torque mark checks on the Drive system including inspection for loose wires, loose hardware, stripped or cut wires, poor/melted insulation, and proper torquing on the component mountings.

1.2.3 Power-up Checks

- Power-up the equipment and perform a functional and operational evaluation running at various operation levels.
- Inspection verifies the equipment is in operating condition.

1.2.4 Customer / Performance Review

- Meet with the customer to review the current site conditions.
- Record any issues with the installation of the Siemens equipment.
- Record training classes taken by on-site personnel and recommend any to be taken.




1.2.5 Spare Parts Checkout

- Perform a visual inspection of Spare Power Cells, Spare Control PCBs, and other components.
- Spare Control PCBs or Power Cells should be installed in the Drive to verify setup and operation.
- Record recommended spare parts.
- Recommend a backup flash disk of the operating system.






1.3 Symbols and Conventions










1.3.1 Symbol Definitions

The following words and symbols found throughout this manual mark special messages to alert the operator of specific information concerning the PERSONNEL, the EQUIPMENT or the PROCESS.

 WARNING	Text set off in this manner provides warning notice that failure to follow these directions in this WARNING can result in bodily harm or loss of life and/or extensive damage to equipment.
 CAUTION	Text set off in this manner provides warning notice that failure to follow these directions in this CAUTION can result in damage to equipment.
 NOTE	Text set off in this manner present clarifying information or specific instructions pertinent to the immediate instruction.

1.3.2 Warnings and Caution Notes

 WARNING	Personnel performing this procedure MUST read the entire document before beginning the procedure.
 NOTE	Personnel executing this procedure shall acquire the necessary permits prior to commencing any work activity.
 WARNING	Before performing this procedure, the Customer Personnel and Siemens Field Service Representative MUST conduct a job safety briefing for all participants. The briefing shall cover hazards, special precautions, energy source controls and personal protective equipment requirements.
 WARNING	Always work with one hand, wear safety shoes rated electrical hazard/composite and safety glasses. Always work with another person present who is acting as a safety monitor.
 WARNING	Only qualified Siemens Field Service Representatives should install, operate, troubleshoot, and maintain this Drive. A qualified individual is “one familiar with the commissioning and operation of the equipment and the hazards involved.

 WARNING	<p>Always use extreme caution when handling or measuring components that are inside the enclosure. Be careful to prevent meter leads from shorting together or from touching other terminals.</p>
 WARNING	<p>Use only instrumentation (e.g., meters, oscilloscopes, etc.) intended for high voltage measurements (that is, isolation is provided inside the instrument, not provided by isolating the chassis ground of the instrument).</p>
 WARNING	<p>Never touch anything within the Perfect Harmony cabinets until verifying that it is neither thermally hot nor electrically alive.</p>
 WARNING	<p>Never remove safety shields (marked with a HIGH VOLTAGE sign) or attempt to measure points beneath the shields.</p>
 WARNING	<p>Never connect any grounded instrumentation (i.e., non-isolated meters or oscilloscopes) to the Perfect Harmony system.</p>
 WARNING	<p>Never connect or disconnect wiring or printed circuit boards while the Drive is energized.</p>
 WARNING	<p>Hazardous voltages may still exist within the Perfect Harmony cabinets even when the disconnect switch is open (off) and the supply power is shut off.</p>
 CAUTION	<p>Be sure to make appropriate connections/disconnection to equipment in order to perform this test correctly and safely. Failure to do so may result in DAMAGE to equipment.</p>
 WARNING	<p>Only personnel performing the test shall be in the area while the test is being performed. Test area shall be barricaded and unauthorized personnel shall not be allowed inside.</p>

2.0 SITE AND SAFETY INSTRUCTIONS

2.1 Test Equipment and Tool Check

- 2.1.1 All test instruments, supporting tools, and accessories shall be rated for intended use. Initial ____
- 2.1.2 Perform a visual inspection of all test instruments, equipment and all associated test leads, cables, power cords, probes, and connectors for external defects and damage. Initial ____
- 2.1.3 Ensure that all test instruments, equipment, and their accessories are calibrated and valid throughout the ENTIRE test period. Initial ____
- 2.1.4 Verify customer can supply the following accessories for possible use during Startup and Commissioning activities:
- | | | | |
|---------------------------------------------|-------------------------------------|-------------------------------------------------------|--------------------------------------|
| <input checked="" type="checkbox"/> Barrier | <input type="checkbox"/> Guards | <input checked="" type="checkbox"/> Caution Tape | <input type="checkbox"/> Cell Lifter |
| <input type="checkbox"/> Rags | <input type="checkbox"/> Step Stool | <input type="checkbox"/> Alcohol based Cleaning Fluid | <input type="checkbox"/> Grease Gun |
| <input type="checkbox"/> Air Filters | <input type="checkbox"/> Ladder | <input type="checkbox"/> Shop Vacuum | <input type="checkbox"/> Soft Brush |
| <input type="checkbox"/> Compressed Air | <input type="checkbox"/> Hoses | <input type="checkbox"/> Water & Hose | Initial ____ |

Table 2: Test Equipment and Tool List

Equipment/Tool	Manufacturer & Model Number	Serial Number	Calibration/ Inspection Date
PPE Arc Flash Jacket	Stanco Temp Test Salisbury		
Meter	Fluke 1587, Megger		
	Fluke 43B, PQM		
	Fluke 787, Process Mtr		
	Fluke 87 V, DVM		
	Simpson 260-8P		
	AEMC JM810A, 2000A		
	Fluke i400s		
Torque Wrenches	Craftsman 250 ft-lbs		
	Craftsman 250 in-lbs		
	Craftsman 50 in-lbs		
ESD Pad & Wrist Strap			

2.2 Site and Safety Activities

2.2.1 Meet with Site Supervisor

- Review of safety requirements.
- Site Specific Safety Training, as required.
- Plan for the day's progress.
- Discuss any open issues.
- Complete Daily Safety Log Form.

2.2.2 Review the Equipment Location and Drive Information

- Be certain your work area is clear of debris.
- Confirm that barriers, guards or Caution Tape are in place to prevent unauthorized personnel from entering into the work area.
- Collect the site and Drive information.

2.2.3 Follow Lockout/Tagout Procedures

- Coordinate with customer on local Lockout/Tagout Procedures.
- If the customer has no requirements, follow Siemens' LD A Lockout/Tagout Procedures.
- Insure Personal Protection Equipment (PPE) and Safety Tools are available.

5 Safety Rules of LOTO

1. Switch off power sources
2. Lock the circuit against re-closure
3. Establish that system is de-energized
4. Earth and short circuit phases
5. Cover or enclose "live" parts

2.2.4 At the end of each day

- Clean your area.
- Pack your tools and equipment.
- Meet with the site supervisor.
- Review what was done that day.
- Equipment status at end of day.
- Determine what time you will be returning in the morning.
- Ask if there are any questions or other issues that need to be addressed.
- Complete entries in service report.

2.2.5 At the end of the Startup and Commissioning service

- Review daily service reports.
- Obtain Customer signature on service report.
- Ensure any warranty or repair parts have RMAs and are shipped for return.
- Ensure any FSKits used during Startup are packaged for return. Obtain an RMA number and handle shipping back to Siemens.
- Review checklist:
 - Spare parts review
 - Customer review
 - Record follow-up items
 - Contact in-house support personnel
- Complete the Startup and Commissioning Acceptance and Sign Off Sheet.

3.0 SITE AND DRIVE INFORMATION

Date: 17/02/2014

3.1 Customer Information

Customer Name:	Queensland Urban Utilities		
Street Address:	Eagle Farm	City, State Zip code:	Eagle Farm
Primary Contact:	Wayne Henricksen	Primary Phone No:	0401 688 731
Primary Fax No:		Primary Email Addr:	
Secondary Contact:	Eddie Granic	Secondary Phone No:	0414 576 390
Secondary Fax No:		Secondary Email Addr:	
Date Completed Pre-Startup Checklist:	17/02/2014	Client's Drive ID:	0110-SR11

3.2 Dispatch Information

Notification No:	52-204606	Original SO No:	3002133943
Field Service Rep:	Mohamed Ayad	Drive Type:	Gen3
Technical Support:	SCCC: Ph. 1300 369 515	Drive P/N:	M6SR3
Project Engineer:	Pieter Taljaard (Siemens Aust.)	Drive S/N:	Z831501002460
Location of Drive:	Eagle Farm	Drive Date Code:	13-23

3.3 Location Environment

Elevation:	Ft, Above Mean Sea Level	Air Conditioning:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Enclosure:	<input type="checkbox"/> PDC <input checked="" type="checkbox"/> Building	Air Conditioning:	BTU, or Ton
Room Temperature:	°C, Indoors	Heating:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Ambient Temperature:	30+ °C, Outdoors	Humidity:	<input type="checkbox"/> High <input checked="" type="checkbox"/> Low
Outside Air Blown In:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Dusty Environment:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Drive Blowers Ducted Outdoors:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Conductive Dusts:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Other Influences: List all.		Corrosive Gases:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Type(s): Sewage

3.4 Drive Information

Power	Load Type/Description	Voltage	Ampacity	Frequency
Input Power:	2750 KVA	6600V	214A	50Hz
Output Power:	2051 KW	0-6600 V	260 A	0-75Hz
Control #1 Power:	Control and Blower	415V 3ph	20A	50Hz
Control #2 Power:	Motor Heater external power (customer)	110Vac 1Ph	Power=KW	50Hz
Control #3 Power:				
Control #4 Power:				
Xfmr Blower Motors:	Voltage:	HP/KW:	HP, or KW	FLA: Amp RPM:
Xfmr Blower Motor OL Settings:				
Cell Blower Motors:	Voltage:	HP/KW:	HP, or KW	FLA: Amp RPM:
Cell Blower Motor OL Settings:				
Transformer:	Mfg: TBA		KVA: 2750	
	Model No: HZ50	Part No: A5E03071254		Serial No:
	Input Voltage: 6600 V	Sec Voltage: 630 V	Tap Setting: <input type="checkbox"/> -5% <input type="checkbox"/> 0% <input checked="" type="checkbox"/> +5%	
	Reason if Tap Setting is not +5%:			
Input CT'S:	Ratio: 250 : 5	No. per Phase: 1		
Attenuator Resistors:	Input: 4.8 MΩ	Output: 4.8 MΩ		

3.5 Drive Options

Cell Bypass	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	UPS:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Drive Bypass:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Communication Protocol:	<input type="checkbox"/> No <input checked="" type="checkbox"/> Yes Type: Modbus RS485
Sync Motor:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Sync Transfer	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Sync Motor Exciter:	Voltage:	Manufacturer:	
	Configuration:	Serial No.:	
	Model:		

Table 3: Cell Information

Power Cells:		VSD P/N: <u>6SR3502-6HF42-7BH-Z</u>		Size: _____ Amp <u>260</u>		Total No of Cells: <u>18</u>	
Cell				Cell Control Board			
Location	CELLS P/N	S/N	P/N	S/N	Rev.		
A1	LDZ14501002.260	130162	A1A10000432.30M	U13020XXXBR	BR		
A2	LDZ14501002.260	130160	A1A10000432.30M	U13020410BR	BR		
A3	LDZ14501002.260	130165	A1A10000432.30M	U13020395BR	BR		
A4	LDZ14501002.260	130169	A1A10000432.30M	U13020407BR	BR		
A5	LDZ14501002.260	130166	A1A10000432.30M	U13020440BR	BR		
A6	LDZ14501002.260	130171	A1A10000432.30M	U13020427BR	BR		
B1	LDZ14501002.260	130163	A1A10000432.30M	U13020XXXBR	BR		
B2	LDZ14501002.260	130161	A1A10000432.30M	U13020433BR	BR		
B3	LDZ14501002.260	130164	A1A10000432.30M	U13020468BR	BR		
B4	LDZ14501002.260	130173	A1A10000432.30M	U13020392BR	BR		
B5	LDZ14501002.260	130172	A1A10000432.30M	U13020439BR	BR		
B6	LDZ14501002.260	130176	A1A10000432.30M	U13020455BR	BR		
C1	LDZ14501002.260	130175	A1A10000432.30M	U13020XXXBR	BR		
C2	LDZ14501002.260	130174	A1A10000432.30M	U13020403BR	BR		
C3	LDZ14501002.260	130177	A1A10000432.30M	U13020479BR	BR		
C4	LDZ14501002.260	130168	A1A10000432.30M	U13020391BR	BR		
C5	LDZ14501002.260	130167	A1A10000432.30M	U13020481BR	BR		
C6	LDZ14501002.260	130170	A1A10000432.30M	U13020452BR	BR		

3.6 Motor Information

Manufacturer:	TBA	Model Number:	
HP/KW Rating:	HP, 2000 KW	Serial Number:	
Rated Voltage:	6600 V	Type:	<input checked="" type="checkbox"/> Induction <input type="checkbox"/> Synchronous
Full Load Data:	Amp: 217 A, Eff: _____, PF: 0.86, RPM: 593		
Locked KVA Code:		Speed Encoder:	<input checked="" type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Service Factor:		Encoder Model:	, 1024 PPR, Incremental
Motor Cooling:	Air, Other:	RTD's:	<input checked="" type="checkbox"/> Stator <input checked="" type="checkbox"/> Bearings
Stator Connection:	<input checked="" type="checkbox"/> Wye <input type="checkbox"/> Delta	RTD Type:	PT100
Line Start Capability:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	RTD Alarm/Trip:	Stator: N/A °C, Bearing: N/A °C
Exciter Manufacturer:		Exciter Voltage:	V, <input type="checkbox"/> AC <input type="checkbox"/> DC
Exciter Model No:		Exciter Config:	

4.0 CUSTOMER PRE-STARTUP CHECKLIST REVIEW

4.1 Customer Responsibilities

- 4.1.1 Customer is responsible for completing the pre-startup items on the Customer Pre-Startup Checklist (See Attachment #2). Complete ☒ Incomplete ☐

4.2 Review and record checklist items status

- 4.2.1 Review each item in the checklist with the Customer and record status of completion in the Attachment #2. Complete ☒ Incomplete ☐

5.0 DRIVE PRE-POWER INSPECTIONS AND CHECKS

Description	Initial
Visually check the equipment for any shipping or installation damage.	MA
Ensure that the entire system is earth grounded at one of the system grounding points. (Customer specified where ground to be connected in VFD. Either to input or output cabinet.)	MA
Confirm Siemens drawings are the same at the Customer's drawings. Note: <i>Drawings need to be updated for new encoder connection.</i>	MA
Verify the source voltage to the Drive matches the Drive specification. The Drive's intended input voltage is specified on the foil label located inside the control panel door. (Note: This foil label may be located in the customer connection cabinet.)	MA
Ensure the control power (typically 120 VAC or 125 VDC) and auxiliary power (typically 415 or 690 VAC) sources are connected per the VFD schematics and that they match the Drive's control voltage ratings as stated on the foil label.	MA
Verify the presence of markings/labels on all terminal strips, mounted components, cell and other sub-assemblies. Notify the factory of any discrepancies. List discrepancies: NA	MA
Verify the presence and proper installation of all protective covers. List discrepancies: <i>415V for PLC I/O Transformer protection barrier to be fitted->Done!</i>	MA
Verify the installation of the fan hood. Verify that the fan rotates freely while mounted.	MA
Check Blower Assembly installation and check hardware connections.	MA
Confirm all air gaps are blocked between cabinets.	MA
Confirm Shipping Splits are internally bolted together. n/a	MA

Description	Initial
Confirm Shipping Splits are externally bolted together (near floor). N/A	MA
Confirm cabinet to cabinet sealing.	MA
Confirm conduit entrance to cabinets is sealed.	MA
Confirm cabinet to floor is sealed.	MA
Confirm gland plates are installed properly.	MA
Verify that the ground bonding jumpers are present and connected (between shipping splits, cabinets to doors, cabinets to panels, motor).	N/A
Confirm MV and LV cables are installed in separate conduits (observe for proper spacing).	MA
Confirm LV (415V & 120V) and Analog Signal cables are installed in separate conduits.	MA
Check all cabling for insulation nicks, splitting and/or cracking.	MA
Verify that no conductors are exposed due to chafing or other shipping abuse.	MA
Input MV Power Cables: Verify insulation voltage rating is adequate.	MA
Input MV Power cables: Verify bend radii meet NEC requirements.	MA
Input MV Power cables: Check distance from cabinet/other cables.	MA
Input MV Power cables: Verify stress cones installed/mounted properly and shields are grounded at MV Switchgear end only – not at drive end. Ensure shield ground wires are adequately separated from bus work and GTO wires.	MA
Output MV Power Cables: Verify insulation voltage rating is adequate.	MA
Output MV Power cables: Verify bend radii meet NEC requirements.	MA
Output MV Power cables: Check distance from cabinet/other cables.	MA
Output MV Power cables: Verify stress cones installed/mounted properly and shields are grounded at VSD end only – not at Motor. Ensure shield ground wires are adequately separated from bus work and GTO wires.	MA
Verify that the transformer neutral is ungrounded.	MA
Check the tap jumper to be sure it is not touching the cabinet.	MA
Ensure that control and main power are installed and connected properly. Source to input. Output to motor.	MA
Check and inspect Motor Terminations in motor termination box. (done by JPR)	MA
Shipping split Bus Bar terminations complete, torqued and covers in place.	N/A
Ensure that VFD electrical connections are tight and that all torque marks are present. * Re-examine for bolts bottoming out.	MA
Check Amp connector pins. Refer to "Test Procedure for Holding Tension Testing of Amp Connector Female Sockets" and complete the associated testing form.	N/A
Have the control wire plugs at each shipping split been reconnected and tie-wrapped? (Confirms that all connections that deal with shipping splits are addressed).	N/A
Control wires (visually inspected and landed per customer connection drawings).	MA
Check Input Attenuator Resistors are the correct value for the rated voltage.	MA
Check Output Attenuator Resistors are the correct value for the rated voltage.	MA

Description	Initial
Verify all Transorbs are grounded (located at/near input & output attenuator resistors).	MA
Check Fuses and Relays (inserted snugly into holders).	MA
Verify Wago wiring secure.	N/A
Verify Break Out Board wiring secure.	MA
Verify Signal Conditioning Board wiring secure.	MA
Verify DCR is properly grounded to ground point.	MA
Verify Plug/Ribbon cables are secured.	MA
Verify Keypad is grounded.	MA
Verify for Communication protocol only: termination resistor.	MA
Check Fiber optics (point to point) and verify that bend radii are acceptable. A3 fiber bent at Modulator Board End, light goes through.	MA
External air path in/out (distance from blower 30mm (minimum) - pass/fail. Pass	MA
Inlet/outlet located opposite side of room. ok	MA
All covers and doors installed and secured with the correct fasteners and ground straps.	MA
All Safety Interlock hardware (Fortress Locks) are installed and properly aligned.	MA
All Doors open/close properly.	MA
Drive door filters.	MA
Verify all components match the drawings: component location, labels, wire tags and Drive labels. (The drawing must reflect the Drive and vice-versa – internal connections only).	MA
Adjust Blower Motor Thermal OL's to correct settings.	MA

6.0 CONTROL POWER CHECKS

Description	Initial
Ensure that all control power sources are available for Drive operation.	MA
Verify free rotation of cell and transformer blowers. (A double-check before closing the cabinets.)	MA
Verify Network Cabling is the correct type and landed on the correct terminals.	N/A
Verify Speed Controls are terminated correctly (4-20 mA speed control or network control).	MA
Verify Start/Stop commands terminated correctly (digital input or network control).	MA

Energize the Control Power Circuits feeding the drive.

DON'T energize MV Power.

Confirm the following parameters and document values:	Rated input current (2020)	214 A
	Rated output current (2040)	260 A
	Neutral connection (2630)	T2
	CT turns (3035)	250 :5
Measure all control power voltage sources being fed to the Drive. Verify that these voltages match the drawings.	415 V _{AC} (373V _{AC} to 466V _{AC})	425 V _{AC}
	240 V _{AC} (220V _{AC} to 260V _{AC})	NA V _{AC}
	120 V _{AC} (110V _{AC} to 130V _{AC})	127 V _{AC}
If supplied, verify the UPS voltage.	120 V _{AC} (110V _{AC} to 130V _{AC})	NA V _{AC}

Energize the control power circuits at the drive – close breakers and fuse holders.

Description	Initial
Verify phasing for the blower motor power circuit (verified by checking that suction holds a sheet of paper firmly on drive cabinet filters).	MA

Record Drive address.	TCP/IP Address:	172.17.20.16
Verify DCS or PLC addresses across communication link, if applicable. PLC via Network2 Modbus TCP	TCP/IP Address:	NA
Power supply voltage checks. <i>Please see FAT docs.</i>	+5 V _{DC} (+5.10 to +5.13 V _{DC})	5.15 V _{DC}
	-5 V _{DC} (-4.85 to -5.15 V _{DC})	-5.10 V _{DC}
	+12 V _{DC} (+11.64 to +12.36 V _{DC})	12.07 V _{DC}
	-12 V _{DC} (-11.64 to -12.36 V _{DC})	-12.05 V _{DC}
	+15 V _{DC} (+14.30 to +15.70 V _{DC})	15.01 V _{DC}
	-15 V _{DC} (-14.30 to -15.70 V _{DC})	-15.00 V _{DC}
	24 V _{DC} (21.6 to 26.4 V _{DC})	24.04 V _{DC}
DCR voltage checks:	+5 V _{DC}	5.14 V _{DC}
	-5 V _{DC}	-5.15 V _{DC}
	+12 V _{DC}	12.06 V _{DC}
	-12 V _{DC}	-12.07 V _{DC}

DON'T ENERGIZE MV POWER – FURTHER CHECKS REQUIRED IN SECTION 10.

Table 4: SOP, Parameters and Fault Logs

Upload/Review:	Initials		Upload:	Initials
SOP File: A5E32168985B	MA		Historical Log:	MA
Parameter File (Level 7 Security):	MA		Fault Log:	MA
Check Clock Time: to AEST only	RD		Event Log (NXG only):	MA
			Cell Fault Log (Legacy only):	NA
Were any existing issues found after reviewing SOP, Parameters and Logs?	Normal commissioning code modification. Digital I/O wiring modified as per Asbuilt drawings. Added to SOP, DI-0B for Keypad local control, wiring and key-sw yet to be fitted. Added interlock for Ventilation running DI.			

Verify the following are functional under control power:		
MV Input Protection Interlock:		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No

7.0 SOFTWARE AND FIRMWARE VERSION RECORDING

Record the SOP Software (DRCTRY File) and NXG Firmware (8090) version.	Software Ver:	Version 4.39
	(8090) Firmware Ver:	Ver 5.2.3
Record HMI software version, if applicable. NA	Software Version:	NA
	Firmware Version:	NA
	Windows Version:	NA

8.0 BYPASS CONTACTOR TEST

8.1 Reference Bypass Contactor Procedure located in Bypass Contactor Kit.

Table 5: By-Pass Contactor Testing. Dynamic test pulling FO off for each cell, and then reset from parameter ID:XXXX.

NOT FITTED.

Contactor Name	Voltage	Initial
BPKA1	Pick-up Voltage: Drop-out Voltage:	
BPKA2	Pick-up Voltage: Drop-out Voltage:	
BPKA3	Pick-up Voltage: Drop-out Voltage:	
BPKA4	Pick-up Voltage: Drop-out Voltage:	
BPKA5	Pick-up Voltage: Drop-out Voltage:	
BPKA6	Pick-up Voltage: Drop-out Voltage:	
BPKB1	Pick-up Voltage: Drop-out Voltage:	
BPKB2	Pick-up Voltage: Drop-out Voltage:	
BPKB3	Pick-up Voltage: Drop-out Voltage:	
BPKB4	Pick-up Voltage: Drop-out Voltage:	
BPKB5	Pickup Voltage: Drop-out Voltage:	
BPKB6	Pick-up Voltage: Drop-out Voltage:	
BPKC1	Pick-up Voltage: Drop-out Voltage:	
BPKC2	Pick-up Voltage: Drop-out Voltage:	
BPKC3	Pick-up Voltage: Drop-out Voltage:	
BPKC4	Pick-up Voltage: Drop-out Voltage:	
BPKC5	Pick-up Voltage: Drop-out Voltage:	
BPKC 6	Pick-up Voltage: Drop-out Voltage:	
Confirm Customer I/O and communications Confirm Customer hard wiring into the VFD	This is the time to fine tune what is being received and if changes need to be done.	

Description	Initial
Install the covers and button up the Drives.	
Prepare the Drive for full input power. (Remove test equipment, motor free, etc.)	



9.0 OPEN LOOP TESTS

N/A

The following steps verify operation of the Drive (without a motor) in Open Loop Test Mode (No motor current feedback).

Warning! Do not connect a grounded PC or laptop to a communications board with an isolator or while the Drive is running. To do so could damage the computer and/or the digital control rack.

Description	Initial
Review and follow safety procedures per Daily Safety Log.	
Make sure all safety grounds have been removed from input.	
Re-energize the AC or DC control power.	
Connect the PC/Laptop to the Ethernet Port (for access to the CPU Board). Connect Tool-Suite and the Debug Tool.	
Set the control loop type (2050) to Open Loop Test Mode (OLTM).	
Verify that the input current (3030) and input voltage (3040) scalers (stability → input processing) are set to the default values of 1.0.	
DISABLE spinning load using Drive → spinning load (2420) → spinning load mode (2430).	
Make sure the fast by-pass (2600) is DISABLED. Access this parameter through Drive → cells → fast by-pass.	
Configure the keypad to display input voltage (VDIN), input frequency (FRIN), and motor voltage (VLTS). – function of keypad	
Set the motor rated voltage (1040) parameter	
Energize MV Power to the system. (Everyone should leave the room the first time MV is applied to the Drive.)	

Description	Figures and Records	Initial
<p>Verify that the keypad or drive tool displays the correct value of drive input voltage and frequency. At rated primary voltage, the AC input voltage feedback on Test Points VIA VIB, and VIC should be 5.4Vpp or 1.9Vrms.</p> <p>See the figure in the Comments Section.</p> <p>These test points are on the system interface card. Perform the following corrective step if the input (or line) voltage is too high or too low.</p> <p>If the input voltage to the Drive is too high, then this needs to be corrected. Harmony Drives are shipped with the transformer tap set to +5%, which reduces the voltage by that percentage on the secondary side of the transformer.</p> <p>If the voltage is low (5% less than rated), then change the tap on the transformer to the neutral ("O") or if the voltage is lower than 5% less than rated then change the tap on the transformer to -5% tap.</p> <p>If the input frequency is displayed as a negative number, then one pair of input phases has to be switched to change the phase rotation.</p>	 <p>Confirm Values using an oscilloscope and digital multimeter.</p>	
<p>Enter a speed demand of 25% and give the RUN command. The AC output voltage feedback signals on Test-Points VMA, VMB, and VMC should be 1.35Vpp \pm0.27V (measure the average peak-to-peak voltage) or 0.48 Vrms \pm0.20V.</p> <p>See the figure in the Comments Section for signals on TestP-points VMA and VMB at 25% speed (15Hz).</p>	 <p>Confirm Values using an oscilloscope and digital multimeter</p>	
<p>Increase the speed demand to 50% (30 Hz). The output voltage feedback signals should increase in proportion for both frequency and amplitude.</p> <p>Note that in Open Loop Test Mode, the flux regulator is not enabled and hence the output voltage will read higher or lower than calculated value corresponding to 50% of rated voltage. Adjust the flux demand parameter (3150) so that the motor voltage (on the keypad or tool) is approximately equal to 50% of rated voltage.</p> <p>Further increase the speed demand to 100% (60 Hz). The AC output voltage on Test-Points VMA, VMB, and VMC should be 5.4Vpp \pm0.27V or 1.9 Vrms \pm0.20V. The motor voltage on the keypad should read the rated value output voltage \pm5%.</p>		

10.0 DRIVE TEST IN OPEN LOOP TEST MODE WITH MOTOR CONNECTED


A5E32168985 – 16/09/2013

Siemens Industry, Inc. Drive Technologies Division Confidential Information All rights Reserved

- 10.1** The following steps verify operation of the Drive (with a motor connected at its output) in Open Loop Test Mode (No Current Feedback). This test is required only when the operation of the output Hall Effect Transducers requires to be verified. During this test the motor should be unloaded. If this test is not required then proceed to the next test.

Description [This procedure not followed, OLVC method used]				Initial
Disconnect control voltage and medium voltage sources & follow LOTO procedures.				
Connect the motor feeder cables or enable motor contactor.				
Re-energize the AC or DC control power.				
Set the motor rated voltage (1040) and frequency (1020) parameters (access it through motor → motor parameters) to be equal to the motor nameplate values.				
Make sure that spinning load mode (2430) and fast by-pass (2600) are DISABLED .				
Slow down Drive acceleration and deceleration. Set to 60 Sec or greater. "Drive/Speed Ramp Setup"	Accel time 1	(2270)	Sec	
	Decel time 1	(2280)	Sec	
DON'T operate the drive beyond 10% speed without reducing the Flux Demand (3150) to 0.5. "Stability/Output Processing/Flux Control"				
Energize the medium voltage feed to the VFD. Push the fault reset button on the keypad to reset faults and push the button a second time to acknowledge any alarms. If the mode on the keypad display reads RLBK, then change the control loop type (2050) to open loop vector control and exit out of the menu entry. This should force the RLBK on the keypad to change back to mode. Then change the control loop type (2050) back to open loop test mode .				
Configure the keypad to display motor magnetizing current, motor torque current and motor voltage.				
Spin the motor at 1% and observe proper rotation. Motor rotation correct or corrected: <input type="checkbox"/> Yes <input type="checkbox"/> No				
Operate the Drive with a speed demand of 10%. Observe the AC output voltage feedback and motor current for phase A on test-points VMA and IMA using an oscilloscope. Since the motor is unloaded the current waveform should lead the voltage waveform by almost 90°. The hall effect current transducers introduce a negative sign since they are configured to measure the incoming current. Check test-points VMB, IMB and VMC, IMC for similar waveforms. See Figure 10.1				

Figure 10.1 Open Loop Test Mode operation at 10% speed with an unloaded motor.



(AC motor voltage and motor current at test-points VMA and IMA are shown.)

11.0 DRIVE TEST IN OPEN LOOP VECTOR CONTROL MODE FOR UNLOADED MOTOR APPLICATION

11.1 At this point the VFD is ready for actual (induction) motor operation. The following steps verify operation of the Drive and the load induction motor in open loop vector control mode.

Description	Initial
Re-energize the AC or DC control power, if de-energized.	
Change the Drive control loop type (2050) to open loop vector control.	

Description	Value
Setup the speed ramp parameters according to the following recommendations: The acceleration and deceleration rate for a fan should be set to around 60 seconds and for a pump around 30 seconds. "Drive/Speed Ramp Setup"	Accel time 1 (2270) 45 Sec
	Decel time 1 (2280) 45 Sec
Verify that fast (cell) by-pass is DISABLED at this time if you have that option	Fast by-pass (2600) NA Sec

11.2 Verify that the following parameters are set correctly – default values are shown.

***Note:** *Auto-Tuning modifies the italicized menu items.*

****Note:** Param_List= Please see Completed Parameter List asbuilt attached

Description	Value
Setup the following motor parameters according to the nameplate values. "Motor/Motor Parameter"	Motor frequency (1020) HZ 50
	Full load speed (1030) RPM 593
	Motor Rated Voltage (1040) V 6600
	Full load current (1050) A 217
Use default values for the other motor parameters as shown below. For this test set the stator resistance to 0.1%.	Leakage inductance (1070) 16.0% 24.6
	Stator resistance (1080) 0.1% 0.83%
	No load current (1060) 25.0% 34%
	Inertia (1090) 30.0 KgM ² 389.1
Setup the motor overload and torque limits. Set the motor trip volts to be equal to 120% of the motor rated voltage or to the value required by the customer. Set the over-speed parameter to be 120% or to the value required by the customer. "Motor/Limits"	Overload select (1130) Inv. Time with Speed Derate Inv Time w Sp
	I overload pending (1139) 105.0% Param_List
	I overload (1140) 110.0% Param_List
	Overload timeout (1150) 5 Sec Param_List
	Max. Motor Inertia (1159) 0.0 KgM ² Param_List
	Motor trip volts (1160) 4800 V Param_List
	Over-speed (1170) 120% Param_List
	Motor torque limit 1 (1190) 100.0% Param_List
	Regen torque limit 1 (1200) -0.25% Param_List

Description				Value
Verify that these control loop gains are at their default values.	Flux reg prop gain	(3110)	1.72	Param_List
	Flux reg integral gain	(3120)	1.00	Param_List
	Flux filter time const	(3130)	0.0667 Sec	Param_List
	Flux demand	(3150)	1.0	Param_List
	Flux ramp rate	(3160)	0.5 Sec	Param_List
	Energy saver min flux	(3170)	100%	Param_List
Verify that these control loop gains are at their default values. "Stability/Output Processing/Speed Loop"	Speed reg prop gain	(3210)	0.02	Param_List
	Speed reg integral gain	(3220)	0.046	Param_List
	Speed reg Kf gain	(3230)	0.60	Param_List
	Speed filter time const	(3240)	0.0488 Sec	Param_List
Verify that these control loop gains are at their default values. "Stability/Output Processing/Current Loop"	*Current reg prop gain	(3260)	0.50	Param_List
	*Current reg integral gain	(3270)	25	Param_List
Verify that these control loop gains are at their default values. "Stability/Output Processing/Braking"	Enable braking	(3360)	Off	Param_List
	Pulsation frequency	(3370)	275 Hz	Param_List
Verify that these control loop gains are at their default values. "Stability/Output Processing"	Output current scaler	(3440)	1.000000	Param_List
	Output voltage scaler	(3450)	1.000000	Param_List
Verify that these control loop gains are at their default values. "Stability"	Dead time comp	(3550)	16.0 µSec	Param_List
	Feed forward constant	(3560)	0.0000	Param_List
	Carrier frequency	(3580)	400.0 Hz	Param_List

Description		Initial
Verify the system operational program (SOP) and customer interface per Customer specification.		MA
Verify that the Customer has completed their entire interface testing at this time.		MA
Energize the medium voltage feed to the VFD. Push the fault reset button on the keypad to reset faults and push the button a second time to acknowledge any alarms.		MA
Configure the keypad to display Speed Demand, Motor Magnetizing Current, Motor Torque Current, and Motor Voltage.		MA
Operate the Drive with a speed demand of 10%. Observe the AC output voltage feedback and motor current for phase A on test-points VMA and IMA using an oscilloscope.	<ul style="list-style-type: none"> If the motor is unloaded, then the current waveform should lead the voltage waveform by almost 90° (see Figure 11.1 - top frame) The hall effect current transducers introduce a negative sign since they are configured to measure the incoming current. If the motor is loaded then the current waveform will lead the motor voltage by an angle small than 90° (see Figure 11.1 - bottom frame). The motor voltage should be 10% of the motor rated voltage. 	MA

Description	Initial
Increase the speed demand while monitoring the motor voltage. The motor voltage should read according to the following table. See Figure 11.2 for waveforms at 100% spread (50Hz). Table 6 shows the Drive voltage scaling for signals on test-points VMA, VMB and VMC as a function speed. Table 7 lists the scaling for the currents and voltage feedback signals available on the signal conditioning board at the rated operating point of the Drive.	MA

Table 6: Scaling of Drive output voltage as a function of speed

Speed Command (%)	Motor Speed (Hz)	Motor Voltage Feedback, (V_{P-P}) NXG Sys Intrf Brd (NXGII Sys I/O Brd)	Motor Voltage Feedback, (V_{RMS}) NXG Sys Intrf Brd (NXGII Sys I/O Brd)
10	6	1.08 (0.54) V_{P-P}	0.38 (0.19) V_{RMS}
25	15	2.70 (1.35) V_{P-P}	0.96 (0.48) V_{RMS}
50	30	5.40 (2.70) V_{P-P}	1.91 (0.96) V_{RMS}
75	45	8.10 (4.05) V_{P-P}	2.87 (1.44) V_{RMS}
100	60	10.80 (5.40) V_{P-P}	3.82 (1.91) V_{RMS}

Table 7: Scaling of Drive input and output voltages and currents

Variable	Rated value at Drive terminals (RMS)	Feedback value under rated conditions (V_P) NXG Sys Interface Board or (NXGII Sys I/O Board)	Feedback value under rated conditions (V_{RMS}) NXG Sys Interface Board or (NXGII Sys I/O Board)
Input Current	Primary Current Rating of Input CT	5.0 (2.5) V_P	3.54 (1.77) V_{RMS}
Input Voltage	(Rated Input Voltage L-L) / 1.732	5.4 (2.7) V_P	3.82 (1.91) V_{RMS}
Output Current	Output Current Rating = Cell Rating	5.0 (2.5) V_P	3.54 (1.77) V_{RMS}
Output Voltage	(Rated Output Voltage L-L) / 1.732	5.4 (2.7) V_P	3.82 (1.91) V_{RMS}
Examples: Output Current Scaling: Cell current rating = 3.54 (1.77) V_{RMS} Output Voltage Scaling: [(Rated output voltage L-L) / 1.732] * 1.414 = 5.4 (2.7) V_P			





Figure 11.1 and 11.2
AC motor voltage and motor current at test-points VMA and IMA at 10% speed in Open Loop Vector Control
Top frame: Unloaded Operation

A5E32168985 – 16/09/2013

Siemens Industry, Inc. Drive Technologies Division Confidential Information All rights Reserved




Figure 11.3 and 11.4
AC motor voltage and motor current at test-points VMA and IMA at 10% speed Open
Top frame: Unloaded Operation
Bottom frame: Full Load Operation Drive Test in Synchronous Motor Control Mode

12.0 TUNING

Note: Spinning Load is disabled with V/Hz and OLTM control. IT is automatically enabled if fast by-pass is enabled regardless of menu settings.

Note: Spinning Load should be enabled if one or more of the following operating modes/features are selected:

- Fast By-Pass
- Auto-Restart (controlled through the auto reset parameters 7120-7150 and the SOP)
- Synchronous Motor Control (SMC and CSMC)
- Closed Loop Vector Control (CLVC)

Description		Initial
Use the drive tool to monitor motor flux (FluxDS), motor speed, and speed reference.		MA
Step 1: To enable spinning load and make sure the following parameters are set to the values shown.		MA
Step 2: Spinning Load Menu (2420)		MA
	Spinning load mode (2430) forward or reverse, whichever is appropriate	MA
	Scan end threshold (%) (2440) 20%	MA
	Current level set point (%) (2450) 15% [or equal to the no-load current setting]	MA
	Current ramp(s) (2460) 0.01 s	MA
	Max current (%) (2470) 50%	MA
	Frequency scan rate(s) (2480) 3.0 s (scan time). Check NXG Control manual for this feature	MA
Step 3: Operate the Drive with a demand of 30%.		MA
Step 4: On the drive tool monitor, the speed reference and motor speed at the moment the Drive “catches” the motor.		MA
Repeat Steps 3-4 for different cells. Save the screen shots from tool suite noting which cell was by-passed.		NA

13.0 SYNCHRONOUS TRANSFER PROCEDURE (if applicable) **N/A**

13.1 This section of the startup procedure involves optional synchronous transfer checks. The Perfect Harmony may be configured for optional synchronous transfer operation, in which the Drive can be used to control multiple motors, one motor at a time. If such a configuration is not defined for the application, then this section may be skipped.

13.2 Use the following steps to setup the Drive control for Synchronous Transfer:

Description		Initial
Step 1: Configure Synchronous Transfer Menu parameters as shown below.		
	Synchronous Transfer (2700)	
	Phase I gain (2710) 2	

	Phase P gain (2720) 4	
	Phase offset (2730) 2 deg	
	Phase error threshold (2740) 1.5 deg	
	Frequency Offset (2750) 0.5%	
	Up Transfer Timeout (2760) 0 sec	
	Down Transfer Timeout (2770) 0 sec	
Step 2: Enable Spinning Load by setting Spinning Load Mode (2430) to forward.		
Step 3: Set the Speed Fwd Max limit 1 (2080) to at least 105%		

13.3 Go through the following checklist to complete the setup of Synchronous Transfer:

Description	Initial
Configure the Drive control as described from OLTM/CLVC	
Ensure that PLC-related hardware is properly connected (for information, see the respective PLC communications network manuals supplied by the vendor) to the analog I/O modules.	
Verify wiring of all VFD control and line control electrical contactors.	
Ensure that the system operating program for the “up transfer” and “down transfer” process logic is implemented.	
The state machines for up and down transfers reside in the Perfect Harmony's control program. These interface with the control system integrator's PLC network via the VFD system operating program to handle handshaking between each motor control center (MCC) and the VFD. All controls for the VFD and line reactors are controlled from the system integrator's PLC. Verify that these controls are operational.	
Verify all communications flags. (debugger screen)	
For Synchronous Motor (SM) synchronous transfer, an external field controller source is required when the SM is connected to the line and the Drive is disabled. This analog source and the source from the Drive must be switched via external logic and in a digital manner, 4-20ma current loops are used for analog sources (current loops cannot be switched via a relay). The final output from the PLC must be connected to the field excitor directly. Verify that there are two sources to the PLC (one of which may be internal), and that the PLC logic is set to switch between the two sources at the appropriate time. The PLC also controls the enable of the field exciter any time the motor is active.	

14.0 DRIVE TEST WITH SYNCHRONOUS MOTOR : **N/A**

14.1 Procedure to verify operation of Drive with synchronous motor in Synchronous Motor Control Mode.

Description	Initial
<p>Connect the synchronous motor to the Drive. Enter motor parameters and use default gains except for the following parameters:</p> <ol style="list-style-type: none"> Enter Synch Motor Field no-load current as the No-load Current setting (1060). This parameter should be calculated (in %) on the basis of the actual no-load field current and the maximum capability of the field excitor. <ol style="list-style-type: none"> Example: Drive with a synchronous motor that requires 24A of no-load field current and a field supply that is tuned so that 75A is the maximum output (at 20mA command input), then the No-Load Current Parameter should be set to: No-Load Current Setting = $100\% \times \frac{24}{75} = 32.0\%$ Enable Spinning Load (2430) Change the Drive control loop type (2050) to Synchronous Motor Control. Use default control loop gains except for the flux loop gains that should be changed as follows: <ol style="list-style-type: none"> Flux reg prop gain (3110) 0.50 Flux reg integral gain (3120) 0.50 Flux Filter Time Const (3130) 0.022 sec Saliency (1091) .02 The SOP should have been modified to include the logic for controlling the field supply output contactor. The contactor should be ON as soon as the Start command to the Drive is given, and should be turned OFF immediately when the Drive trips on a Fault or when the Drive goes to Coast State (while stopping). 	
Energize medium voltage Drive. Run the Drive with a speed demand of 10%.	
Verify that after Start command is given, the field supply first starts by applying current and building motor flux. During this time, I_{ds} and I_{qs} should be zero.	
After a time period equal to the Flux Ramp Rate parameter (3160), the Drive starts by increasing the Speed Reference to the Speed Demand.	
With Synchronous Motors, the Drive current is always in phase with the voltage, i.e., $I_{ds} \approx 0$ under steady-state conditions. At no-load, there is very little current supplied from the Drive (on the keypad, motor current display, $ITOT \approx 0$).	
Run the Drive to 10% speed. Verify that the no-load and full load (if possible) current waveforms, along with the Drive voltage waveforms, areas shown in Figure 14.1)	
Run the Drive to 100% speed. Verify that the no-load and full-load (if possible) current waveforms, along with the Drive voltage waveforms, are as shown in Figure 14.2. Note that the Drive output currents at 100% speeds are distorted. This is due to the shape of the poles in the synchronous motor. At low speeds, the current regulator bandwidth is sufficient to correct for the distortion introduced by the motor poles as shown in 14.2 b. However, at high speeds, the current regulator gains are insufficient to maintain sinusoidal output currents when the distortion is due to motor pole construction.	





Figure 14.1

AC Motor Voltage and Motor Current at Test-points VMA and IMA at 10% speed with Synchronous Motor Control (a) Unloaded and (b) 75% torque operation.




Figure 14.2

AC Motor and Motor Current at Test-point VMA and IMA at 100% speed with Synchronous Motor Control

(a) Unloaded and (b) 75% torque operation

15.0 ALARMS AND ADDRESSES See Param_List attached

Description		Initial
Verify the following parameters are set.		MA
Motor limits (1120) including phase imbalance limit (1244) and ground fault limit (1245)		MA
Speed profile menu (4000)		MA
Bypass type menu (2590) and fast bypass menu (2600)		MA
Critical frequency menu (2340)		MA
Drive protection menu (7)		MA
Display parameters menu (8000)		MA
The Drive is functional at this time.		MA
Verify alarm indications per the site confirm the input protection E-stop is working.		MA
Depress local E-Stop	VFD coast to stop	MA
Measure contact status on TB2-1 & 2	Open = E-stop	MA
Verify Fault contact on TB2-31 & 32 changes state	Closed = Fault	MA
Verify Run contact on TB2-23 & 24 changes state	Open = Not Running	MA
Remove Jumper on TB2-3 & 4	VFD coasts to stop	MA

The commissioning process is now complete.

The Customer's signature provides acceptance of the Siemens equipment listed on the site information page.

16.0 APPROVAL & ACCEPTANCE OF STARTUP & COMMISSIONING

16.1 Documentation Provided

- 16.1.1 Configure keypad to display desired parameters.
- 16.1.2 Upload the parameter (configuration) file, SOP file, event log file.
- 16.1.3 Provide Customer with the following:
 - 16.1.3.1 Copy of parameter, SOP, event log file
 - 16.1.3.2 Copy of operating flash drive
 - 16.1.3.3 Copy of this checklist

I, the undersigned, validate that this system Commissioning has been completed as per this procedure. Any discrepancies have been noted alongside the appropriate steps in the document. Additionally, any outstanding items or recommendations have been listed.

SIEMENS FSR

Print Name: Mohamed Ayad

Signature:

Date:

Mohamed Ayad

Ayad
Mohamed

Digitally signed by Ayad Mohamed
DN: cn=Ayad Mohamed,
o=Siemens,
email=mohamed.ayad@siemens.
com
Date: 2014.03.06 14:52:12 +10'00'

Completion - 21 February 2014

CUSTOMER REPRESENTATIVE

Print Name:

Signature:

Date:

JOHN CLAYTON
J Clayton
21/02/2014

CUSTOMER REPRESENTATIVE

Print Name:

Signature:

Date:

EDDIE GRANIC
Eddie Granic
17-3-2014

Description	ID	Lvl RH
Main - Sec. level: 7	5	0 0 0
Motor	1	0 0 0
Motor parameter	1000	0 0 0
Motor frequency = 50.0 Hz	*1020	5 1 0
Full load speed = 593 rpm	*1030	5 1 0
Motor voltage = 6600 V	*1040	5 1 0
Full load current = 217.0 A	*1050	5 1 0
No load current = 34.0 %	*1060	5 0 0
Motor kW Rating = 2000.0 kW	*1010	5 1 0
Leakage inductance = 24.6 %	*1070	5 0 0
Stator resistance = 0.83 %	*1080	5 0 0
Inertia = 389.1 Kgm2	*1090	5 0 0
Current Profile	1092	0 0 0
Motor current limit 1 = 100 %	1193	7 0 0
Speed at current lim 1 = 100 %	1194	7 0 0
Motor current limit 2 = 100 %	1195	7 0 0
Speed at current lim 2 = 100 %	1196	7 0 0
Motor current limit 3 = 100 %	1197	7 0 0
Speed at current lim 3 = 100 %	1198	7 0 0
Motor current limit 4 = 100 %	1202	7 0 0
Speed at current lim 4 = 100 %	1203	7 0 0
Motor current limit 5 = 100 %	1204	7 0 0
Speed at current lim 5 = 100 %	1205	7 0 0
Motor current limit 6 = 100 %	1206	7 0 0
Speed at current lim 6 = 100 %	1207	7 0 0
Motor current limit 7 = 100 %	1208	7 0 0
Speed at current lim 7 = 100 %	1209	7 0 0
Motor current limit 8 = 100 %	1301	7 0 0
Speed at current lim 8 = 100 %	1302	7 0 0
Motor current limit 9 = 100 %	1303	7 0 0
Speed at current lim 9 = 100 %	1304	7 0 0
Limits	1120	5 0 0
Overload select = Inv Time w/ derate	1130	5 0 0
Overload Pending = 100.0 %	*1139	5 0 0
Overload = 110.0 %	1140	5 0 0
Overload timeout = 5.0 sec	1150	5 0 0
Speed Derate Curve	1151	5 0 0
0 Percent Break Point = 0.0 %	1152	5 0 0
10 Percent Break Point = 31.6 %	1153	5 0 0
17 Percent Break Point = 41.2 %	1154	5 0 0
25 Percent Break Point = 50.0 %	1155	5 0 0
50 Percent Break Point = 70.7 %	1156	5 0 0
100 Percent Break Point = 100.0 %	1157	5 0 0
Motor trip volts = 8300 V	*1160	5 0 0
Maximum Motor Inertia = 0.0 Kgm2	1159	5 1 0
Overspeed = 120.0 %	1170	5 0 0
Underload enable = Disable	1180	5 0 0
I underload = 10.0 %	1182	5 0 0
Under load timeout = 10.0 sec	1186	5 0 0
Motor torque limit 1 = 100.0 %	1190	5 0 0
Regen torque limit 1 = -0.25 %	1200	5 0 0
Motor torque limit 2 = 100.0 %	1210	7 0 0
Regen torque limit 2 = -0.25 %	1220	7 0 0

Description	ID	Lvl	RH
Motor torque limit 3 = 100.0 %	1230	7	0 0
Regen torque limit 3 = -0.25 %	1240	7	0 0
Phase Imbalance Limit = 40.0 %	1244	5	0 0
Ground Fault Limit = 5.0 %	1245	5	0 0
Ground Fault Time Const = 0.017 sec	1246	5	0 0
H/W Ground Fault Enable = Yes	1247	7	1 0
Peak Reduction Enable = VFD volt rating	1248	7	0 0
Loss of field level = 40.0 %	1141	7	0 0
Loss of field timeout = 10.0 sec	1142	7	0 0
Encoder	1280	0	0 0
Encoder 1 PPR = 1024	*1290	5	1 0
Encoder filter gain = 0.7500	1300	7	0 0
Encoder loss threshold = 5.0 %	1310	7	0 0
Encoder loss response = stop (fault)	1320	7	0 0
Low speed operation = Disable	1330	7	0 0
Drive	2	0	0 0
Drive parameters	2000	0	0 0
Rated input voltage = 6600 V	*2010	7	1 0
Rated input current = 214.0 A	*2020	7	1 0
Rated output voltage = 6600 V	*2030	7	1 0
Rated output current = 260.0 A	*2040	7	1 0
Control loop type = OLVC	2050	7	1 0
Parallel system = Disable	2051	0	0 0
Speed setup	2060	0	0 0
Ratio control = 100.0 %	2070	5	0 0
Speed fwd max limit 1 = 100.0 %	2080	5	0 0
Speed fwd min limit 1 = 1.0 %	*2090	5	0 0
Speed fwd max limit 2 = 0.0 %	*2100	7	0 0
Speed fwd min limit 2 = 0.0 %	2110	7	0 0
Speed fwd max limit 3 = 0.0 %	*2120	7	0 0
Speed fwd min limit 3 = 0.0 %	2130	7	0 0
Speed rev max limit 1 = 0.0 %	*2140	5	0 0
Speed rev min limit 1 = 0.0 %	2150	5	0 0
Speed rev max limit 2 = 0.0 %	*2160	7	0 0
Speed rev min limit 2 = 0.0 %	2170	7	0 0
Speed rev max limit 3 = 0.0 %	*2180	7	0 0
Speed rev min limit 3 = 0.0 %	2190	7	0 0
Zero speed = 0.0 %	2200	5	0 0
Torque reference	2210	0	0 0
Sop / Menu control = Sop flag	2211	5	0 0
Torque setpoint = 0.0 %	2220	0	0 0
Holding torque = 0.0 %	2230	0	0 0
Torque ramp increase = 1.00 sec	2240	0	0 0
Torque ramp decrease = 1.00 sec	2250	0	0 0
Torque command scalar = 1.00	2242	5	0 0
Speed ramp setup	2260	0	0 0
Accel time 1 = 45.0 sec	*2270	5	0 0
Decel time 1 = 45.0 sec	*2280	5	0 0
Accel time 2 = 5.0 sec	2290	7	0 0
Decel time 2 = 5.0 sec	2300	7	0 0

Description	ID	Lvl	RH
Accel time 3 = 5.0 sec	2310	7	0 0
Decel time 3 = 5.0 sec	2320	7	0 0
Jerk rate = 0.1	2330	7	1 0
Critical freq	2340	5	0 0
Skip center freq 1 = 15.0 Hz	2350	5	0 0
Skip center freq 2 = 30.0 Hz	2360	5	0 0
Skip center freq 3 = 45.0 Hz	2370	5	0 0
Skip bandwidth 1 = 0.0 Hz	2380	5	0 0
Skip bandwidth 2 = 0.0 Hz	2390	5	0 0
Skip bandwidth 3 = 0.0 Hz	2400	5	0 0
Spinning load	2420	0	0 0
Spinning load mode = Both	*2430	5	0 0
Scan end threshold = 20.0 %	2440	5	0 0
Current Level SetPoint = 15.0 %	2450	5	0 0
Current ramp = 0.01 sec	2460	5	0 0
Max current = 50.0 %	2470	5	0 0
Frequency scan rate = 3.00 sec	2480	5	0 0
Cond time setup	2490	0	0 0
Cond stop timer = 0.8 sec	2500	5	0 0
Cond run timer = 0.8 sec	2510	5	0 0
Cells	2520	0	0 0
Installed cells/phase = 6	*2530	5	1 0
Min cell count (n/3) = 6	*2540	5	1 0
Cell voltage = 630	2550	5	1 0
Thermistor warn level = 20.0 %	2560	5	1 0
Bypass type = None	*2590	7	1 0
Neutral connection = T1	*2630	7	1 0
Precharge Enable = Off	2635	7	1 0
Sync transfer	2700	7	0 0
Phase I gain = 2.0	2710	7	0 0
Phase P gain = 4.0	2720	7	0 0
Phase offset = 2.00 deg	2730	7	0 0
Phase error threshold = 1.50 deg	2740	7	0 0
Frequency offset = 0.5 %	2750	7	0 0
Up transfer timeout = 0.0 sec	2760	7	0 0
Down transfer timeout = 0.0 sec	2770	7	0 0
External I/O	2800	5	0 0
Analog inputs = 0	2810	5	1 0
Analog outputs = 2	*2820	5	1 0
Digital inputs = 0	2830	5	1 0
Digital outputs = 0	2840	5	1 0
Wago timeout = 0.0 sec	*2850	5	1 0
Internal I/O	2805	5	0 0
Int Analog In1	2815	5	0 0
Hardware Span = 1.0420	*2818	5	1 0
Int Analog In2	2825	5	0 0
Type = 4 - 20ma	2826	5	1 0

Description	ID	Lvl RH
Hardware Span = 1.0860	*2828	5 0 0
Int Analog In3	2835	5 0 0
Type = 4 - 20ma	2836	5 1 0
Hardware Span = 1.0730	*2838	5 0 0
Int Analog Out1	2845	5 0 0
Analog variable = Total Current	2846	5 0 0
Output Mode = 4-20 mA	2848	5 0 0
Output Min = 0.0 %	2841	5 0 0
Output Max = 100.0 %	2842	5 0 0
Hardware Span = 1.0000	2844	5 0 0
Int Analog Out2	2855	5 0 0
Analog variable = Motor Speed	*2856	5 0 0
Output Mode = 4-20 mA	2858	5 0 0
Output Min = 0.0 %	2851	5 0 0
Output Max = 100.0 %	2852	5 0 0
Hardware Span = 1.0253	*2854	5 0 0
Int Test Point #28	2860	5 0 0
Analog variable = None	2861	5 0 0
TP 28 Scaler = 0.00	2862	5 0 0
Int Test Point #29	2865	5 0 0
Analog variable = None	2866	5 0 0
TP 29 Scaler = 0.00	2867	5 0 0
Int Test Point #31	2870	5 0 0
Analog variable = None	2871	5 0 0
TP 31 Scaler = 0.00	2872	5 0 0
Int Test Point #24	2875	5 0 0
Analog variable = None	2876	5 0 0
TP 24 Scaler = 0.00	2877	5 0 0
Int Test Point #25	2880	5 0 0
Analog variable = None	2881	5 0 0
TP 25 Scaler = 0.00	2882	5 0 0
Int Test Point #26	2885	5 0 0
Analog variable = None	2886	5 0 0
TP 26 Scaler = 0.00	2887	5 0 0
Output Connection	2900	0 0 0
Filter CT sec turns = 0	2910	5 1 0
Filter inductance = 0.0 %	2920	5 0 0
Filter capacitance = 0.0 %	2930	5 0 0
Cable resistance = 0.0 %	2940	5 0 0
Cable inductance = 0.0 %	2941	5 0 0
Filter damping gain = 0.50	2950	5 0 0
High starting Torque	2960	7 0 0
Enable high torque = Disable	2961	7 1 0
Torque current = 50.0 %	2962	5 0 0

Description	ID	Lvl RH
Current ramp time = 0.5 sec	2963	5 0 0
PLL Acq time = 2.0 sec	2964	5 0 0
Watchdog	2970	7 0 0
Enable watchdog = Enable	2971	7 0 0
Stability	3	0 0 0
Input processing	3000	7 0 0
PLL prop gain = 70.0	3010	7 0 0
PLL integral gain = 3840.00	3020	7 0 0
Input current scaler = 1.000000	3030	7 1 0
CT secondary turns = 250	*3035	7 1 0
Input voltage scaler = 1.000000	3040	7 1 0
PT secondary turns = 1	3011	7 1 0
Input Attenuator Sum = 4800 kOhm	*3045	7 1 0
Output processing	3050	7 0 0
Low freq comp	3060	7 0 0
Low Freq Wo = 12.566 Rad	3070	7 1 0
Low freq com gain = 1.00	3080	7 0 0
S/W compensator pole = 2.000	3090	7 0 0
Flux control	3100	7 0 0
Flux reg prop gain = 2.544	*3110	7 0 0
Flux reg integral gain = 3.271	*3120	7 0 0
Flux filter time const = 0.06461	*3130	7 0 0
Flux demand = 1.00	3150	7 0 0
Flux ramp rate = 0.500 sec	3160	7 0 0
Energy saver min flux = 100.0 %	3170	7 0 0
Flux droop = 0.0 %	3195	7 0 0
Speed loop	3200	7 0 0
Speed reg prop gain = 0.010	*3210	7 0 0
Speed reg integral gain = 0.020	*3220	7 0 0
Speed reg Kf gain = 0.600	3230	7 0 0
Speed filter time const = 0.08038	*3240	7 0 0
Droop in % @ FL current = 0.0 %	3245	7 0 0
Current loop	3250	7 0 0
Current reg prop gain = 0.745	*3260	7 0 0
Current reg integ gain = 19.356	*3270	7 0 0
Prop gain during brake = 0.149	*3280	7 0 0
Integ gain during brake = 3.871	*3290	7 0 0
Stator resis est	3300	7 0 0
Stator resistance est = Off	3310	7 1 0
Stator resis filter gain = 0.0	3320	7 0 0
Stator resis integ gain = 0.00200	3330	7 0 0
Braking	3350	7 0 0
Enable braking = Off	3360	7 0 0
Pulsation frequency = 277.5 Hz	*3370	7 0 0
Brake power loss = 0.3 %	3390	7 0 0
VD Loss Max = 0.250	3400	7 0 0
Braking constant = 1.05	3410	7 0 0

Description	ID	Lvl	RH
Output current scaler = 1.000000	3440	7	0 0
Output voltage scaler = 1.000000	3450	7	0 0
Output Attenuator Sum = 4800 kOhm	*3455	7	1 0
Control loop test	3460	7	0 0
Test type = Speed	3470	7	0 0
Test positive = 30.0 %	3480	7	0 0
Test negative = -30.0 %	3490	7	0 0
Test time = 30.1 sec	3500	7	0 0
Dead time comp = 16.0000 usec	3550	7	1 0
Feed forward constant = 0.0000	3560	7	1 0
Sampling Delay Comp = 0.0 %	3570	7	0 0
Carrier frequency = 601.3 Hz	*3580	7	1 0
Auto	4	5	0 0
Speed profile	4000	5	0 0
Entry point = 0.0 %	4010	5	0 0
Exit point = 100.0 %	*4020	5	0 0
Entry speed = 48.0 %	*4030	5	0 0
Exit speed = 98.3 %	*4040	5	0 0
Auto off = 0.0 %	4050	5	0 0
Delay off = 0.5 sec	4060	5	0 0
Auto on = 0.0 %	4070	5	0 0
Delay on = 0.5 sec	4080	5	0 0
Analog inputs	4090	5	0 0
Analog input #1	4100	5	0 0
Source = Int AI1	*4105	5	1 0
Type = 4 - 20ma	4110	5	1 0
Min input = 0.0 %	4120	5	1 0
Max input = 100.0 %	4130	5	1 0
Loss point threshold = 15.0 %	4140	5	1 0
Loss of signal action = Preset	4150	5	1 0
Loss of signal setpoint = 20.0 %	4160	5	0 0
Analog input #2	4170	5	0 0
Source = Off	4175	5	0 0
Type = 4 - 20ma	4180	5	1 0
Min input = 0.0 %	4190	5	1 0
Max input = 100.0 %	4200	5	1 0
Loss point threshold = 15.0 %	4210	5	1 0
Loss of signal action = Preset	4220	5	1 0
Loss of signal setpoint = 20.0 %	4230	5	0 0
Analog input #3	4232	5	0 0
Source = Off	4233	5	1 0
Type = 4 - 20ma	4234	5	1 0
Min input = 0.0 %	4235	5	1 0
Max input = 100.0 %	4236	5	1 0
Loss point threshold = 15.0 %	4237	5	1 0
Loss of signal action = Preset	4238	5	1 0
Loss of signal setpoint = 20.0 %	4239	5	0 0
Analog input #4	4332	5	0 0

Description	ID	Lvl RH
Source = Off	4333	5 1 0
Type = 4 - 20ma	4334	5 1 0
Min input = 0.0 %	4335	5 1 0
Max input = 100.0 %	4336	5 1 0
Loss point threshold = 15.0 %	4337	5 1 0
Loss of signal action = Preset	4338	5 1 0
Loss of signal setpoint = 20.0 %	4339	5 0 0
Analog input #5	4341	5 0 0
Source = Off	4342	5 1 0
Type = 4 - 20ma	4343	5 1 0
Min input = 0.0 %	4344	5 1 0
Max input = 100.0 %	4345	5 1 0
Loss point threshold = 15.0 %	4346	5 1 0
Loss of signal action = Preset	4347	5 1 0
Loss of signal setpoint = 20.0 %	4348	5 0 0
Auxillary input #1	4500	5 0 0
Source = Off	4510	5 1 0
Type = 4 - 20ma	4520	5 1 0
Min input = 0.0 %	4530	5 1 0
Max input = 100.0 %	4540	5 1 0
Loss point threshold = 15.0 %	4550	5 1 0
Loss of signal action = Preset	4560	5 1 0
Loss of signal setpoint = 20.0 %	4570	5 0 0
Auxillary input #2	4580	5 0 0
Source = Off	4590	5 1 0
Type = 4 - 20ma	4600	5 1 0
Min input = 0.0 %	4610	5 1 0
Max input = 100.0 %	4620	5 1 0
Loss point threshold = 15.0 %	4630	5 1 0
Loss of signal action = Preset	4640	5 1 0
Loss of signal setpoint = 20.0 %	4650	5 0 0
Analog outputs	4660	5 0 0
Analog output #1	4661	5 0 0
Analog variable = Average Power	*4662	5 0 0
Output module type = Unip	4663	5 0 0
Full range = 81.0 %	*4664	5 0 0
Analog output #2	4665	5 0 0
Analog variable = Motor Speed	*4666	5 0 0
Output module type = Unip	4667	5 0 0
Full range = 100.0 %	*4668	5 0 0
Speed setpoints	4240	5 0 0
Speed setpoint 1 = 0 rpm	4250	5 0 0
Speed setpoint 2 = 0 rpm	4260	5 0 0
Speed setpoint 3 = 0 rpm	4270	5 0 0
Speed setpoint 4 = 0 rpm	4280	5 0 0
Speed setpoint 5 = 0 rpm	4290	5 0 0
Speed setpoint 6 = 0 rpm	4300	5 0 0
Speed setpoint 7 = 0 rpm	4310	5 0 0
Speed setpoint 8 = 0 rpm	4320	5 0 0

Description	ID	Lvl RH
Jog speed = 0 rpm	4330	5 0 0
Safety setpoint = 0 rpm	4340	5 0 0
Incremental speed setup	4970	7 0 0
Speed increment 1 = 1.00 %	4971	7 0 0
Speed decrement 1 = 1.00 %	4972	7 0 0
Speed increment 2 = 5.00 %	4973	7 0 0
Speed decrement 2 = 5.00 %	4974	7 0 0
Speed increment 3 = 10.00 %	4975	7 0 0
Speed decrement 3 = 10.00 %	4976	7 0 0
PID select	4350	5 0 0
Prop gain = 0.390	4360	5 0 0
Integral gain = 0.390	4370	5 0 0
Diff gain = 0.000	4380	5 0 0
Min clamp = 0.0 %	4390	5 0 0
Max clamp = 100.0 %	4400	5 0 0
Setpoint = 0.0 %	4410	5 0 0
Comparator setup	4800	5 0 0
Comparator 1 setup	4810	5 0 0
Comp 1 A in variable = Mtr Spd	*4811	5 1 0
Comp 1 B in variable = Manual value	4812	5 1 0
Comp 1 manual value = 2.500 %	*4813	5 0 0
Compare 1 type = Mag	*4815	5 1 0
Comparator 2 setup	4820	5 0 0
Comp 2 A in variable = Manual value	4821	5 1 0
Comp 2 B in variable = Manual value	4822	5 1 0
Comp 2 manual value = 0.000 %	4823	5 0 0
Compare 2 type = Off	4825	5 1 0
Comparator 3 setup	4830	5 0 0
Comp 3 A in variable = Manual value	4831	5 1 0
Comp 3 B in variable = Manual value	4832	5 1 0
Comp 3 manual value = 0.000 %	4833	5 0 0
Compare 3 type = Off	4835	5 1 0
Comparator 4 setup	4840	5 0 0
Comp 4 A in variable = Manual value	4841	5 1 0
Comp 4 B in variable = Manual value	4842	5 1 0
Comp 4 manual value = 0.000 %	4843	5 0 0
Compare 4 type = Off	4845	5 1 0
Comparator 5 setup	4850	5 0 0
Comp 5 A in variable = Manual value	4851	5 1 0
Comp 5 B in variable = Manual value	4852	5 1 0
Comp 5 manual value = 0.000 %	4853	5 0 0
Compare 5 type = Off	4855	5 1 0
Comparator 6 setup	4860	5 0 0
Comp 6 A in variable = Manual value	4861	5 1 0
Comp 6 B in variable = Manual value	4862	5 1 0
Comp 6 manual value = 0.000 %	4863	5 0 0
Compare 6 type = Off	4865	5 1 0

Description	ID	Lvl RH
Comparator 7 setup	4870	5 0 0
Comp 7 A in variable = Manual value	4871	5 1 0
Comp 7 B in variable = Manual value	4872	5 1 0
Comp 7 manual value = 0.000 %	4873	5 0 0
Compare 7 type = Off	4875	5 1 0
Comparator 8 setup	4880	5 0 0
Comp 8 A in variable = Manual value	4881	5 1 0
Comp 8 B in variable = Manual value	4882	5 1 0
Comp 8 manual value = 0.000 %	4883	5 0 0
Compare 8 type = Off	4885	5 1 0
Comparator 9 setup	4890	5 0 0
Comp 9 A in variable = Manual value	4891	5 1 0
Comp 9 B in variable = Manual value	4892	5 1 0
Comp 9 manual value = 0.000 %	4893	5 0 0
Compare 9 type = Off	4895	5 1 0
Comparator 10 setup	4900	5 0 0
Comp 10 A in variable = Manual value	4901	5 1 0
Comp 10 B in variable = Manual value	4902	5 1 0
Comp 10 manual value = 0.000 %	4903	5 0 0
Compare 10 type = Off	4905	5 1 0
Comparator 11 setup	4910	5 0 0
Comp 11 A in variable = Manual value	4911	5 1 0
Comp 11 B in variable = Manual value	4912	5 1 0
Comp 11 manual value = 0.000 %	4913	5 0 0
Compare 11 type = Off	4915	5 1 0
Comparator 12 setup	4920	5 0 0
Comp 12 A in variable = Manual value	4921	5 1 0
Comp 12 B in variable = Manual value	4922	5 1 0
Comp 12 manual value = 0.000 %	4923	5 0 0
Compare 12 type = Off	4925	5 1 0
Comparator 13 setup	4930	5 0 0
Comp 13 A in variable = Manual value	4931	5 1 0
Comp 13 B in variable = Manual value	4932	5 1 0
Comp 13 manual value = 0.000 %	4933	5 0 0
Compare 13 type = Off	4935	5 1 0
Comparator 14 setup	4940	5 0 0
Comp 14 A in variable = Manual value	4941	5 1 0
Comp 14 B in variable = Manual value	4942	5 1 0
Comp 14 manual value = 0.000 %	4943	5 0 0
Compare 14 type = Off	4945	5 1 0
Comparator 15 setup	4950	5 0 0
Comp 15 A in variable = Manual value	4951	5 1 0
Comp 15 B in variable = Manual value	4952	5 1 0
Comp 15 manual value = 0.000 %	4953	5 0 0
Compare 15 type = Off	4955	5 1 0
Comparator 16 setup	4960	5 0 0

Description	ID	Lvl RH
Comp 16 A in variable = Manual value	4961	5 1 0
Comp 16 B in variable = Manual value	4962	5 1 0
Comp 16 manual value = 0.000 %	4963	5 0 0
Compare 16 type = Off	4965	5 1 0
Comparator 17 setup	4411	5 0 0
Comp 17 A in variable = Manual value	4412	5 1 0
Comp 17 B in variable = Manual value	4413	5 1 0
Comp 17 manual value = 0.000 %	4414	5 0 0
Compare 17 type = Off	4416	5 1 0
Comparator 18 setup	4417	5 0 0
Comp 18 A in variable = Manual value	4418	5 1 0
Comp 18 B in variable = Manual value	4419	5 1 0
Comp 18 manual value = 0.000 %	4420	5 0 0
Compare 18 type = Off	4422	5 1 0
Comparator 19 setup	4423	5 0 0
Comp 19 A in variable = Manual value	4424	5 1 0
Comp 19 B in variable = Manual value	4425	5 1 0
Comp 19 manual value = 0.000 %	4426	5 0 0
Compare 19 type = Off	4428	5 1 0
Comparator 20 setup	4429	5 0 0
Comp 20 A in variable = Manual value	4430	5 1 0
Comp 20 B in variable = Manual value	4431	5 1 0
Comp 20 manual value = 0.000 %	4432	5 0 0
Compare 20 type = Off	4434	5 1 0
Comparator 21 setup	4435	5 0 0
Comp 21 A in variable = Manual value	4436	5 1 0
Comp 21 B in variable = Manual value	4437	5 1 0
Comp 21 manual value = 0.000 %	4438	5 0 0
Compare 21 type = Off	4440	5 1 0
Comparator 22 setup	4441	5 0 0
Comp 22 A in variable = Manual value	4442	5 1 0
Comp 22 B in variable = Manual value	4443	5 1 0
Comp 22 manual value = 0.000 %	4444	5 0 0
Compare 22 type = Off	4446	5 1 0
Comparator 23 setup	4447	5 0 0
Comp 23 A in variable = Manual value	4448	5 1 0
Comp 23 B in variable = Manual value	4449	5 1 0
Comp 23 manual value = 0.000 %	4450	5 0 0
Compare 23 type = Off	4452	5 1 0
Comparator 24 setup	4453	5 0 0
Comp 24 A in variable = Manual value	4454	5 1 0
Comp 24 B in variable = Manual value	4455	5 1 0
Comp 24 manual value = 0.000 %	4456	5 0 0
Compare 24 type = Off	4458	5 1 0
Comparator 25 setup	4459	5 0 0
Comp 25 A in variable = Manual value	4460	5 1 0

Description	ID	Lvl	RH
Comp 25 B in variable = Manual value	4461	5	1 0
Comp 25 manual value = 0.000 %	4462	5	0 0
Compare 25 type = Off	4464	5	1 0
Comparator 26 setup	4465	5	0 0
Comp 26 A in variable = Manual value	4466	5	1 0
Comp 26 B in variable = Manual value	4467	5	1 0
Comp 26 manual value = 0.000 %	4468	5	0 0
Compare 26 type = Off	4470	5	1 0
Comparator 27 setup	4471	5	0 0
Comp 27 A in variable = Manual value	4472	5	1 0
Comp 27 B in variable = Manual value	4473	5	1 0
Comp 27 manual value = 0.000 %	4474	5	0 0
Compare 27 type = Off	4476	5	1 0
Comparator 28 setup	4477	5	0 0
Comp 28 A in variable = Manual value	4478	5	1 0
Comp 28 B in variable = Manual value	4479	5	1 0
Comp 28 manual value = 0.000 %	4480	5	0 0
Compare 28 type = Off	4482	5	1 0
Comparator 29 setup	4483	5	0 0
Comp 29 A in variable = Manual value	4484	5	1 0
Comp 29 B in variable = Manual value	4485	5	1 0
Comp 29 manual value = 0.000 %	4486	5	0 0
Compare 29 type = Off	4488	5	1 0
Comparator 30 setup	4489	5	0 0
Comp 30 A in variable = Manual value	4490	5	1 0
Comp 30 B in variable = Manual value	4491	5	1 0
Comp 30 manual value = 0.000 %	4492	5	0 0
Compare 30 type = Off	4494	5	1 0
Comparator 31 setup	4496	5	0 0
Comp 31 A in variable = Manual value	4497	5	1 0
Comp 31 B in variable = Manual value	4498	5	1 0
Comp 31 manual value = 0.000 %	4499	5	0 0
Compare 31 type = Off	4501	5	1 0
Comparator 32 setup	4502	5	0 0
Comp 32 A in variable = Manual value	4503	5	1 0
Comp 32 B in variable = Manual value	4504	5	1 0
Comp 32 manual value = 0.000 %	4505	5	0 0
Compare 32 type = Off	4507	5	1 0
Logs	6	0	0 0
Historic log	6250	0	0 0
Store in Event Log = On	6255	7	0 0
Historic log variable 1 = Mtr Speed	*6260	5	0 0
Historic log variable 2 = Spd Dmd	6270	5	0 0
Historic log variable 3 = Trq I Cmd	*6280	5	0 0
Historic log variable 4 = Trq I Fdbk	*6290	5	0 0
Historic log variable 5 = I Total Out	*6300	5	0 0
Historic log variable 6 = V Avail	*6310	5	0 0

Description	ID	Lvl RH
Historic log variable 7 = V Avail RMS	*6320	5 0 0
Drive protect	7	0 0 0
Input protection	7000	0 0 0
Single phasing	7010	0 0 0
SPD prop gain = 0.0	7020	7 0 0
SPD integral gain = 0.0010	7030	7 0 0
SPD threshold = 50.0 %	7040	7 0 0
Undervoltage prop gain = 0.0	7060	7 0 0
Undervoltage integ gain = 0.001	7070	7 0 0
1 Cyc Protect integ gain = 0.0025	7080	7 0 0
1 Cycle Protect Limit = 50.0 %	7081	7 0 0
Excess Loss Idle = 5.0 %	7084	7 0 0
Excess Loss Running = 7.0 %	7086	7 0 0
Xformer tap setting = +5 %	*7050	7 1 0
Xformer thermal gain = 0.0133	7090	7 0 0
Xformer protection const = 0.500	7100	7 0 0
Phase Imbalance Limit = 40.0 %	7105	7 0 0
Ground Fault Limit = 40.0 %	7106	7 0 0
Ground Fault Time Const = 0.200 sec	7107	7 0 0
Drive IOC setpoint = 150.0 %	7110	7 0 0
Cell Overload Level = 100.0 %	7112	7 0 0
Auto reset enable = No	7120	7 0 0
Auto reset time = 1 sec	7130	5 0 0
Auto reset attempts = 4	7140	5 0 0
Auto reset memory time = 10 sec	7150	5 0 0
Meter	8	0 0 0
Display params	8000	0 0 0
Status variable 1 = DEMD	8001	0 0 0
Status variable 2 = RPM	8002	0 0 0
Status variable 3 = ITOT	*8003	0 0 0
Status variable 4 = KWO	*8004	0 0 0
Status variable 5 = VAVI	*8005	0 0 0
Status variable 6 = VLTS	*8006	0 0 0
Status variable 7 = IMRF	8007	0 0 0
Input harmonics	8140	0 0 0
Selection for HA = IA	8150	0 0 0
Harmonics order = 1.0	8160	0 0 0
Harmonics integral gain = 0.001	8170	0 0 0
Customer order = 2133943	*8101	0 0 0
Customer drive = 1	8110	0 0 0
Communications	9	0 0 0
Serial port setup	9010	0 0 0
Serial port use = Local	9020	5 1 0
Flow Control = Xon/Xoff	9030	5 1 0
Baud rate = 9600	9040	5 1 0
Network Control	9943	7 0 0
Net Control Type = Sop	9944	7 1 0

Description	ID	Lvl RH
Start Stop Control = Maintained	9945	7 1 0
Network 1 Configure	9900	7 0 0
Network 1 Type = None	9901	7 1 0
Network 2 Configure	9914	7 0 0
Network 2 Type = None	9915	7 0 0
SOP & serial functions	9110	0 0 0
Menu based Timer setup	9111	7 0 0
MenuTimer1 = 30.0 sec	*9112	7 0 0
MenuTimer2 = 0.0 sec	9113	7 0 0
MenuTimer3 = 0.0 sec	9114	7 0 0
MenuTimer4 = 10.0 sec	*9115	7 0 0
MenuTimer5 = 0.0 sec	9116	7 0 0
MenuTimer6 = 0.0 sec	9117	7 0 0
MenuTimer7 = 0.0 sec	9118	7 0 0
MenuTimer8 = 0.0 sec	9119	7 0 0
MenuTimer9 = 0.0 sec	9121	7 0 0
MenuTimer10 = 0.0 sec	9122	7 0 0
MenuTimer11 = 0.0 sec	9123	7 0 0
MenuTimer12 = 0.0 sec	9124	7 0 0
MenuTimer13 = 0.0 sec	9125	7 0 0
MenuTimer14 = 0.0 sec	9126	7 0 0
MenuTimer15 = 0.0 sec	9127	7 0 0
MenuTimer16 = 0.0 sec	9128	7 0 0
Select system program = 2168985F.HEX	*9146	7 1 0
Multiple config files = OFF	9185	5 1 0
TCP/IP server name = 172.17.20.16	*9000	0 0 0
Graphing	10	0 0 0
Time scale = 10.00 sec	10000	0 0 0
Variable 1	10010	0 0 0
Graph variable = Spd ref	10020	0 0 0
Offset = 0.00	10030	0 0 0
Scale factor = 1.20	10040	0 0 0
Variable 2	10050	0 0 0
Graph variable = Mtr speed	10060	0 0 0
Offset = 0.00	10070	0 0 0
Scale factor = 1.20	10080	0 0 0
Variable 3	10090	0 0 0
Graph variable = Flux ref	10100	0 0 0
Offset = 0.00	10110	0 0 0
Scale factor = 1.25	10120	0 0 0
Variable 4	10130	0 0 0
Graph variable = Flux DS	10140	0 0 0
Offset = 0.00	10150	0 0 0
Scale factor = 1.25	10160	0 0 0
Variable 5	10170	0 0 0

Description	ID	Lvl RH
Graph variable = Ids ref	10180	0 0 0
Offset = 0.00	10190	0 0 0
Scale factor = 1.00	10200	0 0 0
Variable 6	10210	0 0 0
Graph variable = Ids	10220	0 0 0
Offset = 0.00	10230	0 0 0
Scale factor = 1.00	10240	0 0 0
Variable 7	10250	0 0 0
Graph variable = Iqs ref	10260	0 0 0
Offset = 0.00	10270	0 0 0
Scale factor = 1.00	10280	0 0 0
Variable 8	10290	0 0 0
Graph variable = Iqs	10300	0 0 0
Offset = 0.00	10310	0 0 0
Scale factor = 1.00	10320	0 0 0
Variable 9	10330	0 0 0
Graph variable = Drv State	10340	0 0 0
Offset = 0.00	10350	0 0 0
Scale factor = 1.00	10360	0 0 0
Variable 10	10370	0 0 0
Graph variable = PreChrg St	10380	0 0 0
Offset = 0.00	10390	0 0 0
Scale factor = 1.00	10400	0 0 0
Select language = English	5081	0 0 0

1) 0110-SR11 Variable Speed Drive System

E. Ventilation System Data



Represented by:
Air Design Pty. Ltd.
 A.B.N. 77 512 727 190
 45 Nestor Drive
 Meadowbrook QLD 4131
 Telephone: +61 (07) 3299 9888
 Facsimile: +61 (07) 3299 9800
 E-mail: sales@airdesign.com.au
 © 2008 Fantech Pty Ltd

FAN DATA FOR MODEL AP0804GP6/20

Fan Code: **AP0804GP6/20**

Requirements


Volume: 6300 L/s
 Static Pressure: 200 Pa
 Selection Pressure: 200 Pa at std conditions
 Installation Category: TYPE D
 Temperature: 20 deg C
 Altitude: 0 m

Fan Data (at STP)

Type: In-line direct drive axial fan
 Diameter: 800
 Hub: 255 mm
 Impeller Blades: 6
 Pitch: 20 degrees
 Blade Material: GRP
 Speed: 24 revs/sec
 Absorbed Power: 2.34 kW
 Peak Power: 2.59 kW
 Total Efficiency: 79 %
 Fan Weight: 84.3 kg.

Motor Data (at STP)

Motor Type: Standard
 Electrical Supply: 415V/3ph/50Hz
 Motor Frame/Power: D100L / 3.00 kW
 Current FLC/Start: 6.2A / 37.2
 Motor Speed: Single Speed (4 Pole)
 Energy Efficiency, BCA Volume 1 2008, Table J5.2 compliant selection



Density: 1.2 kg/m³

Inlet PWL

Spectrum (Hz)	63	125	250	500	1K	2K	4K	8K	dBW	dBA @ 3m
Outlet PWL (dB)	92	86	86	84	85	81	77	73	95	68
Inlet PWL (dB)	90	86	87	85	85	81	78	73	94	69

Note: Levels are quoted as in-duct values.







Version 4.20: On-going product improvements may result in fan data changes without notice.

© 2008 Fantech Pty Ltd

Size **800**
24 rev/sec

AXIAL FLOW FANS PERFORMANCE DATA

BS848:Part 1, 1980
Part 2 1985
Type D Installation



SOUND DATA

Zone	In-Duct dB	Total	In-Duct Spectrum Corrections, dB								dB(A)
			63	125	250	500	1k	2k	4k	8k	
Inlet	1	6	10	8	6	8	13	18	24	4	
Outlet	0	4	11	10	7	10	15	19	24	6	
Inlet	+1	2	9	12	11	12	16	19	22	8	
Outlet	0	2	8	10	12	12	16	18	20	8	
Inlet			Not Required								
Outlet			Not Required								
Inlet	1	3	10	11	10	11	13	16	22	6	
Outlet	0	1	10	13	12	13	15	18	22	8	
Inlet	0	2	9	11	9	10	15	18	23	6	
Outlet	0	3	9	10	10	12	15	18	21	7	
Inlet	+1	3	9	12	10	12	16	19	22	7	
Outlet	0	3	9	11	10	11	15	17	19	7	
Inlet	1	2	10	11	10	10	13	15	21	6	
Outlet	0	2	11	12	12	12	14	17	22	7	
Inlet	0	2	9	11	10	12	15	19	24	7	
Outlet	0	3	9	11	11	12	16	19	23	8	
Inlet	+2	2	9	13	11	12	17	20	23	8	
Outlet	0	2	8	11	10	11	15	18	19	7	

For Free Field conditions apply the following corrections to the In-Duct figures.
All figures are negative unless otherwise stated.

In/Out	O/A	7	3	1	0	0	0	0	0	O/A
--------	-----	---	---	---	---	---	---	---	---	-----

SOUND DATA

Zone	In-Duct dB	Total	In-Duct Spectrum Corrections, dB								dB(A)
			63	125	250	500	1k	2k	4k	8k	
Inlet	1	9	9	6	4	8	14	20	26	3	
Outlet	0	6	9	7	7	10	16	21	27	6	
Inlet	0	4	9	8	9	10	13	17	22	6	
Outlet	0	4	8	8	10	10	14	16	21	6	
Inlet	0	4	9	9	8	10	13	17	21	5	
Outlet	0	3	9	9	9	10	13	16	19	5	
Inlet	0	6	11	8	9	8	11	14	20	4	
Outlet	0	4	10	8	9	9	12	15	20	5	
Inlet	1	4	8	7	9	9	13	16	21	5	
Outlet	0	3	9	9	11	10	14	18	22	6	
Inlet	+1	3	9	9	10	11	15	18	22	7	
Outlet	0	3	8	8	9	11	14	17	19	6	
Inlet	+1	5	9	7	8	8	11	13	20	4	
Outlet	0	5	9	7	8	8	11	13	19	4	
Inlet	1	4	8	8	9	9	13	16	21	5	
Outlet	0	4	9	8	11	11	14	18	22	7	
Inlet	0	9	7	9	6	8	12	16	20	4	
Outlet	0	8	6	9	8	9	12	15	18	4	

For Free Field conditions apply the following corrections to the In-Duct figures.
All figures are negative unless otherwise stated.


In/Out	O/A	7	3	1	0	0	0	0	0	O/A
--------	-----	---	---	---	---	---	---	---	---	-----



Represented by:
Air Design Pty. Ltd.
A.B.N. 77 512 727 190
45 Nestor Drive
Meadowbrook QLD 4131
Telephone: +61 (07) 3299 9888
Facsimile: +61 (07) 3299 9800
E-mail: sales@airdesign.com.au
© 2008 Fantech Pty Ltd


DRAWING FOR MODEL AP0804GP6/20

Version 4.20: On-going product improvements may result in dimensional changes without notice.



© 2008 Fantech Pty Ltd

CIRCULAR DUCT ATTENUATORS



FEATURES

These notes apply to both the open and pod type attenuators.

Construction

The units are rigidly constructed and consist of an outer cylindrical galvanised steel casing, lined internally with non-hygroscopic and incombustible sound-absorbent material. This material is retained by an inner perforated metal cylinder.

When a pod is fitted it is of perforated metal, retaining an infill of acoustic material.

An impervious lining of the acoustic infill can be provided to prevent the ingress of moisture or grease. There is a small performance penalty in high frequencies when an impervious lining is fitted. Refer to our Sales Engineers if more information is required.

Also available is the Q-Seal range which offers impervious lining with features to optimise acoustic performance.

The ends of the attenuators are drilled and tapped to match the Fantech 'AP' series of axial flow fans.

Non-standard flange drillings or sizes can be supplied to the customer's specifications.

Insertion Loss

The values quoted in the table represent the difference between the sound power level (L_w) of a fan and attenuator combination and that of the fan alone.

(continued next page)


PERFORMANCE DATA - OPEN TYPE

Matching Fan Dia. cm	Length mm	Static Insertion Loss, dB							
		Octave Band Centre Frequency (Hz)							
		63	125	250	500	1k	2k	4k	8k
C1-Dia. 1 Diameter Long (nom.)									
-031	300	1	3	5	9	13	10	8	7
-035	300	2	3	5	9	13	10	8	7
-040	600	2	3	5	9	13	10	8	7
-045	600	2	3	5	10	13	10	8	7
-050	600	2	3	6	10	14	10	8	7
-056	600	2	4	6	10	14	10	8	7
-063	600	3	4	7	13	14	9	8	6
-071	900	3	4	8	14	14	9	7	6
-080	900	3	4	8	14	13	9	7	6
-090	1150	3	4	9	14	13	8	7	6
-100	1150	3	4	9	14	12	8	7	6
-125	1150	3	4	10	14	12	8	6	6
-140	1150	3	5	10	13	11	8	5	5
-160	1800	4	6	11	13	10	7	5	5
-180	1800	4	6	11	13	10	6	5	5
-200	1800	4	6	11	13	9	6	5	5

C2-Dia. 2 Diameters Long (nom.)

-031	600	3	6	9	15	21	17	14	13
-035	600	4	6	10	15	21	17	14	13
-040	900	4	6	10	16	21	18	15	13
-045	900	4	7	10	17	21	18	15	13
-050	1150	4	7	10	18	21	17	15	12
-056	1150	5	7	11	18	21	17	15	12
-063	1150	5	8	11	21	23	17	15	10
-071	1500	5	8	12	22	23	16	15	10
-080	1500	5	8	12	22	23	16	15	10
-090	1800	5	8	13	22	19	13	12	10
-100	1800	6	8	13	22	19	13	12	10
-125	2400	6	8	13	21	18	13	12	11
-140	2400	7	9	15	21	18	11	11	10
-160	3600	8	9	15	20	17	11	9	8
-180	3600	8	9	15	20	17	10	9	8
-200	3600	8	9	15	20	17	10	9	8

HOW TO ORDER - OPEN TYPE





Represented by:
Air Design Pty. Ltd.
 A.B.N. 77 512 727 190
 45 Nestor Drive
 Meadowbrook QLD 4131
 Telephone: +61 (07) 3299 9888
 Facsimile: +61 (07) 3299 9800
 E-mail: sales@airdesign.com.au
 Copyright © 2010-12 Elta Group

Technical Data for Silencer Model C1-080

Location: ATT-2

Designation:

Performance - Required Actual


Air Flow:	6.30 m³/s	Velocity :	12.5 m/s
Pressure Drop:	60 Pa	Pressure Drop:	2 Pa

Silencer Data

Catalogue Code: C1-080
 Description: Circular 1D Open

Diameter: 800 mm
 Ext. Diameter: 977mm

Length: 900 mm
 Weight: 55.0 kg



Sound Data

Spectrum (Hz)	:	63	125	250	500	1K	2K	4K	8K
Insertion Loss (dB)	:	3	4	8	14	13	9	7	6

1) 0110-SR11 Variable Speed Drive System

F. Ventilation System Airflow and Sound Levels report



Air Equipment (Sales) Pty Ltd



david@airequip.com.au

ABN 67 650 093 954

2 / 36 Randall Street Slacks Creek 4127
PO Box 542 Springwood Qld 4127

Phone: (07) 3209 4201
Facsimile: (07) 3209 4204

Friday, 28 February 2014

J. & P. Richardson Industries Pty Ltd
114 Campbell Street
Wacol QLD

Attention: Chris Anderson

Reference: **Urban Utilities Eagle Farm Pump Station-VSD Drive Cabinet 0110-SR11
Verification of Airflow and Sound level Measurements**

Required Airflow: Transformer Cabinet: 3000l/s
Cell Cabinet: 3200l/s
Total: 6200l/s

Equipment Used:

NATA Certified Vane Anemometer – Certificate No: WT109572

NATA Certified Lutron Sound Level Meter – Certificate No: SLM 39486

Magnehelic Gauge- Fitted to duct work

Airflow readings were taken at the filtered intake grilles on the transformer and cell cabinets with the booster fan VSD set 1180rpm as follows

Transformer Cabinet Intakes:	No 1: 575l/s	No 2: 485l/s	No 3: 485l/s
	No 4: 555l/s	No 5: 395l/s	No 6: 420l/s
	Total: 2915l/s		

Cell Cabinet Intakes:	No 1: 730l/s	No 2: 675l/s	No 3: 715l/s
	No 4: 715l/s	No 5: 605l/s	No 6: 725l/s
	Total: 4165l/s		

With the booster fan in the off position the following airflow readings were taken using the cabinet fans only

Transformer Cabinet Intakes:	No 1: 490l/s	No 2: 420l/s	No 3: 450l/s
	No 4: 445l/s	No 5: 360l/s	No 6: 375l/s
	Total: 2540l/s		

Cell Cabinet Intakes:	No 1: 675l/s	No 2: 655l/s	No 3: 600l/s
	No 4: 560l/s	No 5: 465l/s	No 6: 625l/s
	Total: 3580l/s		

The magnehelic gauge was fitted to the duct prior to the booster fan. The gauge is to indicate the correct airflow only and at the required airflow reading the gauge was marked at 100Pa

Sound Level Measurements:

Outdoor readings were taken at the boundary directly down for the fan outlet and 1 meter from the outlet face.

The background noise level was 70-75dBA due to the high traffic movement on the main road. A reading of 68.8 dBA 1 meter from the face was registered

Indoor readings were taken with the other two drive units turned off but with the pit pumping motors running. Background noise levels around the pit barrier cage were between 73-75dBA

Readings one meter out from the cabinet were between 70-71dBA but this was mainly from background noise

A reading from the side of the cabinet below the booster fan was 70.8dBA

Hoping the above report is satisfactory and if you have any queries on the information above please do not hesitate to call

Yours faithfully,
Air Equipment (Sales) Pty Ltd.

David Meredith.

1) 0110-SR11 Variable Speed Drive System

G. Spare Part List



Perfect Harmony VSD Recommended Spare Parts List

VFD SO:	3002133943	VFD SN:	Z831501002460
----------------	------------	----------------	---------------

Location	Part Description	Part Number	Installed	Recommended
Control cabinet	CPU Board	A1A10000623.00M	1	1
	I/O board	A1A10000423.00M	1	1
	Modulator Board	A1A10000350.00M	1	1
	Fiber Optic Hub Board	A1A461D85.00M	1	1
	Backplane	A1A098194	1	1
	Communication Board	A5E03407403	1	1
	CPS Power	A1A0100275	1	1
	Signal Conditioninig Board	A5E01708486	1	1
	Keypad	A5E02363383	1	1
	I/O breakout	A5E01649374	1	1
Blower	Cabinet Blower	LDZ10501601	4	1
Doors	Filter on Transformer Cabinet	LDZ10501351	9	9
	Filter on Cell Cabinet	LDZ10501353	9	9
Cell cabinet	Power cell	LDZ14501002.260	15	1
	CCB Fuse	A1A10000432.30M	15	2
	Power Cell Input Fuse	LDZ10501435	45	3

1) 0110-SR11 Variable Speed Drive System

H. Drawing List



Perfect Harmony VSD - 0110-SR11

Drawing Register



Drawing Number	Description
	VSD
486/5/7-0368-001	General Arrangement 1
486/5/7-0368-002	General Arrangement 2
486/5/7-0368-003	General Arrangement 3
486/5/7-0368-004	Control and Power Overview
486/5/7-0368-005	Termination
486/5/7-0368-007	Schematic 1
486/5/7-0368-008	Schematic 2
486/5/7-0368-009	Schematic 3
486/5/7-0368-010	Schematic 4
486/5/7-0368-011	Schematic 5
486/5/7-0368-012	Schematic 6
486/5/7-0368-013	Schematic 7
	Field Control and Interface
486/5/7-0368-120	Schematic 1
486/5/7-0368-121	Schematic 2
486/5/7-0368-122	Schematic 3
486/5/7-0368-123	Schematic 4
486/5/7-0368-124	Schematic 5
	Isolator and Earthswitch Cabinet
486/5/7-0368-100	General Arrangement and Schematic
486/5/7-0368-101	Fortress Interlocking System
486/5/7-0368-102	Legend
	Ventilation
486/5/7-0368-112	General Arrangement

1) 0110-SR11 Variable Speed Drive System

I. Factory Acceptance Test (FAT)

GEN III**Factory Acceptance Test****Medium Voltage****Air Cooled****SO - 3002133943****Queensland urban utilities - eagle farm****FAT- A5E32168984 A****REV- AA****P/N- M6SR3****S/N- Z831501002460****MLFB- 6SR3502-6HF42-7BH0-Z**

V12+Y06+K69+G22+G28+K73+M42+M38+
M12+M35+L55+L03+K50+T76+D15+D02+D
76+P31

Revision History		
Revision Level	Details	Date
AA	Original	5/15/2013
Tested By		2013.6.5
Approved By		2013-6-5

Customer Name <u>Queensland urban utilities - eagle farm</u>				SO <u>3002133943</u>	
P/N	<u>M6SR3</u>	S/N	<u>Z831501002460</u>	SOP	<u>M6SR3 C</u>
Agency Listing	<input type="checkbox"/> CSA	<input type="checkbox"/> UL	<input type="checkbox"/> CE	<input type="checkbox"/> Other	<input checked="" type="checkbox"/> No Listing
Agency Testing Required	<input type="checkbox"/> YES		<input checked="" type="checkbox"/> NO		

Input Voltage:	<u>6600 V</u>	Output Voltage:	<u>6600 V</u>
Input Current:	<u>214 A</u>	Cell Size:	<u>260 A</u>
XFMR KVA:	<u>2750 KVA</u>	Total # of Cell:	<u>18</u>

Table of Contents

I. Test Plan - Contains the actual test plan with reference to associated test procedures and forms for data collection.

- 1.1 Visual Inspection
- 1.2 Insulation Test/Hipot
- 1.3 Initial Power-Up
- 1.4 System Test Without Motor
- 1.5 System Test With Motor (Unloaded)
- 1.6 System Load Test
- 1.7 Final Inspection
- 1.8 Equipment

II. Completed Forms - Contains the forms used to collect associated test data using the procedures.

III. Analysis/Plots Data - If applicable, this section contains any analysis or additional test data supplied with buy out items or data specific to a customer order and not specifically required by the FAT.

Definitions

R	Routine Test	Test to which each individual device is subjected during or after manufacturer to ascertain whether it complies with certain criteria.
A	Acceptance Test	Contractual test to prove to the customer that the device meets certain conditions of its specification.
O	Option Test	Test additional to type and routine test, determined to be any device or logic added to the drive that is not a pre-engineered option.
W	Witness Test	Any of the above tests performed in the presence of the customer, the user or his representative (Reference STSI-055)

Air Cooled Test Plan

Customer Name Queensland urban utilities - eagle farm

REV# AA

SO 3002133943

P/N M6SR3

S/N Z831501002460

1.1 Visual Inspection				STSI-061G:4.3			
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value			
R	Metering	Hardware Check		Emp#	347		
		Pt. To Pt. Wire Check		Emp#	347		
		Fiber Optics		Emp#	347		
		Ground Wires		Emp#	347		
	Measuring	Burden Resistor Value (hall effect)	34.00 Ω, 2W, .1%	34.2/34.2	Ω		
	Measuring	Input attenuator resistor value	4.8 MΩ	4.77/4.76/4.78	MΩ		
	Measuring	Output attenuator resistor value	4.8 MΩ	4.78/4.78/4.77	MΩ		
		Set Dip Switch (FR)	Pos. 2 only is "On", all others "Off"	Emp#	347		
		Set Dip Switch (P)	Pos. 4 & 5 only are "On", all others "Off"	Emp#	347		
		Set Address 1X	1X=1	Emp#	347		
		Set Address 10X	10X=0	Emp#	347		
		Set Communication Board (JP1 to JP10)	JP1 & JP2 set to 2,3	Emp#	347		
			JP3,JP4&JP5 set to 1,2	Emp#	347		
			JP6 set to 2,3	Emp#	347		
			JP7,JP8,JP9&JP10 set to 1,2	Emp#	347		
O	Interlocks	Record all Interlock model #'s and keycode #'s for the	K2 – VFD11 - K2	Emp#	347		
		Verify correct operation of Interlocks	K3 – VFD11 - K3	Emp#	347		
		Ensure hardware and adapter plates are supplied		Emp#	347		
1.2 Insulation Test/Hipot				STSI-061G:4.4			
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value			
R	MV	Applied Volt.	Pass/Fail(<0.5mA)	Emp#	214		
		Power circuit to GND					
		L1,L2,L3 to GND	28300	25 uA			
		L1 with L2, L3 to GND	28300	15 uA			
		L2 with L1, L3 to GND	28300	7 uA			
		L3 with L1, L2 to GND	28300	11 uA			
		T1,T2,T3 to GND	28850	104 uA			
		T1 with T2, T3 to GND	18500	16 uA			
		T2 with T1, T3 to GND	18500	19 uA			
		T3 with T1, T2 to GND	18500	27 uA			
	LV	Control Power to GND	2500VOM	2000 MΩ	Emp#	347	
		120Vac to GND	1000VOM	684 MΩ	Emp#	347	
		24Vdc to GND	500VOM	∞	Emp#	347	
		1.3 Initial Power-Up				STSI-061G:4.5	
		Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value	
R	Control Power	Control Power Supply					
		CPS,+5VDC(Slot 6 I/O Board Plug P6 Pin 1 to 4)	(5.10 to 5.15Vdc)	5.13	Vdc		
		CPS,+12VDC(Slot 6 I/O Board Plug P6 Pin 2 to 4)	(+11.64 to +12.36Vdc)	12.02	Vdc		
		CPS,-12VDC(Slot 6 I/O Board Plug P6 Pin 3 to 4)	(-11.64 to -12.36Vdc)	-12.06	Vdc		
		CPS, + 15 VDC (SCB Pin 2 to 6)	(+14.55 to +15.45)	15.01	Vdc		
		CPS, - 15 VDC (SCB Pin 4 to 6)	(-14.55 to -15.45)	-15.01	Vdc		
		CPS,+24VDC(I/O Board J11-11 to J11-9)	(+21.6 to +26.4Vdc)	24.04	Vdc		
		CPS,Power Supply Fault		Emp#	214		
		Encoder Power Supply, +15 VDC (IOB board J7-5 to J7-T5 (secondary:X1-X4)	(+14.25 to +15.75) (114 to 126Vac)	Emp#	15.11 Vdc 114 Vac		
		Software Version #	Latest Version	Vers.:	5.2.2		
		Establish Wago Communications		Emp#	214		
	Parameters Configuration	Set correct # of Analog Outputs	ID 2820	2			
		Set correct Drive Parameters			Emp#	214	
		Input Voltage	ID 2010	6600 V			
		Input Current	ID 2020	214 A			
		Output Voltage	ID 2030	6600 V			
		Output Current (equal to 'Cell Rating')	ID 2040	260 A			
		Control Loop Type	ID 2050	OLTM			
		Spinning Load Mode	ID 2430	Off			
		Installed Cells/ Phase	ID 2530	6			
		Cell Voltage	ID 2550	630 V			
		Bypass Type	ID 2590	None			
		Neutral Connection	ID 2630	T1			
		Input CT Ratio	ID 3035	250 :5			
		Tap Setting (+5% typical)	ID 7050	+5%			

Air Cooled Test Plan

Customer Name Queensland urban utilities - eagle farm

REV# AA

SO 3002133943

P/N M6SR3

S/N Z831501002460

1.3 Initial Power-Up[continued]				STSI-061G:4.5	
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value	
R	Parameters Configuration	Set correct Drive Parameters (con't)			
		MenuTimer1 ID 9112	30 S		214
		MenuTimer4 ID 9115	10 S		214
		Program Clock ID 8080		Emp#	214
		Program SO ID 8101	2133943	Emp#	214
		Program Drive Number ID 8110		Emp#	214
		Download SOP	M6SR3C	Emp#	214
		Ethernet Connection Verified		Emp#	214
R	MODBUS	Connect computer to MODBUS port Open MODBUS program and verify communication	Receiving data from Drive	Emp# 214	
O	Space Heater Control	1. Verify VFD space heater relay CR4 energized 60s after control voltage is switched on.	Verify Functionality	Emp# 214	
		2. Adjust thermostat(TST1) setting to more than ambient temperature and verify HTR1 are heater up. Reset TST1 to less than ambient temperature and verify HTR1 are off.			
		3. Adjust thermostat(TST2) setting to more than ambient temperature and verify HTR2 & HTR3 are heater up. Reset TST2 to less than ambient temperature and verify HTR2 & HTR3 are off.		Emp# 214	
		4. Verify VFD space heater relay CR4 released after medium voltage is energized.		Emp# 214	
		5. Verify Motor Heater Relay BM5 energize 60s after drive is not running.		Emp# 214	
R	Blower 1 Op. XFMR Cab.	Check Blower Rotation	Verify Rotation	Emp# 347	
		Set CB1 equal to 1.2*TBLW1 motor nameplate current.	Ia= 1.55 A	Emp# 347	
		Measure 3 phase line currents and verify actual current is not exceeding TOL setting.	Ib= 1.55 A Ic= 1.56 A		
	Blower 2 Op. XFMR Cab.	Set CB2 equal to 1.2*TBLW2 motor nameplate current.	Ia= 1.53 A	Emp# 347	
		Measure 3 phase line currents and verify actual current is not exceeding TOL setting.	Ib= 1.54 A Ic= 1.53 A		
	Blower 1 Op. CELL Cab.	Set CB3 equal to 1.2*CBLW1 motor nameplate current.	Ia= 1.49 A	Emp# 347	
		Measure 3 phase line currents and verify actual current is not exceeding TOL setting.	Ib= 1.53 A Ic= 1.48 A		
	Blower 2 Op. CELL Cab.	Set CB4 equal to 1.2*CBLW2 motor nameplate current.	Ia= 1.59 A	Emp# 347	
		Measure 3 phase line currents and verify actual current is not exceeding TOL setting.	Ib= 1.60 A Ic= 1.61 A		

Air Cooled Test Plan

Customer Name Queensland urban utilities - eagle farm

REV# AA

SO 3002133943

P/N M6SR3

S/N Z831501002460

1.4 System Test Without Motor				STSI-061G:4.6
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value
O	Electrical Door Interlocks	Open a door to cause DIS1 open and verify that Drive trip message "TRIP - MV DOOR OPENED" displayed and check "INPUT MV BREAKER ENABLE" contact on TB2 43 & 44, 45 & 46 change state. Repeat the test for remaining of electrical door interlock switched DIS2~ DIS5.	TB2-43 & 44 Closed and TB2-45 & 46 Open when a door open	Emp# <u>347</u> Emp# <u>347</u>
R	Backfeed Modulation & Clipping	Power Supply & Hall Effect Pwr Supply Fault Output Transorbs Note: Remove Series Link & Backfeed Cell B1 Disconnect plug P1 from SCB board Input Transorbs Verify all Cells Primary Voltage Modulation of Cells	Approx. 56Vp-p Approx. 56Vp-p 100Vac±10% for all (0 to 100% demand)	Emp# <u>347</u> Emp# <u>347</u> Emp# <u>347</u> Emp# <u>347</u> Emp# <u>347</u>
R	Medium Voltage Testing	With Cell Series Links Reconnected Set Motor Voltage = Drive Rating VMA, VMB, VMC ID 2050 - OLTm 25Hz VMA, VMB, VMC ID 2050 - OLTm 50Hz	3.0V-peak +/- 0.3V 6.0V-peak +/- 0.3V	Emp# <u>347</u> Emp# <u>347</u>
1.5 System Test With Motor (Unloaded)				STSI-061G:4.7
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value
R	Check E-stop Logic	Depress Local E-Stop Verify Drive coasts to stop and fault message displayed Measure on TB2-3 & 4 Verify Fault contact on TB2-33 & 34 changes state Depress "FAULT RESET" on keypad and Restart Drive Verify Run contact on TB2-29 & 30 changes state Remove Jumper on TB2-1 & 2 - Remote E-Stop Verify Drive coasts to stop and fault message displayed	Open for E-stop Closed for Fault Closed for Run	Emp# <u>347</u> Emp# <u>347</u> Emp# <u>347</u> Emp# <u>347</u> Emp# <u>347</u> Emp# <u>347</u> Emp# <u>347</u>

Air Cooled Test Plan

Customer Name Queensland urban utilities - eagle farm

REV# AA

SO 3002133943

P/N M6SR3

S/N Z831501002460

1.5 System Test With Motor (Unloaded)				STSI-061G:4.7
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value
R	Transformer Thermal Switches	Remove alarm wire from IOB DI-3C, 1).Verify fault light blinks and keypad displays alarm message. 2).Verify the "Drive Alarm" outputs on TB2-31&32 change state.	Verify alarm message	Emp# 347
		Remove trip wire from IOB DI-0D, 1).Verify fault light blinks and keypad displays alarm message. 2).Verify the "Drive Alarm" outputs on TB2-31&32 change state.	Closed for Alarm	Emp# 347
			Verify alarm message	Emp# 347
		Remove trip both wires from IOB DI-3C & DI-0D and wait for 30 seconds; 1). Verify Drive fault, Drive coasts to a stop and keypad displays trip message 2).Verify the "Drive Tripped" output on TB2-33&34.	Closed for Alarm	Emp# 347
			Verify Drive Fault	Emp# 347
			Closed for Fault	Emp# 347
R	Remote Start/Stop	Momentarily close contact between TB2-5 & 6 and verify Drive starts running.	Drive is running	Emp# 347
		Momentarily close contacts between TB2-5 & 6.	Drive ramps to stop	Emp# 347
R	Remote Fault Reset	Cause system fault and check Drive Ready contact TB2-27 & 28 (changes state)	Open for Fault	Emp# 347
		Momentarily close Remote Fault Reset contact on TB2-7 & 8.	Drive should reset	Emp# 347
		Verify the "Drive Ready to Run" output on TB2-27 & 28 changes state.	Closed for Ready to Run	Emp# 347
		Verify Keypad reset is functioning.		Emp# 347
		Verify the "Fault Reset"button on the touch panel is functioning.		Emp# 347
R	Local Start/Stop	Place Drive in the Local mode by pressing "AUTOMATIC"on keypad and depress "MANUAL START" on keypad. Verify Drive is running.	Drive is running	Emp# 347
		Depress "MANUAL STOP" on keypad	Drive ramps to stop	Emp# 347
R	4 to 20mA Remote Freq Command	Place Drive in the Remote mode by pressing "AUTOMATIC"again on keypad and connect 4-20mA signal to TB2ELV-7 & 8.	Verify system Freq change	Emp# 347
		Scale 4-20 mA signal to be proportional to 0-100% Freq.	4mA=0%Freq 12mA=50% Freq 20mA=100% Freq	
R	4 to 20mA Spare Input	Program Spare Input as Remote Signal command via Keypad menu and connect 4-20mA signal to TB2ELV-10 & 11.Scale 4-20 mA signal to be proportional to 0-100% output.	4mA=0% spare 12mA=50% spare 20mA=100% spare	Emp# 347
		RE-PROGRAM REMOTE SIGNAL INPUT TO ANALOG I!		Emp# 347

Air Cooled Test Plan

Customer Name Queensland urban utilities - eagle farm

REV# AA

SO 3002133943

P/N M6SR3

S/N Z831501002460

1.5 System Test With Motor (Unloaded)				STSI-061G:4.7
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value
R	4 to 20mA Motor KW Output	Monitor KW output on TB2ELV-18 & 19 and verify output	4mA=0% KW 20mA=100% KW	Emp# 347
	4 to 20mA Motor AMPS Output	Monitor AMPS output on TB2ELV-1 & 2 and verify output	4mA=0% Amps 20mA=100% Amps	Emp# 347
	4 to 20mA Motor FREQ Output	Monitor FREQ output on TB2ELV-4 & 5 and verify output	4mA=0% Freq 20mA=100% Freq	Emp# 347
	4 to 20mA Spare Output	Monitor SPARE output on TB2ELV-21 & 22 and verify output	4mA=0% Spare 20mA=100% Spare	Emp# 347
R	Blower 1 Op. XFMR Cab.	With Transformer Cabinet blower TBLW1 running, trip blower CB and verify Drive will be faulted in 10 seconds.	Drive coasts to stop	Emp# 347
	Blower 2 Op. XFMR Cab.	With Transformer Cabinet blower TBLW2 running, trip blower CB and verify Drive will be faulted in 10 seconds.	Drive coasts to stop	Emp# 347
	Blower 1 Op. CELL Cab.	With Cell Cabinet blower CBLW1 running, trip blower CB and verify Drive will be faulted in 10 seconds.	Drive coasts to stop	Emp# 347
	Blower 2 Op. CELL Cab.	With Cell Cabinet blower CBLW2 running, trip blower CB and verify Drive will be faulted in 10 seconds.	Drive coasts to stop	Emp# 347
R	Medium Voltage Testing	Set Control Loop Type With Motor Connected to the Drive Output	OLVC IMA Leads VMA by 90° IMB Leads VMB by 90°	Emp# 347 Emp# 347
R	Spinning Load	1. Enable spinning load feature (Set Spinning Load Mode true) via keypad 2. Run Drive at 100% speed 3. Trip Drive by pressing E-Stop 4. Pull out E-Stop 5. Push Fault Reset 6. Restart Drive 7. Verify Drive goes back to full speed	Motor returns to full speed	Emp# 214
R	Motor Overload Protection	Adjust motor parameters[Menu 1000]and overload settings[Menu 1120]to verify overload operates after 60s.		Emp# 214
R	Non-latching Run request with No Medium Voltage Input	1.Remove Medium Voltage Power 2.Reboot NXG Control 3.Clear/Reset all fault on drive 4.Monitor SOP Runrequest flag via debugger 5.Verify that SOP Runrequest flag remains false when all start inputs are set		Emp# 214
R	Input Protection	Simulate IP trip and verify "input MV breaker enable" output contact on TB2-43 & 44 changes state The fault only reset via keyed pushbutton KR	Closed for fault Fault reset	Emp# 214 Emp# 214
O	Closed Loop Vector Control Testing	Set Control Loop Type ID 2050 Set Encoder 1 PPR ID 1290 Set Encoder loss response ID 1320 With Motor Connected to the Drive Output Connected the encoder signal to TB2ELV-26-31 Scale 4-20 mA signal to 50% and 100% speed Verify the Drive and Motor Speed output if normal	CLVC 1024 Stop 12mA=50% Speed 20mA=100% Speed	Emp# 214 Emp# 214

Air Cooled Test Plan

Customer Name Queensland urban utilities - eagle farmREV# AASO 3002133943P/N M6SR3S/N Z831501002460

1.6 System Load Test:				STSI-061G:4.8
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value
R	System Load Test	Run Load Test using Dyno Load Run at input current (full load input current)	214 Amps, 4 hrs	Emp# <u>214</u>
A	Efficiency Testing	Run Drive at following speed points: 100% Speed 100% Load 100% Speed 50% Load	Record actual <u>96.58</u> % <u>97.21</u> %	TSF-056 TSF-056
A	Power Factor Testing	Run Drive at following speed points: 100% Speed 100% Load	0.95PF	TSF-006
A	Harmonic Testing	Run Drive at 100% speed and 100% load Record actual THD for Voltage & Current (Background Distortion must be THDv <2.0%)	< THD 3 %Voltage < THD 5 %Current	Emp# <u>153</u> Emp# <u>153</u>
1.7 Final Inspection				STSI-061G:4.9
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value
R	File Save	Save Files under the Project Files Folder SOP, HEX, Event Log, Fault Log, Parameter and Configure Files	Parameter upload (Level 7)	Emp# <u>153</u>
R	Flash Card	All Test versions of SOP & HEX files have been removed from Flash No Wago SOP & HEX is on Flash Final SOP is on Flash and correct Hex file is selected		Emp# <u>153</u> Emp# <u>153</u> Emp# <u>153</u>
R	Disconnect Test Wires	Remove all input and output power and control wiring.		Emp# <u>153</u>
R	Torque Mark Check	Check that all proper torque marks exist. Check that all existing torque marks are properly marked		Emp# <u>153</u>

Air Cooled Test Plan

Customer Name Queensland urban utilities - eagle farm

REV# AA

SO 3002133943

P/N M6SR3

S/N Z831501002460

1.8 Equipment

STSI-061G:4.1

Record Hipoter Used

Model	Manufacturer	SEDS CTN	Cal. Due
DH60/5	Lanpotronics	AS110720001	2013-7-19

Record Voltmeter Used

Model	Manufacturer	SEDS CTN	Cal. Due
175	FLUKE	AS050526001	2014-05-21
789	FLUKE	AS080131001	2015-03-19
/	/	/	/
/	/	/	/
/	/	/	/

Oscilloscope

Model	Manufacturer	SEDS CTN	Cal. Due
DPO3034	TEK	AS090831001	2013-09-04
/	/	/	/

Clamp on C.T./Clamp-On

Model	Manufacturer	SEDS CTN	Cal. Due
LH41	AMPROBE	AS100826001	2013-09-02
/	/	/	/

Humidity

65%

2) 0110-SR12 Variable Speed Drive System

A. MV Cable Test Sheets

114 Campbell Avenue, WACOL QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au

[illegible]

114 Campbell Avenue, WACOL QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au

Project:							SIEMANS									
							Job No: C64800									
Date of Test:							24/010/2013									
Cable Circuit:							From: 0110-SR12 OUTPUT TERMINALS To: 0110-1 ISOLATOR/EARTHING PANEL									
Type:							SINGLE CORE XLPE 6.6 kV CU- 150 sq mm									
Reason for Test:							NEW DRIVE INSTALLATION Cable Temperature: COLD									
Loop Resistance in Ohms (is Loop Resistance Applicable?) N/A Yes/No							Phasing: ABC RWB									
Measured with No:																
Type: Leads: ohms																
Circuit		Loop														
		A-B		B-C		C-A										
		Total	Net	Total	Net	Total										Net
Insulation Resistance in Megohms									Volts		1 Min		2 Min			
Measured with No: MOO148 Type: KYORITSU							A-Earth		5000		100,000		100,000			
							B-Earth		5000		100,000		100,000			
							C-Earth		5000		100,000		100,000			
							A - B		5000		100,000		100,000			
							B - C		5000		100,000		100,000			
							C - A		5000		100,000		100,000			
High Voltage Test Sheet N/A							1 Start; 1 Finish – Leakage Currents in mA									
Connections			Time Mins	Negative			Positive									
-	+	Earth		kV	1 Start	1 Finish	kV	1 Start	1 Finish							
A B C																
A	B	C														
B	C	A														
C	A	B														
Weather Conditions: FINE							Amb. Temp. °C:									
Result of Test: PASS							Label Attached at:									
Comments:																
Testing Officer: S.CUNNINGHAM				Date: 24/10/13				Engineer if Required:				Date: / /				

114 Campbell Avenue, WACOL QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au

[illegible]

2) 0110-SR12 Variable Speed Drive System

B. LV cable Test Sheets

POWER CABLE INSPECTION AND TEST SHEET

CABLE No.					SIZE	10	mm ²
FROM	ESSENTIAL SERVICES S/B NO1				TYPE	AC/PVC	XLPE/PVC
TO	0110 - SK12				LENGTH	40m	
CORE No.	INSULATION				FAULT LOOP		EARTH CONTINUITY
	TO EARTH	TO RED	TO WHITE	TO BLUE	TO NEUTRAL	IMPEDANCE	PSC
RED	200MΩ	N/A	200 MΩ	200 MΩ	200 MΩ	Ω	AMPS
WHITE	200MΩ	200 MΩ	N/A	200 MΩ	200 MΩ	Ω	AMPS
BLUE	200 MΩ	200 MΩ	200 MΩ	N/A	200 MΩ	Ω	AMPS
NEUTRAL	200 MΩ	200MΩ	200 MΩ	200 MΩ	N/A	Ω	N/A
Verification							
Lugs/Pin Ends	Glands		Heat Shrink		Shrouds		Cable lable
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
NA	✓	✓	✓	✓	NA	✓	
PRINT NAME <u>G. CERVETIP</u> SIGNATURE <u>[Signature]</u> DATE <u>24.10.13</u>							

J & P RICHARDSON INDUSTRIES PTY LTD
 A.B.N. 23 001 952 325
 114 Campbell Avenue, WACOL QLD 4076
 Ph: (07) 3271 2911 - Fax: (07) 3271 3623
 E-mail: jpr@jpr.com.au


POWER CABLE INSPECTION AND TEST SHEET

CABLE No.	P234		SIZE	2.5	mm ²	
FROM	0110 - SR10		TYPE	XLPE/PVC		
TO	PUMP MOTOR HEATER		LENGTH	2		
CORE No.	INSULATION			FAULT LOOP		
	TO EARTH	TO RED	TO WHITE	TO BLUE	TO NEUTRAL	EARTH CONTINUITY
RED	* 0.1 MΩ	N/A	MΩ	MΩ	MΩ	Ω
WHITE	— MΩ	— MΩ	N/A	MΩ	MΩ	Ω
BLUE	— MΩ	— MΩ	MΩ	N/A	MΩ	Ω
NEUTRAL	— MΩ	— MΩ	MΩ	MΩ	N/A	Ω
Verification						
Lugs/Pin Ends	Glands		Heat Shrink		Shrouds	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End
✓	N/A	✓	N/A	✓	N/A	N/A
Cable label						
PRINT NAME <u>G. GERVETTO</u>						
SIGNATURE <u>[Signature]</u>						
DATE <u>24/10/13</u>						

* HEATING ELEMENT.

-1

POWER CABLE INSPECTION AND TEST SHEET

CABLE No.		P233		SIZE		2.5		mm ²	
FROM		ESSENTIAL SERVICES S/B No1		TYPE		PVC/PVC		XLPE/PVC	
TO		0110-GR12		LENGTH		40m			
CORE No.		INSULATION				FAULT LOOP		EARTH CONTINUITY	
		TO EARTH	TO RED	TO WHITE	TO BLUE	TO NEUTRAL	IMPEDANCE	PSC	Ω
RED		200 MΩ	N/A	— MΩ	— MΩ	200 MΩ	Ω	AMPS	0.1
WHITE		— MΩ	— MΩ	— MΩ	— MΩ	— MΩ	Ω	AMPS	
BLUE		— MΩ	— MΩ	— MΩ	— MΩ	— MΩ	Ω	AMPS	
NEUTRAL		200 MΩ	200 MΩ	— MΩ	— MΩ	N/A	Ω	N/A	
Verification									
Lugs/Pin Ends		Glands		Heat Shrink		Shrouds		Cable lable	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
NA	✓	✓	✓	✓	✓	NA	NA	✓	✓
PRINT NAME		G. CERVETTO		HV TORQUE SETTINGS					
SIGNATURE				8mm BORTS		22Nm			
DATE		24/10/13		10mm BORTS		28Nm			
				12mm BORTS		34Nm.			

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au


INSTRUMENTATION CABLE INSPECTION TEST SHEET

CABLE No.	PP12-75				SIZE	1.5mm ²			
FROM	0110-SR12				TYPE	6PR WD SCN			
TO	PUMP ENCODER				LENGTH	NA.			
CORE No.	WIRE NUMBER		FROM TERMINAL		TO TERMINAL				
		Correct		Correct		Correct			
1 WHITE	PP12+15V	✓	30	✓	NA				
1 BLACK	PP12-COM	✓	31	✓					
2 WHITE	PP12-B1	✓	28	✓					
2 BLACK	PP12-B	✓	29	✓					
3 WHITE	PP12-A1	✓	26	✓					
3 BLACK	PP12-A	✓	27	✓					
4 WHITE	NA	✓	32	✓					
4 BLACK	NA	✓	32	✓					
5 WHITE	NA	✓	32	✓					
5 BLACK	NA.	✓	32	✓					
6 WHITE	NA	✓	32	✓					
6 BLACK	NA	✓	32	✓					
7 WHITE									
7 BLACK									
8 WHITE									
8 BLACK									
9 WHITE									
9 BLACK									
10 WHITE									
10 BLACK									
11 WHITE									
11 BLACK									
12 WHITE									
12 BLACK									
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	✓	NA

PRINT NAME

G. CERVELLO

SIGNATURE



DATE

24/10/13

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL, QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au


CONTROL CABLE INSPECTION & TEST SHEET

CABLE No.	C312			SIZE	1.5mm ²				
FROM	0110-SR12			TYPE	10c+E				
TO	HV SWITCHROOM 3362			LENGTH	NA.				
CORE No.	WIRE NUMBER		FROM TERMINAL	TO TERMINAL					
		Correct	TB6	Correct					
1	138L	✓	2	✓	NA				
2	139L	✓	3	✓	NA.				
3	101L	✓	9	✓	NA				
4	102L	✓	4	✓	NA				
5	102L-1	✓	5	✓	NA				
6	SP	✓	—						
7	SP	✓	—						
8	SP	✓	—						
9	SP	✓	—						
10	SP	✓	—						
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	✓	NA

PRINT NAME

SIGNATURE

DATE

G. CERVETTO

24/10/13

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au


CONTROL CABLE INSPECTION & TEST SHEET

CABLE No.	C171			SIZE	1.5mm ²				
FROM	0110 - SR12			TYPE	2C+E				
TO	PUMP FLOOR ESTOPS			LENGTH	NA				
CORE No.	WIRE NUMBER		FROM TERMINAL TB6		TO TERMINAL				
		Correct		Correct		Correct			
1	101 L	✓	7	✓	NA				
2	102 L-1	✓	6	✓	NA				
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	✓	NA

PRINT NAME

SIGNATURE

DATE

G. CERVETTO

24/10/13

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au


CONTROL CABLE INSPECTION & TEST SHEET

CABLE No.	C312			SIZE	1.5mm ²				
FROM	0110-SR12			TYPE	10C4E				
TO	HV SWITCHROOM SB62			LENGTH	NA				
CORE No.	WIRE NUMBER		FROM TERMINAL	TO TERMINAL					
		Correct	TB6	Correct		Correct			
1	138L	✓	2	✓	NA				
2	139L	✓	3	✓	NA				
3	101L	✓	9	✓	NA				
4	102L	✓	4	✓	NA				
5	102L-1	✓	5	✓	NA				
6	SP	✓	—						
7	SP	✓	—						
8	SP	✓	—						
9	SP	✓	—						
10	SP	✓	—						
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	✓	NA

PRINT NAME

SIGNATURE

DATE

G. CERVETTO

24/10/13

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au


CONTROL CABLE INSPECTION & TEST SHEET

CABLE No.	C313				SIZE	1.5mm ²			
FROM	0110-SR12				TYPE	GC4E			
TO	MARSHALLING COBICE MK12				LENGTH	NA			
CORE No.	WIRE NUMBER		FROM TERMINAL		TO TERMINAL				
		Correct		Correct		Correct			
1	BK12-2	✓	TB2-4	✓	NA				
2	BK12-7	✓	TB2-3	✓	NA				
3	SP	✓	NA						
4	SP	✓	NA.						
5	BK12-3	✓	TB6-1	✓	NA				
6	BK12-5	✓	TB6-2	✓	NA				
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	✓	NA

PRINT NAME

SIGNATURE

DATE

G. CERVETO

24/10/13

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au


INSTRUMENTATION CABLE INSPECTION TEST SHEET

CABLE No.		P450		SIZE		1.5mm ²			
FROM		CUBICLE BC 61		TYPE		DEKORON			
TO		0110-SR12		LENGTH		45m			
CORE No.		WIRE NUMBER		FROM TERMINAL		TO TERMINAL			
		Correct		Correct		Correct			
1	WHITE	SR12 +VE	✓	NA	317	✓			
1	BLACK	SR12 -VE	✓	NA	321	✓			
2	WHITE								
2	BLACK								
3	WHITE								
3	BLACK								
4	WHITE								
4	BLACK								
5	WHITE								
5	BLACK								
6	WHITE								
6	BLACK								
7	WHITE								
7	BLACK								
8	WHITE								
8	BLACK								
9	WHITE								
9	BLACK								
10	WHITE								
10	BLACK								
11	WHITE								
11	BLACK								
12	WHITE								
12	BLACK								
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
NA	✓	✓	✓	NA	✓	NA	NA	✓	✓

PRINT NAME

G. CERVETTO

SIGNATURE



DATE

24/1/10/13

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL, QLD 4076
Ph. (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au


CONTROL CABLE INSPECTION & TEST SHEET

CABLE No.	LAN 12-2		SIZE	1.5mm ²					
FROM	0110-SR12		TYPE	1RR					
TO			LENGTH	NA					
CORE No.	WIRE NUMBER		FROM TERMINAL		TO TERMINAL				
		Correct		Correct	Correct				
1	Y	✓	} GENIUS BLOCK 2	✓	NA				
2	BK	✓		✓	NA				
3	SH	✓		✓	NA				
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	✓	NA

PRINT NAME

SIGNATURE

DATE

G. CERVETTO

24/10/13

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL QLD 4076
Ph. (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au


CONTROL CABLE INSPECTION & TEST SHEET

CABLE No.	LAN 12-3			SIZE	1.5mm ²				
FROM	0110-SR12			TYPE	IPR				
TO				LENGTH	NA				
CORE No.	WIRE NUMBER		FROM TERMINAL		TO TERMINAL				
		Correct		Correct		Correct			
1	Y	✓	} GENIUS BLOCK 3	✓	NA				
2	BK	✓		✓	NA				
3	SH	✓		✓	NA				
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	✓	NA

PRINT NAME

SIGNATURE

DATE

G. CERVETTO

24/10/13

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au

INSTRUMENTATION CABLE INSPECTION TEST SHEET

CABLE No.	LT003-3J				SIZE	1.5mm ²	
FROM	0110-SR12				TYPE	DEKORON	
TO	0110-SR11				LENGTH	50m	
CORE No.	WIRE NUMBER		FROM TERMINAL		TO TERMINAL		
		Correct		Correct		Correct	
1 WHITE	12-3-1	✓	357	✓	NA		
1 BLACK	WW1-	✓	358	✓	NA		
2 WHITE							
2 BLACK							
3 WHITE							
3 BLACK							
4 WHITE							
4 BLACK							
5 WHITE							
5 BLACK							
6 WHITE							
6 BLACK							
7 WHITE							
7 BLACK							
8 WHITE							
8 BLACK							
9 WHITE							
9 BLACK							
10 WHITE							
10 BLACK							
11 WHITE							
11 BLACK							
12 WHITE							
12 BLACK							


Verification

Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	✓	✓	NA	NA	NA	✓	✓

PRINT NAME

G. SERVETTO

SIGNATURE



DATE

24 / 10 / 13

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL, QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au

INSTRUMENTATION CABLE INSPECTION TEST SHEET

CABLE No.	LT003-4J				SIZE	1.5mm ²			
FROM	0110-SR12				TYPE	DEKORON			
TO	0110-SR13				LENGTH	20m			
CORE No.	WIRE NUMBER			FROM TERMINAL		TO TERMINAL			
			Correct		Correct			Correct	
1 WHITE	13-3-1		✓	360	✓	NA			
1 BLACK	WW1-		✓	359	✓	NA			
2 WHITE									
2 BLACK									
3 WHITE									
3 BLACK									
4 WHITE									
4 BLACK									
5 WHITE									
5 BLACK									
6 WHITE									
6 BLACK									
7 WHITE									
7 BLACK									
8 WHITE									
8 BLACK									
9 WHITE									
9 BLACK									
10 WHITE									
10 BLACK									
11 WHITE									
11 BLACK									
12 WHITE									
12 BLACK									
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	✓	✓	NA	NA	NA	✓	✓

PRINT NAME

G. CERVETTI

SIGNATURE



DATE

24 / 10 / 13

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au

INSTRUMENTATION CABLE INSPECTION TEST SHEET

CABLE No.				SIZE		1.5mm ²			
FROM		0110-SR12		TYPE		4PR			
TO		0110-1#ES12		LENGTH		10m			
CORE No.		WIRE NUMBER		FROM TERMINAL		TO TERMINAL			
				TB2					
			Correct		Correct		Correct		
1	WHITE	326	✓	8	✓	1	✓		
1	BLACK	13	✓	13	✓	3	✓		
2	WHITE	11	✓	11	✓	8	✓		
2	BLACK	9	✓	9	✓	14	✓		
3	WHITE	15	✓	15	✓	20	✓		
3	BLACK	NA	✓						
4	WHITE	NA	✓						
4	BLACK	NA	✓						
5	WHITE								
5	BLACK								
6	WHITE								
6	BLACK								
7	WHITE								
7	BLACK								
8	WHITE								
8	BLACK								
9	WHITE								
9	BLACK								
10	WHITE								
10	BLACK								
11	WHITE								
11	BLACK								
12	WHITE								
12	BLACK								
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	✓	✓	✓	✓	✓	NA	NA	NA	NA

PRINT NAME

G. CERVETO

SIGNATURE

[Signature]

DATE

24 / 10 / 13

2) 0110-SR12 Variable Speed Drive System

C. Electrical Installation Report.

ELECTRICAL INSTALLATION REPORT

Issued in accordance with the *Electrical Safety Regulation 2002* (Qld)
Section 153 for electrical work in a Hazardous Area
or on a High Voltage installation.


Occupier:	Location of Installation:
Qld Urban Utilities	Violet Street/Kingsford Smith Drive, Eagle Farm 4009

Electrical Installation Audited (Audit Scope):
Replacement of existing VVVF 0110-SR12 and new isolator & earthing panel 0110-0 ES12 to Pump Motor

Electrical Contractor Responsible for the installation:	Electrical Contractors Lic:
J&P Richardson Industries	756

Audit Limitations
Inherent Limitations: Because of the inherent limitations of any internal control structure, it is possible non-compliance with standards may occur and not be detected. An audit is not designed to detect all weaknesses in compliance as an audit is not performed continuously throughout the period of installation.
Scope Limitations: nil

Audit Result:
<input type="checkbox"/> The auditor issuing this notification reasonably believes that the installation work described in the Audit Scope above is not in compliance with the relevant standards.
<input checked="" type="checkbox"/> I advise that the audit of the electrical installation work described in the Audit Scope above, was successfully executed and compliance with the relevant parts of AS2067 and AS/NZS3000 is demonstrated (subject to the audit limitations) at the time of the audit.
From the evidence provided, conclusion can be drawn that the onsite test results recorded by the installer, satisfy the minimum test requirements of AS2067 , AS/NZS3000 and other relevant standards.
It is reasonable to believe that the electrical installation described in the Audit Scope above is electrically safe to connect.

Audit Date:	Auditor:	Auditors Signature:	Auditors No:	Phone No:
25/10/13	S.Downey		02/0114	0438 394 269

Comments/Observations:
If you are not the person having responsibility for the safety of the electrical installation/equipment identified above, it is important that you pass this report to such a person without delay.
A copy of this report must be retained in the site verification dossier and a copy is also forwarded to the relevant regulator as part of the legislative requirements for electrical auditors.

2) 0110-SR12 Variable Speed Drive System

D. Commissioning Report and Parameter List

SIEMENS

STARTUP & COMMISSIONING MANUAL

**FOR SIEMENS
PERFECT HARMONY, AIR-COOLED,
MEDIUM VOLTAGE,
VARIABLE FREQUENCY DRIVES**

**A5E32168985
VSD 0110-SR12
Queensland Urban Utilities – Eagle Farm**

Important Note:

These Startup & Commissioning instructions are solely intended as working instructions or information for Field Service specialist personnel of the SII DT LD, Customer Services Division.

Even where product specific information is included, these instructions are not to be regarded as operating instructions for a particular product.

Revision	Description of Change	Initials	Date

Table of Contents

Section	Title	Page
LIST OF TABLES		4
ABBREVIATIONS		5
1.0 INTRODUCTION		6
1.1 PURPOSE OF MANUAL		6
1.2 STARTUP TASK AGENDA		6
1.3 SYMBOLS AND CONVENTIONS		7
2.0 SITE AND SAFETY INSTRUCTIONS		9
2.1 TEST EQUIPMENT AND TOOL CHECK		9
2.2 SITE AND SAFETY ACTIVITIES		10
3.0 SITE AND DRIVE INFORMATION		11
3.1 CUSTOMER INFORMATION		11
3.2 DISPATCH INFORMATION		11
3.3 LOCATION ENVIRONMENT		11
3.4 DRIVE INFORMATION		12
3.5 MOTOR INFORMATION		13
4.0 CUSTOMER PRE-STARTUP CHECKLIST REVIEW		14
4.1 CUSTOMER RESPONSIBILITIES		14
4.2 REVIEW AND RECORD CHECKLIST ITEMS STATUS		14
5.0 DRIVE PRE-POWER INSPECTIONS AND CHECKS		14
6.0 CONTROL POWER CHECKS		17
7.0 SOFTWARE AND FIRMWARE VERSION RECORDING		18
8.0 BYPASS CONTACTOR TEST		19
9.0 OPEN LOOP TESTS		20
10.0 DRIVE TEST IN OPEN LOOP TEST MODE WITH MOTOR CONNECTED		22
11.0 DRIVE TEST IN OPEN LOOP VECTOR CONTROL MODE FOR LOADED MOTOR APPLICATION		24
12.0 TUNING		29
13.0 SYNCHRONOUS TRANSFER PROCEDURE (IF APPLICABLE)		30
14.0 DRIVE TEST WITH SYNCHRONOUS MOTOR		31
15.0 ALARMS AND ADDRESSES		34
16.0 APPROVAL & ACCEPTANCE OF STARTUP & COMMISSIONING		36

List of Tables

Tables	Page
Table 1: Abbreviations	5
Table 2: Test Equipment and Tool List	9
Table 3: Cell Information.....	13
Table 4: Parameters, SOP, and Event Logs Information	18
Table 5: By-pass Contactor Testing.....	19
Table 6: Scaling of Drive output voltage as a function of speed	26
Table 7: Scaling of Drive input and output voltages and currents.....	26

Reference Material (for Siemens Personnel)

For Gen IV Drives:

SIEMENS Gen IV Product User Manual A5E01454341C

SIEMENS Gen IV Commissioning and Maintenance Manual A5E01454341D

For Gen III/e Drives:

SIEMENS Perfect Harmony Gen III/e User's Manual A1A19000405A

SIEMENS Perfect Harmony Gen III/Gen III/e Startup and Advanced Topics Manual A1A19000404A

SIEMENS Perfect Harmony Gen III/e Installation Manual A1A19000403A

SIEMENS NXG Manual A1A19001588

Tech Notes (Applications)

Abbreviations

The following abbreviations are used throughout this procedure.

Table 1 : Abbreviations

Abbreviation	Description
A	Ampere(s); Amp(s)
AC	Alternating Current
ACH	Anti-Condensation Heater
ACU	Air Conditioning Unit
CB	Circuit Breaker
CDS	Circuit Disconnect Switch
CPS	Control Power Supply
CT	Current Transformer
DC	Direct Current
DCR	Digital Card Rack
DWG	Drawing
ES	Emergency Shutdown
ESD	Electrostatic Discharge
F	Fuse
FSR	Field Service Representative
ICP	Installation and Commissioning Procedure
GA	General Arrangement
HESPS	Hall Effect Sensor Power Supply
HMI	Human-Machine Interface
LV	Low Voltage
MV	Medium Voltage
N/A	Not Applicable
OEM	Original Equipment Manufacturer
P/N	Part Number
PDC	Power Distribution Center
PPE	Personal Protective Equipment
PSD	Process Shutdown
S/N	Serial Number
SOP	System Operating Program
TB	Terminal Block
UPS	Uninterruptible Power Supply
V	Volt(s)
VAC	Volt(s) / -Alternating Current
VDC	Volt(s) / -Direct Current
VFD	Variable Frequency Drive
WPS	Wago Power Supply

1.0 INTRODUCTION

This document is for all Air-Cooled Perfect Harmony Drives with NXG Controls.

1.1 Purpose of Manual

The purpose of this document is to effectively guide competent and trained Siemens personnel through Startup and Commissioning for the Air-Cooled Perfect Harmony Variable Frequency Drive (VFD). The individual checks must be performed within each of the separate sections of this procedure. Following any introductory text and precautions, each section contains a series of checkboxes that indicate the completion of the individual steps.

In addition to the checkboxes, tables may be included in some sections. Such tables are used to record information like the following: a) parameter settings; b) test point data values; c) any errors or deviations. Major sub-sections also contain initials/date fields that must be completed by the individual performing and completing that section of the Startup and Commissioning procedure.

1.2 Startup Task Agenda

1.2.1 Punch List for Open Items During Startup & Commissioning

- List any issues as open items. (Attachment #1, CCF-004)
- Assign responsibility, due date, and date of completion.
- Review with Customer and return copy to Project Manager (PM) at end of Commissioning.

1.2.2 Drive Cabinet Inspections

- Installation Inspections - Perform a visual inspection to detect signs of deterioration and discoloration. Inspection detects issues in the equipment where components may need replacement and/or corrective action.
- Equipment Cleanliness Check – Check each of the enclosures of the equipment for cleanliness of power and control circuitry. This should include removal of installation dirt and debris.
- Connection Checks - Perform a variety of connection and torque mark checks on the Drive system including inspection for loose wires, loose hardware, stripped or cut wires, poor/melted insulation, and proper torquing on the component mountings.

1.2.3 Power-up Checks

- Power-up the equipment and perform a functional and operational evaluation running at various operation levels.
- Inspection verifies the equipment is in operating condition.

1.2.4 Customer / Performance Review

- Meet with the customer to review the current site conditions.
- Record any issues with the installation of the Siemens equipment.
- Record training classes taken by on-site personnel and recommend any to be taken.




1.2.5 Spare Parts Checkout

- Perform a visual inspection of Spare Power Cells, Spare Control PCBs, and other components.
- Spare Control PCBs or Power Cells should be installed in the Drive to verify setup and operation.
- Record recommended spare parts.
- Recommend a backup flash disk of the operating system.






1.3 Symbols and Conventions










1.3.1 Symbol Definitions

The following words and symbols found throughout this manual mark special messages to alert the operator of specific information concerning the PERSONNEL, the EQUIPMENT or the PROCESS.

 WARNING	Text set off in this manner provides warning notice that failure to follow these directions in this WARNING can result in bodily harm or loss of life and/or extensive damage to equipment.
 CAUTION	Text set off in this manner provides warning notice that failure to follow these directions in this CAUTION can result in damage to equipment.
 NOTE	Text set off in this manner present clarifying information or specific instructions pertinent to the immediate instruction.

1.3.2 Warnings and Caution Notes

 WARNING	Personnel performing this procedure MUST read the entire document before beginning the procedure.
 NOTE	Personnel executing this procedure shall acquire the necessary permits prior to commencing any work activity.
 WARNING	Before performing this procedure, the Customer Personnel and Siemens Field Service Representative MUST conduct a job safety briefing for all participants. The briefing shall cover hazards, special precautions, energy source controls and personal protective equipment requirements.
 WARNING	Always work with one hand, wear safety shoes rated electrical hazard/composite and safety glasses. Always work with another person present who is acting as a safety monitor.
 WARNING	Only qualified Siemens Field Service Representatives should install, operate, troubleshoot, and maintain this Drive. A qualified individual is “one familiar with the commissioning and operation of the equipment and the hazards involved.

 WARNING	<p>Always use extreme caution when handling or measuring components that are inside the enclosure. Be careful to prevent meter leads from shorting together or from touching other terminals.</p>
 WARNING	<p>Use only instrumentation (e.g., meters, oscilloscopes, etc.) intended for high voltage measurements (that is, isolation is provided inside the instrument, not provided by isolating the chassis ground of the instrument).</p>
 WARNING	<p>Never touch anything within the Perfect Harmony cabinets until verifying that it is neither thermally hot nor electrically alive.</p>
 WARNING	<p>Never remove safety shields (marked with a HIGH VOLTAGE sign) or attempt to measure points beneath the shields.</p>
 WARNING	<p>Never connect any grounded instrumentation (i.e., non-isolated meters or oscilloscopes) to the Perfect Harmony system.</p>
 WARNING	<p>Never connect or disconnect wiring or printed circuit boards while the Drive is energized.</p>
 WARNING	<p>Hazardous voltages may still exist within the Perfect Harmony cabinets even when the disconnect switch is open (off) and the supply power is shut off.</p>
 CAUTION	<p>Be sure to make appropriate connections/disconnection to equipment in order to perform this test correctly and safely. Failure to do so may result in DAMAGE to equipment.</p>
 WARNING	<p>Only personnel performing the test shall be in the area while the test is being performed. Test area shall be barricaded and unauthorized personnel shall not be allowed inside.</p>

2.0 SITE AND SAFETY INSTRUCTIONS

2.1 Test Equipment and Tool Check

- 2.1.1 All test instruments, supporting tools, and accessories shall be rated for intended use. Initial ____
- 2.1.2 Perform a visual inspection of all test instruments, equipment and all associated test leads, cables, power cords, probes, and connectors for external defects and damage. Initial ____
- 2.1.3 Ensure that all test instruments, equipment, and their accessories are calibrated and valid throughout the ENTIRE test period. Initial ____
- 2.1.4 Verify customer can supply the following accessories for possible use during Startup and Commissioning activities:
- | | | | |
|---------------------------------------------|-------------------------------------|-------------------------------------------------------|--------------------------------------|
| <input checked="" type="checkbox"/> Barrier | <input type="checkbox"/> Guards | <input checked="" type="checkbox"/> Caution Tape | <input type="checkbox"/> Cell Lifter |
| <input type="checkbox"/> Rags | <input type="checkbox"/> Step Stool | <input type="checkbox"/> Alcohol based Cleaning Fluid | <input type="checkbox"/> Grease Gun |
| <input type="checkbox"/> Air Filters | <input type="checkbox"/> Ladder | <input type="checkbox"/> Shop Vacuum | <input type="checkbox"/> Soft Brush |
| <input type="checkbox"/> Compressed Air | <input type="checkbox"/> Hoses | <input type="checkbox"/> Water & Hose | Initial ____ |

Table 2: Test Equipment and Tool List

Equipment/Tool	Manufacturer & Model Number	Serial Number	Calibration/ Inspection Date
PPE Arc Flash Jacket	Stanco Temp Test Salisbury		
Meter	Fluke 1587, Megger		
	Fluke 43B, PQM		
	Fluke 787, Process Mtr		
	Fluke 87 V, DVM		
	Simpson 260-8P		
	AEMC JM810A, 2000A		
	Fluke i400s		
Torque Wrenches	Craftsman 250 ft-lbs		
	Craftsman 250 in-lbs		
	Craftsman 50 in-lbs		
ESD Pad & Wrist Strap			

2.2 Site and Safety Activities

2.2.1 Meet with Site Supervisor

- Review of safety requirements.
- Site Specific Safety Training, as required.
- Plan for the day's progress.
- Discuss any open issues.
- Complete Daily Safety Log Form.

2.2.2 Review the Equipment Location and Drive Information

- Be certain your work area is clear of debris.
- Confirm that barriers, guards or Caution Tape are in place to prevent unauthorized personnel from entering into the work area.
- Collect the site and Drive information.

2.2.3 Follow Lockout/Tagout Procedures

- Coordinate with customer on local Lockout/Tagout Procedures.
- If the customer has no requirements, follow Siemens' LD A Lockout/Tagout Procedures.
- Insure Personal Protection Equipment (PPE) and Safety Tools are available.

5 Safety Rules of LOTO

1. Switch off power sources
2. Lock the circuit against re-closure
3. Establish that system is de-energized
4. Earth and short circuit phases
5. Cover or enclose "live" parts

2.2.4 At the end of each day

- Clean your area.
- Pack your tools and equipment.
- Meet with the site supervisor.
- Review what was done that day.
- Equipment status at end of day.
- Determine what time you will be returning in the morning.
- Ask if there are any questions or other issues that need to be addressed.
- Complete entries in service report.

2.2.5 At the end of the Startup and Commissioning service

- Review daily service reports.
- Obtain Customer signature on service report.
- Ensure any warranty or repair parts have RMAs and are shipped for return.
- Ensure any FSKits used during Startup are packaged for return. Obtain an RMA number and handle shipping back to Siemens.
- Review checklist:
 - Spare parts review
 - Customer review
 - Record follow-up items
 - Contact in-house support personnel
- Complete the Startup and Commissioning Acceptance and Sign Off Sheet.

3.0 SITE AND DRIVE INFORMATION

Date: 28/10/2013

3.1 Customer Information

Customer Name:	Queensland Urban Utilities		
Street Address:	Eagle Farm	City, State Zip code:	Eagle Farm
Primary Contact:	Jim Kirkland	Primary Phone No:	0410 548 794
Primary Fax No:		Primary Email Addr:	
Secondary Contact:	Brett Lawrence	Secondary Phone No:	0400 723 752
Secondary Fax No:		Secondary Email Addr:	
Date Completed Pre-Startup Checklist:	29/10/2013	Client's Drive ID:	0110-SR12

3.2 Dispatch Information

Notification No:	52-199755	Original SO No:	3002133943
Field Service Rep:	Ruben Diaz	Drive Type:	Gen3
Technical Support:	SCCC: Ph. 1300 369 515	Drive P/N:	M6SR3
Project Engineer:	Pieter Taljaard (Siemens Aust.)	Drive S/N:	Z831501002461
Location of Drive:	Eagle Farm	Drive Date Code:	13-25

3.3 Location Environment

Elevation:	Ft, Above Mean Sea Level	Air Conditioning:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Enclosure:	<input type="checkbox"/> PDC <input checked="" type="checkbox"/> Building	Air Conditioning:	BTU, or Ton
Room Temperature:	°C, Indoors	Heating:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Ambient Temperature:	30+ °C, Outdoors	Humidity:	<input type="checkbox"/> High <input checked="" type="checkbox"/> Low
Outside Air Blown In:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Dusty Environment:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Drive Blowers Ducted Outdoors:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Conductive Dusts:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Other Influences: List all.		Corrosive Gases:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Type(s): Sewage

3.4 Drive Information

Power	Load Type/Description	Voltage	Ampacity	Frequency
Input Power:	2750 KVA	6600V	214A	50Hz
Output Power:	2051 KW	0-6600 V	260 A	0-75Hz
Control #1 Power:	Control and Blower	415V 3ph	20A	50Hz
Control #2 Power:	Motor Heater external power (customer)	110Vac 1Ph	Power=KW	50Hz
Control #3 Power:				
Control #4 Power:				
Xfmr Blower Motors:	Voltage:	HP/KW:	HP, or KW	FLA: Amp RPM:
Xfmr Blower Motor OL Settings:				
Cell Blower Motors:	Voltage:	HP/KW:	HP, or KW	FLA: Amp RPM:
Cell Blower Motor OL Settings:				
Transformer:	Mfg: TBA		KVA: 2750	
	Model No: HZ50	Part No: A5E03460937		Serial No:
	Input Voltage: 6600 V	Sec Voltage: 630 V	Tap Setting: <input type="checkbox"/> -5% <input type="checkbox"/> 0% <input checked="" type="checkbox"/> +5%	
	Reason if Tap Setting is not +5%:			
Input CT'S:	Ratio: 250 : 5	No. per Phase: 1		
Attenuator Resistors:	Input: 4.8 MΩ	Output: 4.8 MΩ		

3.5 Drive Options

Cell Bypass	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	UPS:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Drive Bypass:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Communication Protocol:	<input type="checkbox"/> No <input checked="" type="checkbox"/> Yes Type: Modbus RS485
Sync Motor:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Sync Transfer	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Sync Motor Exciter:	Voltage:	Manufacturer:	
	Configuration:	Serial No.:	
	Model:		

Table 3: Cell Information

Power Cells:		VSD P/N: <u>6SR3502-6HF42-7BH-Z</u>		Size: ____ Amp <u>260</u>		Total No of Cells: <u>18</u>	
Cell					Cell Control Board		
Location	CELLS P/N	S/N	P/N		S/N	Rev.	
A1	LDZ14501002.260		A1A10000432.30M		BR		
A2	LDZ14501002.260		A1A10000432.30M		BR		
A3	LDZ14501002.260		A1A10000432.30M		BR		
A4	LDZ14501002.260		A1A10000432.30M		BR		
A5	LDZ14501002.260		A1A10000432.30M		BR		
A6	LDZ14501002.260		A1A10000432.30M		BR		
B1	LDZ14501002.260		A1A10000432.30M		BR		
B2	LDZ14501002.260		A1A10000432.30M		BR		
B3	LDZ14501002.260		A1A10000432.30M		BR		
B4	LDZ14501002.260		A1A10000432.30M		BR		
B5	LDZ14501002.260		A1A10000432.30M		BR		
B6	LDZ14501002.260		A1A10000432.30M		BR		
C1	LDZ14501002.260		A1A10000432.30M		BR		
C2	LDZ14501002.260		A1A10000432.30M		BR		
C3	LDZ14501002.260		A1A10000432.30M		BR		
C4	LDZ14501002.260		A1A10000432.30M		BR		
C5	LDZ14501002.260		A1A10000432.30M		BR		
C6	LDZ14501002.260		A1A10000432.30M		BR		

3.6 Motor Information

Manufacturer:	TBA	Model Number:	
HP/KW Rating:	HP, 2000 KW	Serial Number:	
Rated Voltage:	6600 V	Type:	<input checked="" type="checkbox"/> Induction <input type="checkbox"/> Synchronous
Full Load Data:	Amp: 217 A, Eff: _____, PF: 0.86, RPM: 593		
Locked KVA Code:		Speed Encoder:	<input checked="" type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Service Factor:		Encoder Model:	1024 PPR, Incremental
Motor Cooling:	Air, Other:	RTD's:	<input checked="" type="checkbox"/> Stator <input checked="" type="checkbox"/> Bearings
Stator Connection:	<input checked="" type="checkbox"/> Wye <input type="checkbox"/> Delta	RTD Type:	PT100
Line Start Capability:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	RTD Alarm/Trip:	Stator: N/A °C, Bearing: N/A °C
Exciter Manufacturer:		Exciter Voltage:	V, <input type="checkbox"/> AC <input type="checkbox"/> DC
Exciter Model No:		Exciter Config:	

4.0 CUSTOMER PRE-STARTUP CHECKLIST REVIEW

4.1 Customer Responsibilities

- 4.1.1 Customer is responsible for completing the pre-startup items on the Customer Pre-Startup Checklist (See Attachment #2). Complete ☒ Incomplete ☐

4.2 Review and record checklist items status

- 4.2.1 Review each item in the checklist with the Customer and record status of completion in the Attachment #2. Complete ☒ Incomplete ☐

5.0 DRIVE PRE-POWER INSPECTIONS AND CHECKS

Description	Initial
Visually check the equipment for any shipping or installation damage.	RD
Ensure that the entire system is earth grounded at one of the system grounding points. (Customer specified where ground to be connected in VFD. Either to input or output cabinet.)	RD
Confirm Siemens drawings are the same as the Customer's drawings. Note: <i>Drawings need to be updated for new encoder connection. Obs.</i> Encoder Working properly in this drive	RD
Verify the source voltage to the Drive matches the Drive specification. The Drive's intended input voltage is specified on the foil label located inside the control panel door. (Note: This foil label may be located in the customer connection cabinet.)	RD
Ensure the control power (typically 120 VAC or 125 VDC) and auxiliary power (typically 415 or 690 VAC) sources are connected per the VFD schematics and that they match the Drive's control voltage ratings as stated on the foil label.	RD
Verify the presence of markings/labels on all terminal strips, mounted components, cell and other sub-assemblies. Notify the factory of any discrepancies. List discrepancies: NA	RD
Verify the presence and proper installation of all protective covers. List discrepancies: <i>415V for PLC I/O Transformer protection barrier to be fitted->Done!</i>	RD
Verify the installation of the fan hood. Verify that the fan rotates freely while mounted.	RD
Check Blower Assembly installation and check hardware connections.	RD
Confirm all air gaps are blocked between cabinets.	RD
Confirm Shipping Splits are internally bolted together. n/a	RD

Description	Initial
Confirm Shipping Splits are externally bolted together (near floor). N/A	RD
Confirm cabinet to cabinet sealing.	RD
Confirm conduit entrance to cabinets is sealed.	RD
Confirm cabinet to floor is sealed.	RD
Confirm gland plates are installed properly.	RD
Verify that the ground bonding jumpers are present and connected (between shipping splits, cabinets to doors, cabinets to panels, motor).	N/A
Confirm MV and LV cables are installed in separate conduits (observe for proper spacing).	RD
Confirm LV (415V & 120V) and Analog Signal cables are installed in separate conduits.	RD
Check all cabling for insulation nicks, splitting and/or cracking.	RD
Verify that no conductors are exposed due to chafing or other shipping abuse.	RD
Input MV Power Cables: Verify insulation voltage rating is adequate.	RD
Input MV Power cables: Verify bend radii meet NEC requirements.	RD
Input MV Power cables: Check distance from cabinet/other cables.	RD
Input MV Power cables: Verify stress cones installed/mounted properly and shields are grounded at MV Switchgear end only – not at drive end. Ensure shield ground wires are adequately separated from bus work and GTO wires.	RD
Output MV Power Cables: Verify insulation voltage rating is adequate.	RD
Output MV Power cables: Verify bend radii meet NEC requirements.	RD
Output MV Power cables: Check distance from cabinet/other cables.	RD
Output MV Power cables: Verify stress cones installed/mounted properly and shields are grounded at VSD end only – not at Motor. Ensure shield ground wires are adequately separated from bus work and GTO wires.	RD
Verify that the transformer neutral is ungrounded.	RD
Check the tap jumper to be sure it is not touching the cabinet.	RD
Ensure that control and main power are installed and connected properly. Source to input. Output to motor.	RD
Check and inspect Motor Terminations in motor termination box. (done by JPR)	RD
Shipping split Bus Bar terminations complete, torqued and covers in place.	N/A
Ensure that VFD electrical connections are tight and that all torque marks are present. * Re-examine for bolts bottoming out.	RD
Check Amp connector pins. Refer to “Test Procedure for Holding Tension Testing of Amp Connector Female Sockets” and complete the associated testing form.	N/A
Have the control wire plugs at each shipping split been reconnected and tie-wrapped? (Confirms that all connections that deal with shipping splits are addressed).	N/A
Control wires (visually inspected and landed per customer connection drawings).	RD
Check Input Attenuator Resistors are the correct value for the rated voltage.	RD
Check Output Attenuator Resistors are the correct value for the rated voltage.	RD

Description	Initial
Verify all Transorbs are grounded (located at/near input & output attenuator resistors).	RD
Check Fuses and Relays (inserted snugly into holders).	RD
Verify Wago wiring secure.	RD
Verify Break Out Board wiring secure.	RD
Verify Signal Conditioning Board wiring secure.	RD
Verify DCR is properly grounded to ground point.	RD
Verify Plug/Ribbon cables are secured.	RD
Verify Keypad is grounded.	RD
Verify for Communication protocol only: termination resistor.	RD
Check Fiber optics (point to point) and verify that bend radii are acceptable. A3 fiber bent at Modulator Board End, light goes through.	RD
External air path in/out (distance from blower 30mm (minimum) - pass/fail. Pass	RD
Inlet/outlet located opposite side of room. ok	RD
All covers and doors installed and secured with the correct fasteners and ground straps.	RD
All Safety Interlock hardware (Fortress Locks) are installed and properly aligned.	RD
All Doors open/close properly.	RD
Drive door filters.	RD
Verify all components match the drawings: component location, labels, wire tags and Drive labels. (The drawing must reflect the Drive and vice-versa – internal connections only).	RD
Adjust Blower Motor Thermal OL's to correct settings.	RD

6.0 CONTROL POWER CHECKS

Description	Initial
Ensure that all control power sources are available for Drive operation.	RD
Verify free rotation of cell and transformer blowers. (A double-check before closing the cabinets.)	RD
Verify Network Cabling is the correct type and landed on the correct terminals.	N/A
Verify Speed Controls are terminated correctly (4-20 mA speed control or network control).	RD
Verify Start/Stop commands terminated correctly (digital input or network control).	RD

Energize the Control Power Circuits feeding the drive.

DON'T energize MV Power.

Confirm the following parameters and document values:	Rated input current (2020)	214 A
	Rated output current (2040)	260 A
	Neutral connection (2630)	T2
	CT turns (3035)	250 :5
Measure all control power voltage sources being fed to the Drive. Verify that these voltages match the drawings.	415 V _{AC} (373V _{AC} to 466V _{AC})	433 V _{AC}
	240 V _{AC} (220V _{AC} to 260V _{AC})	NA V _{AC}
	120 V _{AC} (110V _{AC} to 130V _{AC})	127 V _{AC}
If supplied, verify the UPS voltage.	120 V _{AC} (110V _{AC} to 130V _{AC})	NA V _{AC}

Energize the control power circuits at the drive – close breakers and fuse holders.

Description	Initial
Verify phasing for the blower motor power circuit (verified by checking that suction holds a sheet of paper firmly on drive cabinet filters).	RD

Record Drive address.	TCP/IP Address:	172.017.020.16
Verify DCS or PLC addresses across communication link, if applicable. PLC via Network2 Modbus TCP	TCP/IP Address:	NA
Power supply voltage checks. <i>Please see FAT docs.</i>	+5 V _{DC} (+5.10 to +5.13 V _{DC})	5.07 V _{DC}
	-5 V _{DC} (-4.85 to -5.15 V _{DC})	-5.10 V _{DC}
	+12 V _{DC} (+11.64 to +12.36 V _{DC})	12.1 V _{DC}
	-12 V _{DC} (-11.64 to -12.36 V _{DC})	-12.1 V _{DC}
	+15 V _{DC} (+14.30 to +15.70 V _{DC})	15.2 V _{DC}
	-15 V _{DC} (-14.30 to -15.70 V _{DC})	-15.3 V _{DC}
	24 V _{DC} (21.6 to 26.4 V _{DC})	24.05 V _{DC}
DCR voltage checks:	+5 V _{DC}	5.12 V _{DC}
	-5 V _{DC}	-5.14 V _{DC}
	+12 V _{DC}	12.07 V _{DC}
	-12 V _{DC}	-12.06 V _{DC}

DON'T ENERGIZE MV POWER – FURTHER CHECKS REQUIRED IN SECTION 10.

Table 4: SOP, Parameters and Fault Logs

Upload/Review:	Initials	Upload:	Initials
SOP File: A5E32168985D	RD	Historical Log:	RD
Parameter File (Level 7 Security):	RD	Fault Log:	RD
Check Clock Time: to AEST only	RD	Event Log (NXG only):	RD
		Cell Fault Log (Legacy only):	NA
Were any existing issues found after reviewing SOP, Parameters and Logs?	Normal commissioning code modification. Digital I/O wiring modified as per Asbuilt drawings. Added to SOP, DI-0B for Keypad local control, wiring and Key-Sw yet to be fitted. Added interlock for Ventilation running DI.		

Verify the following are functional under control power:		
MV Input Protection Interlock:		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No

7.0 SOFTWARE AND FIRMWARE VERSION RECORDING

Record the SOP Software (DRCTRY File) and NXG Firmware (8090) version.	Software Ver:	Version 4.39
	(8090) Firmware Ver:	Ver 5.2.3
Record HMI software version, if applicable. NA	Software Version:	NA
	Firmware Version:	NA
	Windows Version:	NA

8.0 BYPASS CONTACTOR TEST

8.1 Reference Bypass Contactor Procedure located in Bypass Contactor Kit.

Table 5: By-Pass Contactor Testing. Dynamic test pulling FO off for each cell, and then reset from parameter ID:XXXX.

NOT FITTED.

Contactor Name	Voltage	Initial
BPKA1	Pick-up Voltage: Drop-out Voltage:	
BPKA2	Pick-up Voltage: Drop-out Voltage:	
BPKA3	Pick-up Voltage: Drop-out Voltage:	
BPKA4	Pick-up Voltage: Drop-out Voltage:	
BPKA5	Pick-up Voltage: Drop-out Voltage:	
BPKA6	Pick-up Voltage: Drop-out Voltage:	
BPKB1	Pick-up Voltage: Drop-out Voltage:	
BPKB2	Pick-up Voltage: Drop-out Voltage:	
BPKB3	Pick-up Voltage: Drop-out Voltage:	
BPKB4	Pick-up Voltage: Drop-out Voltage:	
BPKB5	Pickup Voltage: Drop-out Voltage:	
BPKB6	Pick-up Voltage: Drop-out Voltage:	
BPKC1	Pick-up Voltage: Drop-out Voltage:	
BPKC2	Pick-up Voltage: Drop-out Voltage:	
BPKC3	Pick-up Voltage: Drop-out Voltage:	
BPKC4	Pick-up Voltage: Drop-out Voltage:	
BPKC5	Pick-up Voltage: Drop-out Voltage:	
BPKC 6	Pick-up Voltage: Drop-out Voltage:	
Confirm Customer I/O and communications Confirm Customer hard wiring into the VFD	This is the time to fine tune what is being received and if changes need to be done.	

Description	Initial
Install the covers and button up the Drives.	
Prepare the Drive for full input power. (Remove test equipment, motor free, etc.)	



9.0 OPEN LOOP TESTS

N/A

The following steps verify operation of the Drive (without a motor) in Open Loop Test Mode (No motor current feedback).

Warning! Do not connect a grounded PC or laptop to a communications board with an isolator or while the Drive is running. To do so could damage the computer and/or the digital control rack.

Description	Initial
Review and follow safety procedures per Daily Safety Log.	
Make sure all safety grounds have been removed from input.	
Re-energize the AC or DC control power.	
Connect the PC/Laptop to the Ethernet Port (for access to the CPU Board). Connect Tool-Suite and the Debug Tool.	
Set the control loop type (2050) to Open Loop Test Mode (OLTM).	
Verify that the input current (3030) and input voltage (3040) scalers (stability → input processing) are set to the default values of 1.0.	
DISABLE spinning load using Drive → spinning load (2420) → spinning load mode (2430).	
Make sure the fast by-pass (2600) is DISABLED. Access this parameter through Drive → cells → fast by-pass.	
Configure the keypad to display input voltage (VDIN), input frequency (FRIN), and motor voltage (VLTS). – function of keypad	
Set the motor rated voltage (1040) parameter	
Energize MV Power to the system. (Everyone should leave the room the first time MV is applied to the Drive.)	


Description	Figures and Records	Initial
<p>Verify that the keypad or drive tool displays the correct value of drive input voltage and frequency. At rated primary voltage, the AC input voltage feedback on Test Points VIA, VIB, and VIC should be 5.4Vpp or 1.9Vrms.</p> <p>See the figure in the Comments Section.</p> <p>These test points are on the system interface card. Perform the following corrective step if the input (or line) voltage is too high or too low.</p> <p>If the input voltage to the Drive is too high, then this needs to be corrected. Harmony Drives are shipped with the transformer tap set to +5%, which reduces the voltage by that percentage on the secondary side of the transformer.</p> <p>If the voltage is low (5% less than rated), then change the tap on the transformer to the neutral ("O") or if the voltage is lower than 5% less than rated then change the tap on the transformer to -5% tap.</p> <p>If the input frequency is displayed as a negative number, then one pair of input phases has to be switched to change the phase rotation.</p>	 <p>Confirm Values using an oscilloscope and digital multimeter.</p>	
<p>Enter a speed demand of 25% and give the RUN command. The AC output voltage feedback signals on Test-Points VMA, VMB, and VMC should be 1.35Vpp \pm0.27V (measure the average peak-to-peak voltage) or 0.48 Vrms \pm0.20V.</p> <p>See the figure in the Comments Section for signals on TestP-points VMA and VMB at 25% speed (15Hz).</p>	 <p>Confirm Values using an oscilloscope and digital multimeter</p>	
<p>Increase the speed demand to 50% (30 Hz). The output voltage feedback signals should increase in proportion for both frequency and amplitude.</p> <p>Note that in Open Loop Test Mode, the flux regulator is not enabled and hence the output voltage will read higher or lower than calculated value corresponding to 50% of rated voltage. Adjust the flux demand parameter (3150) so that the motor voltage (on the keypad or tool) is approximately equal to 50% of rated voltage.</p> <p>Further increase the speed demand to 100% (60 Hz). The AC output voltage on Test-Points VMA, VMB, and VMC should be 5.4Vpp \pm0.27V or 1.9 Vrms \pm0.20V. The motor voltage on the keypad should read the rated value output voltage \pm5%.</p>		

10.0 DRIVE TEST IN OPEN LOOP TEST MODE WITH MOTOR CONNECTED

- 10.1** The following steps verify operation of the Drive (with a motor connected at its output) in Open Loop Test Mode (No Current Feedback). This test is required only when the operation of the output Hall Effect Transducers requires to be verified. During this test the motor should be unloaded. If this test is not required then proceed to the next test.

Description [This procedure not followed, OLVC method used]				Initial
Disconnect control voltage and medium voltage sources & follow LOTO procedures.				
Connect the motor feeder cables or enable motor contactor.				
Re-energize the AC or DC control power.				
Set the motor rated voltage (1040) and frequency (1020) parameters (access it through motor → motor parameters) to be equal to the motor nameplate values.				
Make sure that spinning load mode (2430) and fast by-pass (2600) are DISABLED .				
Slow down Drive acceleration and deceleration. Set to 60 Sec or greater. "Drive/Speed Ramp Setup"	Accel time 1	(2270)	Sec	
	Decel time 1	(2280)	Sec	
DON'T operate the drive beyond 10% speed without reducing the Flux Demand (3150) to 0.5. "Stability/Output Processing/Flux Control"				
Energize the medium voltage feed to the VFD. Push the fault reset button on the keypad to reset faults and push the button a second time to acknowledge any alarms. If the mode on the keypad display reads RLBK, then change the control loop type (2050) to open loop vector control and exit out of the menu entry. This should force the RLBK on the keypad to change back to mode. Then change the control loop type (2050) back to open loop test mode.				
Configure the keypad to display motor magnetizing current, motor torque current and motor voltage.				
Spin the motor at 1% and observe proper rotation. Motor rotation correct or corrected: <input type="checkbox"/> Yes <input type="checkbox"/> No				
Operate the Drive with a speed demand of 10%. Observe the AC output voltage feedback and motor current for phase A on test-points VMA and IMA using an oscilloscope. Since the motor is unloaded the current waveform should lead the voltage waveform by almost 90°. The hall effect current transducers introduce a negative sign since they are configured to measure the incoming current. Check test-points VMB, IMB and VMC, IMC for similar waveforms. See Figure 10.1				

Figure 10.1 Open Loop Test Mode operation at 10% speed with an unloaded motor.



(AC motor voltage and motor current at test-points VMA and IMA are shown.)

11.0 DRIVE TEST IN OPEN LOOP VECTOR CONTROL MODE FOR UNLOADED MOTOR APPLICATION

11.1 At this point the VFD is ready for actual (induction) motor operation. The following steps verify operation of the Drive and the load induction motor in open loop vector control mode.

Description	Initial
Re-energize the AC or DC control power, if de-energized.	
Change the Drive control loop type (2050) to open loop vector control.	

Description	Value
Setup the speed ramp parameters according to the following recommendations: The acceleration and deceleration rate for a fan should be set to around 60 seconds and for a pump around 30 seconds. "Drive/Speed Ramp Setup"	Accel time 1 (2270) 45 Sec
	Decel time 1 (2280) 45 Sec
Verify that fast (cell) by-pass is DISABLED at this time if you have that option	Fast by-pass (2600) NA Sec

11.2 Verify that the following parameters are set correctly – default values are shown.

***Note:** Auto-Tuning modifies the italicized menu items.

****Note:** Param_List= Please see Completed Parameter List asbuilt attached

Description	Value
Setup the following motor parameters according to the nameplate values. "Motor/Motor Parameter"	Motor frequency (1020) HZ 50
	Full load speed (1030) RPM 593
	Motor Rated Voltage (1040) V 6600
	Full load current (1050) A 217
Use default values for the other motor parameters as shown below. For this test set the stator resistance to 0.1%.	Leakage inductance (1070) 16.0% 24.4
	Stator resistance (1080) 0.1% 0.78%
	No load current (1060) 25.0% 34%
	Inertia (1090) 30.0 KgM ² 389.1
Setup the motor overload and torque limits. Set the motor trip volts to be equal to 120% of the motor rated voltage or to the value required by the customer. Set the over-speed parameter to be 120% or to the value required by the customer. "Motor/Limits"	Overload select (1130) Inv. Time with Speed Derate Inv Time w Sp
	I overload pending (1139) 105.0% Param_List
	I overload (1140) 110.0% Param_List
	Overload timeout (1150) 5 Sec Param_List
	Max. Motor Inertia (1159) 0.0 KgM ² Param_List
	Motor trip volts (1160) 4800 V Param_List
	Over-speed (1170) 120% Param_List
	Motor torque limit 1 (1190) 100.0% Param_List
	Regen torque limit 1 (1200) -0.25% Param_List

Description				Value
Verify that these control loop gains are at their default values.	Flux reg prop gain	(3110)	1.72	Param_List
	Flux reg integral gain	(3120)	1.00	Param_List
	Flux filter time const	(3130)	0.0667 Sec	Param_List
	Flux demand	(3150)	1.0	Param_List
	Flux ramp rate	(3160)	0.5 Sec	Param_List
	Energy saver min flux	(3170)	100%	Param_List
Verify that these control loop gains are at their default values. "Stability/Output Processing/Speed Loop"	Speed reg prop gain	(3210)	0.02	Param_List
	Speed reg integral gain	(3220)	0.046	Param_List
	Speed reg Kf gain	(3230)	0.60	Param_List
	Speed filter time const	(3240)	0.0488 Sec	Param_List
Verify that these control loop gains are at their default values. "Stability/Output Processing/Current Loop"	*Current reg prop gain	(3260)	0.50	Param_List
	*Current reg integral gain	(3270)	25	Param_List
Verify that these control loop gains are at their default values. "Stability/Output Processing/Braking"	Enable braking	(3360)	Off	Param_List
	Pulsation frequency	(3370)	275 Hz	Param_List
Verify that these control loop gains are at their default values. "Stability/Output Processing"	Output current scaler	(3440)	1.000000	Param_List
	Output voltage scaler	(3450)	1.000000	Param_List
Verify that these control loop gains are at their default values. "Stability"	Dead time comp	(3550)	16.0 µSec	Param_List
	Feed forward constant	(3560)	0.0000	Param_List
	Carrier frequency	(3580)	400.0 Hz	Param_List

Description		Initial
Verify the system operational program (SOP) and customer interface per Customer specification.		RD
Verify that the Customer has completed their entire interface testing at this time.		RD
Energize the medium voltage feed to the VFD. Push the fault reset button on the keypad to reset faults and push the button a second time to acknowledge any alarms.		RD
Configure the keypad to display Speed Demand, Motor Magnetizing Current, Motor Torque Current, and Motor Voltage.		RD
Operate the Drive with a speed demand of 10%. Observe the AC output voltage feedback and motor current for phase A on test-points VMA and IMA using an oscilloscope.	<ul style="list-style-type: none"> If the motor is unloaded, then the current waveform should lead the voltage waveform by almost 90° (see Figure 11.1 - top frame) The hall effect current transducers introduce a negative sign since they are configured to measure the incoming current. If the motor is loaded then the current waveform will lead the motor voltage by an angle small than 90° (see Figure 11.1 - bottom frame). The motor voltage should be 10% of the motor rated voltage. 	RD

Description	Initial
Increase the speed demand while monitoring the motor voltage. The motor voltage should read according to the following table. See Figure 11.2 for waveforms at 100% spread (50Hz). Table 6 shows the Drive voltage scaling for signals on test-points VMA, VMB and VMC as a function speed. Table 7 lists the scaling for the currents and voltage feedback signals available on the signal conditioning board at the rated operating point of the Drive.	RD

Table 6: Scaling of Drive output voltage as a function of speed

Speed Command (%)	Motor Speed (Hz)	Motor Voltage Feedback, (V_{P-P}) NXG Sys Intrf Brd (NXGII Sys I/O Brd)	Motor Voltage Feedback, (V_{RMS}) NXG Sys Intrf Brd (NXGII Sys I/O Brd)
10	6	1.08 (0.54) V_{P-P}	0.38 (0.19) V_{RMS}
25	15	2.70 (1.35) V_{P-P}	0.96 (0.48) V_{RMS}
50	30	5.40 (2.70) V_{P-P}	1.91 (0.96) V_{RMS}
75	45	8.10 (4.05) V_{P-P}	2.87 (1.44) V_{RMS}
100	60	10.80 (5.40) V_{P-P}	3.82 (1.91) V_{RMS}

Table 7: Scaling of Drive input and output voltages and currents

Variable	Rated value at Drive terminals (RMS)	Feedback value under rated conditions (V_P) NXG Sys Interface Board or (NXGII Sys I/O Board)	Feedback value under rated conditions (V_{RMS}) NXG Sys Interface Board or (NXGII Sys I/O Board)
Input Current	Primary Current Rating of Input CT	5.0 (2.5) V_P	3.54 (1.77) V_{RMS}
Input Voltage	(Rated Input Voltage L-L) / 1.732	5.4 (2.7) V_P	3.82 (1.91) V_{RMS}
Output Current	Output Current Rating = Cell Rating	5.0 (2.5) V_P	3.54 (1.77) V_{RMS}
Output Voltage	(Rated Output Voltage L-L) / 1.732	5.4 (2.7) V_P	3.82 (1.91) V_{RMS}
Examples: Output Current Scaling: Cell current rating = 3.54 (1.77) V_{RMS} Output Voltage Scaling: [(Rated output voltage L-L) / 1.732] * 1.414 = 5.4 (2.7) V_P			





Figure 11.1 and 11.2
AC motor voltage and motor current at test-points VMA and IMA at 10% speed in Open Loop Vector Control
Top frame: Unloaded Operation

A5E32168985 – 30/10/2013

Siemens Industry, Inc. Drive Technologies Division Confidential Information All rights Reserved





Figure 11.3 and 11.4
AC motor voltage and motor current at test-points VMA and IMA at 10% speed Open
Top frame: Unloaded Operation
Bottom frame: Full Load Operation Drive Test in Synchronous Motor Control Mode

12.0 TUNING

Note: Spinning Load is disabled with V/Hz and OLTM control. IT is automatically enabled if fast by-pass is enabled regardless of menu settings.

Note: Spinning Load should be enabled if one or more of the following operating modes/features are selected:

- Fast By-Pass
- Auto-Restart (controlled through the auto reset parameters 7120-7150 and the SOP)
- Synchronous Motor Control (SMC and CSMC)
- Closed Loop Vector Control (CLVC)

Description		Initial
Use the drive tool to monitor motor flux (FluxDS), motor speed, and speed reference.		RD
Step 1: To enable spinning load and make sure the following parameters are set to the values shown.		RD
Step 2: Spinning Load Menu (2420)		RD
	Spinning load mode (2430) forward or reverse, whichever is appropriate	RD
	Scan end threshold (%) (2440) 20%	RD
	Current level set point (%) (2450) 15% [or equal to the no-load current setting]	RD
	Current ramp(s) (2460) 0.01 s	RD
	Max current (%) (2470) 50%	RD
	Frequency scan rate(s) (2480) 3.0 s (scan time). Check NXG Control manual for this feature	RD
Step 3: Operate the Drive with a demand of 30%.		RD
Step 4: On the drive tool monitor, the speed reference and motor speed at the moment the Drive “catches” the motor.		RD
Repeat Steps 3-4 for different cells. Save the screen shots from tool suite noting which cell was by-passed.		NA

13.0 SYNCHRONOUS TRANSFER PROCEDURE (if applicable) **N/A**

13.1 This section of the startup procedure involves optional synchronous transfer checks. The Perfect Harmony may be configured for optional synchronous transfer operation, in which the Drive can be used to control multiple motors, one motor at a time. If such a configuration is not defined for the application, then this section may be skipped.

13.2 Use the following steps to setup the Drive control for Synchronous Transfer:

Description		Initial
Step 1: Configure Synchronous Transfer Menu parameters as shown below.		
	Synchronous Transfer (2700)	
	Phase I gain (2710) 2	

	Phase P gain (2720) 4	
	Phase offset (2730) 2 deg	
	Phase error threshold (2740) 1.5 deg	
	Frequency Offset (2750) 0.5%	
	Up Transfer Timeout (2760) 0 sec	
	Down Transfer Timeout (2770) 0 sec	
Step 2: Enable Spinning Load by setting Spinning Load Mode (2430) to forward.		
Step 3: Set the Speed Fwd Max limit 1 (2080) to at least 105%		

13.3 Go through the following checklist to complete the setup of Synchronous Transfer:

Description	Initial
Configure the Drive control as described from OLTM/CLVC	
Ensure that PLC-related hardware is properly connected (for information, see the respective PLC communications network manuals supplied by the vendor) to the analog I/O modules.	
Verify wiring of all VFD control and line control electrical contactors.	
Ensure that the system operating program for the “up transfer” and “down transfer” process logic is implemented.	
The state machines for up and down transfers reside in the Perfect Harmony’s control program. These interface with the control system integrator’s PLC network via the VFD system operating program to handle handshaking between each motor control center (MCC) and the VFD. All controls for the VFD and line reactors are controlled from the system integrator’s PLC. Verify that these controls are operational.	
Verify all communications flags. (debugger screen)	
For Synchronous Motor (SM) synchronous transfer, an external field controller source is required when the SM is connected to the line and the Drive is disabled. This analog source and the source from the Drive must be switched via external logic and in a digital manner, 4-20ma current loops are used for analog sources (current loops cannot be switched via a relay). The final output from the PLC must be connected to the field excitor directly. Verify that there are two sources to the PLC (one of which may be internal), and that the PLC logic is set to switch between the two sources at the appropriate time. The PLC also controls the enable of the field exciter any time the motor is active.	

14.0 DRIVE TEST WITH SYNCHRONOUS MOTOR : **N/A**

14.1 Procedure to verify operation of Drive with synchronous motor in Synchronous Motor Control Mode.

Description	Initial
<p>Connect the synchronous motor to the Drive. Enter motor parameters and use default gains except for the following parameters:</p> <ol style="list-style-type: none"> Enter Synch Motor Field no-load current as the No-load Current setting (1060). This parameter should be calculated (in %) on the basis of the actual no-load field current and the maximum capability of the field excitor. <ol style="list-style-type: none"> Example: Drive with a synchronous motor that requires 24A of no-load field current and a field supply that is tuned so that 75A is the maximum output (at 20mA command input), then the No-Load Current Parameter should be set to: No-Load Current Setting = $100\% \times \frac{24}{75A} = 32.0\%$ Enable Spinning Load (2430) Change the Drive control loop type (2050) to Synchronous Motor Control. Use default control loop gains except for the flux loop gains that should be changed as follows: <ol style="list-style-type: none"> Flux reg prop gain (3110) 0.50 Flux reg integral gain (3120) 0.50 Flux Filter Time Const (3130) 0.022 sec Saliency (1091) .02 The SOP should have been modified to include the logic for controlling the field supply output contactor. The contactor should be ON as soon as the Start command to the Drive is given, and should be turned OFF immediately when the Drive trips on a Fault or when the Drive goes to Coast State (while stopping). 	
Energize medium voltage Drive. Run the Drive with a speed demand of 10%.	
Verify that after Start command is given, the field supply first starts by applying current and building motor flux. During this time, Ids and Iqs should be zero.	
After a time period equal to the Flux Ramp Rate parameter (3160), the Drive starts by increasing the Speed Reference to the Speed Demand.	
With Synchronous Motors, the Drive current is always in phase with the voltage, i.e., Ids \approx 0 under steady-state conditions. At no-load, there is very little current supplied from the Drive (on the keypad, motor current display, ITOT \approx 0).	
Run the Drive to 10% speed. Verify that the no-load and full load (if possible) current waveforms, along with the Drive voltage waveforms, areas shown in Figure 14.1)	
Run the Drive to 100% speed. Verify that the no-load and full-load (if possible) current waveforms, along with the Drive voltage waveforms, are as shown in Figure 14.2. Note that the Drive output currents at 100% speeds are distorted. This is due to the shape of the poles in the synchronous motor. At low speeds, the current regulator bandwidth is sufficient to correct for the distortion introduced by the motor poles as shown in 14.2 b. However, at high speeds, the current regulator gains are insufficient to maintain sinusoidal output currents when the distortion is due to motor pole construction.	





Figure 14.1

AC Motor Voltage and Motor Current at Test-points VMA and IMA at 10% speed with Synchronous Motor Control (a) Unloaded and (b) 75% torque operation.





Figure 14.2

AC Motor and Motor Current at Test-point VMA and IMA at 100% speed with Synchronous Motor Control
(a) Unloaded and (b) 75% torque operation

15.0 ALARMS AND ADDRESSES See Param_List attached

Description		Initial
Verify the following parameters are set.		RD
Motor limits (1120) including phase imbalance limit (1244) and ground fault limit (1245)		RD
Speed profile menu (4000)		RD
Bypass type menu (2590) and fast bypass menu (2600)		RD
Critical frequency menu (2340)		RD
Drive protection menu (7)		RD
Display parameters menu (8000)		RD
The Drive is functional at this time.		RD
Verify alarm indications per the site confirm the input protection E-stop is working.		RD
Depress local E-Stop	VFD coast to stop	RD
Measure contact status on TB2-1 & 2	Open = E-stop	RD
Verify Fault contact on TB2-31 & 32 changes state	Closed = Fault	RD
Verify Run contact on TB2-23 & 24 changes state	Open = Not Running	RD
Remove Jumper on TB2-3 & 4	VFD coasts to stop	RD

The commissioning process is now complete.

The Customer's signature provides acceptance of the Siemens equipment listed on the site information page.

16.0 APPROVAL & ACCEPTANCE OF STARTUP & COMMISSIONING

16.1 Documentation Provided

- 16.1.1 Configure keypad to display desired parameters.
- 16.1.2 Upload the parameter (configuration) file, SOP file, event log file.
- 16.1.3 Provide Customer with the following:
 - 16.1.3.1 Copy of parameter, SOP, event log file
 - 16.1.3.2 Copy of operating flash drive
 - 16.1.3.3 Copy of this checklist

I, the undersigned, validate that this system Commissioning has been completed as per this procedure. Any discrepancies have been noted alongside the appropriate steps in the document. Additionally, any outstanding items or recommendations have been listed.

SIEMENS FSR

Print Name: Ruben Diaz

Signature: R. D.

Date: Completion - 30 October 2013

CUSTOMER REPRESENTATIVE

Print Name: JOHN CLAYTON.

Signature: J Clayton.

Date: 30/10/2013.

CUSTOMER REPRESENTATIVE

Print Name: EDDIE CRANIC

Signature: [Signature]

Date: 17-3-2014

Description	ID	Lvl RH
Main - Sec. level: 7	5	0 0 0
Motor	1	0 0 0
Motor parameter	1000	0 0 0
Motor frequency = 50.0 Hz	*1020	5 1 0
Full load speed = 593 rpm	*1030	5 1 0
Motor voltage = 6600 V	*1040	5 1 0
Full load current = 217.0 A	*1050	5 1 0
No load current = 33.4 %	*1060	5 0 0
Motor kW Rating = 2000.0 kW	*1010	5 1 0
Leakage inductance = 24.7 %	*1070	5 0 0
Stator resistance = 0.81 %	*1080	5 0 0
Inertia = 388.5 Kgm2	*1090	5 0 0
Current Profile	1092	0 0 0
Motor current limit 1 = 100 %	1193	7 0 0
Speed at current lim 1 = 100 %	1194	7 0 0
Motor current limit 2 = 100 %	1195	7 0 0
Speed at current lim 2 = 100 %	1196	7 0 0
Motor current limit 3 = 100 %	1197	7 0 0
Speed at current lim 3 = 100 %	1198	7 0 0
Motor current limit 4 = 100 %	1202	7 0 0
Speed at current lim 4 = 100 %	1203	7 0 0
Motor current limit 5 = 100 %	1204	7 0 0
Speed at current lim 5 = 100 %	1205	7 0 0
Motor current limit 6 = 100 %	1206	7 0 0
Speed at current lim 6 = 100 %	1207	7 0 0
Motor current limit 7 = 100 %	1208	7 0 0
Speed at current lim 7 = 100 %	1209	7 0 0
Motor current limit 8 = 100 %	1301	7 0 0
Speed at current lim 8 = 100 %	1302	7 0 0
Motor current limit 9 = 100 %	1303	7 0 0
Speed at current lim 9 = 100 %	1304	7 0 0
Limits	1120	5 0 0
Overload select = Inv Time w/ derate	1130	5 0 0
Overload Pending = 100.0 %	*1139	5 0 0
Overload = 110.0 %	1140	5 0 0
Overload timeout = 5.0 sec	1150	5 0 0
Speed Derate Curve	1151	5 0 0
0 Percent Break Point = 0.0 %	1152	5 0 0
10 Percent Break Point = 31.6 %	1153	5 0 0
17 Percent Break Point = 41.2 %	1154	5 0 0
25 Percent Break Point = 50.0 %	1155	5 0 0
50 Percent Break Point = 70.7 %	1156	5 0 0
100 Percent Break Point = 100.0 %	1157	5 0 0
Motor trip volts = 8300 V	*1160	5 0 0
Maximum Motor Inertia = 0.0 Kgm2	1159	5 1 0
Overspeed = 120.0 %	1170	5 0 0
Underload enable = Disable	1180	5 0 0
I underload = 10.0 %	1182	5 0 0
Under load timeout = 10.0 sec	1186	5 0 0
Motor torque limit 1 = 100.0 %	1190	5 0 0
Regen torque limit 1 = -0.25 %	1200	5 0 0
Motor torque limit 2 = 100.0 %	1210	7 0 0
Regen torque limit 2 = -0.25 %	1220	7 0 0

Description	ID	Lvl	RH
Motor torque limit 3 = 100.0 %	1230	7	0 0
Regen torque limit 3 = -0.25 %	1240	7	0 0
Phase Imbalance Limit = 40.0 %	1244	5	0 0
Ground Fault Limit = 5.0 %	1245	5	0 0
Ground Fault Time Const = 0.017 sec	1246	5	0 0
H/W Ground Fault Enable = Yes	1247	7	1 0
Peak Reduction Enable = VFD volt rating	1248	7	0 0
Loss of field level = 40.0 %	1141	7	0 0
Loss of field timeout = 10.0 sec	1142	7	0 0
Encoder	1280	0	0 0
Encoder 1 PPR = 1024	*1290	5	1 0
Encoder filter gain = 0.7500	1300	7	0 0
Encoder loss threshold = 5.0 %	1310	7	0 0
Encoder loss response = stop (fault)	1320	7	0 0
Low speed operation = Disable	1330	7	0 0
Drive	2	0	0 0
Drive parameters	2000	0	0 0
Rated input voltage = 6600 V	*2010	7	1 0
Rated input current = 214.0 A	*2020	7	1 0
Rated output voltage = 6600 V	*2030	7	1 0
Rated output current = 260.0 A	*2040	7	1 0
Control loop type = OLVC	2050	7	1 0
Parallel system = Disable	2051	0	0 0
Speed setup	2060	0	0 0
Ratio control = 100.0 %	2070	5	0 0
Speed fwd max limit 1 = 100.0 %	2080	5	0 0
Speed fwd min limit 1 = 1.0 %	*2090	5	0 0
Speed fwd max limit 2 = 0.0 %	*2100	7	0 0
Speed fwd min limit 2 = 0.0 %	2110	7	0 0
Speed fwd max limit 3 = 0.0 %	*2120	7	0 0
Speed fwd min limit 3 = 0.0 %	2130	7	0 0
Speed rev max limit 1 = 0.0 %	*2140	5	0 0
Speed rev min limit 1 = 0.0 %	2150	5	0 0
Speed rev max limit 2 = 0.0 %	*2160	7	0 0
Speed rev min limit 2 = 0.0 %	2170	7	0 0
Speed rev max limit 3 = 0.0 %	*2180	7	0 0
Speed rev min limit 3 = 0.0 %	2190	7	0 0
Zero speed = 0.0 %	2200	5	0 0
Torque reference	2210	0	0 0
Sop / Menu control = Sop flag	2211	5	0 0
Torque setpoint = 0.0 %	2220	0	0 0
Holding torque = 0.0 %	2230	0	0 0
Torque ramp increase = 1.00 sec	2240	0	0 0
Torque ramp decrease = 1.00 sec	2250	0	0 0
Torque command scalar = 1.00	2242	5	0 0
Speed ramp setup	2260	0	0 0
Accel time 1 = 45.0 sec	*2270	5	0 0
Decel time 1 = 45.0 sec	*2280	5	0 0
Accel time 2 = 5.0 sec	2290	7	0 0
Decel time 2 = 5.0 sec	2300	7	0 0

Description	ID	Lvl RH
Accel time 3 = 5.0 sec	2310	7 0 0
Decel time 3 = 5.0 sec	2320	7 0 0
Jerk rate = 0.1	2330	7 1 0
Critical freq	2340	5 0 0
Skip center freq 1 = 15.0 Hz	2350	5 0 0
Skip center freq 2 = 30.0 Hz	2360	5 0 0
Skip center freq 3 = 45.0 Hz	2370	5 0 0
Skip bandwidth 1 = 0.0 Hz	2380	5 0 0
Skip bandwidth 2 = 0.0 Hz	2390	5 0 0
Skip bandwidth 3 = 0.0 Hz	2400	5 0 0
Spinning load	2420	0 0 0
Spinning load mode = Both	*2430	5 0 0
Scan end threshold = 20.0 %	2440	5 0 0
Current Level SetPoint = 15.0 %	2450	5 0 0
Current ramp = 0.01 sec	2460	5 0 0
Max current = 50.0 %	2470	5 0 0
Frequency scan rate = 3.00 sec	2480	5 0 0
Cond time setup	2490	0 0 0
Cond stop timer = 0.8 sec	2500	5 0 0
Cond run timer = 0.8 sec	2510	5 0 0
Cells	2520	0 0 0
Installed cells/phase = 6	*2530	5 1 0
Min cell count (n/3) = 6	*2540	5 1 0
Cell voltage = 630	2550	5 1 0
Thermistor warn level = 20.0 %	2560	5 1 0
Bypass type = None	*2590	7 1 0
Neutral connection = T1	*2630	7 1 0
Precharge Enable = Off	2635	7 1 0
Sync transfer	2700	7 0 0
Phase I gain = 2.0	2710	7 0 0
Phase P gain = 4.0	2720	7 0 0
Phase offset = 2.00 deg	2730	7 0 0
Phase error threshold = 1.50 deg	2740	7 0 0
Frequency offset = 0.5 %	2750	7 0 0
Up transfer timeout = 0.0 sec	2760	7 0 0
Down transfer timeout = 0.0 sec	2770	7 0 0
External I/O	2800	5 0 0
Analog inputs = 0	2810	5 1 0
Analog outputs = 2	*2820	5 1 0
Digital inputs = 0	2830	5 1 0
Digital outputs = 0	2840	5 1 0
Wago timeout = 0.0 sec	*2850	5 1 0
Internal I/O	2805	5 0 0
Int Analog In1	2815	5 0 0
Hardware Span = 1.0860	*2818	5 1 0
Int Analog In2	2825	5 0 0
Type = 4 - 20ma	2826	5 1 0

Description	ID	Lvl	RH
Hardware Span = 1.0635	*2828	5	1 0
Int Analog In3	2835	5	0 0
Type = 4 - 20ma	2836	5	1 0
Hardware Span = 1.0705	*2838	5	1 0
Int Analog Out1	2845	5	0 0
Analog variable = Total Current	2846	5	0 0
Output Mode = 4-20 mA	2848	5	0 0
Output Min = 0.0 %	2841	5	0 0
Output Max = 150.0 %	*2842	5	0 0
Hardware Span = 1.0120	*2844	5	0 0
Int Analog Out2	2855	5	0 0
Analog variable = Motor Speed	*2856	5	0 0
Output Mode = 4-20 mA	2858	5	0 0
Output Min = 0.0 %	2851	5	0 0
Output Max = 100.0 %	2852	5	0 0
Hardware Span = 1.0030	*2854	5	0 0
Int Test Point #28	2860	5	0 0
Analog variable = None	2861	5	0 0
TP 28 Scaler = 0.00	2862	5	0 0
Int Test Point #29	2865	5	0 0
Analog variable = None	2866	5	0 0
TP 29 Scaler = 0.00	2867	5	0 0
Int Test Point #31	2870	5	0 0
Analog variable = None	2871	5	0 0
TP 31 Scaler = 0.00	2872	5	0 0
Int Test Point #24	2875	5	0 0
Analog variable = None	2876	5	0 0
TP 24 Scaler = 0.00	2877	5	0 0
Int Test Point #25	2880	5	0 0
Analog variable = None	2881	5	0 0
TP 25 Scaler = 0.00	2882	5	0 0
Int Test Point #26	2885	5	0 0
Analog variable = None	2886	5	0 0
TP 26 Scaler = 0.00	2887	5	0 0
Output Connection	2900	0	0 0
Filter CT sec turns = 0	2910	5	1 0
Filter inductance = 0.0 %	2920	5	0 0
Filter capacitance = 0.0 %	2930	5	0 0
Cable resistance = 0.0 %	2940	5	0 0
Cable inductance = 0.0 %	2941	5	0 0
Filter damping gain = 0.50	2950	5	0 0
High starting Torque	2960	7	0 0
Enable high torque = Disable	2961	7	1 0
Torque current = 50.0 %	2962	5	0 0

Description	ID	Lvl	RH
Current ramp time = 0.5 sec	2963	5	0 0
PLL Acq time = 2.0 sec	2964	5	0 0
Watchdog	2970	7	0 0
Enable watchdog = Enable	2971	7	0 0
Stability	3	0	0 0
Input processing	3000	7	0 0
PLL prop gain = 70.0	3010	7	0 0
PLL integral gain = 3840.00	3020	7	0 0
Input current scaler = 1.000000	3030	7	1 0
CT secondary turns = 250	*3035	7	1 0
Input voltage scaler = 1.000000	3040	7	1 0
PT secondary turns = 1	3011	7	1 0
Input Attenuator Sum = 4800 kOhm	*3045	7	1 0
Output processing	3050	7	0 0
Low freq comp	3060	7	0 0
Low Freq Wo = 12.566 Rad	3070	7	1 0
Low freq com gain = 1.00	3080	7	0 0
S/W compensator pole = 2.000	3090	7	0 0
Flux control	3100	7	0 0
Flux reg prop gain = 2.552	*3110	7	0 0
Flux reg integral gain = 3.208	*3120	7	0 0
Flux filter time const = 0.06561	*3130	7	0 0
Flux demand = 1.00	3150	7	0 0
Flux ramp rate = 0.500 sec	3160	7	0 0
Energy saver min flux = 100.0 %	3170	7	0 0
Flux droop = 0.0 %	3195	7	0 0
Speed loop	3200	7	0 0
Speed reg prop gain = 0.010	*3210	7	0 0
Speed reg integral gain = 0.020	*3220	7	0 0
Speed reg Kf gain = 0.600	3230	7	0 0
Speed filter time const = 0.08038	*3240	7	0 0
Droop in % @ FL current = 0.0 %	3245	7	0 0
Current loop	3250	7	0 0
Current reg prop gain = 0.750	*3260	7	0 0
Current reg integ gain = 18.861	*3270	7	0 0
Prop gain during brake = 0.150	*3280	7	0 0
Integ gain during brake = 3.772	*3290	7	0 0
Stator resis est	3300	7	0 0
Stator resistance est = Off	3310	7	1 0
Stator resis filter gain = 0.0	3320	7	0 0
Stator resis integ gain = 0.00200	3330	7	0 0
Braking	3350	7	0 0
Enable braking = Off	3360	7	0 0
Pulsation frequency = 277.5 Hz	*3370	7	0 0
Brake power loss = 0.3 %	3390	7	0 0
VD Loss Max = 0.250	3400	7	0 0
Braking constant = 1.05	3410	7	0 0

Description	ID	Lvl	RH
Output current scaler = 1.000000	3440	7	0 0
Output voltage scaler = 1.000000	3450	7	0 0
Output Attenuator Sum = 4800 kOhm	*3455	7	1 0
Control loop test	3460	7	0 0
Test type = Speed	3470	7	0 0
Test positive = 30.0 %	3480	7	0 0
Test negative = -30.0 %	3490	7	0 0
Test time = 30.1 sec	3500	7	0 0
Dead time comp = 16.0000 usec	3550	7	1 0
Feed forward constant = 0.0000	3560	7	1 0
Sampling Delay Comp = 0.0 %	3570	7	0 0
Carrier frequency = 601.3 Hz	*3580	7	1 0
Auto	4	5	0 0
Speed profile	4000	5	0 0
Entry point = 0.0 %	4010	5	0 0
Exit point = 100.0 %	*4020	5	0 0
Entry speed = 48.0 %	*4030	5	0 0
Exit speed = 98.3 %	*4040	5	0 0
Auto off = 0.0 %	4050	5	0 0
Delay off = 0.5 sec	4060	5	0 0
Auto on = 0.0 %	4070	5	0 0
Delay on = 0.5 sec	4080	5	0 0
Analog inputs	4090	5	0 0
Analog input #1	4100	5	0 0
Source = Int AI1	*4105	5	1 0
Type = 4 - 20ma	4110	5	1 0
Min input = 0.0 %	4120	5	1 0
Max input = 100.0 %	4130	5	1 0
Loss point threshold = 15.0 %	4140	5	1 0
Loss of signal action = Preset	4150	5	1 0
Loss of signal setpoint = 20.0 %	4160	5	0 0
Analog input #2	4170	5	0 0
Source = Off	4175	5	1 0
Type = 4 - 20ma	4180	5	1 0
Min input = 0.0 %	4190	5	1 0
Max input = 100.0 %	4200	5	1 0
Loss point threshold = 15.0 %	4210	5	1 0
Loss of signal action = Preset	4220	5	1 0
Loss of signal setpoint = 20.0 %	4230	5	0 0
Analog input #3	4232	5	0 0
Source = Off	4233	5	1 0
Type = 4 - 20ma	4234	5	1 0
Min input = 0.0 %	4235	5	1 0
Max input = 100.0 %	4236	5	1 0
Loss point threshold = 15.0 %	4237	5	1 0
Loss of signal action = Preset	4238	5	1 0
Loss of signal setpoint = 20.0 %	4239	5	0 0
Analog input #4	4332	5	0 0

Description	ID	Lvl RH
Source = Off	4333	5 1 0
Type = 4 - 20ma	4334	5 1 0
Min input = 0.0 %	4335	5 1 0
Max input = 100.0 %	4336	5 1 0
Loss point threshold = 15.0 %	4337	5 1 0
Loss of signal action = Preset	4338	5 1 0
Loss of signal setpoint = 20.0 %	4339	5 0 0
Analog input #5	4341	5 0 0
Source = Off	4342	5 1 0
Type = 4 - 20ma	4343	5 1 0
Min input = 0.0 %	4344	5 1 0
Max input = 100.0 %	4345	5 1 0
Loss point threshold = 15.0 %	4346	5 1 0
Loss of signal action = Preset	4347	5 1 0
Loss of signal setpoint = 20.0 %	4348	5 0 0
Auxillary input #1	4500	5 0 0
Source = Off	4510	5 1 0
Type = 4 - 20ma	4520	5 1 0
Min input = 0.0 %	4530	5 1 0
Max input = 100.0 %	4540	5 1 0
Loss point threshold = 15.0 %	4550	5 1 0
Loss of signal action = Preset	4560	5 1 0
Loss of signal setpoint = 20.0 %	4570	5 0 0
Auxillary input #2	4580	5 0 0
Source = Off	4590	5 1 0
Type = 4 - 20ma	4600	5 1 0
Min input = 0.0 %	4610	5 1 0
Max input = 100.0 %	4620	5 1 0
Loss point threshold = 15.0 %	4630	5 1 0
Loss of signal action = Preset	4640	5 1 0
Loss of signal setpoint = 20.0 %	4650	5 0 0
Analog outputs	4660	5 0 0
Analog output #1	4661	5 0 0
Analog variable = Average Power	*4662	5 0 0
Output module type = Unip	4663	5 0 0
Full range = 81.0 %	*4664	5 0 0
Analog output #2	4665	5 0 0
Analog variable = Motor Speed	*4666	5 0 0
Output module type = Unip	4667	5 0 0
Full range = 100.0 %	*4668	5 0 0
Speed setpoints	4240	5 0 0
Speed setpoint 1 = 0 rpm	4250	5 0 0
Speed setpoint 2 = 0 rpm	4260	5 0 0
Speed setpoint 3 = 0 rpm	4270	5 0 0
Speed setpoint 4 = 0 rpm	4280	5 0 0
Speed setpoint 5 = 0 rpm	4290	5 0 0
Speed setpoint 6 = 0 rpm	4300	5 0 0
Speed setpoint 7 = 0 rpm	4310	5 0 0
Speed setpoint 8 = 0 rpm	4320	5 0 0

Description	ID	Lvl RH
Jog speed = 0 rpm	4330	5 0 0
Safety setpoint = 0 rpm	4340	5 0 0
Incremental speed setup	4970	7 0 0
Speed increment 1 = 1.00 %	4971	7 0 0
Speed decrement 1 = 1.00 %	4972	7 0 0
Speed increment 2 = 5.00 %	4973	7 0 0
Speed decrement 2 = 5.00 %	4974	7 0 0
Speed increment 3 = 10.00 %	4975	7 0 0
Speed decrement 3 = 10.00 %	4976	7 0 0
PID select	4350	5 0 0
Prop gain = 0.390	4360	5 0 0
Integral gain = 0.390	4370	5 0 0
Diff gain = 0.000	4380	5 0 0
Min clamp = 0.0 %	4390	5 0 0
Max clamp = 100.0 %	4400	5 0 0
Setpoint = 0.0 %	4410	5 0 0
Comparator setup	4800	5 0 0
Comparator 1 setup	4810	5 0 0
Comp 1 A in variable = Mtr Spd	*4811	5 1 0
Comp 1 B in variable = Manual value	4812	5 1 0
Comp 1 manual value = 2.500 %	*4813	5 0 0
Compare 1 type = Mag	*4815	5 1 0
Comparator 2 setup	4820	5 0 0
Comp 2 A in variable = Manual value	4821	5 1 0
Comp 2 B in variable = Manual value	4822	5 1 0
Comp 2 manual value = 0.000 %	4823	5 0 0
Compare 2 type = Off	4825	5 1 0
Comparator 3 setup	4830	5 0 0
Comp 3 A in variable = Manual value	4831	5 1 0
Comp 3 B in variable = Manual value	4832	5 1 0
Comp 3 manual value = 0.000 %	4833	5 0 0
Compare 3 type = Off	4835	5 1 0
Comparator 4 setup	4840	5 0 0
Comp 4 A in variable = Manual value	4841	5 1 0
Comp 4 B in variable = Manual value	4842	5 1 0
Comp 4 manual value = 0.000 %	4843	5 0 0
Compare 4 type = Off	4845	5 1 0
Comparator 5 setup	4850	5 0 0
Comp 5 A in variable = Manual value	4851	5 1 0
Comp 5 B in variable = Manual value	4852	5 1 0
Comp 5 manual value = 0.000 %	4853	5 0 0
Compare 5 type = Off	4855	5 1 0
Comparator 6 setup	4860	5 0 0
Comp 6 A in variable = Manual value	4861	5 1 0
Comp 6 B in variable = Manual value	4862	5 1 0
Comp 6 manual value = 0.000 %	4863	5 0 0
Compare 6 type = Off	4865	5 1 0

Description	ID	Lvl RH
Comparator 7 setup	4870	5 0 0
Comp 7 A in variable = Manual value	4871	5 1 0
Comp 7 B in variable = Manual value	4872	5 1 0
Comp 7 manual value = 0.000 %	4873	5 0 0
Compare 7 type = Off	4875	5 1 0
Comparator 8 setup	4880	5 0 0
Comp 8 A in variable = Manual value	4881	5 1 0
Comp 8 B in variable = Manual value	4882	5 1 0
Comp 8 manual value = 0.000 %	4883	5 0 0
Compare 8 type = Off	4885	5 1 0
Comparator 9 setup	4890	5 0 0
Comp 9 A in variable = Manual value	4891	5 1 0
Comp 9 B in variable = Manual value	4892	5 1 0
Comp 9 manual value = 0.000 %	4893	5 0 0
Compare 9 type = Off	4895	5 1 0
Comparator 10 setup	4900	5 0 0
Comp 10 A in variable = Manual value	4901	5 1 0
Comp 10 B in variable = Manual value	4902	5 1 0
Comp 10 manual value = 0.000 %	4903	5 0 0
Compare 10 type = Off	4905	5 1 0
Comparator 11 setup	4910	5 0 0
Comp 11 A in variable = Manual value	4911	5 1 0
Comp 11 B in variable = Manual value	4912	5 1 0
Comp 11 manual value = 0.000 %	4913	5 0 0
Compare 11 type = Off	4915	5 1 0
Comparator 12 setup	4920	5 0 0
Comp 12 A in variable = Manual value	4921	5 1 0
Comp 12 B in variable = Manual value	4922	5 1 0
Comp 12 manual value = 0.000 %	4923	5 0 0
Compare 12 type = Off	4925	5 1 0
Comparator 13 setup	4930	5 0 0
Comp 13 A in variable = Manual value	4931	5 1 0
Comp 13 B in variable = Manual value	4932	5 1 0
Comp 13 manual value = 0.000 %	4933	5 0 0
Compare 13 type = Off	4935	5 1 0
Comparator 14 setup	4940	5 0 0
Comp 14 A in variable = Manual value	4941	5 1 0
Comp 14 B in variable = Manual value	4942	5 1 0
Comp 14 manual value = 0.000 %	4943	5 0 0
Compare 14 type = Off	4945	5 1 0
Comparator 15 setup	4950	5 0 0
Comp 15 A in variable = Manual value	4951	5 1 0
Comp 15 B in variable = Manual value	4952	5 1 0
Comp 15 manual value = 0.000 %	4953	5 0 0
Compare 15 type = Off	4955	5 1 0
Comparator 16 setup	4960	5 0 0

Description	ID	Lvl RH
Comp 16 A in variable = Manual value	4961	5 1 0
Comp 16 B in variable = Manual value	4962	5 1 0
Comp 16 manual value = 0.000 %	4963	5 0 0
Compare 16 type = Off	4965	5 1 0
Comparator 17 setup	4411	5 0 0
Comp 17 A in variable = Manual value	4412	5 1 0
Comp 17 B in variable = Manual value	4413	5 1 0
Comp 17 manual value = 0.000 %	4414	5 0 0
Compare 17 type = Off	4416	5 1 0
Comparator 18 setup	4417	5 0 0
Comp 18 A in variable = Manual value	4418	5 1 0
Comp 18 B in variable = Manual value	4419	5 1 0
Comp 18 manual value = 0.000 %	4420	5 0 0
Compare 18 type = Off	4422	5 1 0
Comparator 19 setup	4423	5 0 0
Comp 19 A in variable = Manual value	4424	5 1 0
Comp 19 B in variable = Manual value	4425	5 1 0
Comp 19 manual value = 0.000 %	4426	5 0 0
Compare 19 type = Off	4428	5 1 0
Comparator 20 setup	4429	5 0 0
Comp 20 A in variable = Manual value	4430	5 1 0
Comp 20 B in variable = Manual value	4431	5 1 0
Comp 20 manual value = 0.000 %	4432	5 0 0
Compare 20 type = Off	4434	5 1 0
Comparator 21 setup	4435	5 0 0
Comp 21 A in variable = Manual value	4436	5 1 0
Comp 21 B in variable = Manual value	4437	5 1 0
Comp 21 manual value = 0.000 %	4438	5 0 0
Compare 21 type = Off	4440	5 1 0
Comparator 22 setup	4441	5 0 0
Comp 22 A in variable = Manual value	4442	5 1 0
Comp 22 B in variable = Manual value	4443	5 1 0
Comp 22 manual value = 0.000 %	4444	5 0 0
Compare 22 type = Off	4446	5 1 0
Comparator 23 setup	4447	5 0 0
Comp 23 A in variable = Manual value	4448	5 1 0
Comp 23 B in variable = Manual value	4449	5 1 0
Comp 23 manual value = 0.000 %	4450	5 0 0
Compare 23 type = Off	4452	5 1 0
Comparator 24 setup	4453	5 0 0
Comp 24 A in variable = Manual value	4454	5 1 0
Comp 24 B in variable = Manual value	4455	5 1 0
Comp 24 manual value = 0.000 %	4456	5 0 0
Compare 24 type = Off	4458	5 1 0
Comparator 25 setup	4459	5 0 0
Comp 25 A in variable = Manual value	4460	5 1 0

Description	ID	Lvl	RH
Comp 25 B in variable = Manual value	4461	5	1 0
Comp 25 manual value = 0.000 %	4462	5	0 0
Compare 25 type = Off	4464	5	1 0
Comparator 26 setup	4465	5	0 0
Comp 26 A in variable = Manual value	4466	5	1 0
Comp 26 B in variable = Manual value	4467	5	1 0
Comp 26 manual value = 0.000 %	4468	5	0 0
Compare 26 type = Off	4470	5	1 0
Comparator 27 setup	4471	5	0 0
Comp 27 A in variable = Manual value	4472	5	1 0
Comp 27 B in variable = Manual value	4473	5	1 0
Comp 27 manual value = 0.000 %	4474	5	0 0
Compare 27 type = Off	4476	5	1 0
Comparator 28 setup	4477	5	0 0
Comp 28 A in variable = Manual value	4478	5	1 0
Comp 28 B in variable = Manual value	4479	5	1 0
Comp 28 manual value = 0.000 %	4480	5	0 0
Compare 28 type = Off	4482	5	1 0
Comparator 29 setup	4483	5	0 0
Comp 29 A in variable = Manual value	4484	5	1 0
Comp 29 B in variable = Manual value	4485	5	1 0
Comp 29 manual value = 0.000 %	4486	5	0 0
Compare 29 type = Off	4488	5	1 0
Comparator 30 setup	4489	5	0 0
Comp 30 A in variable = Manual value	4490	5	1 0
Comp 30 B in variable = Manual value	4491	5	1 0
Comp 30 manual value = 0.000 %	4492	5	0 0
Compare 30 type = Off	4494	5	1 0
Comparator 31 setup	4496	5	0 0
Comp 31 A in variable = Manual value	4497	5	1 0
Comp 31 B in variable = Manual value	4498	5	1 0
Comp 31 manual value = 0.000 %	4499	5	0 0
Compare 31 type = Off	4501	5	1 0
Comparator 32 setup	4502	5	0 0
Comp 32 A in variable = Manual value	4503	5	1 0
Comp 32 B in variable = Manual value	4504	5	1 0
Comp 32 manual value = 0.000 %	4505	5	0 0
Compare 32 type = Off	4507	5	1 0
Logs	6	0	0 0
Historic log	6250	0	0 0
Store in Event Log = On	6255	7	0 0
Historic log variable 1 = Mtr Speed	*6260	5	0 0
Historic log variable 2 = Spd Dmd	6270	5	0 0
Historic log variable 3 = Trq I Cmd	*6280	5	0 0
Historic log variable 4 = Trq I Fdbk	*6290	5	0 0
Historic log variable 5 = I Total Out	*6300	5	0 0
Historic log variable 6 = V Avail	*6310	5	0 0

Description	ID	Lvl RH
Historic log variable 7 = V Avail RMS	*6320	5 0 0
Drive protect	7	0 0 0
Input protection	7000	0 0 0
Single phasing	7010	0 0 0
SPD prop gain = 0.0	7020	7 0 0
SPD integral gain = 0.0010	7030	7 0 0
SPD threshold = 50.0 %	7040	7 0 0
Undervoltage prop gain = 0.0	7060	7 0 0
Undervoltage integ gain = 0.001	7070	7 0 0
1 Cyc Protect integ gain = 0.0025	7080	7 0 0
1 Cycle Protect Limit = 50.0 %	7081	7 0 0
Excess Loss Idle = 5.0 %	7084	7 0 0
Excess Loss Running = 7.0 %	7086	7 0 0
Xformer tap setting = +5 %	*7050	7 1 0
Xformer thermal gain = 0.0133	7090	7 0 0
Xformer protection const = 0.500	7100	7 0 0
Phase Imbalance Limit = 40.0 %	7105	7 0 0
Ground Fault Limit = 40.0 %	7106	7 0 0
Ground Fault Time Const = 0.200 sec	7107	7 0 0
Drive IOC setpoint = 150.0 %	7110	7 0 0
Cell Overload Level = 100.0 %	7112	7 0 0
Auto reset enable = No	7120	7 0 0
Auto reset time = 1 sec	7130	5 0 0
Auto reset attempts = 4	7140	5 0 0
Auto reset memory time = 10 sec	7150	5 0 0
Meter	8	0 0 0
Display params	8000	0 0 0
Status variable 1 = DEMD	8001	0 0 0
Status variable 2 = RPM	8002	0 0 0
Status variable 3 = ITOT	*8003	0 0 0
Status variable 4 = KWO	*8004	0 0 0
Status variable 5 = IMRF	8005	0 0 0
Status variable 6 = IMRF	8006	0 0 0
Status variable 7 = IMRF	8007	0 0 0
Input harmonics	8140	0 0 0
Selection for HA = IA	8150	0 0 0
Harmonics order = 1.0	8160	0 0 0
Harmonics integral gain = 0.001	8170	0 0 0
Customer order = 2133943	*8101	0 0 0
Customer drive = 1	8110	0 0 0
Communications	9	0 0 0
Serial port setup	9010	0 0 0
Serial port use = Remote	*9020	5 1 0
Baud rate = 9600	9040	5 1 0
Network Control	9943	7 0 0
Net Control Type = Sop	9944	7 1 0
Start Stop Control = Maintained	9945	7 1 0

Description	ID	Lvl RH
Network 1 Configure	9900	7 0 0
Network 1 Type = None	9901	7 1 0
Network 2 Configure	9914	7 0 0
Network 2 Type = None	9915	7 0 0
SOP & serial functions	9110	0 0 0
Menu based Timer setup	9111	7 0 0
MenuTimer1 = 30.0 sec	*9112	7 0 0
MenuTimer2 = 0.0 sec	9113	7 0 0
MenuTimer3 = 0.0 sec	9114	7 0 0
MenuTimer4 = 10.0 sec	*9115	7 0 0
MenuTimer5 = 0.0 sec	9116	7 0 0
MenuTimer6 = 0.0 sec	9117	7 0 0
MenuTimer7 = 0.0 sec	9118	7 0 0
MenuTimer8 = 0.0 sec	9119	7 0 0
MenuTimer9 = 0.0 sec	9121	7 0 0
MenuTimer10 = 0.0 sec	9122	7 0 0
MenuTimer11 = 0.0 sec	9123	7 0 0
MenuTimer12 = 0.0 sec	9124	7 0 0
MenuTimer13 = 0.0 sec	9125	7 0 0
MenuTimer14 = 0.0 sec	9126	7 0 0
MenuTimer15 = 0.0 sec	9127	7 0 0
MenuTimer16 = 0.0 sec	9128	7 0 0
Select system program = 2168985F.HEX	*9146	7 1 0
Multiple config files = OFF	9185	5 1 0
TCP/IP server name = 172.17.20.16	*9000	0 0 0
Graphing	10	0 0 0
Time scale = 10.00 sec	10000	0 0 0
Variable 1	10010	0 0 0
Graph variable = Spd ref	10020	0 0 0
Offset = 0.00	10030	0 0 0
Scale factor = 1.20	10040	0 0 0
Variable 2	10050	0 0 0
Graph variable = Mtr speed	10060	0 0 0
Offset = 0.00	10070	0 0 0
Scale factor = 1.20	10080	0 0 0
Variable 3	10090	0 0 0
Graph variable = Flux ref	10100	0 0 0
Offset = 0.00	10110	0 0 0
Scale factor = 1.25	10120	0 0 0
Variable 4	10130	0 0 0
Graph variable = Flux DS	10140	0 0 0
Offset = 0.00	10150	0 0 0
Scale factor = 1.25	10160	0 0 0
Variable 5	10170	0 0 0
Graph variable = Ids ref	10180	0 0 0
Offset = 0.00	10190	0 0 0

Description	ID	Lvl RH
Scale factor = 1.00	10200	0 0 0
Variable 6	10210	0 0 0
Graph variable = Ids	10220	0 0 0
Offset = 0.00	10230	0 0 0
Scale factor = 1.00	10240	0 0 0
Variable 7	10250	0 0 0
Graph variable = Iqs ref	10260	0 0 0
Offset = 0.00	10270	0 0 0
Scale factor = 1.00	10280	0 0 0
Variable 8	10290	0 0 0
Graph variable = Iqs	10300	0 0 0
Offset = 0.00	10310	0 0 0
Scale factor = 1.00	10320	0 0 0
Variable 9	10330	0 0 0
Graph variable = Drv State	10340	0 0 0
Offset = 0.00	10350	0 0 0
Scale factor = 1.00	10360	0 0 0
Variable 10	10370	0 0 0
Graph variable = PreChrg St	10380	0 0 0
Offset = 0.00	10390	0 0 0
Scale factor = 1.00	10400	0 0 0
Select language = English	5081	0 0 0

2) 0110-SR12 Variable Speed Drive System

E. Ventilation System Data



Represented by:
Air Design Pty. Ltd.
 A.B.N. 77 512 727 190
 45 Nestor Drive
 Meadowbrook QLD 4131
 Telephone: +61 (07) 3299 9888
 Facsimile: +61 (07) 3299 9800
 E-mail: sales@airdesign.com.au
 © 2008 Fantech Pty Ltd

FAN DATA FOR MODEL AP0804GP6/20

Fan Code: **AP0804GP6/20**

Requirements


Volume: 6300 L/s
 Static Pressure: 200 Pa
 Selection Pressure: 200 Pa at std conditions
 Installation Category: TYPE D
 Temperature: 20 deg C
 Altitude: 0 m

Fan Data (at STP)

Type: In-line direct drive axial fan
 Diameter: 800
 Hub: 255 mm
 Impeller Blades: 6
 Pitch: 20 degrees
 Blade Material: GRP
 Speed: 24 revs/sec
 Absorbed Power: 2.34 kW
 Peak Power: 2.59 kW
 Total Efficiency: 79 %
 Fan Weight: 84.3 kg.

Motor Data (at STP)

Motor Type: Standard
 Electrical Supply: 415V/3ph/50Hz
 Motor Frame/Power: D100L / 3.00 kW
 Current FLC/Start: 6.2A / 37.2
 Motor Speed: Single Speed (4 Pole)
 Energy Efficiency, BCA Volume 1 2008, Table J5.2 compliant selection



Density: 1.2 kg/m³

Inlet PWL

Spectrum (Hz)	63	125	250	500	1K	2K	4K	8K	dBW	dBA @ 3m
Outlet PWL (dB)	92	86	86	84	85	81	77	73	95	68
Inlet PWL (dB)	90	86	87	85	85	81	78	73	94	69

Note: Levels are quoted as in-duct values.







Version 4.20: On-going product improvements may result in fan data changes without notice.

© 2008 Fantech Pty Ltd

Size **800**
24 rev/sec

AXIAL FLOW FANS PERFORMANCE DATA

BS848:Part 1, 1980
Part 2 1985
Type D Installation



SOUND DATA

Zone	In-Duct dB	Total	In-Duct Spectrum Corrections, dB								dB(A)
			63	125	250	500	1k	2k	4k	8k	
Inlet	1	6	10	8	6	8	13	18	24	4	
Outlet	0	4	11	10	7	10	15	19	24	6	
Inlet	+1	2	9	12	11	12	16	19	22	8	
Outlet	0	2	8	10	12	12	16	18	20	8	
Inlet			Not Required								
Outlet											
Inlet	1	3	10	11	10	11	13	16	22	6	
Outlet	0	1	10	13	12	13	15	18	22	8	
Inlet	0	2	9	11	9	10	15	18	23	6	
Outlet	0	3	9	10	10	12	15	18	21	7	
Inlet	+1	3	9	12	10	12	16	19	22	7	
Outlet	0	3	9	11	10	11	15	17	19	7	
Inlet	1	2	10	11	10	10	13	15	21	6	
Outlet	0	2	11	12	12	12	14	17	22	7	
Inlet	0	2	9	11	10	12	15	19	24	7	
Outlet	0	3	9	11	11	12	16	19	23	8	
Inlet	+2	2	9	13	11	12	17	20	23	8	
Outlet	0	2	8	11	10	11	15	18	19	7	

For Free Field conditions apply the following corrections to the In-Duct figures.
All figures are negative unless otherwise stated.

In/Out	O/A	7	3	1	0	0	0	0	0	O/A
--------	-----	---	---	---	---	---	---	---	---	-----

SOUND DATA

Zone	In-Duct dB	Total	In-Duct Spectrum Corrections, dB								dB(A)
			63	125	250	500	1k	2k	4k	8k	
Inlet	1	9	9	6	4	8	14	20	26	3	
Outlet	0	6	9	7	7	10	16	21	27	6	
Inlet	0	4	9	8	9	10	13	17	22	6	
Outlet	0	4	8	8	10	10	14	16	21	6	
Inlet	0	4	9	9	8	10	13	17	21	5	
Outlet	0	3	9	9	9	10	13	16	19	5	
Inlet	0	6	11	8	9	8	11	14	20	4	
Outlet	0	4	10	8	9	9	12	15	20	5	
Inlet	1	4	8	7	9	9	13	16	21	5	
Outlet	0	3	9	9	11	10	14	18	22	6	
Inlet	+1	3	9	9	10	11	15	18	22	7	
Outlet	0	3	8	8	9	11	14	17	19	6	
Inlet	+1	5	9	7	8	8	11	13	20	4	
Outlet	0	5	9	7	8	8	11	13	19	4	
Inlet	1	4	8	8	9	9	13	16	21	5	
Outlet	0	4	9	8	11	11	14	18	22	7	
Inlet	0	9	7	9	6	8	12	16	20	4	
Outlet	0	8	6	9	8	9	12	15	18	4	

For Free Field conditions apply the following corrections to the In-Duct figures.
All figures are negative unless otherwise stated.


In/Out	O/A	7	3	1	0	0	0	0	0	O/A
--------	-----	---	---	---	---	---	---	---	---	-----



Represented by:
Air Design Pty. Ltd.
A.B.N. 77 512 727 190
45 Nestor Drive
Meadowbrook QLD 4131
Telephone: +61 (07) 3299 9888
Facsimile: +61 (07) 3299 9800
E-mail: sales@airdesign.com.au
© 2008 Fantech Pty Ltd


DRAWING FOR MODEL AP0804GP6/20

Version 4.20: On-going product improvements may result in dimensional changes without notice.



© 2008 Fantech Pty Ltd

CIRCULAR DUCT ATTENUATORS



FEATURES

These notes apply to both the open and pod type attenuators.

Construction

The units are rigidly constructed and consist of an outer cylindrical galvanised steel casing, lined internally with non-hygroscopic and incombustible sound-absorbent material. This material is retained by an inner perforated metal cylinder.

When a pod is fitted it is of perforated metal, retaining an infill of acoustic material.

An impervious lining of the acoustic infill can be provided to prevent the ingress of moisture or grease. There is a small performance penalty in high frequencies when an impervious lining is fitted. Refer to our Sales Engineers if more information is required.

Also available is the Q-Seal range which offers impervious lining with features to optimise acoustic performance.

The ends of the attenuators are drilled and tapped to match the Fantech 'AP' series of axial flow fans.

Non-standard flange drillings or sizes can be supplied to the customer's specifications.

Insertion Loss

The values quoted in the table represent the difference between the sound power level (L_w) of a fan and attenuator combination and that of the fan alone.

(continued next page)


PERFORMANCE DATA - OPEN TYPE

Matching Fan Dia. cm	Length mm	Static Insertion Loss, dB							
		Octave Band Centre Frequency (Hz)							
		63	125	250	500	1k	2k	4k	8k
C1-Dia. 1 Diameter Long (nom.)									
-031	300	1	3	5	9	13	10	8	7
-035	300	2	3	5	9	13	10	8	7
-040	600	2	3	5	9	13	10	8	7
-045	600	2	3	5	10	13	10	8	7
-050	600	2	3	6	10	14	10	8	7
-056	600	2	4	6	10	14	10	8	7
-063	600	3	4	7	13	14	9	8	6
-071	900	3	4	8	14	14	9	7	6
-080	900	3	4	8	14	13	9	7	6
-090	1150	3	4	9	14	13	8	7	6
-100	1150	3	4	9	14	12	8	7	6
-125	1150	3	4	10	14	12	8	6	6
-140	1150	3	5	10	13	11	8	5	5
-160	1800	4	6	11	13	10	7	5	5
-180	1800	4	6	11	13	10	6	5	5
-200	1800	4	6	11	13	9	6	5	5

C2-Dia. 2 Diameters Long (nom.)

-031	600	3	6	9	15	21	17	14	13
-035	600	4	6	10	15	21	17	14	13
-040	900	4	6	10	16	21	18	15	13
-045	900	4	7	10	17	21	18	15	13
-050	1150	4	7	10	18	21	17	15	12
-056	1150	5	7	11	18	21	17	15	12
-063	1150	5	8	11	21	23	17	15	10
-071	1500	5	8	12	22	23	16	15	10
-080	1500	5	8	12	22	23	16	15	10
-090	1800	5	8	13	22	19	13	12	10
-100	1800	6	8	13	22	19	13	12	10
-125	2400	6	8	13	21	18	13	12	11
-140	2400	7	9	15	21	18	11	11	10
-160	3600	8	9	15	20	17	11	9	8
-180	3600	8	9	15	20	17	10	9	8
-200	3600	8	9	15	20	17	10	9	8

HOW TO ORDER - OPEN TYPE





Represented by:
Air Design Pty. Ltd.
 A.B.N. 77 512 727 190
 45 Nestor Drive
 Meadowbrook QLD 4131
 Telephone: +61 (07) 3299 9888
 Facsimile: +61 (07) 3299 9800
 E-mail: sales@airdesign.com.au
 Copyright © 2010-12 Elta Group

Technical Data for Silencer Model C1-080

Location: ATT-2

Designation:

Performance - Required Actual


Air Flow:	6.30 m³/s	Velocity :	12.5 m/s
Pressure Drop:	60 Pa	Pressure Drop:	2 Pa

Silencer Data

Catalogue Code: C1-080
 Description: Circular 1D Open

Diameter: 800 mm
 Ext. Diameter: 977mm

Length: 900 mm
 Weight: 55.0 kg



Sound Data

Spectrum (Hz)	:	63	125	250	500	1K	2K	4K	8K
Insertion Loss (dB)	:	3	4	8	14	13	9	7	6

2) 0110-SR12 Variable Speed Drive System

F. Ventilation System Airflow and Sound Levels report



Air Equipment (Sales) Pty Ltd



david@airequip.com.au

ABN 67 650 093 954

2 / 36 Randall Street Slacks Creek 4127
PO Box 542 Springwood Qld 4127

Phone: (07) 3209 4201
Facsimile: (07) 3209 4204

Wednesday 4th December 2013

J. & P. Richardson Industries Pty Ltd
114 Campbell Street
Wacol QLD

Attention: Chris Anderson

Reference: **Urban Utilities Eagle Farm Pump Station-VSD Drive Cabinet 0110-SR12
Verification of Airflow and Sound level Measurements**

Required Airflow: Transformer Cabinet: 3000l/s
Cell Cabinet: 3200l/s
Total: 6200l/s

Equipment Used:

NATA Certified Vane Anemometer – Certificate No: WT109572

NATA Certified Lutron Sound Level Meter – Certificate No: SLM 39486

Magnehelic Gauge- Fitted to duct work

Initial airflow readings were taken at the filtered intake grilles on the transformer and cell cabinets with the booster fan VSD set at 50Hz. The VSD was adjusted back to 39Hz and readings taken at all points as follows

Transformer Cabinet Intakes:	No 1: 620l/s	No 2: 590l/s	No 3: 540l/s
	No 4: 575l/s	No 5: 510l/s	No 6: 490l/s
	Total: 3325l/s		

Cell Cabinet Intakes:	No 1: 730l/s	No 2: 690l/s	No 3: 640l/s
	No 4: 660l/s	No 5: 630l/s	No 6: 580l/s
	Total: 3930l/s		

The magnehelic gauge was fitted to the duct prior to the booster fan. The gauge is to indicate the correct airflow only and at the required airflow reading the gauge was marked at 75Pa

Sound Level Measurements:

Outdoor readings were taken at the boundary directly down for the fan outlet and 1 meter from the outlet face.

The background noise level was 70-75dBA due to the high traffic movement on the main road. On the odd occasion when there was no vehicle's directly outside the building we registered a reading of 63dBA at the boundary and 68 dBA 1 meter from the face

Indoor readings were taken with the other two drive units turned off but with the pit pumping motors running. Background noise levels around the pit barrier cage were between 71-73dBA

Readings one meter out from the cabinet were between 70-71dBA but this was mainly from background noise

A reading from the side of the cabinet below the booster fan was 69dBA

Hoping the above report is satisfactory and if you have any queries on the information above please do not hesitate to call

Yours faithfully,
Air Equipment (Sales) Pty Ltd.

David Meredith.

2) 0110-SR12 Variable Speed Drive System

G. Spare Part List



Perfect Harmony VSD Recommended Spare Parts List

VFD SO:	3002133943	VFD SN:	Z831501002461
----------------	------------	----------------	---------------

Location	Part Description	Part Number	Installed	Recommended
Control cabinet	CPU Board	A1A10000623.00M	1	1
	I/O board	A1A10000423.00M	1	1
	Modulator Board	A1A10000350.00M	1	1
	Fiber Optic Hub Board	A1A461D85.00M	1	1
	Backplane	A1A098194	1	1
	Communication Board	A5E03407403	1	1
	CPS Power	A1A0100275	1	1
	Signal Conditioninig Board	A5E01708486	1	1
	Keypad	A5E02363383	1	1
	I/O breakout	A5E01649374	1	1
Blower	Cabinet Blower	LDZ10501601	4	1
Doors	Filter on Transformer Cabinet	LDZ10501351	9	9
	Filter on Cell Cabinet	LDZ10501353	9	9
Cell cabinet	Power cell	LDZ14501002.260	15	1
	CCB Fuse	A1A10000432.30M	15	2
	Power Cell Input Fuse	LDZ10501435	45	3

2) 0110-SR12 Variable Speed Drive System

H. Drawing List



Perfect Harmony VSD - 0110-SR12

Drawing Register

Drawing Number	Description
	VSD
486/5/7-0368-014	General Arrangement 1
486/5/7-0368-015	General Arrangement 2
486/5/7-0368-016	General Arrangement 3
486/5/7-0368-017	Control and Power Overview
486/5/7-0368-018	Termination
486/5/7-0368-020	Schematic 1
486/5/7-0368-021	Schematic 2
486/5/7-0368-022	Schematic 3
486/5/7-0368-023	Schematic 4
486/5/7-0368-024	Schematic 5
486/5/7-0368-025	Schematic 6
486/5/7-0368-026	Schematic 7
	Field Control and Interface
486/5/7-0368-130	Schematic 1
486/5/7-0368-131	Schematic 2
486/5/7-0368-132	Schematic 3
486/5/7-0368-133	Schematic 4
486/5/7-0368-134	Schematic 5
	Isolator and Earthswitch Cabinet
486/5/7-0368-103	General Arrangement and Schematic
486/5/7-0368-104	Fortress Interlocking System
486/5/7-0368-105	Legend
	Ventilation
486/5/7-0368-111	General Arrangement

2) 0110-SR12 Variable Speed Drive System

I. Factory Acceptance Test (FAT)

GEN III

Factory Acceptance Test

Medium Voltage

Air Cooled

SO - 3002133943

Queensland urban utilities - eagle farm

FAT- A5E32168984 A



REV- AA

P/N- M6SR3

S/N- Z831501002461

MLFB- 6SR3502-6HF42-7BH0-Z

V12+Y06+K69+G22+G28+K73+M42+M38+
M12+M35+L55+L03+K50+T76+D15+D02+D
76+P31

Revision History		
Revision Level	Details	Date
AA	Original	5/15/2013
Tested By		2013-6-6
Approved By		2013-6-6

Customer Name <u>Queensland urban utilities - eagle farm</u>					SO <u>3002133943</u>
P/N	<u>M6SR3</u>	S/N	<u>Z831501002461</u>	SOP	<u>M6SR3 C</u>
Agency Listing	<input type="checkbox"/> CSA	<input type="checkbox"/> UL	<input type="checkbox"/> CE	<input type="checkbox"/> Other	<input checked="" type="checkbox"/> No Listing
Agency Testing Required	<input type="checkbox"/> YES		<input checked="" type="checkbox"/> NO		

Input Voltage:	<u>6600 V</u>	Output Voltage:	<u>6600 V</u>
Input Current:	<u>214 A</u>	Cell Size:	<u>260 A</u>
XFMR KVA:	<u>2750 KVA</u>	Total # of Cell:	<u>18</u>

Table of Contents

I. Test Plan - Contains the actual test plan with reference to associated test procedures and forms for data collection.

- 1.1 Visual Inspection
- 1.2 Insulation Test/Hipot
- 1.3 Initial Power-Up
- 1.4 System Test Without Motor
- 1.5 System Test With Motor (Unloaded)
- 1.6 System Load Test
- 1.7 Final Inspection
- 1.8 Equipment

II. Completed Forms - Contains the forms used to collect associated test data using the procedures.

III. Analysis/Plots Data - If applicable, this section contains any analysis or additional test data supplied with buy out items or data specific to a customer order and not specifically required by the FAT.

Definitions

R	Routine Test	Test to which each individual device is subjected during or after manufacturer to ascertain whether it complies with certain criteria.
A	Acceptance Test	Contractual test to prove to the customer that the device meets certain conditions of its specification.
O	Option Test	Test additional to type and routine test, determined to be any device or logic added to the drive that is not a pre-engineered option.
W	Witness Test	Any of the above tests performed in the presence of the customer, the user or his representative (Reference STSI-055)

Air Cooled Test Plan

Customer Name Queensland urban utilities - eagle farm

REV# AA

SO 3002133943

P/N M6SR3

S/N Z831501002461

I.1 Visual Inspection				STSI-061G:4.3		
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value		
R	Metering	Hardware Check		Emp#	347	
		Pt. To Pt. Wire Check		Emp#	214	
		Fiber Optics		Emp#	214	
		Ground Wires		Emp#	214	
	Measuring	Burden Resistor Value (hall effect)	34.00 Ω,2W, .1%	34.2/34.2	Ω	
	Measuring	Input attenuator resistor value	4.8 MΩ	4.79/4.77/4.78	MΩ	
	Measuring	Output attenuator resistor value	4.8 MΩ	4.16/4.76/4.75	MΩ	
		Set Dip Switch (FR)	Pos. 2 only is "On", all others "Off"	Emp#	347	
		Set Dip Switch (P)	Pos. 4 & 5 only are "On", all others "Off"	Emp#	347	
		Set Address 1X	1X=1	Emp#	347	
		Set Address 10X	10X=0	Emp#	347	
		Set Communication Board (JP1 to JP10)	JP1 & JP2 set to 2,3	Emp#	347	
			JP3,JP4&JP5 set to1,2	Emp#	347	
			JP6 set to 2,3	Emp#	347	
			JP7,JP8,JP9&JP10 set to 1,2	Emp#	347	
O	Interlocks	Record all Interlock model #'s and keycode #'s for the	K2 –VFD12 - K2	Emp#	347	
		Verify correct operation of Interlocks	K3 –VFD12 - K3	Emp#	347	
		Ensure hardware and adapter plates are supplied		Emp#	347	
I.2 Insulation Test/Hipot				STSI-061G:4.4		
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value		
R	MV	Applied Volt.	Pass/Fail(<0.5mA)	Emp#	331	
		Power circuit to GND				
		L1,L2,L3 to GND	28300	25 uA		
		L1 with L2, L3 to GND	28300	10 uA		
		L2 with L1, L3 to GND	28300	6 uA		
		L3 with L1, L2 to GND	28300	4 uA		
		T1,T2,T3 to GND	28850	83 uA		
		T1 with T2, T3 to GND	18500	32 uA		
		T2 with T1, T3 to GND	18500	23 uA		
		T3 with T1, T2 to GND	18500	25 uA		
	LV	Control Power to GND	2500VOM	800 MΩ	Emp#	153
		120Vac to GND	1000VOM	392 MΩ	Emp#	153
		24Vdc to GND	500VOM	∞	Emp#	153
I.3 Initial Power-Up				STSI-061G:4.5		
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value		
R	Control Power	Control Power Supply				
		CPS,+5VDC(Slot 6 I/O Board Plug P6 Pin 1 to 4)	(5.10 to 5.15Vdc)	5.13	Vdc	
		CPS,+12VDC(Slot 6 I/O Board Plug P6 Pin 2 to 4)	(+11.64 to +12.36Vdc)	12.10	Vdc	
		CPS,-12VDC(Slot 6 I/O Board Plug P6 Pin 3 to 4)	(-11.64 to -12.36Vdc)	-12.07	Vdc	
		CPS, + 15 VDC (SCB Pin 2 to 6)	(+14.55 to +15.45)	15.01	Vdc	
		CPS, - 15 VDC (SCB Pin 4 to 6)	(-14.55 to -15.45)	-15.01	Vdc	
		CPS,+24VDC(I/O Board J11-11 to J11-9)	(+21.6 to +26.4Vdc)	24.03	Vdc	
		CPS.Power Supply Fault		Emp#	214	
		Encoder Power Supply, +15 VDC (IOB board J7-5 to J7-T5 (secondary:X1-X4)	(+14.25 to +15.75) (114 to 126Vac)	Emp#	15.08 Vdc	
		Software Version #	Latest Version	Vers:	5.2.2	
		Establish Wago Communications		Emp#	214	
		Parameters Configuration	Set correct # of			
	Analog Outputs		ID 2820	2		
	Set correct Drive Parameters				Emp#	214
	Input Voltage		ID 2010	6600 V		
	Input Current		ID 2020	214 A		
	Output Voltage		ID 2030	6600 V		
	Output Current (equal to 'Cell Rating')		ID 2040	260 A		
	Control Loop Type		ID 2050	OLTM		
	Spinning Load Mode		ID 2430	Off		
	Installed Cells/ Phase		ID 2530	6		
	Cell Voltage		ID 2550	630 V		
	Bypass Type		ID 2590	None		
	Neutral Connection		ID 2630	T1		
	Input CT Ratio		ID 3035	250 :5		
	Tap Setting (+5% typical)	ID 7050	+5%			

Air Cooled Test Plan

Customer Name Queensland urban utilities - eagle farm

REV# AA

SO 3002133943

P/N M6SR3

S/N Z831501002461

1.3 Initial Power-Up[continued]				STSI-061G:4.5	
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value	
R	Parameters Configuration	Set correct Drive Parameters (con't)			
		MenuTimer1 ID 9112	30 S		214
		MenuTimer4 ID 9115	10 S		214
		Program Clock ID 8080		Emp#	214
		Program SO ID 8101	2133943	Emp#	214
		Program Drive Number ID 8110		Emp#	214
		Download SOP	M6SR3C	Emp#	214
		Ethernet Connection Verified		Emp#	214
R	MODBUS	Connect computer to MODBUS port Open MODBUS program and verify communication	Receiving data from Drive	Emp# 214	
O	Space Heater Control	1. Verify VFD space heater relay CR4 energized 60s after control voltage is switched on.	Verify Functionality	Emp# 214	
		2. Adjust thermostat(TST1) setting to more than ambient temperature and verify HTR1 are heater up. Reset TST1 to less than ambient temperature and verify HTR1 are off.			
		3. Adjust thermostat(TST2) setting to more than ambient temperature and verify HTR2 & HTR3 are heater up. Reset TST2 to less than ambient temperature and verify HTR2 & HTR3 are off.		Emp#	214
		4. Verify VFD space heater relay CR4 released after medium voltage is energized.		Emp#	214
		5. Verify Motor Heater Relay BM5 energize 60s after drive is not running.		Emp#	214
R	Blower 1 Op. XFMR Cab.	Check Blower Rotation	Verify Rotation	Emp# 347	
		Set CB1 equal to 1.2*TBLW1 motor nameplate current.	Ia= 1.57 A	Emp# 347	
		Measure 3 phase line currents and verify actual current is not exceeding TOL setting.	Ib= 1.56 A Ic= 1.53 A		
	Blower 2 Op. XFMR Cab.	Set CB2 equal to 1.2*TBLW2 motor nameplate current.	Ia= 1.49 A	Emp# 347	
		Measure 3 phase line currents and verify actual current is not exceeding TOL setting.	Ib= 1.51 A Ic= 1.51 A		
	Blower 1 Op. CELL Cab.	Set CB3 equal to 1.2*CBLW1 motor nameplate current.	Ia= 1.46 A	Emp# 347	
		Measure 3 phase line currents and verify actual current is not exceeding TOL setting.	Ib= 1.47 A Ic= 1.44 A		
	Blower 2 Op. CELL Cab.	Set CB4 equal to 1.2*CBLW2 motor nameplate current.	Ia= 1.55 A	Emp# 347	
		Measure 3 phase line currents and verify actual current is not exceeding TOL setting.	Ib= 1.55 A Ic= 1.56 A		

Air Cooled Test Plan

Customer Name Queensland urban utilities - eagle farm

REV# AA

SO 3002133943

P/N M6SR3

S/N Z831501002461

1.4 System Test Without Motor				STSI-061G:4.6
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value
O	Electrical Door Interlocks	Open a door to cause DIS1 open and verify that Drive trip message "TRIP - MV DOOR OPENED" displayed and check "INPUT MV BREAKER ENABLE" contact on TB2 43 & 44, 45 & 46 change state. Repeat the test for remaining of electrical door interlock switched DIS2~ DIS5.	TB2-43 & 44 Closed and TB2-45 & 46 Open when a door open	Emp# <u>347</u> Emp# <u>347</u>
R	Backfeed Modulation & Clipping	Power Supply & Hall Effect Pwr Supply Fault Output Transorbs Note: Remove Series Link & Backfeed Cell B1 Disconnect plug P1 from SCB board Input Transorbs Verify all Cells Primary Voltage Modulation of Cells	Approx. 56Vp-p Approx. 56Vp-p 100Vac±10% for all (0 to 100% demand)	Emp# <u>347</u> Emp# <u>347</u> Emp# <u>347</u> Emp# <u>347</u> Emp# <u>347</u>
R	Medium Voltage Testing	With Cell Series Links Reconnected Set Motor Voltage = Drive Rating VMA, VMB, VMC ID 2050 - OLTM 25Hz VMA, VMB, VMC ID 2050 - OLTM 50Hz	3.0V-peak +/- 0.3V 6.0V-peak +/- 0.3V	Emp# <u>347</u> Emp# <u>347</u>
1.5 System Test With Motor (Unloaded)				STSI-061G:4.7
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value
R	Check E-stop Logic	Depress Local E-Stop Verify Drive coasts to stop and fault message displayed Measure on TB2-3 & 4 Verify Fault contact on TB2-33 & 34 changes state Depress "FAULT RESET" on keypad and Restart Drive Verify Run contact on TB2-29 & 30 changes state Remove Jumper on TB2-1 & 2 - Remote E-Stop Verify Drive coasts to stop and fault message displayed	Open for E-stop Closed for Fault Closed for Run	Emp# <u>214</u> Emp# <u>214</u> Emp# <u>214</u> Emp# <u>214</u> Emp# <u>214</u> Emp# <u>214</u> Emp# <u>214</u>

Air Cooled Test Plan

Customer Name Queensland urban utilities - eagle farm

REV# AA

SO 3002133943

P/N M6SR3

S/N Z831501002461

1.5 System Test With Motor (Unloaded)				STSI-061G:4.7
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value
R	Transformer Thermal Switches	Remove alarm wire from IOB DI-3C, 1).Verify fault light blinks and keypad displays alarm message. 2).Verify the "Drive Alarm" outputs on TB2-31&32 change state.	Verify alarm message	Emp# <u>347</u>
		Remove trip wire from IOB DI-0D, 1).Verify fault light blinks and keypad displays alarm message. 2).Verify the "Drive Alarm" outputs on TB2-31&32 change state.	Closed for Alarm	Emp# <u>347</u>
		Remove trip both wires from IOB DI-3C & DI-0D and wait for 30 seconds; 1). Verify Drive fault, Drive coasts to a stop and keypad displays trip message 2).Verify the "Drive Tripped" output on TB2-33&34.	Verify alarm message	Emp# <u>347</u>
			Closed for Alarm	Emp# <u>347</u>
			Verify Drive Fault	Emp# <u>347</u>
			Closed for Fault	Emp# <u>347</u>
R	Remote Start/Stop	Momentarily close contact between TB2-5 & 6 and verify Drive starts running.	Drive is running	Emp# <u>347</u>
		Momentarily close contacts between TB2-5 & 6.	Drive ramps to stop	Emp# <u>347</u>
R	Remote Fault Reset	Cause system fault and check Drive Ready contact TB2-27 & 28 (changes state)	Open for Fault	Emp# <u>347</u>
		Momentarily close Remote Fault Reset contact on TB2-7 & 8.	Drive should reset	Emp# <u>347</u>
		Verify the "Drive Ready to Run" output on TB2-27 & 28 changes state.	Closed for Ready to Run	Emp# <u>347</u>
		Verify Keypad reset is functioning.		Emp# <u>347</u>
		Verify the "Fault Reset" button on the touch panel is functioning.		Emp# <u>347</u>
R	Local Start/Stop	Place Drive in the Local mode by pressing "AUTOMATIC" on keypad and depress "MANUAL START" on keypad. Verify Drive is running.	Drive is running	Emp# <u>347</u>
		Depress "MANUAL STOP" on keypad	Drive ramps to stop	Emp# <u>347</u>
R	4 to 20mA Remote Freq Command	Place Drive in the Remote mode by pressing "AUTOMATIC" again on keypad and connect 4-20mA signal to TB2ELV-7 & 8.	Verify system Freq change	
		Scale 4-20 mA signal to be proportional to 0-100% Freq.	4mA=0% Freq 12mA=50% Freq 20mA=100% Freq	Emp# <u>347</u>
R	4 to 20mA Spare Input	Program Spare Input as Remote Signal command via Keypad menu and connect 4-20mA signal to TB2ELV-10 & 11. Scale 4-20 mA signal to be proportional to 0-100% output.	4mA=0% spare 12mA=50% spare 20mA=100% spare	Emp# <u>347</u>
		RE-PROGRAM REMOTE SIGNAL INPUT TO ANALOG I!		Emp# <u>347</u>
R	4 to 20mA Spare Input	Program Spare Input as Remote Signal command via Keypad menu. Using connect 4-20mA or 0-10V signal (See Customer Drawings) to TB2ELV-13 & 14 and debug Screen. Scale 4-20 mA signal to be proportional to 0-100% output.	4mA=0% spare 12mA=50% spare 20mA=100% spare	Emp# <u>347</u>
		RE-PROGRAM REMOTE SIGNAL INPUT TO ANALOG I!		Emp# <u>347</u>

Air Cooled Test Plan

Customer Name Queensland urban utilities - eagle farm

REV# AA

SO 3002133943

P/N M6SR3

S/N Z831501002461

1.5 System Test With Motor (Unloaded)				STSI-061G:4.7
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value
R	4 to 20mA Motor KW Output	Monitor KW output on TB2ELV-18 & 19 and verify output	4mA=0% KW 20mA=100% KW	Emp# <u>347</u>
	4 to 20mA Motor AMPS Output	Monitor AMPS output on TB2ELV-1 & 2 and verify output	4mA=0% Amps 20mA=100% Amps	Emp# <u>347</u>
	4 to 20mA Motor FREQ Output	Monitor FREQ output on TB2ELV-4 & 5 and verify output	4mA=0% Freq 20mA=100% Freq	Emp# <u>347</u>
	4 to 20mA Spare Output	Monitor SPARE output on TB2ELV-21 & 22 and verify output	4mA=0% Spare 20mA=100% Spare	Emp# <u>347</u>
R	Blower 1 Op. XFMR Cab.	With Transformer Cabinet blower TBLW1 running, trip blower CB and verify Drive will be faulted in 10 seconds.	Drive coasts to stop	Emp# <u>347</u>
	Blower 2 Op. XFMR Cab.	With Transformer Cabinet blower TBLW2 running, trip blower CB and verify Drive will be faulted in 10 seconds.	Drive coasts to stop	Emp# <u>347</u>
	Blower 1 Op. CELL Cab.	With Cell Cabinet blower CBLW1 running, trip blower CB and verify Drive will be faulted in 10 seconds.	Drive coasts to stop	Emp# <u>347</u>
	Blower 2 Op. CELL Cab.	With Cell Cabinet blower CBLW2 running, trip blower CB and verify Drive will be faulted in 10 seconds.	Drive coasts to stop	Emp# <u>347</u>
R	Medium Voltage Testing	Set Control Loop Type	OLVC	
		With Motor Connected to the Drive Output	IMA Leads VMA by 90°	Emp# <u>347</u>
			IMB Leads VMB by 90°	Emp# <u>347</u>
R	Spinning Load	1. Enable spinning load feature (Set Spinning Load Mode true) via keypad 2. Run Drive at 100% speed 3. Trip Drive by pressing E-Stop 4. Pull out E-Stop 5. Push Fault Reset 6. Restart Drive 7. Verify Drive goes back to full speed	Motor returns to full speed	Emp# <u>214</u>
R	Motor Overload Protection	Adjust motor parameters[Menu 1000]and overload settings[Menu 1120]to verify overload operates after 60s.		Emp# <u>214</u>
R	Non-latching Run request with No Medium Voltage Input	1.Remove Medium Voltage Power 2.Reboot NXG Control 3.Clear/Reset all fault on drive 4.Monitor SOP Runrequest flag via debugger 5.Verify that SOP Runrequest flag remains false when all start inputs are set		Emp# <u>214</u>
R	Input Protection	Simulate IP trip and verify "input MV breaker enable" output contact on TB2-43 & 44 changes state	Closed for fault	Emp# <u>214</u>
		The fault only reset via keyed pushbutton KR	Fault reset	Emp# <u>214</u>
O	Closed Loop Vector Control Testing	Set Control Loop Type ID 2050 Set Encoder 1 PPR ID 1290 Set Encoder loss response ID 1320 With Motor Connected to the Drive Output Connected the encoder signal to TB2ELV-26-31 Scale 4-20 mA signal to 50% and 100% speed Verify the Drive and Motor Speed output if normal	CLVC 1024 Stop 12mA=50% Speed 20mA=100% Speed	Emp# <u>214</u> Emp# <u>214</u>

Air Cooled Test Plan

Customer Name Queensland urban utilities - eagle farmREV# AASO 3002133943P/N M6SR3S/N Z831501002461

1.6 System Load Test:				STSI-061G:4.8
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value
R	System Load Test	Run Load Test using Dyno Load Run at input current (full load input current)	214 Amps, 4 hrs	Emp# <u>214</u>
A	Efficiency Testing	Run Drive at following speed points: 100% Speed 100% Load 100% Speed 50% Load	Record actual <u>96.91</u> % <u>96.98</u> %	TSF-056 TSF-056
A	Power Factor Testing	Run Drive at following speed points: 100% Speed 100% Load	0.95PF	TSF-006
A	Harmonic Testing	Run Drive at 100% speed and 100% load Record actual THD for Voltage & Current (Background Distortion must be THDv <2.0%)	< THD 3 %Voltage < THD 5 %Current	Emp# <u>153</u> Emp# <u>153</u>
1.7 Final Inspection				STSI-061G:4.9
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value
R	File Save	Save Files under the Project Files Folder SOP, HEX, Event Log, Fault Log, Parameter and Configure Files	Parameter upload (Level 7)	Emp# <u>153</u>
R	Flash Card	All Test versions of SOP & HEX files have been removed from Flash No Wago SOP & HEX is on Flash Final SOP is on Flash and correct Hex file is selected		Emp# <u>153</u> Emp# <u>153</u> Emp# <u>153</u>
R	Disconnect Test Wires	Remove all input and output power and control wiring.		Emp# <u>331</u>
R	Torque Mark Check	Check that all proper torque marks exist. Check that all existing torque marks are properly marked		Emp# <u>331</u>

Air Cooled Test Plan

Customer Name Queensland urban utilities - eagle farm

REV# AA

SO 3002133943

P/N M6SR3

S/N Z831501002461

1.8 Equipment

STSI-061G:4.1

Record Hipoter Used

Model

Manufacturer

SEDS CTN

Cal. Due

DH60/5

Lanpotronics

AS110720001

2013-7-19

Record Voltmeter Used

Model

Manufacturer

SEDS CTN

Cal. Due

175

FLUKE

AS050526001

2014-05-21

789

FLUKE

AS080131001

2015-03-19

/

/

/

/

/

/

/

/

/

/

/

/

Oscilloscope

Model

Manufacturer

SEDS CTN

Cal. Due

DPO3034

TEK

AS090831001

2013-09-04

/

/

/

/

Clamp on C.T./Clamp-On

Model

Manufacturer

SEDS CTN

Cal. Due

LH41

AMPROBE

AS100826001

2013-09-02

/

/

/

/

Humidity

65%

3) 0110-SR13 Variable Speed Drive System

A. MV Cable Test Sheets

3) 0110-SR13 Variable Speed Drive System

B. LV cable Test Sheets

POWER CABLE INSPECTION AND TEST SHEET

CABLE No.	REPLACES P214				4c+2		SIZE		10	mm ²
FROM	ESSENTIAL SERVICES SB No1				PVC/PVC		TYPE			XLPE/PVC
TO	0110 - SR13						LENGTH		35m	
CORE No.					INSULATION				FAULT LOOP	
										EARTH CONTINUITY
	TO EARTH	TO RED	TO WHITE	TO BLUE	TO NEUTRAL	IMPEDANCE	PSC			
RED	200 MΩ +	N/A MΩ	200 MΩ +	200 MΩ +	200 MΩ +	Ω	AMPS			
WHITE	200 MΩ +	200 MΩ +	N/A MΩ	200 MΩ +	200 MΩ +	Ω	AMPS			0-1
BLUE	200 MΩ +	200 MΩ +	200 MΩ +	N/A MΩ	200 MΩ +	Ω	AMPS			
NEUTRAL	200 MΩ +	200 MΩ +	200 MΩ +	200 MΩ +	N/A MΩ	Ω	N/A			
Verification										
Lugs/Pin Ends	Glands				Heat Shrink		Shrouds		Cable lable	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End
✓	✓	✓	✓	NA	✓	NA	✓	NA	✓	NO
<p>PRINT NAME <u>G. CERVETO</u></p> <p>SIGNATURE <u>GC</u></p> <p>DATE <u>10/9/13</u></p> <p>8mm BOLTS MAIN SWITCH TORQUED TO 22NM</p>										

POWER CABLE INSPECTION AND TEST SHEET

CABLE No.		P236		20+E		SIZE		2.5		mm ²	
FROM		0110 - SR13		ALC/PVC		TYPE				XLPE/PVC	
TO		MOTOR HEATER				LENGTH				?	
CORE No.		INSULATION				FAULT LOOP				EARTH CONTINUITY	
		TO EARTH	TO RED	TO WHITE	TO BLUE	TO NEUTRAL	IMPEDANCE	PSC			
RED		200 MΩ +	N/A MΩ	— MΩ	— MΩ	200 MΩ +	Ω	AMPS			
WHITE		— MΩ	— MΩ	N/A MΩ	— MΩ	— MΩ	Ω	AMPS			
BLUE		— MΩ	— MΩ	— MΩ	N/A MΩ	— MΩ	Ω	AMPS			
NEUTRAL		200 MΩ +	— MΩ	— MΩ	— MΩ	N/A MΩ	Ω	N/A AMPS			
Verification											
Lugs/Pin Ends		Glands		Heat Shrink		Shrouds		Cable label			
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	NA	NA	NA	NA	✓	NA	✓	NA
PRINT NAME <u>G. CERVETO</u> SIGNATURE <u>[Signature]</u> DATE <u>10/9/13</u>											

POWER CABLE INSPECTION AND TEST SHEET

CABLE No.		P235		204E		SIZE		2.5		mm ²	
FROM		ESSENTIAL SERVICES SB NO1		PVC/PVC		TYPE				XLPE/PVC	
TO		0110 - SR13				LENGTH		35m			
CORE No.		INSULATION				FAULT LOOP				EARTH CONTINUITY	
		TO EARTH	TO RED	TO WHITE	TO BLUE	TO NEUTRAL	IMPEDANCE	PSC			
RED		200 MΩ +	N/A MΩ	— MΩ	— MΩ	200 MΩ +	Ω	AMPS			
WHITE		— MΩ	— MΩ	N/A MΩ	— MΩ	— MΩ	Ω	AMPS			
BLUE		— MΩ	— MΩ	— MΩ	N/A MΩ	— MΩ	Ω	AMPS			
NEUTRAL		— MΩ	200 MΩ +	— MΩ	— MΩ	N/A MΩ	N/A Ω	N/A AMPS			0.3
Verification											
Lugs/Pin Ends		Glands		Heat Shrink		Shrouds		Cable label			
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
NA	✓	NA	✓	NA	NA	NA	NA	✓	NA	✓	NO
PRINT NAME <u>G. CERVETO</u> SIGNATURE <u>[Signature]</u> DATE <u>10/09/13</u>											

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL, QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au

INSTRUMENTATION CABLE INSPECTION TEST SHEET

CABLE No.		PP13-7J		SIZE		1.5mm ²			
FROM		0110-SR13		TYPE		6 PR			
TO		TACHO.		LENGTH		?			
CORE No.		WIRE NUMBER		FROM TERMINAL		TO TERMINAL			
				TB2ELV		TACHO			
		Correct		Correct		Correct			
1	WHITE	PP13+15V	/	30	✓				
1	BLACK	PP13-Com	/	31	✓				
2	WHITE	PP13-B1	/	29	✓				
2	BLACK	PP13-B	/	28	✓				
3	WHITE	PP13-A1	/	27	✓				
3	BLACK	PP13-A	✓	26	✓				
4	WHITE	—	✓	32	✓				
4	BLACK	—	✓	32	✓				
5	WHITE	—	✓	32	✓				
5	BLACK	—	✓	32	✓				
6	WHITE	—	✓	32	✓				
6	BLACK	—	✓	32	✓				
7	WHITE								
7	BLACK								
8	WHITE								
8	BLACK								
9	WHITE								
9	BLACK								
10	WHITE								
10	BLACK								
11	WHITE								
11	BLACK								
12	WHITE								
12	BLACK								
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	✓	NA

PRINT NAME

G. CERVETTO

SIGNATURE

GPR

DATE

10/9/13

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au

CONTROL CABLE INSPECTION & TEST SHEET

CABLE No.	C172		SIZE	1.5mm ²					
FROM	0110-SR13		TYPE	2C4E					
TO	PUMP FLOOR ESTOP		LENGTH	2					
CORE No.	WIRE NUMBER		FROM TERMINAL		TO TERMINAL				
		Correct		Correct					
1	102N-2	✓	7	✓					
2	102N-1	✓	6	✓					
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	✓	NA

PRINT NAME

G CERVETTO

SIGNATURE

JPR

DATE

10 / 9 / 13

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au

CONTROL CABLE INSPECTION & TEST SHEET

CABLE No.	C315			SIZE	1.5mm ²				
FROM	0110 - SR13			TYPE	10 CTE				
TO	HV SWITCHROOM A25			LENGTH					
CORE No.	WIRE NUMBER		FROM TERMINAL		TO TERMINAL				
		Correct		Correct		Correct			
1	138N	✓	2	✓					
2	139N	✓	3	✓					
3	101N	✓	9	✓					
4	102N	✓	4	✓					
5	102N-1	✓	5	✓					
6	SP	✓	—						
7	SP	✓	—						
8	SP	✓	—						
9	SP	✓	—						
10	SP	✓	—						
11	c								
12									
13									
14									
15									
16									
17									
18									
19									
20									
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	NA	NA

PRINT NAME

G. CERVETTO

SIGNATURE

JPR

DATE

10 / 9 / 13

NO THROUGH
J BOX

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au

CONTROL CABLE INSPECTION & TEST SHEET

CABLE No.	C316		SIZE	1.5mm ²					
FROM	0110 - SR13		TYPE	6c+E					
TO	MARSHALLING CUBICLE MK13		LENGTH	?					
CORE No.	WIRE NUMBER		FROM TERMINAL		TO TERMINAL				
		Correct		Correct					
1	BK13-2	✓	TB2-4	✓					
2	BK13-7	✓	TB2-3	✓					
3	SP	✓	NA						
4	SP	✓	NA						
5	BK13-3	✓	1	✓					
6	BK13-5	✓	2	✓					
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	✓	NA

PRINT NAME

G. CERVETTO

SIGNATURE

G. CERVETTO

DATE

10 / 9 / 13

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au

INSTRUMENTATION CABLE INSPECTION TEST SHEET

CABLE No.	P447				SIZE	1.5mm ²			
FROM	0110 - SR13				TYPE	IPR			
TO	CUBICLE BCG1				LENGTH				
CORE No.	WIRE NUMBER			FROM TERMINAL		TO TERMINAL			
			Correct		Correct			Correct	
1 WHITE	SR13 + VE		✓	320	✓				
1 BLACK	SR13 - VE		✓	324	✓				
2 WHITE									
2 BLACK									
3 WHITE									
3 BLACK									
4 WHITE									
4 BLACK									
5 WHITE									
5 BLACK									
6 WHITE									
6 BLACK									
7 WHITE									
7 BLACK									
8 WHITE									
8 BLACK									
9 WHITE									
9 BLACK									
10 WHITE									
10 BLACK									
11 WHITE									
11 BLACK									
12 WHITE									
12 BLACK									
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	NA	NA

No THROUGH
J Box

PRINT NAME G. CERVETTO

SIGNATURE *GCL*

DATE 10 / 9 / 13

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au

INSTRUMENTATION CABLE INSPECTION TEST SHEET

CABLE No.		LAN 13-2		SIZE		1.5mm ²			
FROM		0110-SR13		TYPE		IPR			
TO				LENGTH					
CORE No.		WIRE NUMBER		FROM TERMINAL		TO TERMINAL			
		Correct		Correct		Correct			
Y/LW 1	WHITE	NA		GENIUS	✓				
1	BLACK	NA		MODULE	✓				
2	WHITE								
2	BLACK								
3	WHITE								
3	BLACK								
4	WHITE								
4	BLACK								
5	WHITE								
5	BLACK								
6	WHITE								
6	BLACK								
7	WHITE								
7	BLACK								
8	WHITE								
8	BLACK								
9	WHITE								
9	BLACK								
10	WHITE								
10	BLACK								
11	WHITE								
11	BLACK								
12	WHITE								
12	BLACK								
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	NO	NA

PRINT NAME

G. CERVETTO

SIGNATURE

GMC

DATE

10 / 9 / 13

THROUGH
JBOX

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au

INSTRUMENTATION CABLE INSPECTION TEST SHEET

CABLE No.		LA13-3				SIZE		1.5mm ²	
FROM		0110-SR13				TYPE		IPR	
TO		?				LENGTH		?	
CORE No.		WIRE NUMBER		FROM TERMINAL		TO TERMINAL			
				Correct				Correct	
Y/LW	1 WHITE	NA		GENIUS		✓			
	1 BLACK	NA		MODULE		✓			
	2 WHITE								
	2 BLACK								
	3 WHITE								
	3 BLACK								
	4 WHITE								
	4 BLACK								
	5 WHITE								
	5 BLACK								
	6 WHITE								
	6 BLACK								
	7 WHITE								
	7 BLACK								
	8 WHITE								
	8 BLACK								
	9 WHITE								
	9 BLACK								
	10 WHITE								
	10 BLACK								
	11 WHITE								
	11 BLACK								
	12 WHITE								
	12 BLACK								
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	✓	NA

PRINT NAME

G. CERVETTO

SIGNATURE

jpr

DATE

10 / 9 / 13

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au

INSTRUMENTATION CABLE INSPECTION TEST SHEET

CABLE No.	LT 003 - 4J				SIZE	1.5mm ²			
FROM	0110 - SR13				TYPE	IPR			
TO	WET WELL NO1 LEVEL Tx				LENGTH				
CORE No.	WIRE NUMBER		FROM TERMINAL		TO TERMINAL				
		Correct		Correct					
1 WHITE	13-3-1	✓	357	✓					
1 BLACK	WW-	✓	358	✓					
2 WHITE									
2 BLACK									
3 WHITE									
3 BLACK									
4 WHITE									
4 BLACK									
5 WHITE									
5 BLACK									
6 WHITE									
6 BLACK									
7 WHITE									
7 BLACK									
8 WHITE									
8 BLACK									
9 WHITE									
9 BLACK									
10 WHITE									
10 BLACK									
11 WHITE									
11 BLACK									
12 WHITE									
12 BLACK									
Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	NA	✓	NA	✓	NA	NA	NA	NO	NA

PRINT NAME

G. CERVETTO

SIGNATURE

GMC

DATE

10 / 9 / 13

NO THROUGH
J Box

J & P RICHARDSON INDUSTRIES PTY LTD
A.B.N. 23 001 952 325
114 Campbell Avenue, WACOL QLD 4076
Ph: (07) 3271 2911 - Fax: (07) 3271 3623
E-mail: jpr@jpr.com.au

INSTRUMENTATION CABLE INSPECTION TEST SHEET

CABLE No.				SIZE		1.5mm²	
FROM		110-SR13		TYPE		4PR	
TO		0110-1 & ES13		LENGTH		12m	
CORE No.		WIRE NUMBER		FROM TERMINAL		TO TERMINAL	
				Correct		Correct	
				TB2			
1	WHITE	326	✓	10	✓	1, 7, 13, 19	✓
1	BLACK	13	✓	13		2	✓
2	WHITE	11	✓	11		9	✓
2	BLACK	9	✓	9		14	✓
3	WHITE	15	✓	15		20	✓
3	BLACK	SP	✓				
4	WHITE	SP	✓				
4	BLACK	SP	✓				
5	WHITE						
5	BLACK						
6	WHITE						
6	BLACK						
7	WHITE						
7	BLACK						
8	WHITE						
8	BLACK						
9	WHITE						
9	BLACK						
10	WHITE						
10	BLACK						
11	WHITE						
11	BLACK						
12	WHITE						
12	BLACK						

Verification									
Pin ends		Glands		Heat Shrink		Shrouds		Cable Label	
Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End	Start End	Finish End
✓	✓	✓	✓	✓	✓	NA	NA	NO	NO

PRINT NAME

G. CERVETTO

SIGNATURE

JPR

DATE

10 / 9 / 13

3) 0110-SR13 Variable Speed Drive System

C. Electrical Installation Report.

ELECTRICAL INSTALLATION REPORT

Issued in accordance with the *Electrical Safety Regulation 2002 (Qld)*
Section 153 for electrical work in a Hazardous Area
or on a High Voltage installation.


Occupier:	Location of Installation:
Qld Urban Utilities	Violet Street/Kingsford Smith Drive, Eagle Farm 4009

Electrical Installation Audited (Audit Scope):
Replacement of existing VVVF and new isolator & earthing panel to SR13 Pump Motor

Electrical Contractor Responsible for the installation:	Electrical Contractors Lic:
J&P Richardson Industries	756

Audit Limitations
<p>Inherent Limitations: Because of the inherent limitations of any internal control structure, it is possible non-compliance with standards may occur and not be detected. An audit is not designed to detect all weaknesses in compliance as an audit is not performed continuously throughout the period of installation.</p> <p>Scope Limitations: nil</p>

Audit Result:
<p><input type="checkbox"/> The auditor issuing this notification reasonably believes that the installation work described in the Audit Scope above is not in compliance with the relevant standards.</p> <p><input checked="" type="checkbox"/> I advise that the audit of the electrical installation work described in the Audit Scope above, was successfully executed and compliance with the relevant parts of AS2067 and AS/NZS3000 is demonstrated (subject to the audit limitations) at the time of the audit.</p> <p>From the evidence provided, conclusion can be drawn that the onsite test results recorded by the installer, satisfy the minimum test requirements of AS2067, AS/NZS3000 and other relevant standards.</p> <p>It is reasonable to believe that the electrical installation described in the Audit Scope above is electrically safe to connect.</p>

Audit Date:	Auditor:	Auditors Signature:	Auditors No:	Phone No:
12/09/13	S.Downey		02/0114	0438 394 269

Comments/Observations:
<p>If you are not the person having responsibility for the safety of the electrical installation/equipment identified above, it is important that you pass this report to such a person without delay.</p> <p>A copy of this report must be retained in the site verification dossier and a copy is also forwarded to the relevant regulator as part of the legislative requirements for electrical auditors.</p>

3) 0110-SR13 Variable Speed Drive System

D. Commissioning Report and Parameter List

SIEMENS

STARTUP & COMMISSIONING MANUAL

**FOR SIEMENS
PERFECT HARMONY, AIR-COOLED,
MEDIUM VOLTAGE,
VARIABLE FREQUENCY DRIVES**

**A5E32168985
VSD 0110-SR13
Queensland Urban Utilities – Eagle Farm**

Important Note:

These Startup & Commissioning instructions are solely intended as working instructions or information for Field Service specialist personnel of the SII DT LD, Customer Services Division.

Even where product specific information is included, these instructions are not to be regarded as operating instructions for a particular product.

Revision	Description of Change	Initials	Date

Table of Contents

Section	Title	Page
LIST OF TABLES		4
ABBREVIATIONS		5
1.0 INTRODUCTION		6
1.1 PURPOSE OF MANUAL		6
1.2 STARTUP TASK AGENDA		6
1.3 SYMBOLS AND CONVENTIONS		7
2.0 SITE AND SAFETY INSTRUCTIONS		9
2.1 TEST EQUIPMENT AND TOOL CHECK		9
2.2 SITE AND SAFETY ACTIVITIES		10
3.0 SITE AND DRIVE INFORMATION		11
3.1 CUSTOMER INFORMATION		11
3.2 DISPATCH INFORMATION		11
3.3 LOCATION ENVIRONMENT		11
3.4 DRIVE INFORMATION		12
3.5 MOTOR INFORMATION		13
4.0 CUSTOMER PRE-STARTUP CHECKLIST REVIEW		14
4.1 CUSTOMER RESPONSIBILITIES		14
4.2 REVIEW AND RECORD CHECKLIST ITEMS STATUS		14
5.0 DRIVE PRE-POWER INSPECTIONS AND CHECKS		14
6.0 CONTROL POWER CHECKS		17
7.0 SOFTWARE AND FIRMWARE VERSION RECORDING		18
8.0 BYPASS CONTACTOR TEST		19
9.0 OPEN LOOP TESTS		20
10.0 DRIVE TEST IN OPEN LOOP TEST MODE WITH MOTOR CONNECTED		22
11.0 DRIVE TEST IN OPEN LOOP VECTOR CONTROL MODE FOR LOADED MOTOR APPLICATION		24
12.0 TUNING		29
13.0 SYNCHRONOUS TRANSFER PROCEDURE (IF APPLICABLE)		30
14.0 DRIVE TEST WITH SYNCHRONOUS MOTOR		31
15.0 ALARMS AND ADDRESSES		34
16.0 APPROVAL & ACCEPTANCE OF STARTUP & COMMISSIONING		36

List of Tables

Tables	Page
Table 1: Abbreviations	5
Table 2: Test Equipment and Tool List	9
Table 3: Cell Information.....	13
Table 4: Parameters, SOP, and Event Logs Information	18
Table 5: By-pass Contactor Testing.....	19
Table 6: Scaling of Drive output voltage as a function of speed	26
Table 7: Scaling of Drive input and output voltages and currents.....	26

Reference Material (for Siemens Personnel)

For Gen IV Drives:

SIEMENS Gen IV Product User Manual A5E01454341C

SIEMENS Gen IV Commissioning and Maintenance Manual A5E01454341D

For Gen III/e Drives:

SIEMENS Perfect Harmony Gen III/e User's Manual A1A19000405A

SIEMENS Perfect Harmony Gen III/Gen III/e Startup and Advanced Topics Manual A1A19000404A

SIEMENS Perfect Harmony Gen III/e Installation Manual A1A19000403A

SIEMENS NXG Manual A1A19001588

Tech Notes (Applications)

Abbreviations

The following abbreviations are used throughout this procedure.

Table 1 : Abbreviations

Abbreviation	Description
A	Ampere(s); Amp(s)
AC	Alternating Current
ACH	Anti-Condensation Heater
ACU	Air Conditioning Unit
CB	Circuit Breaker
CDS	Circuit Disconnect Switch
CPS	Control Power Supply
CT	Current Transformer
DC	Direct Current
DCR	Digital Card Rack
DWG	Drawing
ES	Emergency Shutdown
ESD	Electrostatic Discharge
F	Fuse
FSR	Field Service Representative
ICP	Installation and Commissioning Procedure
GA	General Arrangement
HESPS	Hall Effect Sensor Power Supply
HMI	Human-Machine Interface
LV	Low Voltage
MV	Medium Voltage
N/A	Not Applicable
OEM	Original Equipment Manufacturer
P/N	Part Number
PDC	Power Distribution Center
PPE	Personal Protective Equipment
PSD	Process Shutdown
S/N	Serial Number
SOP	System Operating Program
TB	Terminal Block
UPS	Uninterruptible Power Supply
V	Volt(s)
VAC	Volt(s) / -Alternating Current
VDC	Volt(s) / -Direct Current
VFD	Variable Frequency Drive
WPS	Wago Power Supply

1.0 INTRODUCTION

This document is for all Air-Cooled Perfect Harmony Drives with NXG Controls.

1.1 Purpose of Manual

The purpose of this document is to effectively guide competent and trained Siemens personnel through Startup and Commissioning for the Air-Cooled Perfect Harmony Variable Frequency Drive (VFD). The individual checks must be performed within each of the separate sections of this procedure. Following any introductory text and precautions, each section contains a series of checkboxes that indicate the completion of the individual steps.

In addition to the checkboxes, tables may be included in some sections. Such tables are used to record information like the following: a) parameter settings; b) test point data values; c) any errors or deviations. Major sub-sections also contain initials/date fields that must be completed by the individual performing and completing that section of the Startup and Commissioning procedure.

1.2 Startup Task Agenda

1.2.1 Punch List for Open Items During Startup & Commissioning

- List any issues as open items. (Attachment #1, CCF-004)
- Assign responsibility, due date, and date of completion.
- Review with Customer and return copy to Project Manager (PM) at end of Commissioning.

1.2.2 Drive Cabinet Inspections

- Installation Inspections - Perform a visual inspection to detect signs of deterioration and discoloration. Inspection detects issues in the equipment where components may need replacement and/or corrective action.
- Equipment Cleanliness Check – Check each of the enclosures of the equipment for cleanliness of power and control circuitry. This should include removal of installation dirt and debris.
- Connection Checks - Perform a variety of connection and torque mark checks on the Drive system including inspection for loose wires, loose hardware, stripped or cut wires, poor/melted insulation, and proper torquing on the component mountings.

1.2.3 Power-up Checks

- Power-up the equipment and perform a functional and operational evaluation running at various operation levels.
- Inspection verifies the equipment is in operating condition.

1.2.4 Customer / Performance Review

- Meet with the customer to review the current site conditions.
- Record any issues with the installation of the Siemens equipment.
- Record training classes taken by on-site personnel and recommend any to be taken.




1.2.5 Spare Parts Checkout

- Perform a visual inspection of Spare Power Cells, Spare Control PCBs, and other components.
- Spare Control PCBs or Power Cells should be installed in the Drive to verify setup and operation.
- Record recommended spare parts.
- Recommend a backup flash disk of the operating system.






1.3 Symbols and Conventions










1.3.1 Symbol Definitions

The following words and symbols found throughout this manual mark special messages to alert the operator of specific information concerning the PERSONNEL, the EQUIPMENT or the PROCESS.

 WARNING	Text set off in this manner provides warning notice that failure to follow these directions in this WARNING can result in bodily harm or loss of life and/or extensive damage to equipment.
 CAUTION	Text set off in this manner provides warning notice that failure to follow these directions in this CAUTION can result in damage to equipment.
 NOTE	Text set off in this manner present clarifying information or specific instructions pertinent to the immediate instruction.

1.3.2 Warnings and Caution Notes

 WARNING	Personnel performing this procedure MUST read the entire document before beginning the procedure.
 NOTE	Personnel executing this procedure shall acquire the necessary permits prior to commencing any work activity.
 WARNING	Before performing this procedure, the Customer Personnel and Siemens Field Service Representative MUST conduct a job safety briefing for all participants. The briefing shall cover hazards, special precautions, energy source controls and personal protective equipment requirements.
 WARNING	Always work with one hand, wear safety shoes rated electrical hazard/composite and safety glasses. Always work with another person present who is acting as a safety monitor.
 WARNING	Only qualified Siemens Field Service Representatives should install, operate, troubleshoot, and maintain this Drive. A qualified individual is “one familiar with the commissioning and operation of the equipment and the hazards involved.

 WARNING	<p>Always use extreme caution when handling or measuring components that are inside the enclosure. Be careful to prevent meter leads from shorting together or from touching other terminals.</p>
 WARNING	<p>Use only instrumentation (e.g., meters, oscilloscopes, etc.) intended for high voltage measurements (that is, isolation is provided inside the instrument, not provided by isolating the chassis ground of the instrument).</p>
 WARNING	<p>Never touch anything within the Perfect Harmony cabinets until verifying that it is neither thermally hot nor electrically alive.</p>
 WARNING	<p>Never remove safety shields (marked with a HIGH VOLTAGE sign) or attempt to measure points beneath the shields.</p>
 WARNING	<p>Never connect any grounded instrumentation (i.e., non-isolated meters or oscilloscopes) to the Perfect Harmony system.</p>
 WARNING	<p>Never connect or disconnect wiring or printed circuit boards while the Drive is energized.</p>
 WARNING	<p>Hazardous voltages may still exist within the Perfect Harmony cabinets even when the disconnect switch is open (off) and the supply power is shut off.</p>
 CAUTION	<p>Be sure to make appropriate connections/disconnection to equipment in order to perform this test correctly and safely. Failure to do so may result in DAMAGE to equipment.</p>
 WARNING	<p>Only personnel performing the test shall be in the area while the test is being performed. Test area shall be barricaded and unauthorized personnel shall not be allowed inside.</p>

2.0 SITE AND SAFETY INSTRUCTIONS

2.1 Test Equipment and Tool Check

- 2.1.1 All test instruments, supporting tools, and accessories shall be rated for intended use. Initial ____
- 2.1.2 Perform a visual inspection of all test instruments, equipment and all associated test leads, cables, power cords, probes, and connectors for external defects and damage. Initial ____
- 2.1.3 Ensure that all test instruments, equipment, and their accessories are calibrated and valid throughout the ENTIRE test period. Initial ____
- 2.1.4 Verify customer can supply the following accessories for possible use during Startup and Commissioning activities:
- | | | | |
|---------------------------------------------|-------------------------------------|-------------------------------------------------------|--------------------------------------|
| <input checked="" type="checkbox"/> Barrier | <input type="checkbox"/> Guards | <input checked="" type="checkbox"/> Caution Tape | <input type="checkbox"/> Cell Lifter |
| <input type="checkbox"/> Rags | <input type="checkbox"/> Step Stool | <input type="checkbox"/> Alcohol based Cleaning Fluid | <input type="checkbox"/> Grease Gun |
| <input type="checkbox"/> Air Filters | <input type="checkbox"/> Ladder | <input type="checkbox"/> Shop Vacuum | <input type="checkbox"/> Soft Brush |
| <input type="checkbox"/> Compressed Air | <input type="checkbox"/> Hoses | <input type="checkbox"/> Water & Hose | Initial ____ |

Table 2: Test Equipment and Tool List

Equipment/Tool	Manufacturer & Model Number	Serial Number	Calibration/ Inspection Date
PPE Arc Flash Jacket	Stanco Temp Test Salisbury		
Meter	Fluke 1587, Megger		
	Fluke 43B, PQM		
	Fluke 787, Process Mtr		
	Fluke 87 V, DVM		
	Simpson 260-8P		
	AEMC JM810A, 2000A		
	Fluke i400s		
Torque Wrenches	Craftsman 250 ft-lbs		
	Craftsman 250 in-lbs		
	Craftsman 50 in-lbs		
ESD Pad & Wrist Strap			

2.2 Site and Safety Activities

2.2.1 Meet with Site Supervisor

- Review of safety requirements.
- Site Specific Safety Training, as required.
- Plan for the day's progress.
- Discuss any open issues.
- Complete Daily Safety Log Form.

2.2.2 Review the Equipment Location and Drive Information

- Be certain your work area is clear of debris.
- Confirm that barriers, guards or Caution Tape are in place to prevent unauthorized personnel from entering into the work area.
- Collect the site and Drive information.

2.2.3 Follow Lockout/Tagout Procedures

- Coordinate with customer on local Lockout/Tagout Procedures.
- If the customer has no requirements, follow Siemens' LD A Lockout/Tagout Procedures.
- Insure Personal Protection Equipment (PPE) and Safety Tools are available.

5 Safety Rules of LOTO

1. Switch off power sources
2. Lock the circuit against re-closure
3. Establish that system is de-energized
4. Earth and short circuit phases
5. Cover or enclose "live" parts

2.2.4 At the end of each day

- Clean your area.
- Pack your tools and equipment.
- Meet with the site supervisor.
- Review what was done that day.
- Equipment status at end of day.
- Determine what time you will be returning in the morning.
- Ask if there are any questions or other issues that need to be addressed.
- Complete entries in service report.

2.2.5 At the end of the Startup and Commissioning service

- Review daily service reports.
- Obtain Customer signature on service report.
- Ensure any warranty or repair parts have RMAs and are shipped for return.
- Ensure any FSKits used during Startup are packaged for return. Obtain an RMA number and handle shipping back to Siemens.
- Review checklist:
 - Spare parts review
 - Customer review
 - Record follow-up items
 - Contact in-house support personnel
- Complete the Startup and Commissioning Acceptance and Sign Off Sheet.

3.0 SITE AND DRIVE INFORMATION

Date: 16/09/2013

3.1 Customer Information

Customer Name:	Queensland Urban Utilities		
Street Address:	Eagle Farm	City, State Zip code:	Eagle Farm
Primary Contact:	Jim Kirkland	Primary Phone No:	0410 548 794
Primary Fax No:		Primary Email Addr:	
Secondary Contact:	Brett Lawrence	Secondary Phone No:	0400 723 752
Secondary Fax No:		Secondary Email Addr:	
Date Completed Pre-Startup Checklist:	17/09/2013	Client's Drive ID:	0110-SR13

3.2 Dispatch Information

Notification No:	52-199755	Original SO No:	3002133943
Field Service Rep:	Ruben Diaz	Drive Type:	Gen3
Technical Support:	SCCC: Ph. 1300 369 515	Drive P/N:	M6SR3
Project Engineer:	Pieter Taljaard (Siemens Aust.)	Drive S/N:	Z831501002462
Location of Drive:	Eagle Farm	Drive Date Code:	13-24

3.3 Location Environment

Elevation:	Ft, Above Mean Sea Level	Air Conditioning:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Enclosure:	<input type="checkbox"/> PDC <input checked="" type="checkbox"/> Building	Air Conditioning:	BTU, or Ton
Room Temperature:	°C, Indoors	Heating:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Ambient Temperature:	30+ °C, Outdoors	Humidity:	<input type="checkbox"/> High <input checked="" type="checkbox"/> Low
Outside Air Blown In:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Dusty Environment:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Drive Blowers Ducted Outdoors:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Conductive Dusts:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Other Influences: List all.		Corrosive Gases:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Type(s): Sewage

3.4 Drive Information

Power	Load Type/Description	Voltage	Ampacity	Frequency
Input Power:	2750 KVA	6600V	214A	50Hz
Output Power:	2051 KW	0-6600 V	260 A	0-75Hz
Control #1 Power:	Control and Blower	415V 3ph	20A	50Hz
Control #2 Power:	Motor Heater external power (customer)	110Vac 1Ph	Power=KW	50Hz
Control #3 Power:				
Control #4 Power:				
Xfmr Blower Motors:	Voltage:	HP/KW:	HP, or KW	FLA: Amp RPM:
Xfmr Blower Motor OL Settings:				
Cell Blower Motors:	Voltage:	HP/KW:	HP, or KW	FLA: Amp RPM:
Cell Blower Motor OL Settings:				
Transformer:	Mfg: TBA		KVA: 2750	
	Model No: HZ50	Part No: A5E03460937		Serial No:
	Input Voltage: 6600 V	Sec Voltage: 630 V	Tap Setting: <input type="checkbox"/> -5% <input type="checkbox"/> 0% <input checked="" type="checkbox"/> +5%	
	Reason if Tap Setting is not +5%:			
Input CT'S:	Ratio: 250 : 5	No. per Phase: 1		
Attenuator Resistors:	Input: 4.8 MΩ	Output: 4.8 MΩ		

3.5 Drive Options

Cell Bypass	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	UPS:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Drive Bypass:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Communication Protocol:	<input type="checkbox"/> No <input checked="" type="checkbox"/> Yes Type: Modbus RS485
Sync Motor:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Sync Transfer	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Sync Motor Exciter:	Voltage:	Manufacturer:	
	Configuration:	Serial No.:	
	Model:		

Table 3: Cell Information

Power Cells:		VSD P/N: <u>6SR3502-6HF42-7BH-Z</u>		Size: ____ Amp <u>260</u>		Total No of Cells: <u>18</u>	
Cell				Cell Control Board			
Location	CELLS P/N	S/N		P/N	S/N	Rev.	
A1	LDZ14501002.260	130212		A1A10000432.30M	L11090XXXBR	BR	
A2	LDZ14501002.260	130209		A1A10000432.30M	L11090187BR	BR	
A3	LDZ14501002.260	130204		A1A10000432.30M	L11090222BR	BR	
A4	LDZ14501002.260	130199		A1A10000432.30M	L11090244BR	BR	
A5	LDZ14501002.260	130196		A1A10000432.30M	L11090237BR	BR	
A6	LDZ14501002.260	130201		A1A10000432.30M	L11090140BR	BR	
B1	LDZ14501002.260	130210		A1A10000432.30M	L11090241BR	BR	
B2	LDZ14501002.260	130211		A1A10000432.30M	L11090155BR	BR	
B3	LDZ14501002.260	130213		A1A10000432.30M	L11090158BR	BR	
B4	LDZ14501002.260	130205		A1A10000432.30M	L11090224BR	BR	
B5	LDZ14501002.260	130202		A1A10000432.30M	L11090219BR	BR	
B6	LDZ14501002.260	130201		A1A10000432.30M	L11090208BR	BR	
C1	LDZ14501002.260	130206		A1A10000432.30M	L11090207BR	BR	
C2	LDZ14501002.260	130203		A1A10000432.30M	L11090147BR	BR	
C3	LDZ14501002.260	130208		A1A10000432.30M	L11090210BR	BR	
C4	LDZ14501002.260	130198		A1A10000432.30M	L11090217BR	BR	
C5	LDZ14501002.260	130197		A1A10000432.30M	L11090218BR	BR	
C6	LDZ14501002.260	130200		A1A10000432.30M	L11090233BR	BR	

3.6 Motor Information

Manufacturer:	TBA	Model Number:	
HP/KW Rating:	HP, 2000 KW	Serial Number:	
Rated Voltage:	6600 V	Type:	<input checked="" type="checkbox"/> Induction <input type="checkbox"/> Synchronous
Full Load Data:	Amp: 217 A, Eff: _____, PF: 0.86, RPM: 593		
Locked KVA Code:		Speed Encoder:	<input checked="" type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Service Factor:		Encoder Model:	, 1024 PPR, Incremental
Motor Cooling:	Air, Other:	RTD's:	<input checked="" type="checkbox"/> Stator <input checked="" type="checkbox"/> Bearings
Stator Connection:	<input checked="" type="checkbox"/> Wye <input type="checkbox"/> Delta	RTD Type:	PT100
Line Start Capability:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	RTD Alarm/Trip:	Stator: N/A °C, Bearing: N/A °C
Exciter Manufacturer:		Exciter Voltage:	V, <input type="checkbox"/> AC <input type="checkbox"/> DC
Exciter Model No:		Exciter Config:	

4.0 CUSTOMER PRE-STARTUP CHECKLIST REVIEW

4.1 Customer Responsibilities

- 4.1.1 Customer is responsible for completing the pre-startup items on the Customer Pre-Startup Checklist (See Attachment #2). Complete ☒ Incomplete ☐

4.2 Review and record checklist items status

- 4.2.1 Review each item in the checklist with the Customer and record status of completion in the Attachment #2. Complete ☒ Incomplete ☐

5.0 DRIVE PRE-POWER INSPECTIONS AND CHECKS

Description	Initial
Visually check the equipment for any shipping or installation damage.	RD
Ensure that the entire system is earth grounded at one of the system grounding points. (Customer specified where ground to be connected in VFD. Either to input or output cabinet.)	RD
Confirm Siemens drawings are the same at the Customer's drawings. Note: <i>Drawings need to be updated for new encoder connection. Obs. Encoder not Working properly in this drive</i>	RD
Verify the source voltage to the Drive matches the Drive specification. The Drive's intended input voltage is specified on the foil label located inside the control panel door. (Note: This foil label may be located in the customer connection cabinet.)	RD
Ensure the control power (typically 120 VAC or 125 VDC) and auxiliary power (typically 415 or 690 VAC) sources are connected per the VFD schematics and that they match the Drive's control voltage ratings as stated on the foil label.	RD
Verify the presence of markings/labels on all terminal strips, mounted components, cell and other sub-assemblies. Notify the factory of any discrepancies. List discrepancies: NA	RD
Verify the presence and proper installation of all protective covers. List discrepancies: <i>415V for PLC I/O Transformer protection barrier to be fitted->Done!</i>	RD
Verify the installation of the fan hood. Verify that the fan rotates freely while mounted.	RD
Check Blower Assembly installation and check hardware connections.	RD
Confirm all air gaps are blocked between cabinets.	RD
Confirm Shipping Splits are internally bolted together. n/a	RD

Description	Initial
Confirm Shipping Splits are externally bolted together (near floor). N/A	RD
Confirm cabinet to cabinet sealing.	RD
Confirm conduit entrance to cabinets is sealed.	RD
Confirm cabinet to floor is sealed.	RD
Confirm gland plates are installed properly.	RD
Verify that the ground bonding jumpers are present and connected (between shipping splits, cabinets to doors, cabinets to panels, motor).	N/A
Confirm MV and LV cables are installed in separate conduits (observe for proper spacing).	RD
Confirm LV (415V & 120V) and Analog Signal cables are installed in separate conduits.	RD
Check all cabling for insulation nicks, splitting and/or cracking.	RD
Verify that no conductors are exposed due to chafing or other shipping abuse.	RD
Input MV Power Cables: Verify insulation voltage rating is adequate.	RD
Input MV Power cables: Verify bend radii meet NEC requirements.	RD
Input MV Power cables: Check distance from cabinet/other cables.	RD
Input MV Power cables: Verify stress cones installed/mounted properly and shields are grounded at MV Switchgear end only – not at drive end. Ensure shield ground wires are adequately separated from bus work and GTO wires.	RD
Output MV Power Cables: Verify insulation voltage rating is adequate.	RD
Output MV Power cables: Verify bend radii meet NEC requirements.	RD
Output MV Power cables: Check distance from cabinet/other cables.	RD
Output MV Power cables: Verify stress cones installed/mounted properly and shields are grounded at VSD end only – not at Motor. Ensure shield ground wires are adequately separated from bus work and GTO wires.	RD
Verify that the transformer neutral is ungrounded.	RD
Check the tap jumper to be sure it is not touching the cabinet.	RD
Ensure that control and main power are installed and connected properly. Source to input. Output to motor.	RD
Check and inspect Motor Terminations in motor termination box. (done by JPR)	RD
Shipping split Bus Bar terminations complete, torqued and covers in place.	N/A
Ensure that VFD electrical connections are tight and that all torque marks are present. * Re-examine for bolts bottoming out.	RD
Check Amp connector pins. Refer to “Test Procedure for Holding Tension Testing of Amp Connector Female Sockets” and complete the associated testing form.	N/A
Have the control wire plugs at each shipping split been reconnected and tie-wrapped? (Confirms that all connections that deal with shipping splits are addressed).	N/A
Control wires (visually inspected and landed per customer connection drawings).	RD
Check Input Attenuator Resistors are the correct value for the rated voltage.	RD
Check Output Attenuator Resistors are the correct value for the rated voltage.	RD

Description	Initial
Verify all Transorbs are grounded (located at/near input & output attenuator resistors).	RD
Check Fuses and Relays (inserted snugly into holders).	RD
Verify Wago wiring secure.	RD
Verify Break Out Board wiring secure.	RD
Verify Signal Conditioning Board wiring secure.	RD
Verify DCR is properly grounded to ground point.	RD
Verify Plug/Ribbon cables are secured.	RD
Verify Keypad is grounded.	RD
Verify for Communication protocol only: termination resistor.	RD
Check Fiber optics (point to point) and verify that bend radii are acceptable. A3 fiber bent at Modulator Board End, light goes through.	RD
External air path in/out (distance from blower 30mm (minimum) - pass/fail. Pass	RD
Inlet/outlet located opposite side of room. ok	RD
All covers and doors installed and secured with the correct fasteners and ground straps.	RD
All Safety Interlock hardware (Fortress Locks) are installed and properly aligned.	RD
All Doors open/close properly.	RD
Drive door filters.	RD
Verify all components match the drawings: component location, labels, wire tags and Drive labels. (The drawing must reflect the Drive and vice-versa – internal connections only).	RD
Adjust Blower Motor Thermal OL's to correct settings.	RD

6.0 CONTROL POWER CHECKS

Description	Initial
Ensure that all control power sources are available for Drive operation.	RD
Verify free rotation of cell and transformer blowers. (A double-check before closing the cabinets.)	RD
Verify Network Cabling is the correct type and landed on the correct terminals.	N/A
Verify Speed Controls are terminated correctly (4-20 mA speed control or network control).	RD
Verify Start/Stop commands terminated correctly (digital input or network control).	RD

Energize the Control Power Circuits feeding the drive.

DON'T energize MV Power.

Confirm the following parameters and document values:	Rated input current (2020)	214 A
	Rated output current (2040)	260 A
	Neutral connection (2630)	T2
	CT turns (3035)	250 :5
Measure all control power voltage sources being fed to the Drive. Verify that these voltages match the drawings.	415 V _{AC} (373V _{AC} to 466V _{AC})	435 V _{AC}
	240 V _{AC} (220V _{AC} to 260V _{AC})	NA V _{AC}
	120 V _{AC} (110V _{AC} to 130V _{AC})	129 V _{AC}
If supplied, verify the UPS voltage.	120 V _{AC} (110V _{AC} to 130V _{AC})	NA V _{AC}

Energize the control power circuits at the drive – close breakers and fuse holders.

Description	Initial
Verify phasing for the blower motor power circuit (verified by checking that suction holds a sheet of paper firmly on drive cabinet filters).	RD

Record Drive address.	TCP/IP Address:	172.017.020.16
Verify DCS or PLC addresses across communication link, if applicable. PLC via Network2 Modbus TCP	TCP/IP Address:	NA
Power supply voltage checks. <i>Please see FAT docs.</i>	+5 V _{DC} (+5.10 to +5.13 V _{DC})	5.15 V _{DC}
	-5 V _{DC} (-4.85 to -5.15 V _{DC})	-5.10 V _{DC}
	+12 V _{DC} (+11.64 to +12.36 V _{DC})	12.3 V _{DC}
	-12 V _{DC} (-11.64 to -12.36 V _{DC})	-12.1 V _{DC}
	+15 V _{DC} (+14.30 to +15.70 V _{DC})	15.6 V _{DC}
	-15 V _{DC} (-14.30 to -15.70 V _{DC})	-15.4 V _{DC}
	24 V _{DC} (21.6 to 26.4 V _{DC})	24.3 V _{DC}
DCR voltage checks:	+5 V _{DC}	5.2 V _{DC}
	-5 V _{DC}	-5.15 V _{DC}
	+12 V _{DC}	12.04 V _{DC}
	-12 V _{DC}	-12.07 V _{DC}

DON'T ENERGIZE MV POWER – FURTHER CHECKS REQUIRED IN SECTION 10.

Table 4: SOP, Parameters and Fault Logs

Upload/Review:	Initials	Upload:	Initials
SOP File: A5E32168985D	RD	Historical Log:	RD
Parameter File (Level 7 Security):	RD	Fault Log:	RD
Check Clock Time: to AEST only	RD	Event Log (NXG only):	RD
		Cell Fault Log (Legacy only):	NA
Were any existing issues found after reviewing SOP, Parameters and Logs?	Normal commissioning code modification. Digital I/O wiring modified as per Asbuilt drawings. Added to SOP, DI-0B for Keypad local control, wiring and key-sw yet to be fitted. Added interlock for Ventilation running DI.		

Verify the following are functional under control power:		
MV Input Protection Interlock:		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No

7.0 SOFTWARE AND FIRMWARE VERSION RECORDING

Record the SOP Software (DRCTRY File) and NXG Firmware (8090) version.	Software Ver:	Version 4.39
	(8090) Firmware Ver:	Ver 5.2.3
Record HMI software version, if applicable. NA	Software Version:	NA
	Firmware Version:	NA
	Windows Version:	NA

8.0 BYPASS CONTACTOR TEST

8.1 Reference Bypass Contactor Procedure located in Bypass Contactor Kit.

Table 5: By-Pass Contactor Testing. Dynamic test pulling FO off for each cell, and then reset from parameter ID:XXXX.

NOT FITTED.

Contactor Name	Voltage	Initial
BPKA1	Pick-up Voltage: Drop-out Voltage:	
BPKA2	Pick-up Voltage: Drop-out Voltage:	
BPKA3	Pick-up Voltage: Drop-out Voltage:	
BPKA4	Pick-up Voltage: Drop-out Voltage:	
BPKA5	Pick-up Voltage: Drop-out Voltage:	
BPKA6	Pick-up Voltage: Drop-out Voltage:	
BPKB1	Pick-up Voltage: Drop-out Voltage:	
BPKB2	Pick-up Voltage: Drop-out Voltage:	
BPKB3	Pick-up Voltage: Drop-out Voltage:	
BPKB4	Pick-up Voltage: Drop-out Voltage:	
BPKB5	Pickup Voltage: Drop-out Voltage:	
BPKB6	Pick-up Voltage: Drop-out Voltage:	
BPKC1	Pick-up Voltage: Drop-out Voltage:	
BPKC2	Pick-up Voltage: Drop-out Voltage:	
BPKC3	Pick-up Voltage: Drop-out Voltage:	
BPKC4	Pick-up Voltage: Drop-out Voltage:	
BPKC5	Pick-up Voltage: Drop-out Voltage:	
BPKC 6	Pick-up Voltage: Drop-out Voltage:	
Confirm Customer I/O and communications Confirm Customer hard wiring into the VFD	This is the time to fine tune what is being received and if changes need to be done.	

Description	Initial
Install the covers and button up the Drives.	
Prepare the Drive for full input power. (Remove test equipment, motor free, etc.)	

9.0 OPEN LOOP TESTS

N/A

The following steps verify operation of the Drive (without a motor) in Open Loop Test Mode (No motor current feedback).

Warning! Do not connect a grounded PC or laptop to a communications board with an isolator or while the Drive is running. To do so could damage the computer and/or the digital control rack.


Description	Initial
Review and follow safety procedures per Daily Safety Log.	
Make sure all safety grounds have been removed from input.	
Re-energize the AC or DC control power.	
Connect the PC/Laptop to the Ethernet Port (for access to the CPU Board). Connect Tool-Suite and the Debug Tool.	
Set the control loop type (2050) to Open Loop Test Mode (OLTM).	
Verify that the input current (3030) and input voltage (3040) scalers (stability → input processing) are set to the default values of 1.0.	
DISABLE spinning load using Drive → spinning load (2420) → spinning load mode (2430).	
Make sure the fast by-pass (2600) is DISABLED. Access this parameter through Drive → cells → fast by-pass.	
Configure the keypad to display input voltage (VDIN), input frequency (FRIN), and motor voltage (VLTS). – function of keypad	
Set the motor rated voltage (1040) parameter	
Energize MV Power to the system. (Everyone should leave the room the first time MV is applied to the Drive.)	

10.0 DRIVE TEST IN OPEN LOOP TEST MODE WITH MOTOR CONNECTED

- 10.1** The following steps verify operation of the Drive (with a motor connected at its output) in Open Loop Test Mode (No Current Feedback). This test is required only when the operation of the output Hall Effect Transducers requires to be verified. During this test the motor should be unloaded. If this test is not required then proceed to the next test.

Description [This procedure not followed, OLVC method used]				Initial
Disconnect control voltage and medium voltage sources & follow LOTO procedures.				
Connect the motor feeder cables or enable motor contactor.				
Re-energize the AC or DC control power.				
Set the motor rated voltage (1040) and frequency (1020) parameters (access it through motor → motor parameters) to be equal to the motor nameplate values.				
Make sure that spinning load mode (2430) and fast by-pass (2600) are DISABLED .				
Slow down Drive acceleration and deceleration. Set to 60 Sec or greater. "Drive/Speed Ramp Setup"	Accel time 1	(2270)	Sec	
	Decel time 1	(2280)	Sec	
DON'T operate the drive beyond 10% speed without reducing the Flux Demand (3150) to 0.5. "Stability/Output Processing/Flux Control"				
Energize the medium voltage feed to the VFD. Push the fault reset button on the keypad to reset faults and push the button a second time to acknowledge any alarms. If the mode on the keypad display reads RLBK, then change the control loop type (2050) to open loop vector control and exit out of the menu entry. This should force the RLBK on the keypad to change back to mode. Then change the control loop type (2050) back to open loop test mode.				
Configure the keypad to display motor magnetizing current, motor torque current and motor voltage.				
Spin the motor at 1% and observe proper rotation. Motor rotation correct or corrected: <input type="checkbox"/> Yes <input type="checkbox"/> No				
Operate the Drive with a speed demand of 10%. Observe the AC output voltage feedback and motor current for phase A on test-points VMA and IMA using an oscilloscope. Since the motor is unloaded the current waveform should lead the voltage waveform by almost 90°. The hall effect current transducers introduce a negative sign since they are configured to measure the incoming current. Check test-points VMB, IMB and VMC, IMC for similar waveforms. See Figure 10.1				

Figure 10.1 Open Loop Test Mode operation at 10% speed with an unloaded motor.



(AC motor voltage and motor current at test-points VMA and IMA are shown.)

11.0 DRIVE TEST IN OPEN LOOP VECTOR CONTROL MODE FOR UNLOADED MOTOR APPLICATION

11.1 At this point the VFD is ready for actual (induction) motor operation. The following steps verify operation of the Drive and the load induction motor in open loop vector control mode.

Description	Initial
Re-energize the AC or DC control power, if de-energized.	
Change the Drive control loop type (2050) to open loop vector control.	

Description	Value
Setup the speed ramp parameters according to the following recommendations: The acceleration and deceleration rate for a fan should be set to around 60 seconds and for a pump around 30 seconds. "Drive/Speed Ramp Setup"	Accel time 1 (2270) 45 Sec
	Decel time 1 (2280) 45 Sec
Verify that fast (cell) by-pass is DISABLED at this time if you have that option	Fast by-pass (2600) NA Sec

11.2 Verify that the following parameters are set correctly – default values are shown.

***Note:** Auto-Tuning modifies the italicized menu items.

****Note:** Param_List= Please see Completed Parameter List asbuilt attached

Description	Value
Setup the following motor parameters according to the nameplate values. "Motor/Motor Parameter"	Motor frequency (1020) HZ 50
	Full load speed (1030) RPM 593
	Motor Rated Voltage (1040) V 6600
	Full load current (1050) A 217
Use default values for the other motor parameters as shown below. For this test set the stator resistance to 0.1%.	Leakage inductance (1070) 16.0% 24.4
	Stator resistance (1080) 0.1% 0.78%
	No load current (1060) 25.0% 34%
	Inertia (1090) 30.0 KgM ² 389.1
Setup the motor overload and torque limits. Set the motor trip volts to be equal to 120% of the motor rated voltage or to the value required by the customer. Set the over-speed parameter to be 120% or to the value required by the customer. "Motor/Limits"	Overload select (1130) Inv. Time with Speed Derate Inv Time w Sp
	I overload pending (1139) 105.0% Param_List
	I overload (1140) 110.0% Param_List
	Overload timeout (1150) 5 Sec Param_List
	Max. Motor Inertia (1159) 0.0 KgM ² Param_List
	Motor trip volts (1160) 4800 V Param_List
	Over-speed (1170) 120% Param_List
	Motor torque limit 1 (1190) 100.0% Param_List
	Regen torque limit 1 (1200) -0.25% Param_List

Description				Value
Verify that these control loop gains are at their default values.	Flux reg prop gain	(3110)	1.72	Param_List
	Flux reg integral gain	(3120)	1.00	Param_List
	Flux filter time const	(3130)	0.0667 Sec	Param_List
	Flux demand	(3150)	1.0	Param_List
	Flux ramp rate	(3160)	0.5 Sec	Param_List
	Energy saver min flux	(3170)	100%	Param_List
Verify that these control loop gains are at their default values. "Stability/Output Processing/Speed Loop"	Speed reg prop gain	(3210)	0.02	Param_List
	Speed reg integral gain	(3220)	0.046	Param_List
	Speed reg Kf gain	(3230)	0.60	Param_List
	Speed filter time const	(3240)	0.0488 Sec	Param_List
Verify that these control loop gains are at their default values. "Stability/Output Processing/Current Loop"	*Current reg prop gain	(3260)	0.50	Param_List
	*Current reg integral gain	(3270)	25	Param_List
Verify that these control loop gains are at their default values. "Stability/Output Processing/Braking"	Enable braking	(3360)	Off	Param_List
	Pulsation frequency	(3370)	275 Hz	Param_List
Verify that these control loop gains are at their default values. "Stability/Output Processing"	Output current scaler	(3440)	1.000000	Param_List
	Output voltage scaler	(3450)	1.000000	Param_List
Verify that these control loop gains are at their default values. "Stability"	Dead time comp	(3550)	16.0 µSec	Param_List
	Feed forward constant	(3560)	0.0000	Param_List
	Carrier frequency	(3580)	400.0 Hz	Param_List

Description		Initial
Verify the system operational program (SOP) and customer interface per Customer specification.		RD
Verify that the Customer has completed their entire interface testing at this time.		RD
Energize the medium voltage feed to the VFD. Push the fault reset button on the keypad to reset faults and push the button a second time to acknowledge any alarms.		RD
Configure the keypad to display Speed Demand, Motor Magnetizing Current, Motor Torque Current, and Motor Voltage.		RD
Operate the Drive with a speed demand of 10%. Observe the AC output voltage feedback and motor current for phase A on test-points VMA and IMA using an oscilloscope.	<ul style="list-style-type: none"> If the motor is unloaded, then the current waveform should lead the voltage waveform by almost 90° (see Figure 11.1 - top frame) The hall effect current transducers introduce a negative sign since they are configured to measure the incoming current. If the motor is loaded then the current waveform will lead the motor voltage by an angle small than 90° (see Figure 11.1 - bottom frame). The motor voltage should be 10% of the motor rated voltage. 	RD

Description	Initial
Increase the speed demand while monitoring the motor voltage. The motor voltage should read according to the following table. See Figure 11.2 for waveforms at 100% spread (50Hz). Table 6 shows the Drive voltage scaling for signals on test-points VMA, VMB and VMC as a function speed. Table 7 lists the scaling for the currents and voltage feedback signals available on the signal conditioning board at the rated operating point of the Drive.	RD

Table 6: Scaling of Drive output voltage as a function of speed

Speed Command (%)	Motor Speed (Hz)	Motor Voltage Feedback, (V_{P-P}) NXG Sys Intrf Brd (NXGII Sys I/O Brd)	Motor Voltage Feedback, (V_{RMS}) NXG Sys Intrf Brd (NXGII Sys I/O Brd)
10	6	1.08 (0.54) V_{P-P}	0.38 (0.19) V_{RMS}
25	15	2.70 (1.35) V_{P-P}	0.96 (0.48) V_{RMS}
50	30	5.40 (2.70) V_{P-P}	1.91 (0.96) V_{RMS}
75	45	8.10 (4.05) V_{P-P}	2.87 (1.44) V_{RMS}
100	60	10.80 (5.40) V_{P-P}	3.82 (1.91) V_{RMS}

Table 7: Scaling of Drive input and output voltages and currents

Variable	Rated value at Drive terminals (RMS)	Feedback value under rated conditions (V_P) NXG Sys Interface Board or (NXGII Sys I/O Board)	Feedback value under rated conditions (V_{RMS}) NXG Sys Interface Board or (NXGII Sys I/O Board)
Input Current	Primary Current Rating of Input CT	5.0 (2.5) V_P	3.54 (1.77) V_{RMS}
Input Voltage	(Rated Input Voltage L-L) / 1.732	5.4 (2.7) V_P	3.82 (1.91) V_{RMS}
Output Current	Output Current Rating = Cell Rating	5.0 (2.5) V_P	3.54 (1.77) V_{RMS}
Output Voltage	(Rated Output Voltage L-L) / 1.732	5.4 (2.7) V_P	3.82 (1.91) V_{RMS}
Examples: Output Current Scaling: Cell current rating = 3.54 (1.77) V_{RMS} Output Voltage Scaling: [(Rated output voltage L-L) / 1.732] * 1.414 = 5.4 (2.7) V_P			





Figure 11.1 and 11.2
AC motor voltage and motor current at test-points VMA and IMA at 10% speed in Open Loop Vector Control
Top frame: Unloaded Operation

A5E32168985 – 16/09/2013

Siemens Industry, Inc. Drive Technologies Division Confidential Information All rights Reserved





Figure 11.3 and 11.4
AC motor voltage and motor current at test-points VMA and IMA at 10% speed Open
Top frame: Unloaded Operation
Bottom frame: Full Load Operation Drive Test in Synchronous Motor Control Mode

12.0 TUNING

Note: Spinning Load is disabled with V/Hz and OLTM control. IT is automatically enabled if fast by-pass is enabled regardless of menu settings.

Note: Spinning Load should be enabled if one or more of the following operating modes/features are selected:

- Fast By-Pass
- Auto-Restart (controlled through the auto reset parameters 7120-7150 and the SOP)
- Synchronous Motor Control (SMC and CSMC)
- Closed Loop Vector Control (CLVC)

Description		Initial
Use the drive tool to monitor motor flux (FluxDS), motor speed, and speed reference.		RD
Step 1: To enable spinning load and make sure the following parameters are set to the values shown.		RD
Step 2: Spinning Load Menu (2420)		RD
	Spinning load mode (2430) forward or reverse, whichever is appropriate	RD
	Scan end threshold (%) (2440) 20%	RD
	Current level set point (%) (2450) 15% [or equal to the no-load current setting]	RD
	Current ramp(s) (2460) 0.01 s	RD
	Max current (%) (2470) 50%	RD
	Frequency scan rate(s) (2480) 3.0 s (scan time). Check NXG Control manual for this feature	RD
Step 3: Operate the Drive with a demand of 30%.		RD
Step 4: On the drive tool monitor, the speed reference and motor speed at the moment the Drive “catches” the motor.		RD
Repeat Steps 3-4 for different cells. Save the screen shots from tool suite noting which cell was by-passed.		NA

13.0 SYNCHRONOUS TRANSFER PROCEDURE (if applicable) **N/A**

13.1 This section of the startup procedure involves optional synchronous transfer checks. The Perfect Harmony may be configured for optional synchronous transfer operation, in which the Drive can be used to control multiple motors, one motor at a time. If such a configuration is not defined for the application, then this section may be skipped.

13.2 Use the following steps to setup the Drive control for Synchronous Transfer:

Description		Initial
Step 1: Configure Synchronous Transfer Menu parameters as shown below.		
	Synchronous Transfer (2700)	
	Phase I gain (2710) 2	

	Phase P gain (2720) 4	
	Phase offset (2730) 2 deg	
	Phase error threshold (2740) 1.5 deg	
	Frequency Offset (2750) 0.5%	
	Up Transfer Timeout (2760) 0 sec	
	Down Transfer Timeout (2770) 0 sec	
Step 2: Enable Spinning Load by setting Spinning Load Mode (2430) to forward.		
Step 3: Set the Speed Fwd Max limit 1 (2080) to at least 105%		

13.3 Go through the following checklist to complete the setup of Synchronous Transfer:

Description	Initial
Configure the Drive control as described from OLTM/CLVC	
Ensure that PLC-related hardware is properly connected (for information, see the respective PLC communications network manuals supplied by the vendor) to the analog I/O modules.	
Verify wiring of all VFD control and line control electrical contactors.	
Ensure that the system operating program for the “up transfer” and “down transfer” process logic is implemented.	
The state machines for up and down transfers reside in the Perfect Harmony’s control program. These interface with the control system integrator’s PLC network via the VFD system operating program to handle handshaking between each motor control center (MCC) and the VFD. All controls for the VFD and line reactors are controlled from the system integrator’s PLC. Verify that these controls are operational.	
Verify all communications flags. (debugger screen)	
For Synchronous Motor (SM) synchronous transfer, an external field controller source is required when the SM is connected to the line and the Drive is disabled. This analog source and the source from the Drive must be switched via external logic and in a digital manner, 4-20ma current loops are used for analog sources (current loops cannot be switched via a relay). The final output from the PLC must be connected to the field excitor directly. Verify that there are two sources to the PLC (one of which may be internal), and that the PLC logic is set to switch between the two sources at the appropriate time. The PLC also controls the enable of the field exciter any time the motor is active.	

14.0 DRIVE TEST WITH SYNCHRONOUS MOTOR : **N/A**

14.1 Procedure to verify operation of Drive with synchronous motor in Synchronous Motor Control Mode.

Description	Initial
<p>Connect the synchronous motor to the Drive. Enter motor parameters and use default gains except for the following parameters:</p> <ol style="list-style-type: none"> Enter Synch Motor Field no-load current as the No-load Current setting (1060). This parameter should be calculated (in %) on the basis of the actual no-load field current and the maximum capability of the field excitor. <ol style="list-style-type: none"> Example: Drive with a synchronous motor that requires 24A of no-load field current and a field supply that is tuned so that 75A is the maximum output (at 20mA command input), then the No-Load Current Parameter should be set to: No-Load Current Setting = $100\% \times \frac{24}{75A} = 32.0\%$ Enable Spinning Load (2430) Change the Drive control loop type (2050) to Synchronous Motor Control. Use default control loop gains except for the flux loop gains that should be changed as follows: <ol style="list-style-type: none"> Flux reg prop gain (3110) 0.50 Flux reg integral gain (3120) 0.50 Flux Filter Time Const (3130) 0.022 sec Saliency (1091) .02 The SOP should have been modified to include the logic for controlling the field supply output contactor. The contactor should be ON as soon as the Start command to the Drive is given, and should be turned OFF immediately when the Drive trips on a Fault or when the Drive goes to Coast State (while stopping). 	
Energize medium voltage Drive. Run the Drive with a speed demand of 10%.	
Verify that after Start command is given, the field supply first starts by applying current and building motor flux. During this time, Ids and Iqs should be zero.	
After a time period equal to the Flux Ramp Rate parameter (3160), the Drive starts by increasing the Speed Reference to the Speed Demand.	
With Synchronous Motors, the Drive current is always in phase with the voltage, i.e., Ids \approx 0 under steady-state conditions. At no-load, there is very little current supplied from the Drive (on the keypad, motor current display, ITOT \approx 0).	
Run the Drive to 10% speed. Verify that the no-load and full load (if possible) current waveforms, along with the Drive voltage waveforms, areas shown in Figure 14.1)	
Run the Drive to 100% speed. Verify that the no-load and full-load (if possible) current waveforms, along with the Drive voltage waveforms, are as shown in Figure 14.2. Note that the Drive output currents at 100% speeds are distorted. This is due to the shape of the poles in the synchronous motor. At low speeds, the current regulator bandwidth is sufficient to correct for the distortion introduced by the motor poles as shown in 14.2 b. However, at high speeds, the current regulator gains are insufficient to maintain sinusoidal output currents when the distortion is due to motor pole construction.	





Figure 14.1

AC Motor Voltage and Motor Current at Test-points VMA and IMA at 10% speed with Synchronous Motor Control (a) Unloaded and (b) 75% torque operation.




Figure 14.2

AC Motor and Motor Current at Test-point VMA and IMA at 100% speed with Synchronous Motor Control
 (a) Unloaded and (b) 75% torque operation

15.0 ALARMS AND ADDRESSES See Param_List attached

Description		Initial
Verify the following parameters are set.		RD
Motor limits (1120) including phase imbalance limit (1244) and ground fault limit (1245)		RD
Speed profile menu (4000)		RD
Bypass type menu (2590) and fast bypass menu (2600)		RD
Critical frequency menu (2340)		RD
Drive protection menu (7)		RD
Display parameters menu (8000)		RD
The Drive is functional at this time.		RD
Verify alarm indications per the site confirm the input protection E-stop is working.		RD
Depress local E-Stop	VFD coast to stop	RD
Measure contact status on TB2-1 & 2	Open = E-stop	RD
Verify Fault contact on TB2-31 & 32 changes state	Closed = Fault	RD
Verify Run contact on TB2-23 & 24 changes state	Open = Not Running	RD
Remove Jumper on TB2-3 & 4	VFD coasts to stop	RD

The commissioning process is now complete.

The Customer's signature provides acceptance of the Siemens equipment listed on the site information page.

16.0 APPROVAL & ACCEPTANCE OF STARTUP & COMMISSIONING

16.1 Documentation Provided

- 16.1.1 Configure keypad to display desired parameters.
- 16.1.2 Upload the parameter (configuration) file, SOP file, event log file.
- 16.1.3 Provide Customer with the following:
 - 16.1.3.1 Copy of parameter, SOP, event log file
 - 16.1.3.2 Copy of operating flash drive
 - 16.1.3.3 Copy of this checklist

I, the undersigned, validate that this system Commissioning has been completed as per this procedure. Any discrepancies have been noted alongside the appropriate steps in the document. Additionally, any outstanding items or recommendations have been noted on Form CCF-004 – Punch list for Witness Testing and/or Commissioning.

SIEMENS FSR

Print Name: Ruben Diaz

Signature: 

Date: 24th September, 2013

CUSTOMER REPRESENTATIVE

Print Name: JOHN CLAYTON

Signature: 

Date: 30/9/2013.

CUSTOMER REPRESENTATIVE

Print Name: EDDIE CRANIG

Signature: 

Date: 4/11/2013.

Description	ID	Lvl RH
Main - Sec. level: 7	5	0 0 0
Motor	1	0 0 0
Motor parameter	1000	0 0 0
Motor frequency = 50.0 Hz	*1020	5 1 0
Full load speed = 593 rpm	*1030	5 1 0
Motor voltage = 6600 V	*1040	5 1 0
Full load current = 217.0 A	*1050	5 1 0
No load current = 34.0 %	*1060	5 0 0
Motor kW Rating = 2000.0 kW	*1010	5 1 0
Leakage inductance = 24.4 %	*1070	5 0 0
Stator resistance = 0.78 %	*1080	5 0 0
Inertia = 389.1 Kgm2	*1090	5 0 0
Current Profile	1092	0 0 0
Motor current limit 1 = 100 %	1193	7 0 0
Speed at current lim 1 = 100 %	1194	7 0 0
Motor current limit 2 = 100 %	1195	7 0 0
Speed at current lim 2 = 100 %	1196	7 0 0
Motor current limit 3 = 100 %	1197	7 0 0
Speed at current lim 3 = 100 %	1198	7 0 0
Motor current limit 4 = 100 %	1202	7 0 0
Speed at current lim 4 = 100 %	1203	7 0 0
Motor current limit 5 = 100 %	1204	7 0 0
Speed at current lim 5 = 100 %	1205	7 0 0
Motor current limit 6 = 100 %	1206	7 0 0
Speed at current lim 6 = 100 %	1207	7 0 0
Motor current limit 7 = 100 %	1208	7 0 0
Speed at current lim 7 = 100 %	1209	7 0 0
Motor current limit 8 = 100 %	1301	7 0 0
Speed at current lim 8 = 100 %	1302	7 0 0
Motor current limit 9 = 100 %	1303	7 0 0
Speed at current lim 9 = 100 %	1304	7 0 0
Limits	1120	5 0 0
Overload select = Inv Time w/ derate	1130	5 0 0
Overload Pending = 100.0 %	*1139	5 0 0
Overload = 110.0 %	1140	5 0 0
Overload timeout = 5.0 sec	1150	5 0 0
Speed Derate Curve	1151	5 0 0
0 Percent Break Point = 0.0 %	1152	5 0 0
10 Percent Break Point = 31.6 %	1153	5 0 0
17 Percent Break Point = 41.2 %	1154	5 0 0
25 Percent Break Point = 50.0 %	1155	5 0 0
50 Percent Break Point = 70.7 %	1156	5 0 0
100 Percent Break Point = 100.0 %	1157	5 0 0
Motor trip volts = 8300 V	*1160	5 0 0
Maximum Motor Inertia = 0.0 Kgm2	1159	5 1 0
Overspeed = 120.0 %	1170	5 0 0
Underload enable = Disable	1180	5 0 0
I underload = 10.0 %	1182	5 0 0
Under load timeout = 10.0 sec	1186	5 0 0
Motor torque limit 1 = 100.0 %	1190	5 0 0
Regen torque limit 1 = -0.25 %	1200	5 0 0
Motor torque limit 2 = 100.0 %	1210	7 0 0
Regen torque limit 2 = -0.25 %	1220	7 0 0

Description	ID	Lvl RH
Motor torque limit 3 = 100.0 %	1230	7 0 0
Regen torque limit 3 = -0.25 %	1240	7 0 0
Phase Imbalance Limit = 40.0 %	1244	5 0 0
Ground Fault Limit = 5.0 %	1245	5 0 0
Ground Fault Time Const = 0.017 sec	1246	5 0 0
H/W Ground Fault Enable = Yes	1247	7 1 0
Peak Reduction Enable = VFD volt rating	1248	7 0 0
Loss of field level = 40.0 %	1141	7 0 0
Loss of field timeout = 10.0 sec	1142	7 0 0
Encoder	1280	0 0 0
Encoder 1 PPR = 1024	*1290	5 1 0
Encoder filter gain = 0.7500	1300	7 0 0
Encoder loss threshold = 5.0 %	1310	7 0 0
Encoder loss response = stop (fault)	1320	7 0 0
Low speed operation = Disable	1330	7 0 0
Drive	2	0 0 0
Drive parameters	2000	0 0 0
Rated input voltage = 6600 V	*2010	7 1 0
Rated input current = 214.0 A	*2020	7 1 0
Rated output voltage = 6600 V	*2030	7 1 0
Rated output current = 260.0 A	*2040	7 1 0
Control loop type = OLVC	2050	7 1 0
Parallel system = Disable	2051	0 0 0
Speed setup	2060	0 0 0
Ratio control = 100.0 %	2070	5 0 0
Speed fwd max limit 1 = 100.0 %	2080	5 0 0
Speed fwd min limit 1 = 1.0 %	*2090	5 0 0
Speed fwd max limit 2 = 0.0 %	*2100	7 0 0
Speed fwd min limit 2 = 0.0 %	2110	7 0 0
Speed fwd max limit 3 = 0.0 %	*2120	7 0 0
Speed fwd min limit 3 = 0.0 %	2130	7 0 0
Speed rev max limit 1 = 0.0 %	*2140	5 0 0
Speed rev min limit 1 = 0.0 %	2150	5 0 0
Speed rev max limit 2 = 0.0 %	*2160	7 0 0
Speed rev min limit 2 = 0.0 %	2170	7 0 0
Speed rev max limit 3 = 0.0 %	*2180	7 0 0
Speed rev min limit 3 = 0.0 %	2190	7 0 0
Zero speed = 0.0 %	2200	5 0 0
Torque reference	2210	0 0 0
Sop / Menu control = Sop flag	2211	5 0 0
Torque setpoint = 0.0 %	2220	0 0 0
Holding torque = 0.0 %	2230	0 0 0
Torque ramp increase = 1.00 sec	2240	0 0 0
Torque ramp decrease = 1.00 sec	2250	0 0 0
Torque command scalar = 1.00	2242	5 0 0
Speed ramp setup	2260	0 0 0
Accel time 1 = 45.0 sec	*2270	5 0 0
Decel time 1 = 45.0 sec	*2280	5 0 0
Accel time 2 = 5.0 sec	2290	7 0 0
Decel time 2 = 5.0 sec	2300	7 0 0

Description	ID	Lvl	RH
Accel time 3 = 5.0 sec	2310	7	0 0
Decel time 3 = 5.0 sec	2320	7	0 0
Jerk rate = 0.1	2330	7	1 0
Critical freq	2340	5	0 0
Skip center freq 1 = 15.0 Hz	2350	5	0 0
Skip center freq 2 = 30.0 Hz	2360	5	0 0
Skip center freq 3 = 45.0 Hz	2370	5	0 0
Skip bandwidth 1 = 0.0 Hz	2380	5	0 0
Skip bandwidth 2 = 0.0 Hz	2390	5	0 0
Skip bandwidth 3 = 0.0 Hz	2400	5	0 0
Spinning load	2420	0	0 0
Spinning load mode = Both	*2430	5	0 0
Scan end threshold = 20.0 %	2440	5	0 0
Current Level SetPoint = 15.0 %	2450	5	0 0
Current ramp = 0.01 sec	2460	5	0 0
Max current = 50.0 %	2470	5	0 0
Frequency scan rate = 3.00 sec	2480	5	0 0
Cond time setup	2490	0	0 0
Cond stop timer = 0.8 sec	2500	5	0 0
Cond run timer = 0.8 sec	2510	5	0 0
Cells	2520	0	0 0
Installed cells/phase = 6	*2530	5	1 0
Min cell count (n/3) = 6	*2540	5	1 0
Cell voltage = 630	2550	5	1 0
Thermistor warn level = 20.0 %	2560	5	1 0
Bypass type = None	*2590	7	1 0
Neutral connection = T1	*2630	7	1 0
Precharge Enable = Off	2635	7	1 0
Sync transfer	2700	7	0 0
Phase I gain = 2.0	2710	7	0 0
Phase P gain = 4.0	2720	7	0 0
Phase offset = 2.00 deg	2730	7	0 0
Phase error threshold = 1.50 deg	2740	7	0 0
Frequency offset = 0.5 %	2750	7	0 0
Up transfer timeout = 0.0 sec	2760	7	0 0
Down transfer timeout = 0.0 sec	2770	7	0 0
External I/O	2800	5	0 0
Analog inputs = 0	2810	5	1 0
Analog outputs = 2	*2820	5	1 0
Digital inputs = 0	2830	5	1 0
Digital outputs = 0	2840	5	1 0
Wago timeout = 0.0 sec	*2850	5	1 0
Internal I/O	2805	5	0 0
Int Analog In1	2815	5	0 0
Hardware Span = 1.0640	*2818	5	1 0
Int Analog In2	2825	5	0 0
Type = 4 - 20ma	2826	5	1 0

Description	ID	Lvl	RH
Hardware Span = 1.0860	*2828	5	0 0
Int Analog In3	2835	5	0 0
Type = 4 - 20ma	2836	5	1 0
Hardware Span = 1.0730	*2838	5	0 0
Int Analog Out1	2845	5	0 0
Analog variable = Total Current	2846	5	0 0
Output Mode = 4-20 mA	2848	5	0 0
Output Min = 0.0 %	2841	5	0 0
Output Max = 150.0 %	*2842	5	0 0
Hardware Span = 1.0000	2844	5	0 0
Int Analog Out2	2855	5	0 0
Analog variable = Motor Speed	*2856	5	0 0
Output Mode = 4-20 mA	2858	5	0 0
Output Min = 0.0 %	2851	5	0 0
Output Max = 100.0 %	2852	5	0 0
Hardware Span = 1.0253	*2854	5	0 0
Int Test Point #28	2860	5	0 0
Analog variable = None	2861	5	0 0
TP 28 Scaler = 0.00	2862	5	0 0
Int Test Point #29	2865	5	0 0
Analog variable = None	2866	5	0 0
TP 29 Scaler = 0.00	2867	5	0 0
Int Test Point #31	2870	5	0 0
Analog variable = None	2871	5	0 0
TP 31 Scaler = 0.00	2872	5	0 0
Int Test Point #24	2875	5	0 0
Analog variable = None	2876	5	0 0
TP 24 Scaler = 0.00	2877	5	0 0
Int Test Point #25	2880	5	0 0
Analog variable = None	2881	5	0 0
TP 25 Scaler = 0.00	2882	5	0 0
Int Test Point #26	2885	5	0 0
Analog variable = None	2886	5	0 0
TP 26 Scaler = 0.00	2887	5	0 0
Output Connection	2900	0	0 0
Filter CT sec turns = 0	2910	5	1 0
Filter inductance = 0.0 %	2920	5	0 0
Filter capacitance = 0.0 %	2930	5	0 0
Cable resistance = 0.0 %	2940	5	0 0
Cable inductance = 0.0 %	2941	5	0 0
Filter damping gain = 0.50	2950	5	0 0
High starting Torque	2960	7	0 0
Enable high torque = Disable	2961	7	1 0
Torque current = 50.0 %	2962	5	0 0

Description	ID	Lvl	RH
Current ramp time = 0.5 sec	2963	5	0 0
PLL Acq time = 2.0 sec	2964	5	0 0
Watchdog	2970	7	0 0
Enable watchdog = Enable	2971	7	0 0
Stability	3	0	0 0
Input processing	3000	7	0 0
PLL prop gain = 70.0	3010	7	0 0
PLL integral gain = 3840.00	3020	7	0 0
Input current scaler = 1.000000	3030	7	1 0
CT secondary turns = 250	*3035	7	1 0
Input voltage scaler = 1.000000	3040	7	1 0
PT secondary turns = 1	3011	7	1 0
Input Attenuator Sum = 4800 kOhm	*3045	7	1 0
Output processing	3050	7	0 0
Low freq comp	3060	7	0 0
Low Freq Wo = 12.566 Rad	3070	7	1 0
Low freq com gain = 1.00	3080	7	0 0
S/W compensator pole = 2.000	3090	7	0 0
Flux control	3100	7	0 0
Flux reg prop gain = 2.544	*3110	7	0 0
Flux reg integral gain = 3.271	*3120	7	0 0
Flux filter time const = 0.06461	*3130	7	0 0
Flux demand = 1.00	3150	7	0 0
Flux ramp rate = 0.500 sec	3160	7	0 0
Energy saver min flux = 100.0 %	3170	7	0 0
Flux droop = 0.0 %	3195	7	0 0
Speed loop	3200	7	0 0
Speed reg prop gain = 0.010	*3210	7	0 0
Speed reg integral gain = 0.020	*3220	7	0 0
Speed reg Kf gain = 0.600	3230	7	0 0
Speed filter time const = 0.08038	*3240	7	0 0
Droop in % @ FL current = 0.0 %	3245	7	0 0
Current loop	3250	7	0 0
Current reg prop gain = 0.741	*3260	7	0 0
Current reg integ gain = 18.600	*3270	7	0 0
Prop gain during brake = 0.148	*3280	7	0 0
Integ gain during brake = 3.720	*3290	7	0 0
Stator resis est	3300	7	0 0
Stator resistance est = Off	3310	7	1 0
Stator resis filter gain = 0.0	3320	7	0 0
Stator resis integ gain = 0.00200	3330	7	0 0
Braking	3350	7	0 0
Enable braking = Off	3360	7	0 0
Pulsation frequency = 277.5 Hz	*3370	7	0 0
Brake power loss = 0.3 %	3390	7	0 0
VD Loss Max = 0.250	3400	7	0 0
Braking constant = 1.05	3410	7	0 0

Description	ID	Lvl	RH
Output current scaler = 1.000000	3440	7	0 0
Output voltage scaler = 1.000000	3450	7	0 0
Output Attenuator Sum = 4800 kOhm	*3455	7	1 0
Control loop test	3460	7	0 0
Test type = Speed	3470	7	0 0
Test positive = 30.0 %	3480	7	0 0
Test negative = -30.0 %	3490	7	0 0
Test time = 30.1 sec	3500	7	0 0
Dead time comp = 16.0000 usec	3550	7	1 0
Feed forward constant = 0.0000	3560	7	1 0
Sampling Delay Comp = 0.0 %	3570	7	0 0
Carrier frequency = 601.3 Hz	*3580	7	1 0
Auto	4	5	0 0
Speed profile	4000	5	0 0
Entry point = 0.0 %	4010	5	0 0
Exit point = 100.0 %	*4020	5	0 0
Entry speed = 48.0 %	*4030	5	0 0
Exit speed = 98.3 %	*4040	5	0 0
Auto off = 0.0 %	4050	5	0 0
Delay off = 0.5 sec	4060	5	0 0
Auto on = 0.0 %	4070	5	0 0
Delay on = 0.5 sec	4080	5	0 0
Analog inputs	4090	5	0 0
Analog input #1	4100	5	0 0
Source = Int AI1	*4105	5	1 0
Type = 4 - 20ma	4110	5	1 0
Min input = 0.0 %	4120	5	1 0
Max input = 100.0 %	4130	5	1 0
Loss point threshold = 15.0 %	4140	5	1 0
Loss of signal action = Preset	4150	5	1 0
Loss of signal setpoint = 20.0 %	4160	5	0 0
Analog input #2	4170	5	0 0
Source = Off	4175	5	0 0
Type = 4 - 20ma	4180	5	1 0
Min input = 0.0 %	4190	5	1 0
Max input = 100.0 %	4200	5	1 0
Loss point threshold = 15.0 %	4210	5	1 0
Loss of signal action = Preset	4220	5	1 0
Loss of signal setpoint = 20.0 %	4230	5	0 0
Analog input #3	4232	5	0 0
Source = Off	4233	5	1 0
Type = 4 - 20ma	4234	5	1 0
Min input = 0.0 %	4235	5	1 0
Max input = 100.0 %	4236	5	1 0
Loss point threshold = 15.0 %	4237	5	1 0
Loss of signal action = Preset	4238	5	1 0
Loss of signal setpoint = 20.0 %	4239	5	0 0
Analog input #4	4332	5	0 0

Description	ID	Lvl	RH
Source = Off	4333	5	1 0
Type = 4 - 20ma	4334	5	1 0
Min input = 0.0 %	4335	5	1 0
Max input = 100.0 %	4336	5	1 0
Loss point threshold = 15.0 %	4337	5	1 0
Loss of signal action = Preset	4338	5	1 0
Loss of signal setpoint = 20.0 %	4339	5	0 0
Analog input #5	4341	5	0 0
Source = Off	4342	5	1 0
Type = 4 - 20ma	4343	5	1 0
Min input = 0.0 %	4344	5	1 0
Max input = 100.0 %	4345	5	1 0
Loss point threshold = 15.0 %	4346	5	1 0
Loss of signal action = Preset	4347	5	1 0
Loss of signal setpoint = 20.0 %	4348	5	0 0
Auxillary input #1	4500	5	0 0
Source = Off	4510	5	1 0
Type = 4 - 20ma	4520	5	1 0
Min input = 0.0 %	4530	5	1 0
Max input = 100.0 %	4540	5	1 0
Loss point threshold = 15.0 %	4550	5	1 0
Loss of signal action = Preset	4560	5	1 0
Loss of signal setpoint = 20.0 %	4570	5	0 0
Auxillary input #2	4580	5	0 0
Source = Off	4590	5	1 0
Type = 4 - 20ma	4600	5	1 0
Min input = 0.0 %	4610	5	1 0
Max input = 100.0 %	4620	5	1 0
Loss point threshold = 15.0 %	4630	5	1 0
Loss of signal action = Preset	4640	5	1 0
Loss of signal setpoint = 20.0 %	4650	5	0 0
Analog outputs	4660	5	0 0
Analog output #1	4661	5	0 0
Analog variable = Average Power	*4662	5	0 0
Output module type = Unip	4663	5	0 0
Full range = 81.0 %	*4664	5	0 0
Analog output #2	4665	5	0 0
Analog variable = Motor Speed	*4666	5	0 0
Output module type = Unip	4667	5	0 0
Full range = 100.0 %	*4668	5	0 0
Speed setpoints	4240	5	0 0
Speed setpoint 1 = 0 rpm	4250	5	0 0
Speed setpoint 2 = 0 rpm	4260	5	0 0
Speed setpoint 3 = 0 rpm	4270	5	0 0
Speed setpoint 4 = 0 rpm	4280	5	0 0
Speed setpoint 5 = 0 rpm	4290	5	0 0
Speed setpoint 6 = 0 rpm	4300	5	0 0
Speed setpoint 7 = 0 rpm	4310	5	0 0
Speed setpoint 8 = 0 rpm	4320	5	0 0

Description	ID	Lvl RH
Jog speed = 0 rpm	4330	5 0 0
Safety setpoint = 0 rpm	4340	5 0 0
Incremental speed setup	4970	7 0 0
Speed increment 1 = 1.00 %	4971	7 0 0
Speed decrement 1 = 1.00 %	4972	7 0 0
Speed increment 2 = 5.00 %	4973	7 0 0
Speed decrement 2 = 5.00 %	4974	7 0 0
Speed increment 3 = 10.00 %	4975	7 0 0
Speed decrement 3 = 10.00 %	4976	7 0 0
PID select	4350	5 0 0
Prop gain = 0.390	4360	5 0 0
Integral gain = 0.390	4370	5 0 0
Diff gain = 0.000	4380	5 0 0
Min clamp = 0.0 %	4390	5 0 0
Max clamp = 100.0 %	4400	5 0 0
Setpoint = 0.0 %	4410	5 0 0
Comparator setup	4800	5 0 0
Comparator 1 setup	4810	5 0 0
Comp 1 A in variable = Mtr Spd	*4811	5 1 0
Comp 1 B in variable = Manual value	4812	5 1 0
Comp 1 manual value = 2.500 %	*4813	5 0 0
Compare 1 type = Mag	*4815	5 1 0
Comparator 2 setup	4820	5 0 0
Comp 2 A in variable = Manual value	4821	5 1 0
Comp 2 B in variable = Manual value	4822	5 1 0
Comp 2 manual value = 0.000 %	4823	5 0 0
Compare 2 type = Off	4825	5 1 0
Comparator 3 setup	4830	5 0 0
Comp 3 A in variable = Manual value	4831	5 1 0
Comp 3 B in variable = Manual value	4832	5 1 0
Comp 3 manual value = 0.000 %	4833	5 0 0
Compare 3 type = Off	4835	5 1 0
Comparator 4 setup	4840	5 0 0
Comp 4 A in variable = Manual value	4841	5 1 0
Comp 4 B in variable = Manual value	4842	5 1 0
Comp 4 manual value = 0.000 %	4843	5 0 0
Compare 4 type = Off	4845	5 1 0
Comparator 5 setup	4850	5 0 0
Comp 5 A in variable = Manual value	4851	5 1 0
Comp 5 B in variable = Manual value	4852	5 1 0
Comp 5 manual value = 0.000 %	4853	5 0 0
Compare 5 type = Off	4855	5 1 0
Comparator 6 setup	4860	5 0 0
Comp 6 A in variable = Manual value	4861	5 1 0
Comp 6 B in variable = Manual value	4862	5 1 0
Comp 6 manual value = 0.000 %	4863	5 0 0
Compare 6 type = Off	4865	5 1 0

Description	ID	Lvl RH
Comparator 7 setup	4870	5 0 0
Comp 7 A in variable = Manual value	4871	5 1 0
Comp 7 B in variable = Manual value	4872	5 1 0
Comp 7 manual value = 0.000 %	4873	5 0 0
Compare 7 type = Off	4875	5 1 0
Comparator 8 setup	4880	5 0 0
Comp 8 A in variable = Manual value	4881	5 1 0
Comp 8 B in variable = Manual value	4882	5 1 0
Comp 8 manual value = 0.000 %	4883	5 0 0
Compare 8 type = Off	4885	5 1 0
Comparator 9 setup	4890	5 0 0
Comp 9 A in variable = Manual value	4891	5 1 0
Comp 9 B in variable = Manual value	4892	5 1 0
Comp 9 manual value = 0.000 %	4893	5 0 0
Compare 9 type = Off	4895	5 1 0
Comparator 10 setup	4900	5 0 0
Comp 10 A in variable = Manual value	4901	5 1 0
Comp 10 B in variable = Manual value	4902	5 1 0
Comp 10 manual value = 0.000 %	4903	5 0 0
Compare 10 type = Off	4905	5 1 0
Comparator 11 setup	4910	5 0 0
Comp 11 A in variable = Manual value	4911	5 1 0
Comp 11 B in variable = Manual value	4912	5 1 0
Comp 11 manual value = 0.000 %	4913	5 0 0
Compare 11 type = Off	4915	5 1 0
Comparator 12 setup	4920	5 0 0
Comp 12 A in variable = Manual value	4921	5 1 0
Comp 12 B in variable = Manual value	4922	5 1 0
Comp 12 manual value = 0.000 %	4923	5 0 0
Compare 12 type = Off	4925	5 1 0
Comparator 13 setup	4930	5 0 0
Comp 13 A in variable = Manual value	4931	5 1 0
Comp 13 B in variable = Manual value	4932	5 1 0
Comp 13 manual value = 0.000 %	4933	5 0 0
Compare 13 type = Off	4935	5 1 0
Comparator 14 setup	4940	5 0 0
Comp 14 A in variable = Manual value	4941	5 1 0
Comp 14 B in variable = Manual value	4942	5 1 0
Comp 14 manual value = 0.000 %	4943	5 0 0
Compare 14 type = Off	4945	5 1 0
Comparator 15 setup	4950	5 0 0
Comp 15 A in variable = Manual value	4951	5 1 0
Comp 15 B in variable = Manual value	4952	5 1 0
Comp 15 manual value = 0.000 %	4953	5 0 0
Compare 15 type = Off	4955	5 1 0
Comparator 16 setup	4960	5 0 0

Description	ID	Lvl RH
Comp 16 A in variable = Manual value	4961	5 1 0
Comp 16 B in variable = Manual value	4962	5 1 0
Comp 16 manual value = 0.000 %	4963	5 0 0
Compare 16 type = Off	4965	5 1 0
Comparator 17 setup	4411	5 0 0
Comp 17 A in variable = Manual value	4412	5 1 0
Comp 17 B in variable = Manual value	4413	5 1 0
Comp 17 manual value = 0.000 %	4414	5 0 0
Compare 17 type = Off	4416	5 1 0
Comparator 18 setup	4417	5 0 0
Comp 18 A in variable = Manual value	4418	5 1 0
Comp 18 B in variable = Manual value	4419	5 1 0
Comp 18 manual value = 0.000 %	4420	5 0 0
Compare 18 type = Off	4422	5 1 0
Comparator 19 setup	4423	5 0 0
Comp 19 A in variable = Manual value	4424	5 1 0
Comp 19 B in variable = Manual value	4425	5 1 0
Comp 19 manual value = 0.000 %	4426	5 0 0
Compare 19 type = Off	4428	5 1 0
Comparator 20 setup	4429	5 0 0
Comp 20 A in variable = Manual value	4430	5 1 0
Comp 20 B in variable = Manual value	4431	5 1 0
Comp 20 manual value = 0.000 %	4432	5 0 0
Compare 20 type = Off	4434	5 1 0
Comparator 21 setup	4435	5 0 0
Comp 21 A in variable = Manual value	4436	5 1 0
Comp 21 B in variable = Manual value	4437	5 1 0
Comp 21 manual value = 0.000 %	4438	5 0 0
Compare 21 type = Off	4440	5 1 0
Comparator 22 setup	4441	5 0 0
Comp 22 A in variable = Manual value	4442	5 1 0
Comp 22 B in variable = Manual value	4443	5 1 0
Comp 22 manual value = 0.000 %	4444	5 0 0
Compare 22 type = Off	4446	5 1 0
Comparator 23 setup	4447	5 0 0
Comp 23 A in variable = Manual value	4448	5 1 0
Comp 23 B in variable = Manual value	4449	5 1 0
Comp 23 manual value = 0.000 %	4450	5 0 0
Compare 23 type = Off	4452	5 1 0
Comparator 24 setup	4453	5 0 0
Comp 24 A in variable = Manual value	4454	5 1 0
Comp 24 B in variable = Manual value	4455	5 1 0
Comp 24 manual value = 0.000 %	4456	5 0 0
Compare 24 type = Off	4458	5 1 0
Comparator 25 setup	4459	5 0 0
Comp 25 A in variable = Manual value	4460	5 1 0

Description	ID	Lvl	RH
Comp 25 B in variable = Manual value	4461	5	1 0
Comp 25 manual value = 0.000 %	4462	5	0 0
Compare 25 type = Off	4464	5	1 0
Comparator 26 setup	4465	5	0 0
Comp 26 A in variable = Manual value	4466	5	1 0
Comp 26 B in variable = Manual value	4467	5	1 0
Comp 26 manual value = 0.000 %	4468	5	0 0
Compare 26 type = Off	4470	5	1 0
Comparator 27 setup	4471	5	0 0
Comp 27 A in variable = Manual value	4472	5	1 0
Comp 27 B in variable = Manual value	4473	5	1 0
Comp 27 manual value = 0.000 %	4474	5	0 0
Compare 27 type = Off	4476	5	1 0
Comparator 28 setup	4477	5	0 0
Comp 28 A in variable = Manual value	4478	5	1 0
Comp 28 B in variable = Manual value	4479	5	1 0
Comp 28 manual value = 0.000 %	4480	5	0 0
Compare 28 type = Off	4482	5	1 0
Comparator 29 setup	4483	5	0 0
Comp 29 A in variable = Manual value	4484	5	1 0
Comp 29 B in variable = Manual value	4485	5	1 0
Comp 29 manual value = 0.000 %	4486	5	0 0
Compare 29 type = Off	4488	5	1 0
Comparator 30 setup	4489	5	0 0
Comp 30 A in variable = Manual value	4490	5	1 0
Comp 30 B in variable = Manual value	4491	5	1 0
Comp 30 manual value = 0.000 %	4492	5	0 0
Compare 30 type = Off	4494	5	1 0
Comparator 31 setup	4496	5	0 0
Comp 31 A in variable = Manual value	4497	5	1 0
Comp 31 B in variable = Manual value	4498	5	1 0
Comp 31 manual value = 0.000 %	4499	5	0 0
Compare 31 type = Off	4501	5	1 0
Comparator 32 setup	4502	5	0 0
Comp 32 A in variable = Manual value	4503	5	1 0
Comp 32 B in variable = Manual value	4504	5	1 0
Comp 32 manual value = 0.000 %	4505	5	0 0
Compare 32 type = Off	4507	5	1 0
Logs	6	0	0 0
Historic log	6250	0	0 0
Store in Event Log = On	6255	7	0 0
Historic log variable 1 = Mtr Speed	*6260	5	0 0
Historic log variable 2 = Spd Dmd	6270	5	0 0
Historic log variable 3 = Trq I Cmd	*6280	5	0 0
Historic log variable 4 = Trq I Fdbk	*6290	5	0 0
Historic log variable 5 = I Total Out	*6300	5	0 0
Historic log variable 6 = V Avail	*6310	5	0 0

Description	ID	Lvl RH
Historic log variable 7 = V Avail RMS	*6320	5 0 0
Drive protect	7	0 0 0
Input protection	7000	0 0 0
Single phasing	7010	0 0 0
SPD prop gain = 0.0	7020	7 0 0
SPD integral gain = 0.0010	7030	7 0 0
SPD threshold = 50.0 %	7040	7 0 0
Undervoltage prop gain = 0.0	7060	7 0 0
Undervoltage integ gain = 0.001	7070	7 0 0
1 Cyc Protect integ gain = 0.0025	7080	7 0 0
1 Cycle Protect Limit = 50.0 %	7081	7 0 0
Excess Loss Idle = 5.0 %	7084	7 0 0
Excess Loss Running = 7.0 %	7086	7 0 0
Xformer tap setting = +5 %	*7050	7 1 0
Xformer thermal gain = 0.0133	7090	7 0 0
Xformer protection const = 0.500	7100	7 0 0
Phase Imbalance Limit = 40.0 %	7105	7 0 0
Ground Fault Limit = 40.0 %	7106	7 0 0
Ground Fault Time Const = 0.200 sec	7107	7 0 0
Drive IOC setpoint = 150.0 %	7110	7 0 0
Cell Overload Level = 100.0 %	7112	7 0 0
Auto reset enable = No	7120	7 0 0
Auto reset time = 1 sec	7130	5 0 0
Auto reset attempts = 4	7140	5 0 0
Auto reset memory time = 10 sec	7150	5 0 0
Meter	8	0 0 0
Display params	8000	0 0 0
Status variable 1 = DEMD	8001	0 0 0
Status variable 2 = RPM	8002	0 0 0
Status variable 3 = ITOT	*8003	0 0 0
Status variable 4 = KWO	*8004	0 0 0
Status variable 5 = IMRF	8005	0 0 0
Status variable 6 = IMRF	8006	0 0 0
Status variable 7 = IMRF	8007	0 0 0
Input harmonics	8140	0 0 0
Selection for HA = IA	8150	0 0 0
Harmonics order = 1.0	8160	0 0 0
Harmonics integral gain = 0.001	8170	0 0 0
Customer order = 2133943	*8101	0 0 0
Customer drive = 1	8110	0 0 0
Communications	9	0 0 0
Serial port setup	9010	0 0 0
Serial port use = Local	9020	5 1 0
Flow Control = Xon/Xoff	9030	5 1 0
Baud rate = 9600	9040	5 1 0
Network Control	9943	7 0 0
Net Control Type = Sop	9944	7 1 0

Description	ID	Lvl RH
Start Stop Control = Maintained	9945	7 1 0
Network 1 Configure	9900	7 0 0
Network 1 Type = None	9901	7 1 0
Network 2 Configure	9914	7 0 0
Network 2 Type = None	9915	7 0 0
SOP & serial functions	9110	0 0 0
Menu based Timer setup	9111	7 0 0
MenuTimer1 = 30.0 sec	*9112	7 0 0
MenuTimer2 = 0.0 sec	9113	7 0 0
MenuTimer3 = 0.0 sec	9114	7 0 0
MenuTimer4 = 10.0 sec	*9115	7 0 0
MenuTimer5 = 0.0 sec	9116	7 0 0
MenuTimer6 = 0.0 sec	9117	7 0 0
MenuTimer7 = 0.0 sec	9118	7 0 0
MenuTimer8 = 0.0 sec	9119	7 0 0
MenuTimer9 = 0.0 sec	9121	7 0 0
MenuTimer10 = 0.0 sec	9122	7 0 0
MenuTimer11 = 0.0 sec	9123	7 0 0
MenuTimer12 = 0.0 sec	9124	7 0 0
MenuTimer13 = 0.0 sec	9125	7 0 0
MenuTimer14 = 0.0 sec	9126	7 0 0
MenuTimer15 = 0.0 sec	9127	7 0 0
MenuTimer16 = 0.0 sec	9128	7 0 0
Select system program = 2168985F.HEX	*9146	7 1 0
Multiple config files = OFF	9185	5 1 0
TCP/IP server name = 172.17.20.16	*9000	0 0 0
Graphing	10	0 0 0
Time scale = 10.00 sec	10000	0 0 0
Variable 1	10010	0 0 0
Graph variable = Spd ref	10020	0 0 0
Offset = 0.00	10030	0 0 0
Scale factor = 1.20	10040	0 0 0
Variable 2	10050	0 0 0
Graph variable = Mtr speed	10060	0 0 0
Offset = 0.00	10070	0 0 0
Scale factor = 1.20	10080	0 0 0
Variable 3	10090	0 0 0
Graph variable = Flux ref	10100	0 0 0
Offset = 0.00	10110	0 0 0
Scale factor = 1.25	10120	0 0 0
Variable 4	10130	0 0 0
Graph variable = Flux DS	10140	0 0 0
Offset = 0.00	10150	0 0 0
Scale factor = 1.25	10160	0 0 0
Variable 5	10170	0 0 0

Description	ID	Lvl RH
Graph variable = Ids ref	10180	0 0 0
Offset = 0.00	10190	0 0 0
Scale factor = 1.00	10200	0 0 0
Variable 6	10210	0 0 0
Graph variable = Ids	10220	0 0 0
Offset = 0.00	10230	0 0 0
Scale factor = 1.00	10240	0 0 0
Variable 7	10250	0 0 0
Graph variable = Iqs ref	10260	0 0 0
Offset = 0.00	10270	0 0 0
Scale factor = 1.00	10280	0 0 0
Variable 8	10290	0 0 0
Graph variable = Iqs	10300	0 0 0
Offset = 0.00	10310	0 0 0
Scale factor = 1.00	10320	0 0 0
Variable 9	10330	0 0 0
Graph variable = Drv State	10340	0 0 0
Offset = 0.00	10350	0 0 0
Scale factor = 1.00	10360	0 0 0
Variable 10	10370	0 0 0
Graph variable = PreChrg St	10380	0 0 0
Offset = 0.00	10390	0 0 0
Scale factor = 1.00	10400	0 0 0
Select language = English	5081	0 0 0

3) 0110-SR13 Variable Speed Drive System

E. Ventilation System Data



Represented by:
Air Design Pty. Ltd.
 A.B.N. 77 512 727 190
 45 Nestor Drive
 Meadowbrook QLD 4131
 Telephone: +61 (07) 3299 9888
 Facsimile: +61 (07) 3299 9800
 E-mail: sales@airdesign.com.au
 © 2008 Fantech Pty Ltd

FAN DATA FOR MODEL AP0804GP6/20

Fan Code: **AP0804GP6/20**

Requirements


Volume: 6300 L/s
 Static Pressure: 200 Pa
 Selection Pressure: 200 Pa at std conditions
 Installation Category: TYPE D
 Temperature: 20 deg C
 Altitude: 0 m

Fan Data (at STP)

Type: In-line direct drive axial fan
 Diameter: 800
 Hub: 255 mm
 Impeller Blades: 6
 Pitch: 20 degrees
 Blade Material: GRP
 Speed: 24 revs/sec
 Absorbed Power: 2.34 kW
 Peak Power: 2.59 kW
 Total Efficiency: 79 %
 Fan Weight: 84.3 kg.

Motor Data (at STP)

Motor Type: Standard
 Electrical Supply: 415V/3ph/50Hz
 Motor Frame/Power: D100L / 3.00 kW
 Current FLC/Start: 6.2A / 37.2
 Motor Speed: Single Speed (4 Pole)
 Energy Efficiency, BCA Volume 1 2008, Table J5.2 compliant selection



Density: 1.2 kg/m³

Inlet PWL

Spectrum (Hz)	63	125	250	500	1K	2K	4K	8K	dBW	dBA @ 3m
Outlet PWL (dB)	92	86	86	84	85	81	77	73	95	68
Inlet PWL (dB)	90	86	87	85	85	81	78	73	94	69

Note: Levels are quoted as in-duct values.







Version 4.20: On-going product improvements may result in fan data changes without notice.

© 2008 Fantech Pty Ltd

Size **800**
24 rev/sec

AXIAL FLOW FANS PERFORMANCE DATA

BS848:Part 1, 1980
Part 2 1985
Type D Installation



SOUND DATA

Zone	In-Duct dB	Total	In-Duct Spectrum Corrections, dB								dB(A)
			63	125	250	500	1k	2k	4k	8k	
Inlet	1	6	10	8	6	8	13	18	24	4	
Outlet	0	4	11	10	7	10	15	19	24	6	
Inlet	+1	2	9	12	11	12	16	19	22	8	
Outlet	0	2	8	10	12	12	16	18	20	8	
Inlet			Not Required								
Outlet											
Inlet	1	3	10	11	10	11	13	16	22	6	
Outlet	0	1	10	13	12	13	15	18	22	8	
Inlet	0	2	9	11	9	10	15	18	23	6	
Outlet	0	3	9	10	10	12	15	18	21	7	
Inlet	+1	3	9	12	10	12	16	19	22	7	
Outlet	0	3	9	11	10	11	15	17	19	7	
Inlet	1	2	10	11	10	10	13	15	21	6	
Outlet	0	2	11	12	12	12	14	17	22	7	
Inlet	0	2	9	11	10	12	15	19	24	7	
Outlet	0	3	9	11	11	12	16	19	23	8	
Inlet	+2	2	9	13	11	12	17	20	23	8	
Outlet	0	2	8	11	10	11	15	18	19	7	

For Free Field conditions apply the following corrections to the In-Duct figures. All figures are negative unless otherwise stated.

In/Out	O/A	7	3	1	0	0	0	0	0	O/A
--------	-----	---	---	---	---	---	---	---	---	-----

SOUND DATA

Zone	In-Duct dB	Total	In-Duct Spectrum Corrections, dB								dB(A)
			63	125	250	500	1k	2k	4k	8k	
Inlet	1	9	9	6	4	8	14	20	26	3	
Outlet	0	6	9	7	7	10	16	21	27	6	
Inlet	0	4	9	8	9	10	13	17	22	6	
Outlet	0	4	8	8	10	10	14	16	21	6	
Inlet	0	4	9	9	8	10	13	17	21	5	
Outlet	0	3	9	9	9	10	13	16	19	5	
Inlet	0	6	11	8	9	8	11	14	20	4	
Outlet	0	4	10	8	9	9	12	15	20	5	
Inlet	1	4	8	7	9	9	13	16	21	5	
Outlet	0	3	9	9	11	10	14	18	22	6	
Inlet	+1	3	9	9	10	11	15	18	22	7	
Outlet	0	3	8	8	9	11	14	17	19	6	
Inlet	+1	5	9	7	8	8	11	13	20	4	
Outlet	0	5	9	7	8	8	11	13	19	4	
Inlet	1	4	8	8	9	9	13	16	21	5	
Outlet	0	4	9	8	11	11	14	18	22	7	
Inlet	0	9	7	9	6	8	12	16	20	4	
Outlet	0	8	6	9	8	9	12	15	18	4	

For Free Field conditions apply the following corrections to the In-Duct figures. All figures are negative unless otherwise stated.


In/Out	O/A	7	3	1	0	0	0	0	0	O/A
--------	-----	---	---	---	---	---	---	---	---	-----



Represented by:
Air Design Pty. Ltd.
A.B.N. 77 512 727 190
45 Nestor Drive
Meadowbrook QLD 4131
Telephone: +61 (07) 3299 9888
Facsimile: +61 (07) 3299 9800
E-mail: sales@airdesign.com.au
© 2008 Fantech Pty Ltd


DRAWING FOR MODEL AP0804GP6/20

Version 4.20: On-going product improvements may result in dimensional changes without notice.



© 2008 Fantech Pty Ltd

CIRCULAR DUCT ATTENUATORS



FEATURES

These notes apply to both the open and pod type attenuators.

Construction

The units are rigidly constructed and consist of an outer cylindrical galvanised steel casing, lined internally with non-hygroscopic and incombustible sound-absorbent material. This material is retained by an inner perforated metal cylinder.

When a pod is fitted it is of perforated metal, retaining an infill of acoustic material.

An impervious lining of the acoustic infill can be provided to prevent the ingress of moisture or grease. There is a small performance penalty in high frequencies when an impervious lining is fitted. Refer to our Sales Engineers if more information is required.

Also available is the Q-Seal range which offers impervious lining with features to optimise acoustic performance.

The ends of the attenuators are drilled and tapped to match the Fantech 'AP' series of axial flow fans.

Non-standard flange drillings or sizes can be supplied to the customer's specifications.

Insertion Loss

The values quoted in the table represent the difference between the sound power level (L_w) of a fan and attenuator combination and that of the fan alone.

(continued next page)


PERFORMANCE DATA - OPEN TYPE

Matching Fan Dia. cm	Length mm	Static Insertion Loss, dB							
		Octave Band Centre Frequency (Hz)							
		63	125	250	500	1k	2k	4k	8k
C1-Dia. 1 Diameter Long (nom.)									
-031	300	1	3	5	9	13	10	8	7
-035	300	2	3	5	9	13	10	8	7
-040	600	2	3	5	9	13	10	8	7
-045	600	2	3	5	10	13	10	8	7
-050	600	2	3	6	10	14	10	8	7
-056	600	2	4	6	10	14	10	8	7
-063	600	3	4	7	13	14	9	8	6
-071	900	3	4	8	14	14	9	7	6
-080	900	3	4	8	14	13	9	7	6
-090	1150	3	4	9	14	13	8	7	6
-100	1150	3	4	9	14	12	8	7	6
-125	1150	3	4	10	14	12	8	6	6
-140	1150	3	5	10	13	11	8	5	5
-160	1800	4	6	11	13	10	7	5	5
-180	1800	4	6	11	13	10	6	5	5
-200	1800	4	6	11	13	9	6	5	5

C2-Dia. 2 Diameters Long (nom.)

-031	600	3	6	9	15	21	17	14	13
-035	600	4	6	10	15	21	17	14	13
-040	900	4	6	10	16	21	18	15	13
-045	900	4	7	10	17	21	18	15	13
-050	1150	4	7	10	18	21	17	15	12
-056	1150	5	7	11	18	21	17	15	12
-063	1150	5	8	11	21	23	17	15	10
-071	1500	5	8	12	22	23	16	15	10
-080	1500	5	8	12	22	23	16	15	10
-090	1800	5	8	13	22	19	13	12	10
-100	1800	6	8	13	22	19	13	12	10
-125	2400	6	8	13	21	18	13	12	11
-140	2400	7	9	15	21	18	11	11	10
-160	3600	8	9	15	20	17	11	9	8
-180	3600	8	9	15	20	17	10	9	8
-200	3600	8	9	15	20	17	10	9	8

HOW TO ORDER - OPEN TYPE





Represented by:
Air Design Pty. Ltd.
 A.B.N. 77 512 727 190
 45 Nestor Drive
 Meadowbrook QLD 4131
 Telephone: +61 (07) 3299 9888
 Facsimile: +61 (07) 3299 9800
 E-mail: sales@airdesign.com.au
 Copyright © 2010-12 Elta Group

Technical Data for Silencer Model C1-080

Location: ATT-2

Designation:

Performance - Required Actual


Air Flow:	6.30 m³/s	Velocity :	12.5 m/s
Pressure Drop:	60 Pa	Pressure Drop:	2 Pa

Silencer Data

Catalogue Code: C1-080
 Description: Circular 1D Open

Diameter: 800 mm
 Ext. Diameter: 977mm

Length: 900 mm
 Weight: 55.0 kg



Sound Data

Spectrum (Hz)	:	63	125	250	500	1K	2K	4K	8K
Insertion Loss (dB)	:	3	4	8	14	13	9	7	6

3) 0110-SR13 Variable Speed Drive System

F. Ventilation System Airflow and Sound Levels report



Air Equipment (Sales) Pty Ltd



david@airequip.com.au

ABN 67 650 093 954

2 / 36 Randall Street Slacks Creek 4127
PO Box 542 Springwood Qld 4127

Phone: (07) 3209 4201
Facsimile: (07) 3209 4204

Monday 18th November 2013

J. & P. Richardson Industries Pty Ltd
114 Campbell Street
Wacol QLD

Attention: Chris Anderson

Reference: **Urban Utilities Eagle Farm Pump Station-VSD Drive Cabinet 0110-SR13
Verification of Airflow and Sound level Measurements**

Required Airflow: Transformer Cabinet: 3000l/s
Cell Cabinet: 3200l/s
Total: 6200l/s

Equipment Used:

NATA Certified Vane Anemometer – Certificate No: WT109572

NATA Certified Lutron Sound Level Meter – Certificate No: SLM 39486

Magnehelic Gauge- Fitted to duct work

Initial airflow readings were taken at the filtered intake grilles on the transformer and cell cabinets with the booster fan VSD set at 50Hz. The VSD was adjusted back to 39Hz and readings taken at all points as follows

Transformer Cabinet Intakes:	No 1: 585l/s	No 2: 550l/s	No 3: 500l/s
	No 4: 520l/s	No 5: 450l/s	No 6: 415l/s
	Total: 3020l/s		
Cell Cabinet Intakes:	No 1: 590l/s	No 2: 550l/s	No 3: 550l/s
	No 4: 570l/s	No 5: 560l/s	No 6: 550l/s
	Total: 3370l/s		

The magnehelic gauge was fitted to the duct prior to the booster fan. The gauge is to indicate the correct airflow only and at the required airflow reading the gauge was marked at 75Pa

Sound Level Measurements:

Outdoor readings were taken at the boundary directly down for the fan outlet and 1 meter from the outlet face.

The background noise level was 75-83dBA due to the high traffic movement on the main road. On the odd occasion when there was no vehicle's directly outside the building we registered a reading of 63dBA at the boundary and 69 dBA 1 meter from the face

Indoor readings were taken with the other two drive units turned off but with the pit pumping motors running. Background noise levels around the pit barrier cage were between 76-81dBA

Readings one meter out from the cabinet were between 70-72.7dBA but this was mainly from background noise

A reading from the side of the cabinet below the booster fan was 68dBA

Hoping the above report is satisfactory and if you have any queries on the information above please do not hesitate to call

Yours faithfully,
Air Equipment (Sales) Pty Ltd.

David Meredith.

3) 0110-SR13 Variable Speed Drive System

G. Spare Part List



Perfect Harmony VSD Recommended Spare Parts List

VFD SO:	3002133943	VFD SN:	Z831501002462
----------------	------------	----------------	---------------

Location	Part Description	Part Number	Installed	Recommended
Control cabinet	CPU Board	A1A10000623.00M	1	1
	I/O board	A1A10000423.00M	1	1
	Modulator Board	A1A10000350.00M	1	1
	Fiber Optic Hub Board	A1A461D85.00M	1	1
	Backplane	A1A098194	1	1
	Communication Board	A5E03407403	1	1
	CPS Power	A1A0100275	1	1
	Signal Conditioninig Board	A5E01708486	1	1
	Keypad	A5E02363383	1	1
	I/O breakout	A5E01649374	1	1
Blower	Cabinet Blower	LDZ10501601	4	1
Doors	Filter on Transformer Cabinet	LDZ10501351	9	9
	Filter on Cell Cabinet	LDZ10501353	9	9
Cell cabinet	Power cell	LDZ14501002.260	15	1
	CCB Fuse	A1A10000432.30M	15	2
	Power Cell Input Fuse	LDZ10501435	45	3

3) 0110-SR13 Variable Speed Drive System

H. Drawing List



Perfect Harmony VSD - 0110-SR13

Drawing Register

Drawing Number	Description
	VSD
486/5/7-0368-027	General Arrangement 1
486/5/7-0368-028	General Arrangement 2
486/5/7-0368-029	General Arrangement 3
486/5/7-0368-030	Control and Power Overview
486/5/7-0368-031	Termination
486/5/7-0368-033	Schematic 1
486/5/7-0368-034	Schematic 2
486/5/7-0368-035	Schematic 3
486/5/7-0368-036	Schematic 4
486/5/7-0368-037	Schematic 5
486/5/7-0368-038	Schematic 6
486/5/7-0368-039	Schematic 7
	Field Control and Interface
486/5/7-0368-140	Schematic 1
486/5/7-0368-141	Schematic 2
486/5/7-0368-142	Schematic 3
486/5/7-0368-143	Schematic 4
486/5/7-0368-144	Schematic 5
	Isolator and Earthswitch Cabinet
486/5/7-0368-106	General Arrangement and Schematic
486/5/7-0368-107	Fortress Interlocking System
486/5/7-0368-108	Legend
	Ventilation
486/5/7-0368-112	General Arrangement

3) 0110-SR13 Variable Speed Drive System

I. Factory Acceptance Test (FAT)

GEN III**Factory Acceptance Test****Medium Voltage****Air Cooled****SO - 3002133943****Queensland urban utilities - eagle farm****FAT- A5E32168984 A****REV- AA****P/N- M6SR3****S/N- Z831501002462****MLFB- 6SR3502-6HF42-7BH0-Z**

V12+Y06+K69+G22+G28+K73+M42+M38+
M12+M35+L55+L03+K50+T76+D15+D02+D
76+P31

Revision History		
Revision Level	Details	Date
AA	Original	5/15/2013
Tested By	杨润金	2013.6.7
Approved By	张晓明	2013.6.7

Customer Name <u>Queensland urban utilities - eagle farm</u>					SO <u>3002133943</u>
P/N	<u>M6SR3</u>	S/N	<u>Z831501002462</u>	SOP	<u>M6SR3 C</u>
Agency Listing	<input type="checkbox"/> CSA	<input type="checkbox"/> UL	<input type="checkbox"/> CE	<input type="checkbox"/> Other	<input checked="" type="checkbox"/> No Listing
Agency Testing Required	<input type="checkbox"/> YES		<input checked="" type="checkbox"/> NO		

Input Voltage:	<u>6600 V</u>	Output Voltage:	<u>6600 V</u>
Input Current:	<u>214 A</u>	Cell Size:	<u>260 A</u>
XFMR KVA:	<u>2750 KVA</u>	Total # of Cell:	<u>18</u>

Table of Contents

I. Test Plan - Contains the actual test plan with reference to associated test procedures and forms for data collection.

- 1.1 Visual Inspection
- 1.2 Insulation Test/Hipot
- 1.3 Initial Power-Up
- 1.4 System Test Without Motor
- 1.5 System Test With Motor (Unloaded)
- 1.6 System Load Test
- 1.7 Final Inspection
- 1.8 Equipment

II. Completed Forms - Contains the forms used to collect associated test data using the procedures.

III. Analysis/Plots Data - If applicable, this section contains any analysis or additional test data supplied with buy out items or data specific to a customer order and not specifically required by the FAT.

Definitions

R	Routine Test	Test to which each individual device is subjected during or after manufacturer to ascertain whether it complies with certain criteria.
A	Acceptance Test	Contractual test to prove to the customer that the device meets certain conditions of its specification.
O	Option Test	Test additional to type and routine test, determined to be any device or logic added to the drive that is not a pre-engineered option.
W	Witness Test	Any of the above tests performed in the presence of the customer, the user or his representative (Reference STSI-055)

Air Cooled Test Plan

Customer Name Queensland urban utilities - eagle farm

REV# AA

SO 3002133943

P/N M6SR3

S/N Z831501002462

1.1 Visual Inspection				STSI-061G:4.3
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value
R	Metering	Hardware Check		Emp# 149
		Pt. To Pt. Wire Check		Emp# 172
		Fiber Optics		Emp# 172
		Ground Wires		Emp# 172
	Measuring	Burden Resistor Value (hall effect)	34.00 Ω , 2W, .1%	34.1/34.2 Ω
	Measuring	Input attenuator resistor value	4.8 M Ω	4.77/4.76/4.77 M Ω
	Measuring	Output attenuator resistor value	4.8 M Ω	4.78/4.77/4.76 M Ω
	Set Dip Switch (FR)	Set Dip Switch (FR)	Pos. 2 only is "On", all others "Off"	Emp# 149
		Set Dip Switch (P)	Pos. 4 & 5 only are "On", all others "Off"	Emp# 149
		Set Address 1X	1X=1	Emp# 149
		Set Address 10X	10X=0	Emp# 149
		Set Communication Board (JP1 to JP10)	JP1 & JP2 set to 2,3	Emp# 149
			JP3,JP4&JP5 set to 1,2	Emp# 149
			JP6 set to 2,3	Emp# 149
			JP7,JP8,JP9&JP10 set to 1,2	Emp# 149
O	Interlocks	Record all Interlock model #'s and keycode #'s for the	K2 -VFD13 - K2	Emp# 149
		Verify correct operation of Interlocks	K3 -VFD13 - K3	Emp# 149
		Ensure hardware and adapter plates are supplied		Emp# 149

1.2 Insulation Test/Hipot				STSI-061G:4.4
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value
R	MV	Applied Volt.	Pass/Fail(<0.5mA)	
		Power circuit to GND		Emp# 172
		L1,L2,L3 to GND	28300	38 uA
		L1 with L2, L3 to GND	28300	12 uA
		L2 with L1, L3 to GND	28300	10 uA
		L3 with L1, L2 to GND	28300	13 uA
		T1,T2,T3 to GND	28850	173 uA
		T1 with T2, T3 to GND	18500	47 uA
		T2 with T1, T3 to GND	18500	35 uA
		T3 with T1, T2 to GND	18500	40 uA
	LV	Control Power to GND	2500VOM	500 M Ω
		120Vac to GND	1000VOM	537 M Ω
		24Vdc to GND	500VOM	∞
				Emp# 149

1.3 Initial Power-Up				STSI-061G:4.5
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value
R	Control Power	Control Power Supply		
		CPS,+5VDC(Slot 6 I/O Board Plug P6 Pin 1 to 4)	(5.10 to 5.15Vdc)	5.13 Vdc
		CPS,+12VDC(Slot 6 I/O Board Plug P6 Pin 2 to 4)	(+11.64 to +12.36Vdc)	12.01 Vdc
		CPS,-12VDC(Slot 6 I/O Board Plug P6 Pin 3 to 4)	(-11.64 to -12.36Vdc)	-12.03 Vdc
		CPS, + 15 VDC (SCB Pin 2 to 6)	(+14.55 to +15.45)	15.00 Vdc
		CPS, - 15 VDC (SCB Pin 4 to 6)	(-14.55 to -15.45)	-15.00 Vdc
		CPS,+24VDC(I/O Board J11-11 to J11-9)	(+21.6 to +26.4Vdc)	24.02 Vdc
		CPS,Power Supply Fault		Emp# 172
		Encoder Power Supply, +15 VDC (IOB board J7-5 to J7-T5 (secondary:X1-X4)	(+14.25 to +15.75)	15.04 Vdc
		Software Version #	Latest Version	114 Vac
		Establish Wago Communications		Vers.: 5.2.3
		Set correct # of		Emp# 153
	Parameters Configuration	Analog Outputs	ID 2820	2
		Set correct Drive Parameters		Emp# 153
		Input Voltage	ID 2010	6600 V
		Input Current	ID 2020	214 A
		Output Voltage	ID 2030	6600 V
		Output Current (equal to 'Cell Rating')	ID 2040	260 A
		Control Loop Type	ID 2050	OLTM
		Spinning Load Mode	ID 2430	Off
		Installed Cells/ Phase	ID 2530	6
		Cell Voltage	ID 2550	630 V
		Bypass Type	ID 2590	None
		Neutral Connection	ID 2630	T1
		Input CT Ratio	ID 3035	250 :5
		Tap Setting (+5% typical)	ID 7050	+5%

Air Cooled Test Plan

Customer Name Queensland urban utilities - eagle farm

REV# AA

SO 3002133943

P/N M6SR3

S/N Z831501002462

1.3 Initial Power-Up[continued]

STSI-061G:4.5

Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value
R	Parameters Configuration	Set correct Drive Parameters (con't) MenuTimer1 ID 9112 MenuTimer4 ID 9115 Program Clock ID 8080 Program SO ID 8101 Program Drive Number ID 8110 Download SOP Ethernet Connection Verified	30 S 10 S 2133943 M6SR3C	 Emp# 172 Emp# 172 Emp# 172 Emp# 172 Emp# 172
R	MODBUS	Connect computer to MODBUS port Open MODBUS program and verify communication	Receiving data from Drive	Emp# 172
O	Space Heater Control	1. Verify VFD space heater relay CR4 energized 60s after control voltage is switched on. 2. Adjust thermostat(TST1) setting to more than ambient temperature and verify HTR1 are heater up. Reset TST1 to less than ambient temperature and verify HTR1 are off. 3. Adjust thermostat(TST2) setting to more than ambient temperature and verify HTR2 & HTR3 are heater up. Reset TST2 to less than ambient temperature and verify HTR2 & HTR3 are off. 4. Verify VFD space heater relay CR4 released after medium voltage is energized. 5. Verify Motor Heater Relay BM5 energize 60s after drive is not running.	Verify Functionality	Emp# 172 Emp# 172 Emp# 172 Emp# 172
R	Blower 1 Op. XFMR Cab.	Check Blower Rotation Set CB1 equal to 1.2*TBLW1 motor nameplate current. Measure 3 phase line currents and verify actual current is not exceeding TOL setting.	Verify Rotation Ia= 1.53 A Ib= 1.57 A Ic= 1.53 A	Emp# 331 Emp# 331
	Blower 2 Op. XFMR Cab.	Set CB2 equal to 1.2*TBLW2 motor nameplate current. Measure 3 phase line currents and verify actual current is not exceeding TOL setting.	Ia= 1.52 A Ib= 1.58 A Ic= 1.49 A	Emp# 331
	Blower 1 Op. CELL Cab.	Set CB3 equal to 1.2*CBLW1 motor nameplate current. Measure 3 phase line currents and verify actual current is not exceeding TOL setting.	Ia= 1.46 A Ib= 1.51 A Ic= 1.49 A	Emp# 153
	Blower 2 Op. CELL Cab.	Set CB4 equal to 1.2*CBLW2 motor nameplate current. Measure 3 phase line currents and verify actual current is not exceeding TOL setting.	Ia= 1.53 A Ib= 1.52 A Ic= 1.58 A	Emp# 153

Air Cooled Test Plan

Customer Name Queensland urban utilities - eagle farm

REV# AA

SO 3002133943

P/N M6SR3

S/N Z831501002462

1.4 System Test Without Motor				STSI-061G:4.6
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value
O	Electrical Door Interlocks	Open a door to cause DIS1 open and verify that Drive trip message "TRIP - MV DOOR OPENED" displayed and check "INPUT MV BREAKER ENABLE" contact on TB2 43 & 44, 45 & 46 change state. Repeat the test for remaining of electrical door interlock switched DIS2~ DIS5.	TB2-43 & 44 Closed and TB2-45 & 46 Open when a door open	Emp# <u>149</u> Emp# <u>149</u>
R	Backfeed Modulation & Clipping	Power Supply & Hall Effect Pwr Supply Fault Output Transorbs Note: Remove Series Link & Backfeed Cell B1 Disconnect plug P1 from SCB board Input Transorbs Verify all Cells Primary Voltage Modulation of Cells	Approx. 56Vp-p Approx. 56Vp-p 100Vac±10% for all (0 to 100% demand)	Emp# <u>149</u> Emp# <u>149</u> Emp# <u>149</u> Emp# <u>149</u> Emp# <u>149</u>
R	Medium Voltage Testing	With Cell Series Links Reconnected Set Motor Voltage = Drive Rating VMA, VMB, VMC ID 2050 - OLTM 25Hz VMA, VMB, VMC ID 2050 - OLTM 50Hz	3.0V-peak +/- 0.3V 6.0V-peak +/- 0.3V	Emp# <u>153</u> Emp# <u>153</u>
1.5 System Test With Motor (Unloaded)				STSI-061G:4.7
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value
R	Check E-stop Logic	Depress Local E-Stop Verify Drive coasts to stop and fault message displayed Measure on TB2-3 & 4 Verify Fault contact on TB2-33 & 34 changes state Depress "FAULT RESET" on keypad and Restart Drive Verify Run contact on TB2-29 & 30 changes state Remove Jumper on TB2-1 & 2 - Remote E-Stop Verify Drive coasts to stop and fault message displayed	Open for E-stop Closed for Fault Closed for Run	Emp# <u>331</u> Emp# <u>331</u> Emp# <u>331</u> Emp# <u>331</u> Emp# <u>331</u> Emp# <u>331</u> Emp# <u>331</u>

Air Cooled Test Plan

 Customer Name Queensland urban utilities - eagle farm

 REV# AA

 SO 3002133943

 P/N M6SR3

 S/N Z831501002462

1.5 System Test With Motor (Unloaded)			STSI-061G:4.7	
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value
R	Transformer Thermal Switches	Remove alarm wire from IOB DI-3C, 1). Verify fault light blinks and keypad displays alarm message. 2). Verify the "Drive Alarm" outputs on TB2-31&32 change state.	Verify alarm message	Emp# <u>331</u>
		Remove trip wire from IOB DI-0D, 1). Verify fault light blinks and keypad displays alarm message. 2). Verify the "Drive Alarm" outputs on TB2-31&32 change state.	Closed for Alarm	Emp# <u>331</u>
		Remove trip both wires from IOB DI-3C & DI-0D and wait for 30 seconds; 1). Verify Drive fault, Drive coasts to a stop and keypad displays trip message 2). Verify the "Drive Tripped" output on TB2-33&34.	Verify alarm message	Emp# <u>331</u>
			Closed for Alarm	Emp# <u>331</u>
			Verify Drive Fault	Emp# <u>331</u>
			Closed for Fault	Emp# <u>331</u>
R	Remote Start/Stop	Momentarily close contact between TB2-5 & 6 and verify Drive starts running.	Drive is running	Emp# <u>153</u>
		Momentarily close contacts between TB2-5 & 6.	Drive ramps to stop	Emp# <u>153</u>
R	Remote Fault Reset	Cause system fault and check Drive Ready contact TB2-27 & 28 (changes state)	Open for Fault	Emp# <u>331</u>
		Momentarily close Remote Fault Reset contact on TB2-7 & 8.	Drive should reset	Emp# <u>331</u>
		Verify the "Drive Ready to Run" output on TB2-27 & 28 changes state.	Closed for Ready to Run	Emp# <u>331</u>
		Verify Keypad reset is functioning.		Emp# <u>331</u>
		Verify the "Fault Reset" button on the touch panel is functioning.		Emp# <u>331</u>
R	Local Start/Stop	Place Drive in the Local mode by pressing "AUTOMATIC" on keypad and depress "MANUAL START" on keypad. Verify Drive is running.	Drive is running	Emp# <u>153</u>
		Depress "MANUAL STOP" on keypad	Drive ramps to stop	Emp# <u>153</u>
R	4 to 20mA Remote Freq Command	Place Drive in the Remote mode by pressing "AUTOMATIC" again on keypad and connect 4-20mA signal to TB2ELV-7 & 8. Scale 4-20 mA signal to be proportional to 0-100% Freq.	Verify system Freq change 4mA=0% Freq 12mA=50% Freq 20mA=100% Freq	Emp# <u>153</u>
R	4 to 20mA Spare Input	Program Spare Input as Remote Signal command via Keypad menu and connect 4-20mA signal to TB2ELV-10 & 11. Scale 4-20 mA signal to be proportional to 0-100% output.	4mA=0% spare 12mA=50% spare 20mA=100% spare	Emp# <u>153</u>
		RE-PROGRAM REMOTE SIGNAL INPUT TO ANALOG I!		Emp# <u>153</u>
R	4 to 20mA Spare Input	Program Spare Input as Remote Signal command via Keypad menu. Using connect 4-20mA or 0-10V signal (See Customer Drawings) to TB2ELV-13 & 14 and debug Screen. Scale 4-20 mA signal to be proportional to 0-100% output.	4mA=0% spare 12mA=50% spare 20mA=100% spare	Emp# <u>153</u>
		RE-PROGRAM REMOTE SIGNAL INPUT TO ANALOG I!		Emp# <u>153</u>

Air Cooled Test Plan

Customer Name Queensland urban utilities - eagle farm

REV# AA

SO 3002133943

P/N M6SR3

S/N Z831501002462

1.5 System Test With Motor (Unloaded)				STSI-061G:4.7
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value
R	4 to 20mA Motor KW Output	Monitor KW output on TB2ELV-18 & 19 and verify output	4mA=0% KW 20mA=100% KW	Emp# <u>331</u>
	4 to 20mA Motor AMPS Output	Monitor AMPS output on TB2ELV-1 & 2 and verify output	4mA=0% Amps 20mA=100% Amps	Emp# <u>331</u>
	4 to 20mA Motor FREQ Output	Monitor FREQ output on TB2ELV-4 & 5 and verify output	4mA=0% Freq 20mA=100% Freq	Emp# <u>331</u>
	4 to 20mA Spare Output	Monitor SPARE output on TB2ELV-21 & 22 and verify output	4mA=0% Spare 20mA=100% Spare	Emp# <u>331</u>
R	Blower 1 Op. XFMR Cab.	With Transformer Cabinet blower TBLW1 running, trip blower CB and verify Drive will be faulted in 10 seconds.	Drive coasts to stop	Emp# <u>331</u>
	Blower 2 Op. XFMR Cab.	With Transformer Cabinet blower TBLW2 running, trip blower CB and verify Drive will be faulted in 10 seconds.	Drive coasts to stop	Emp# <u>331</u>
	Blower 1 Op. CELL Cab.	With Cell Cabinet blower CBLW1 running, trip blower CB and verify Drive will be faulted in 10 seconds.	Drive coasts to stop	Emp# <u>331</u>
	Blower 2 Op. CELL Cab.	With Cell Cabinet blower CBLW2 running, trip blower CB and verify Drive will be faulted in 10 seconds.	Drive coasts to stop	Emp# <u>331</u>
R	Medium Voltage Testing	Set Control Loop Type	OLVC	
		With Motor Connected to the Drive Output	IMA Leads VMA by 90°	Emp# <u>153</u>
			IMB Leads VMB by 90°	Emp# <u>153</u>
R	Spinning Load	1. Enable spinning load feature (Set Spinning Load Mode true) via keypad 2. Run Drive at 100% speed 3. Trip Drive by pressing E-Stop 4. Pull out E-Stop 5. Push Fault Reset 6. Restart Drive 7. Verify Drive goes back to full speed	Motor returns to full speed	Emp# <u>153</u>
R	Motor Overload Protection	Adjust motor parameters[Menu 1000]and overload settings[Menu 1120]to verify overload operates after 60s.		Emp# <u>153</u>
R	Non-latching Run request with No Medium Voltage Input	1.Remove Medium Voltage Power 2.Reboot NXG Control 3.Clear/Reset all fault on drive 4.Monitor SOP Runrequest flag via debugger 5.Verify that SOP Runrequest flag remains false when all start inputs are set		Emp# <u>153</u>
R	Input Protection	Simulate IP trip and verify "input MV breaker enable" output contact on TB2-43 & 44 changes state The fault only reset via keyed pushbutton KR	Closed for fault	Emp# <u>153</u>
			Fault reset	Emp# <u>153</u>
O	Closed Loop Vector Control Testing	Set Control Loop Type ID 2050 Set Encoder 1 PPR ID 1290 Set Encoder loss response ID 1320 With Motor Connected to the Drive Output Connected the encoder signal to TB2ELV-26-31 Scale 4-20 mA signal to 50% and 100% speed Verify the Drive and Motor Speed output if normal	CLVC 1024 Stop 12mA=50% Speed 20mA=100% Speed	Emp# <u>153</u> Emp# <u>153</u>

Air Cooled Test Plan

Customer Name Queensland urban utilities - eagle farmREV# AASO 3002133943P/N M6SR3S/N Z831501002462

1.6 System Load Test:				STSI-061G:4.8
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value
R	System Load Test	Run Load Test using Dyno Load Run at input current (full load input current)	214 Amps, 4 hrs	Emp# <u>153</u>
A	Efficiency Testing	Run Drive at following speed points: 100% Speed 100% Load 100% Speed 50% Load	Record actual <u>97.08</u> % <u>97.29</u> %	TSF-056 TSF-056
A	Power Factor Testing	Run Drive at following speed points: 100% Speed 100% Load	0.95PF	TSF-006
A	Harmonic Testing	Run Drive at 100% speed and 100% load Record actual THD for Voltage & Current (Background Distortion must be THDv <2.0%)	< THD 3 %Voltage < THD 5 %Current	Emp# <u>153</u> Emp# <u>153</u>
1.7 Final Inspection				STSI-061G:4.9
Test Type	Test Item	Test Procedure	Test Criteria (Eng)	Signature/Value
R	File Save	Save Files under the Project Files Folder SOP, HEX, Event Log, Fault Log, Parameter and Configure Files	Parameter upload (Level 7)	Emp# <u>153</u>
R	Flash Card	All Test versions of SOP & HEX files have been removed from Flash No Wago SOP & HEX is on Flash Final SOP is on Flash and correct Hex file is selected		Emp# <u>153</u> Emp# <u>153</u> Emp# <u>153</u>
R	Disconnect Test Wires	Remove all input and output power and control wiring.		Emp# <u>153</u>
R	Torque Mark Check	Check that all proper torque marks exist. Check that all existing torque marks are properly marked		Emp# <u>153</u>

Air Cooled Test Plan

Customer Name Queensland urban utilities - eagle farm

REV# AA

SO 3002133943

P/N M6SR3

S/N Z831501002462

1.8 Equipment

STSI-061G:4.1

Record Hipoter Used

Model	Manufacturer	SEDS CTN	Cal. Due
DH60/5	Lanpotronics	AS110720001	2013-7-19

Record Voltmeter Used

Model	Manufacturer	SEDS CTN	Cal. Due
175	FLUKE	AS050526001	2014-05-21
789	FLUKE	AS080131001	2015-03-19
/	/	/	/
/	/	/	/
/	/	/	/

Oscilloscope

Model	Manufacturer	SEDS CTN	Cal. Due
DPO3034	TEK	AS090831001	2013-09-04
/	/	/	/

Clamp on C.T./Clamp-On

Model	Manufacturer	SEDS CTN	Cal. Due
LH41	AMPROBE	AS100826001	2013-09-02
/	/	/	/

Humidity

65%