

CANNERY CREEK SEWER UPGRADE PROJECT

17 December 2024

Cannery Creek project update

This project is being delivered by Urban Utilities in partnership with Fulton Hogan Utilities and will continue to progress in stages due to working in and around a waterway.

The year has gone by quickly and a lot has happened along the almost two-kilometre project alignment. The project completion date has been extended to late-June 2025 due to the number of wet weather events. When it rains, our machinery cannot operate until the ground dries sufficiently to allow for safe working conditions along the creek.



Project location: Earnshaw Road to Nudgee Road and from Nudgee Road to Southern Cross Way, Northgate.

What has happened?

- Formation of sediment basin-one from Earnshaw Road to the Station Avenue pedestrian bridge including the construction of the weir wall and the placement of concrete access track, *image 1*
- Construction of the headwall for the future fish screen installation, *image 2*
- Construction of the weir wall adjacent to the pedestrian bridge, *image 3*
- Construction of the new wet weather pump station on Frederick Street, *image 4*
- Started sediment basin-two off Carter Street, *image 5*
- Installation of the new DN900mm rising main from Station Avenue to Nudgee Road, *image 6 & 7*
- Steel encasing under Nudgee Road and Southern Cross Way for the new rising main, *image 8 & 9*
- Creation of the bio-retention wetlands off Southern Cross Way, *image 10*



Image 1: Access track sediment basin one



Image 2: Wet weather pump station location and fish screen headwall



Image 3: Sediment basin one weir wall



Image 4: Wet weather pump station



Image 5: Sediment basin two off Carter Street



Image 6: Steel encasement under Nudgee Road



Image 7: Horizontal directional installing the rising main pipe



Image 8: Shore box excavation for the rising main pipe



Image 9: Alignment near Progress Park after rainfall



Image 10: Pipes placed on sand bed for the Southern Cross bio-retention basin

What to expect in early January when we return:

Installation:

- Pumps for the wet weather pump station
- Fish screen at head wall, image 2
- Screen into the screening chamber, Station Avenue

Landscaping:

- Start planting in and around sediment basin one
- Reducing the size of Station Avenue compound for landscaping activity

Complete the valve pit and asphalt Station Avenue

Continue placement of the concrete access tracks from the pedestrian bridge to Nudgee Road.

Work hours: Fulton Hogan will shut down for the holiday break from Friday, 20 December and return Tuesday, 7 January 2025. When we return to site our construction hours will be from 6.30am to 6.30pm Monday to Friday subject to weather and site conditions.

Please be advised that Station Avenue will remain closed during this period. We anticipate fully reopening Station Avenue in early February 2025.

We appreciate your ongoing understanding and cooperation as we complete this important work.

From all of us on the project team, we want to wish you and your family a Merry Christmas and an exciting New Year.

If you have any questions or concerns during this break, please, do not hesitate to reach out to Gail at Fulton Hogan on 1800 573 215 (24/7) or at networks.community@fultonhogan.com.au

Scan the QR code to find out more about the Cannery Creek Sewer Upgrade project:

