



DESCRIPTION:	Mechanical - Additional Mechanical Crew	FREQUENCY:	
LOCATION:	Various Locations	STANDARD JOB No.:	

Reference Material
Criteria
This work is issued as an additional mechanical crew is required to assist the assigned crew and/or sub-contractor. This additional Time & Materials work order will be issued at the same time as the scheduled work order with same Plant No. and Required Start Date (RSD).
SP225-0111-HOI-0001 Supply Additional Mechanical Crew (1 work order issued for tasks below).
SP225-0111-HOI-0001 Lifting Beam Service
SP225-0111-HOI-0002 Lifting Beam Service
These hoists are permanently connected to the wet well pumps. When Crane Technicians undertake the Lifting Beam Service, they cannot lift the pumps and check full operation of the hoist.
Mechanical Crew
To be on-site to assist Crane Technician to undertake both Lifting Beam Services.
Ensure pumps have re-seated correctly at completion of Service.

Doc Id: FOR458 Active Date: 13/04/2022 Revision 1 Tyson Craig Printed: **Printed copies of this document should be verified for currency against the published electronic copy.** Owner Page 1 of 1

Note: